

**National Mission for Clean Ganga**  
**Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018**  
**(In compliance to NGT order dated 24.09.2020)**

**Status of Sewage & Septage Plants Being Implemented Under AMRUT in Kerala (as on 30.04.2025)**

**Details of Completed ETPs / STP in the State**

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & commissioned	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & commissioned	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & commissioned	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & commissioned	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & commissioned	0.36 MLD	0.2 MLD	MBBR

**Details of Under Construction ETPs / STPs in the State**

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections	Incremental Progress	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	12471 house sewer connections are envisaged (AMRUT-2.0).	Admin building and supply and installation of one electromechanical component are to be completed.	31.12.2025
2	Decentralized Sewerage System (STP at Ambedkar Colony) – Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	61%	1500 sewer connections are envisaged.	Work in progress.	30.09.2025
3	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	76%	NA	Work in progress. Installation of electromechanical components to be done.	30.06.2025
4 & 5	Mobile Septage Units - 2 nos, Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	90%	NA	Trial run and effluent testing to be completed.	30.06.2025
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	71%	NA	Work in progress.	30.06.2025
7	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	1%	199 flats will be connected	Work started.	31.10.2025

**Details of Proposed ETPs/ STPs in the State**

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
1	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	0.1	<b>Not started:</b> Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	31.03.2026
2	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	<b>Tendered:</b> <i>STP:</i> LoA issued to Eco Paradigm on 29.04.2025. <i>Sewer Network:</i> Preliminary report submitted on 23.04.2025 by the DPR agency (Urban Grey Water Solutions).	<i>STP:</i> Agreement to be signed. <i>Sewer Network:</i> DPR to be submitted by the DPR agency	31.03.2026
3	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	<b>Tendered:</b> The 5 <sup>th</sup> SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 8% above. LoA to be issued. TS of the network package is being revised by KWA.	Negotiation is in progress with the bidder. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 10/05/25.	31.12.2026
4	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	<b>Tendered:</b> The 7 <sup>th</sup> SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA had sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. The ULB has directed KWA to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the CRZ rules (as per the latest rules, public utilities are	KWA retendered the work on 03/04/25. Tender opening is on 02/05/25.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			allowed in CRZ-1). In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA has tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify.		
5	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	<b>TS to be issued:</b> The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued.	The design is being vetted by the CUSAT.	31.12.2026
6	STP with septage co-treatment at Maithanapalli, Kannur Corporation (AMRUT-2.0)	5	<b>TS to be issued:</b> The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued.	TS to be issued by the KWA.	31.12.2026
7	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	<b>TS to be issued:</b> The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued.	TS to be issued by the KWA.	31.12.2026
8	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	13	<b>AS to be issued:</b> Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO has objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB has submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location. Decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV. Agreement will be issued after the AS is accorded. The contractor has agreed to submit	The Contractor submitted the DPR on 04/04/25. The Council held on 23/04/25 approved the same. The DPR to be placed by the ULB in the next SLTC/ SHPSC for approval of AS.	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			the DPR within 2 months (by 30/04/25) for placing in the SLTC/ SHPSC for approval of AS.		
9	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. The DPR to be submitted by the contractor for placing in the SLTC/ SHPSC for approval of AS.	LoA issued to LI (Auxira) on 29/04/25. Agreement to be signed.	31.03.2027
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)	2	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. In the meeting held on 04/03/25, the KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR is expected to be submitted by the KWA by 10/05/25.	31.03.2027
11	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	31.03.2027
12	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	2.5	<b>AS to be issued:</b> The proposed land falls under paddy land category. Hence the clearance of the SLMC is required. Request for clearance was submitted by the ULB to the SLMC vide letter dated 02/08/23. The SLMC (Agriculture Dept.) rejected the ULB's request to convert the proposed land for the STP on 25/10/24 (via G.O No. 917/ 2024/ AGRI dated 29/09/24). The MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was directed to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB submitted the technical details of the proposed STP to the District Collector on 22/02/25. As directed by the District Collector,	Based on the joint report, the District Collector has recommended (letter dated 25/03/25) to the APC and the Principal Secretary, Agriculture Dept. that sanction can be given to convert the proposed land for the STP. Further action is awaited from the Agriculture Dept.	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25.		
13	STP with septage co-treatment at Kottappuram, Thrissur Corporation (AMRUT-2.0)	5	<p><b>AS to be issued:</b></p> <p>The MoHUA's approval was received on 01/10/24. The DPR submitted by KWA was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 &amp; 20/02/25. The ULB was directed to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31/03/25; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0.</p>	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	31.03.2027

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
<b>TRIVANDRUM DISTRICT</b>										
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram		0.01		Works completed. Awaiting for issuing the Consent to Operate certificate from Pollution Control Board				consent to operate is not received from PCB.additional details needed from municipality	
2	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	0.5					STP: LoA issued to Eco Paradigm on 29.04.2025. Agreement to be signed. Sewer Network: LoA issued to the DPR agency (Urban Grey Water Solutions) on 14.03.2025. Agreement signed on 24.03.2025. Preliminary report submitted on 23.04.2025. Final report is awaited.		STP: 31.12.2025 Sewer Network: 31.03.2026
<b>KOLLAM DISTRICT</b>										
3	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam		0.028						project spillover for further process	
4	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanad Grama Panchayath , Kollam		0.09							
<b>PATHANAMTHITTA DISTRICT</b>										
5	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta		0.225						tender processing going on	
6	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta		0.09							
<b>ALAPPUZHA DISTRICT</b>										
7	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.		Expected to be completed by 31.12.2026.
8	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8	DPR Approved						
9	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give a NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.		Expected to be completed by 31.03.2027.
<b>KOTTAYAM DISTRICT</b>										
10	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085						PCB Approval Pending	-

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	ETP at Kodimatha, Kottayam Municipality		0.030		TS not issued. Awaiting council decision for fund assurance.	Technical Sanction issued on 07.02.2025.			Manual TS Obtained	
12	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam		0.011						Project Dropped	
13	FSTP at Vellor GP			DPR Stage	Government support required for the land transfer					
14	FSTP at Manganam			DPR Stage	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.				
<b>IDUKKI DISTRICT</b>										
15	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki		0.205		Jilla panchayath took necessary actions for submitting the corrected DPR from agency	Conducted meeting with the agency regarding the submission of DPR.			correction not yet submitted by agency	
16	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki		0.03		Re-tendered, but no agency quoted. Planning to retender.	Retendered again - , opening scheduled on 3rd march			will Retender soon	
<b>ERNAKULAM DISTRICT</b>										
17	4 STPs are coming up under the KMRL's Integrated Water transport System project at		17.5+24+1 6.5+19 =77			AS received for				
18	Elamkulam(17.5 MLD),									
	Vennala(24MLD)									
	Muttar(16.5 MLD)									
	Perandur(19 MLD)									
19	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	5	Tendered	Tender for the STP package was floated by KWA on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny. TS of the sewer network package is being revised by KWA.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	L1 is 8% above. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 30/04/25.	Negotiation is in progress with the bidder. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 10/05/25.		Expected to be completed by 31.12.2026.
20	ETP for slaughter house, Marakkadavu, Ernakulam		0.030		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.			Consent pending	
21	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam		0.025		LB preparing estimate in Price software. DPR under correction by the agency.	LB preparing estimate in Price software. DPR under correction by the agency.				
22	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	AS issued	The IRTC has submitted the draft DPR to the ULB on 24.01.2025 but it requires certain corrections. The corrected DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued. The design is being vetted by the CUSAT.		Expected to be completed by 31.12.2026

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
23	Muvattupuzha Municipality's 50KLD FSTP Project				DPR submitted to RKI for AS on 13.11.2024 in advance. Vide <a href="#">Lr.No.PP1/100/2024-LSGD</a> dated 27.01.2025 from LSG(PP) Dept.informed that RKI has expressed its inability to take up the project.	Informed municipality to forward Council resolution to proceed with KIIFB funding.	Chairman informed that LB may drop the project as the proposed plant is in wetland.			
24	North Paravur FSTP				Agreement executed with M/s Urban Grey water solutions for DPR preparations 19-Nov-2024. Agency visited the municipality. Two sites identified; LB has not finalize the site.	PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.	PCB visited the site and directed the municipality to submit some details (plan, capacity lay out and design details)			
25	Chittur Thathamangalam				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024.Agency visited the Municipality.Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Work order issued for conducting soil test. Soil test will be done within 2 days. Contour survey completed, Design work in progress.	Public protest was there at site during soil test. Dist. Collector directed the LB to provide police protection during soil sample collection.			
<b>THRISSUR DISTRICT</b>										
26	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage	There is public protest against the project and action in this regard is to be taken by the ULB. Hence the SLTC held on 07.01.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.		Expected to be completed by 31.03.2027 provided the public protest is resolved quickly.
27	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)		350 KLD STP							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
28	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	2.5	DPR Stage	Since the Agriculture Dept. rejected the ULB's request to convert the proposed land for the STP and since action in this regard is to be taken by the ULB, the SLTC held on 07.01.2025 directed the ULB to identify alternative land or obtain permission from the Agriculture Dept. or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB has submitted the technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be given to the Govt. by the District Collector.	As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Report in this regard to be given to the Govt. by the District Collector.	Based on the joint report, the District Collector has recommended (letter dated 25/03/25) to the APC and the Principal Secretary, Agriculture Dept. that the sanction can be given to convert the proposed land for the STP. Further action is awaited from the Agriculture Dept.	Expected to be completed by 31.03.2027.	
29	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL		DPR Stage						-
30	Pazhayanoor STP (Thrissur)		0.45 KLD	Work Awarded					WORK ONGOING	
31	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)		0.150						TS RECEIVED ,WORK TO BE STARTED SOON	
32	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur		0.035						No decision taken to revise dpc for changing implementing officer	
33	FSTP at Ramavarnapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	0.1	Work Awarded	A meeting was held by the District Collector on 01.01.2025 in the presence of the Hon'ble Mayor and ULB officials and it was decided to execute the works at the same location with Police protection. The ULB Secretary requested the District Collector on 03.01.2025 to hold one more meeting involving the representatives of all political parties. This meeting was held on 30.01.2025 and it was decided to construct the FSTP on the land given to IMA.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarnapuram.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarnapuram.	A meeting involving ministers is expected to be held regarding the shifting of the FSTP location to the land given to IMA in Ramavarnapuram.		Expected to be completed by 31.03.2026 provided the public protest is resolved quickly.
34	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL	18 KLD STP	DPR Approved		Under design review by KIIFB				-
35	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL	13.9 KLD STP	DPR Approved		Under design review by KIIFB				-
36	Waste water treatment plant at K R Narayanan memorial hall, Adat GP		0.0065							
37	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society		0.002							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
38	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	2	DPR Stage	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. A meeting chaired by the Chairman, Guruvayur Municipality, is scheduled on 04.03.2025 to finalize the changes required in the DPR.	In the meeting held on 04/03/25 the KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified DPR is expected to be submitted by 30/04/25.	The modified DPR is expected to be submitted by the KWA by 10/05/25.		Expected to be completed by 31.03.2027.
<b>PALAKKAD DISTRICT</b>										
39	Sewerage scheme in Shornur Municipality consisting of sewage network and FSSM with 2.5 MLD capacity STP with co-treatment unit, Palakkad		2.5 MLD	DPR Approved						
40	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	0.030	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SIIPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received. Technical committee of the ULB is scheduled in the 1st week of April for the scrutiny of bids.	LoA issued to L1 (Auxira) on 29/04/25. Agreement to be signed.		Expected to be completed by 31.03.2027.
41	CHC Alathur, Alathur Block Panchayat , Palakkad		0.090						a meeting with district mission with regarding to the dpr is planning	
42	FSTP at Shornur									
43	Shornur FSTP with grey water management				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Consultant submitted a quotation for soil test. LB's council approved it on 27.02.2025, will issue the work order by 03.03.2025 to M/s Urban Grey water solutions.	Soil test done. DPR in progress.			
<b>MALAPPURAM DISTRICT</b>										
44	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA	7.12	DPR Approved						
45	Sewerage system for Ponnani municipality (Kottahara Zone) with STP of capacity 4.2 MLD	KWA	4.2	DPR Approved						
46	District Hospital Perunthalmanna, District Panchayath, Malappuram		0.200		DPC project changed. TS under revision.					
47	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram		0.14		Tendering procedure yet to start.				KWA DOES NOT TAKE ANY ACTION AFTER TRANSFERRING HUGE AMOUNT OF FUND (Total fund deposited to KWA by the LB. Work yet to start. Land finalised. Tendering procedure yet to start)	

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
48	DPR on STP at District Hospital, Tirur, Malappuram		0.5		TS issued				work started.	
49	ETP at Tirur Municipality		0.060							
50	ETP at Tirur Municipality Slaughter house		0.030		Due to strong public opposition to the proposed slaughterhouse, work has been halted. The local body will issue a letter to the government regarding the public protest.	Tendering in progress.			paused due to public protest	
51	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP		0.01		TS issued. Work yet to be start	TS issued. Work yet to be start			Work started. Agency needs some clarification from SM	
52	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam			Earlier identified site(near to Solid waste management) not feasible. Site to be identified	Council decision is pending as there is election process going on.				
53	FSTP at Valancheri	IRTC-PIUMU NDUR			TS issued on 28.11.2024 by Suchithwa Mission.Draft agreement under verification by Local Body	TS issued on 28.11.2024 by Suchithwa Mission.Draft agreement under verification by the Local Body. The agency requested for mobilization fund. Currently under process.				
<b>KOZHIKODE DISTRICT</b>										
54	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	27	Tendered	KWA has tendered the work with 14.02.2025 as the opening date.	The due date was extended up to 25.02.2025 as per the request of the prospective bidders. The same has been again extended till 06.03.2025.	Two bids received but both did not qualify. Hence to be retendered by KWA.	KWA retendered the work on 03/04/25. Tender opening is on 02/05/25.		Expected to be completed by 31.12.2026.
55	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	15	DPR Stage	The SIDCO objected the construction of the STP in the West Hill Industrial Estate saying that the land has to be used only for industry related purposes. In this regard, the ULB has submitted a request to the Govt. on 20.12.2024 (Letter No. 2825110-2024 dated 20.12.2024) for permission to construct the STP at the location. Decision is awaited.  The technical committee of the ULB is scrutinizing the two bids received for executing the project in the DBOT mode.	Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL - JV). Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30.04.2025) for placing in the SLTC/ SHPSC for approval of AS.	The contractor has started the DPR preparation works.	The Contractor submitted the DPR on 04/04/25. The Council held on 23/04/25 approved the same. The DPR to be placed by the ULB in the next SLTC/ SHPSC for approval of AS.		Expected to be completed by 31.03.2027.
56	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA	7 MLD	DPR Approved						
57	Kozhikkode corporation Zone F	KWA	4 MLD	DPR Approved						
58	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal				-

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
59	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode		0.01		Fund for the project has been sanctioned and the fund transferring process ongoing.				All Fund transferred to KWA.KWA site visited	
60	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode		0.03		Revised DPR received at SM. Under TS processing stage.	Under TS processing stage.			Ts issued.	
<b>KANNUR</b>										
61	Thalassery, Kannur		22							
62	Kannur corporation Zone 1		13							
63	Payyannur, Kannur		13 MLD							
64	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.		Expected to be completed by 31.12.2026.
65	STP at Palayad, Taliparamba municipality, Kannur		1		Consent letter from the cooperative industries society has to be received. NOC yet to be received					
66	200 KLD Sewage Treatment Plant - Mattannur Municipality - Reg		0.2		Project Dropped.					
67	STP at hospital, Pazhayangadi, Kannur		0.120		Tender process is in progress.					
68	STP at old age home, Kannur		0.010		TS issued					
69	DPR for perumba fish market Payyanur Municipality, Kannur		0.01		Amount deposited to KWA. DPR under preparation by KWA.					
70	FSTP at Valliyayi, Mokeri GP				DPR under correction by the agency.					
<b>WAYANAD DISTRICT</b>										
71	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad		0.065		DPR under revision after the technical committee held on 28/11/2024.	DPR under revision by the agency.				
72	Mananthavady, Wayanad		2 MLD							
<b>KASARGOD DISTRICT</b>										
73	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2							
74	Kasargod Zone 1		4 MLD							
75	Kasargod Zone 2		4 MLD							
76	Taluk Hospital , Neeleswaram Municipality Kasaragod		0.040		Advanced payment not yet received. Work not started yet.				Requested for advance payment. waiting for the fund	
77	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod		0.135		DPR revision under Progress				Process flow approved. Revised DPC form received. As the rate got changed from DSR 2018 to DSR 2021, revised estimate to be received from LB.	

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
78	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod		0.014		DPC approved. Tendering for DPR preparation is under progress					DPC Approved project.
79	FSTP at Manjeswaram, Manjeswaram GP				DPR Under preparation.					
			279.4684							
	Proposed Sewerage System									
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA	7.0(for utilizing exixsting 107 MLD)	DPR Approved						
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA	5	DPR Approved						
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I,TVM		2.5 MLD	DPR Approved						
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD	DPR Approved						
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of L ength 58km – Phase 2, Alapuzha		2.6 MLD	DPR Approved						
6	Comprehensive sewerage scheme- Government medical college, Kottayam		5 MLD	DPR Approved						
7	Sewerage System for Kattappana Municipality		1.76	DPR Approved						
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD							
9	Sewerage System for Aluva –Zone 1		1.72	DPR Approved						
10	Sewerage system for Pattambi municipality		5.4	DPR Approved						
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD		4.2	DPR Approved						