

**National Mission for Clean Ganga**  
**Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018**  
**(In compliance to NGT order dated 24.09.2020)**

**Status of Wastewater Treatment Plants Under AMRUT in Kerala (as on 31.01.2026)**

**Details of Completed ETPs / STPs / FSTPs in the State**

No.	City / Town	Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College STP (AMRUT-1.0)	Completed & operational	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam STP (AMRUT-1.0)	Completed & operational	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam STP (AMRUT-1.0)	Completed & operational	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital STP (AMRUT-1.0)	Completed & operational	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College STP (AMRUT-1.0)	Completed & operational	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College STP (AMRUT-1.0)	Completed & operational	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital STP (AMRUT-1.0)	Completed & operational	0.36 MLD	0.2 MLD	MBBR
8 & 9	Alappuzha	Mobile Septage Treatment Units – 2 nos., (AMRUT-1.0)	Completed & operational	0.02 MLD (0.01 x 2 nos.)	0.02 MLD	Solid & liquid separation + Ultra Filtration

**Details of Under Construction ETPs / STPs / FSTPs in the State**

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 31.12.2025)	Incremental Progress (Up to 31.01.2026)	Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	94%	<b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works and the modifications in O&M. In this regard, the Govt. Order dated 10/11/25 has been issued. <b>Sewer Network &amp; Connections (AMRUT-2.0):</b> In order to speed up the commissioning of the Kureepuzha STP, the SLTC held	<b>STP (AMRUT-1.0):</b> Physical progress - 94%. Finishing work of the admin building in progress. <b>Sewer Network &amp; Connections (AMRUT-2.0):</b> <i>Vacuum Sewer Network:</i> The DPR agency engaged by the ULB is preparing the DPR. <i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	<b>STP:</b> Expected to be completed by 28.02.2026. <b>Sewer Network:</b> <i>Vacuum Sewer Network - DPR</i> is expected to be submitted by 28.02.2026. <i>Iron Bridge Sewer Network -</i> expected to be tendered by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 31.12.2025)	Incremental Progress (Up to 31.01.2026)	Timeline
				on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallithottam-Thamarakkulam (conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.		
2	Decentralized Sewerage System (STP at Ambedkar Colony), Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	77%	Physical progress-75%. Work is hindered due to rain.	Physical progress-77%. Work in progress.	Expected to be completed by 31.03.2026.
3	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	77%	Physical progress-60%. Work in progress.	Physical progress-77%. Work in progress.	Expected to be completed by 31.03.2026.
4	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	Physically completed	FSTP has been physically completed and the inauguration was held on 27/10/25. The electrical connection work is to be completed. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27/10/25 are to be completed.	Additional works like approach road, OCEMS, solar panels etc. are in progress.	Expected to be made operational by 28.02.2026.
5	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	99%	Physical progress-99%. Work in progress.	Physical progress-99%. Electrical connection to be completed and trial run to be done.	Expected to be completed by 28.02.2026.
6 & 7	Mobile Septage Treatment Units – 2 nos., Kollam Corporation (AMRUT-1.0)	0.02 (0.01x2 nos.)	45%	Approval for procurement was issued via Govt. Order dated 10/11/25 as per the decision taken by the SHPSC held on 27/10/25. One unit delivered. Tender to be floated by the ULB in the GeM portal for the 2 <sup>nd</sup> unit.	Tender to be floated by the ULB in the GeM portal for the 2 <sup>nd</sup> unit.	Tender is expected to be floated for the 2 <sup>nd</sup> unit by 28.02.2026.

**Details of Proposed ETPs/ STPs/ FSTPs in the State**

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
1	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	<p><b>To be Started:</b>  <b>STP:</b> Eco Paradigm executed the agreement on 27/05/25. They informed that they can reduce the BoD to &lt; 20mg/L only whereas as per the KSPCB standards BoD of &lt; 10mg/L has to be achieved. The TS Committee held on 07/08/25 decided to submit a request to the KSPCB for consent regarding the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjanthodu in which the effluent from the STP is proposed to be disposed. The ULB gave the request for consent to the KSPCB on 17/09/25 and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works. The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction. The contractor has requested for price escalation (29%). The ULB is likely to reject the same and retender the work. Way forward is to be decided by the ULB.</p> <p><b>Temporary Shed:</b> Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations were called for (last date – 25/06/25) by the ULB for construction of temporary sheds, but no offers were received. Hence, the estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1<sup>st</sup> tender (opening date – 23/07/25) and no bids were received in the 2<sup>nd</sup> (opening date – 26/08/25) and the 3<sup>rd</sup> (opening date – 09/09/25) tenders. In the 4<sup>th</sup> tender floated by the ULB with 23/09/25 as the opening date, 2 offers were received. The agreement was executed on 09/10/25. Work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> The preliminary report was submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions) and the draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm &amp; Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The Urban Grey Water Solutions submitted the</p>	<p><b>To be Started:</b>  <b>STP:</b> The contractor's request for price escalation (29%) is likely to be rejected by the ULB and the work is likely to be retendered. The way forward is to be decided by the new Council.</p> <p><b>Temporary Shed:</b> The work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> Expected to be tendered along with the STP.</p>	<p><b>STP:</b> Expected to be tendered again by 28.02.2026.</p> <p><b>Sewer Network:</b> Expected to be tendered by 28.02.2026.</p>

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The TS committee held on 07/08/25 decided to take a decision on issuance of TS after the confirmation regarding STP construction is obtained.		
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	<p><b>TS to be issued:</b></p> <p>The SHPSC held on 07 &amp; 20/02/25 approved the issuance of AS and the G.O dated 22/03/25 was issued. TS to be issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to provide the DPR to them for issuing TS. The KSRTC submitted the DPR to Suchitwa Mission on 21/06/25. In the meeting held by the Suchitwa Mission on 31/07/25 the DPR &amp; estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater. As per the wastewater test results obtained, the KSRTC decided that no change is necessary in the DPR and forwarded the DPR to Suchitwa Mission on 12/09/25. The Suchitwa Mission's TS Committee held on 07/10/25 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. The KSRTC got the wastewater generated from their Thampanoor Depot tested, and has requested the KSPCB (letter dated 20/11/25) to confirm the necessity of constructing the ETP as the parameters are within the KSPCB limits as per the test report. The KSPCB informed KSRTC that the ETP is necessary as the Bus Depot is an orange category industry.</p>	<p><b>TS to be issued:</b></p> <p>An external agency to be engaged by the KSRTC for the preparation of the DPR.</p>	DPR preparation is expected to be completed by 31.03.2026.
3	FSTP at Kureepuzha, Kollam Corporation (AMRUT-2.0)	0.05	<p><b>To be retendered:</b></p> <p>The bid received for the FSTP work has a tender excess of 48%. Hence, KWA submitted a request (dated 06/01/25) to the Govt. for approval of tender excess (48%) and the decision is awaited. The bid was withdrawn by the bidder as the bid validity expired on 28/05/25. The proposal submitted by the ULB to transfer the work to AMRUT-2.0 was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.</p>	<p><b>To be retendered:</b></p> <p>FSTP is to be tendered by KWA after revising the TS as per the DSR-2021.</p>	Expected to be tendered by 28.02.2026.
4	STP with septage co-treatment at Alissery, Alappuzha Municipality	5	<p><b>TS to be issued:</b></p> <p>The SHPSC held on 07 &amp; 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The TS was issued on 04/11/25,</p>	<p><b>Tendered:</b></p> <p>The bids are under scrutiny.</p>	Expected to be awarded by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
	(AMRUT-2.0)		and the tender was floated by KWA on 05/11/25 with the opening on 10/12/25. The tender opening date was extended till 19/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 3 bids were received.		
5	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved. The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB. In the meeting held on 16/10/25, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB. The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	<b>AS to be issued:</b> The decision on cancellation of the work is to be taken by the new Council.	Expected to be cancelled by 28.02.2026.
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	<b>To be Started:</b> The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The vetted design was obtained from CUSAT. The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical Committee for approval of TS. The TS Committee held on 18/08/25 scrutinized the project and later issued the TS. The agreement was executed on 29/10/25 and the site is to be handed over to the contractor.	<b>To be Started:</b> The site is to be handed over to the contractor for starting the work.	Expected to be started by 28.02.2026.
7	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	<b>Tendered:</b> The 5 <sup>th</sup> SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. <b>STP:</b> TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 9.26%	<b>Tendered:</b> <b>STP:</b> There is no response from the bidder regarding agreement execution. Hence, the work is to be tendered again by KWA after revising the TS as per DSR-2021. <b>Sewer Network:</b> The bids received for the 27.74 km package are under scrutiny. The TS for the 12.5 km	<b>STP:</b> Expected to be tendered again by 31.01.2026. <b>Sewer Network:</b> The 27.74 km package is expected to be

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			<p>above. LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA. As per the interim Court order dated 01/07/25, the agreement is to be executed without the additional performance guarantee. The contractor is waiting for the final decision of the Court and the agreement execution is delayed due to this. As per the final order received from the Court on 23/09/25, the order dated 01/07/25 has to be complied. KWA asked the L1 bidder to execute the agreement by 01/11/25 but so far there is no response from the bidder. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021.</p> <p><b>Sewer Network:</b> The TS was issued by KWA on 29/09/25 for the 27.74 km. The tender was floated by KWA for the 27.74 km package with 25/11/25 as the opening date but it was extended till 18/12/25 for increasing the participation in the tender. Only 1 bid was received. Hence again extended till 31/12/25, 4 bids were received. TS is to be issued by KWA for the 12.5 km package.</p>	package was issued on 21/01/26 and the work is to be tendered.	awarded by 28.02.2026 and the 12.5 km package is expected to be tendered by 28.02.2026.
8	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-2.0)	0.1	<p><b>To be retendered:</b> Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram. A meeting involving ministers in the Thrissur District is to be convened to finalize the land. The request given by the ULB (dated 12/09/25) to transfer the project to AMRUT-2.0 was placed in the SLTC/ SHPSC for approval. The SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). Land for the FSTP is to be confirmed by the ULB.</p>	<p><b>To be retendered:</b> In the meeting held by the Hon'ble Mayor on 14/01/26, it was decided to construct the FSTP on the land suggested by the District Collector (IMA's land, Ramavarmapuram). A meeting with the District Collector is expected to be held soon to finalize the land.</p>	Expected to be tendered by 28.02.2026.
9	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	5	<p><b>TS to be issued:</b> <b>Kokkala 2.5 MLD Project:</b> As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. issued clearance for the construction of the STP proposed at Kokkala. <b>Kottappuram 5 MLD Project:</b> Due to public protest, the ULB decided to combine the Kottappuram and Kokkala sewerage projects by constructing a common STP at Kokkala.</p>	<p><b>To be tendered:</b> The ULB has submitted the draft DBOT tender/EoI document to the CE, LSGD on 23/01/26 for vetting.</p>	Expected to be tendered by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			<b>Combined Project:</b> The request of the ULB to issue AS for the combined Kokkala and Kottappuram sewerage project namely. '5 MLD Decentralized Sewerage Scheme', is to be placed in the SLTC/SHPSC for approval. As directed by the SLTC held on 08/10/25, a basic report on the combined project, '5 MLD Decentralized Sewerage Scheme', was submitted by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee approved the issuance of AS for the combined project. AS was issued via Govt. Order dated 10/11/25 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11 <sup>th</sup> SHPSC.		
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)	2	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD, on 09/10/25, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted (includes sewer network and cotreatment components) by the KWA. The approval of the Council is to be obtained for the DPR.	<b>AS to be issued:</b> The latest DPR prepared by KWA is expected to be placed in the Council scheduled for 03/02/26 for approval.	DPR is expected to be finalized by 28.02.2026.
11	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS. Since the L1 bidder has not executed the agreement, the ULB informed them that if the agreement is not executed within the 1 <sup>st</sup> week of Jul-2025, the ULB will issue LoA to the L2. A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission & AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital & Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the	<b>AS to be issued:</b> The DPR is to be submitted by the DBOT contractor.	DPR is expected to be submitted by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			ULB's Core Committee held on 23/07/25 and it was decided to take approval of the Council for issuing LoA to the L2. The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. The DPR preparation is ongoing.		
12	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	<p><b>Tendered:</b> The 7<sup>th</sup> SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date. Six bids received and the prequalification process is in progress in KWA. Tender scrutiny has been completed by KWA and 5 bid were disqualified. The financial bid that was opened is 19.4% above and was negotiated to 11.8% above (less than 10% as per the DSR-2021). Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders. Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount, the ULB's Council held on 16/09/25 decided to execute the project in the DBOT mode. The ULB's proposal to execute the project in DBOT mode on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to</p>	<p><b>Tendered:</b> The Secretary, Kozhikode Corporation, informed (letter dated 30/01/26) that the Council held on 28/01/26 has decided to cancel 2 water body rejuvenation works (both not started) and to use the funds available (₹1.30 Cr.) to meet a portion of the ULB's share of the tender excess. The Secretary has also requested that the balance ULB share of the tender excess (₹11.455 Cr.) be met from other Govt. schemes, and that permission be granted to KWA to execute the agreement. The matter is to be placed in the SLTC/SHPSC for taking an appropriate decision.</p>	Expected to be awarded by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess. The matter is to be placed in the new Council.		
13	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	<p><b>To be started:</b> Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB decided to combine the Kothi &amp; Avikkalthodu sewerage projects with a common STP at the West Hill Industrial Estate. The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location and the decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL &amp; AIPPL - JV. The agreement was executed on 21/05/25. The DPR submitted by the contractor was placed in the SLTC/ SHPSC for approval of AS. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 accorded sanction for the issuance of AS (STP &amp; Sewer Network). <b>STP:</b> Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28/11/25 has been issued by the KSPCB. The ULB has submitted the application to KCZMA on 16/12/25 for the CRZ clearance. The Kerala SIDCO Ltd. has objected the construction of the STP in the West Hill Industrial Estate. The work can be started after obtaining the CRZ clearance and technical approval, and after the resolution of the issue with SIDCO. <b>Sewer Network:</b> The agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB. The contractor has completed the survey works and the design is to be</p>	<p><b>To be started:</b> <b>STP:</b> The work can be started after obtaining the CRZ clearance from KCZMA and technical approval from the technical committee, and after the resolution of the issue with SIDCO. <b>Sewer Network:</b> The contractor (Nasit Infrastructure) has completed the survey works for the sewer network package-1 and the design is to be submitted. Tender to be floated by the ULB for the sewer network package-2.</p>	<p><b>STP:</b> Expected to be started by 28.02.2026. <b>Sewer Network:</b> Expected to be started by 28.02.2026.</p>

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.12.2025)	Incremental Progress (up to 31.01.2026)	Timeline
			submitted.		
14	STP with septage co-treatment at Marakkarkandy (Maithanapalli), Kannur Corporation (AMRUT-2.0)	5	<p><b>To be retendered:</b></p> <p>The SHPSC held on 07 &amp; 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode instead of KWA. The ULB called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening. Two bids were received and the LoA was issued to KCCL &amp; AIPPL - JV. The request of the ULB to execute the project in the DBOT mode on their own instead of KWA was placed in the SLTC/ SHPSC for approval. As directed by the SLTC held on 08/10/25, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled. Action in this regard is to be taken by the ULB.</p>	<p><b>To be retendered:</b></p> <p>The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.</p>	Expected to be tendered again by 28.02.2026.

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
<b>THIRUVANANTHAPURAM DISTRICT</b>										
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.5	Work Awarded	<b>STP:</b> The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction. <b>Temporary Shed:</b> Eight families are to be shifted from one of the proposed STP locations for starting the works. In this regard, the agreement was executed on 09.10.2025. Work has not been started since the STP construction has not been confirmed. <b>Sewer Network:</b> Agreement executed with the DPR agency (Urban Grey Water Solutions) on 24.03.2025. Urban Grey Water Solutions submitted the report based on the finalized STP locations on 13.06.2025 and the estimate on 20.06.2025. TS issuance is delayed as the STP construction has not been confirmed.	<b>STP:</b> The contractor has requested for price escalation (29%). The ULB is likely to reject the same and retender the work. Way forward is to be decided by the ULB. <b>Temporary Shed:</b> Work has not been started since the STP construction has not been confirmed. <b>Sewer Network:</b> TS issuance is delayed as the STP construction has not been confirmed.	<b>STP:</b> The contractor's request for price escalation (29%) is likely to be rejected by the ULB and the work is likely to be retendered. The way forward is to be decided by the new Council. <b>Temporary Shed:</b> Work has not been started since the STP construction has not been confirmed. <b>Sewer Network:</b> TS issuance is delayed as the STP construction has not been confirmed.	<b>STP:</b> The contractor's request for price escalation (29%) is likely to be rejected by the ULB and the work is likely to be retendered. The way forward is to be decided by the new Council. <b>Temporary Shed:</b> Work has not been started since the STP construction has not been confirmed. <b>Sewer Network:</b> Sewer network is expected to be tendered along with the STP.	<b>STP:</b> Expected to be tendered again by 28.02.2026. <b>Sewer Network:</b> Expected to be tendered by 28.02.2026.
<b>KOLLAM DISTRICT</b>										
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission		0.028					DPC Revision needed for including sbm khosh fund	
3	Waste water Treatment ( 90 KLD) System for coastal housing and Tsunami resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam			0.09						
<b>PATHANAMTHITTA DISTRICT</b>										
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission		0.225						
<b>ALAPPUZHA DISTRICT</b>										
5	STP with Septage Cotreatment Capability at Alisseray, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	TS estimate submitted after correction and is under scrutiny in KWA.	TS was issued on 04.11.2025, and the tender was floated by KWA on 05.11.2025 with the opening on 10.12.2025.	The tender opening date was extended till 19/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 3 bids were received.	Three bidders participated in the tender. As the bidders were disqualified, action is being taken to retender the work.	Based on the direction of PCB the design to be altered to face the distance criteria.
6	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.012	DPR Stage	In the meeting held on 16.10.2025, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	The decision on cancellation of the work is to be taken by the new Council.	The decision on cancellation of the work is to be taken by the new Council.	Expected to be cancelled by 28.02.2026.
<b>KOTTAYAM DISTRICT</b>										

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
7	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam			0.085						-
<b>IDUKKI DISTRICT</b>										
8	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission		0.205						
9	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission		0.03						
<b>ERNAKULAM DISTRICT</b>										
10	4 STPs are coming up under the KMRL's Integrated Water transport System project at Elamkulam(17.5 MLD)revised to 55MLD, Vennala(24MLD) clubbed with Elamkulam	KWA		55+50MLD	DPR Stage	AS not yet received.			Revised AS for the 50 MLD STP at Muttar and 55 MLD STP at Elamkulam and associated network to be obtained form KIIFB	Revised AS for the 50 MLD STP at Muttar and 55 MLD STP at Elamkulam and associated network to be obtained form KIIFB
	Muttar (16.5 MLD) revised to 50MLD									
	Perandur(19 MLD) clubbed with Muttar									
11	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	<b>STP:</b> As per the Court order dated 01.07.2025, the agreement is to be executed without the additional performance guarantee. As per the final order received from the Court on 23.09.2025, the order dated 01.07.2025 has to be complied. KWA asked the L1 bidder to execute the agreement by 01.11.2025, but so far no action has been taken by them. <b>Sewer Network:</b> The TS was issued by KWA on 29/09/25. The tender was floated by KWA for one sewer network package (27.74 km) with 25/11/25 as the opening date. TS is to be issued by KWA for the other sewer network package (12.5 km).	<b>STP:</b> There is no response from the bidder regarding agreement execution. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021. <b>Sewer Network:</b> The tender opening date has been extended till 18.12.2025 for increasing the participation in the tender. TS is to be issued by KWA for the 12.5 km package.	<b>STP:</b> There is no response from the bidder regarding agreement execution. Hence, the work is to be tendered again by KWA after revising the TS as per DSR-2021. <b>Sewer Network:</b> The tender opening date of the 27.74 km package was extended till 18/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 4 bids were received. TS is to be issued by KWA for the 12.5 km package.	<b>STP:</b> There is no response from the bidder regarding agreement execution. Hence, the work is to be tendered again by KWA after revising the TS as per DSR-2021. <b>Sewer Network:</b> The bids received for the 27.74 km package are under scrutiny. TS to be issued for the 17 km sewer network.	<b>STP:</b> Tendered with opening 9.03.2026. <b>Sewer Network:</b> The 27.74 km package is expected to be awarded by 28.02.2026 and TS to be issued for the 17km sewer network.
13	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission		0.025						
<b>THRISSUR DISTRICT</b>										
14	5 MLD Decentralized Sewerage Scheme (STP at Kakkala), Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS Issued	Due to public protest and due to the difficulty in obtaining clearance from KSPCB, the ULB decided to combine the Kottapuram and Kakkala sewerage projects by constructing a common STP at Kakkala. As directed by the SLTC held on 08.10.2025, a basic report on the combined project, '5 MLD Decentralized Sewerage Scheme', was submitted by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee approved the issuance of AS for the combined project.	AS was issued via Govt. Order (No.2787) dated 10.11.2025 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11th SHPSC.	The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting.	The ULB has submitted the draft DBOT tender/EoI document to the CE, LSGD on 23.01.2026 for vetting.	Expected to be tendered by 28.02.2026.
15	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)			350 KLD STP						

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
17	Pazhayanoor STP (Thrissur)	KWA		0.45 KLD	Work Awarded	Work Handover to KWA		Earthwork excavation for the collection pit, equalization tank, and MBBR tank completed. PCC work for the collection pit, equalization tank, and MBBR tank completed. RCC work for the collection pit completed. Steel reinforcement works for the equalization tank are in progress.		Expected completion date 30.4.26
18	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission		0.150						
19	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission		0.035		Return for modification				
20	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL		18 KLD STP	DPR Approved				Included in market project. TS stage	-
21	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL		13.9 KLD STP	DPR Approved				Included in market project. TS stage	-
22	Waste water treatment plant at K R Narayanan memorial hall, Adat GP			0.0065						
23	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	2	DPR Stage	There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD on 09.10.2025, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted by the KWA. Action in this regard is to be taken.	The approval of the new Council is to be taken for the DPR submitted initially by the KWA.	The KWA is revising the DPR by including sewer laying using vacuum technology as per the discussion held with the ULB officials and the same will be placed in the Council for approval.	The latest DPR prepared by KWA is expected to be placed in the Council scheduled for 03.02.2026 for approval.	DPR is expected to be finalized by 28.02.2026.
<b>PALAKKAD DISTRICT</b>										
24	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.030	DPR Stage	The DPR is being prepared by the DBOT contractor.	The DPR is being prepared by the DBOT contractor.	The DPR is being prepared by the DBOT contractor.	The DPR is to be submitted by the DBOT contractor.	KWA submitted DPR to Guruvayur Municipality.
25	CHC Alathur, Alathur Block Panchayat , Palakkad	Suchitwa mission		0.090		Instructed LB to call Tender for DPR preparation				
<b>MALAPPURAM DISTRICT</b>										
26	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA		7.12	DPR Approved					Resolution not obtained

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
27	Sewerage system for Ponnani municipality(Kottat hara Zone) with STP of capacity 4.2 MLD	KWA		4.2	DPR Approved					LGSD has put up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained
28	Eco - friendly waste water Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	KWA		0.14					LoA issued to Evatec Engineers and Contractors Pvt Ltd on 03.11.2025. Agreement executed on 26-12-2025. Consent to Establish to be obtained from PCB.	
<b>KOZHIKODE DISTRICT</b>										
29	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	27	Tendered	The ULB's proposal to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.	A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	The Secretary, Kozhikode Corporation, informed (letter dated 30/01/26) that the Council held on 28/01/26 has decided to cancel 2 water body rejuvenation works (both not started) and to use the funds available (₹1.30 Cr.) to meet a portion of the ULB's share of the tender excess. The Secretary has also requested that the balance ULB share of the tender excess (₹11.455 Cr.) be met from other Govt. schemes, and that permission be granted to KWA to execute the agreement. The matter is to be placed in the SLTC/SHPSC for taking an appropriate decision.	Expected to be awarded by 28.02.2026.
30	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	15	Work Awarded	The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 accorded sanction for the issuance of AS.	<b>STP:</b> The AS was issued via Govt. Order (No.2787) dated 10.11.2025. Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28.11.2025 has been issued by the KSPCB and the application for KCZMA's consent is to be submitted by the ULB. <b>Network:</b> Agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB after the MCC expires. The contractor has completed the survey works and the revised design is expected to be submitted by Dec-2025.	<b>STP:</b> ULB has submitted the application to KCZMA on 16/12/25 for the CRZ clearance. The Kerala SIDCO Ltd. has objected the construction of the STP in the West Hill Industrial Estate. The work can be started after obtaining the CRZ clearance and after the resolution of the issue with SIDCO. <b>Sewer Network:</b> The agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB. The revised design is to be submitted by the contractor.	<b>STP:</b> The work can be started after obtaining the CRZ clearance from KCZMA and technical approval from technical committee, and after the resolution of the issue with SIDCO. <b>Sewer Network:</b> The contractor (Nasit Infrastructure) has completed the survey works for the sewer network package-1 and the revised design is to be submitted. Tender to be floated by the ULB for the sewer network package-2.	<b>STP:</b> Expected to be started by 28.02.2026. <b>Sewer Network:</b> Expected to be started by 28.02.2026.
31	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA		7 MLD	DPR Approved					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ DPR Approved)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
32	Kozhikkode corporation Zone F	KWA		4 MLD	DPR Approved					
33	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	IMPACT Kerala Ltd.		0.5 MLD Sewage TP		Under DPR preparation	Submitted to KIIFB		KIIFB appraisal comments recieved. DPR being corrected	-
34	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	KWA		0.03	Tendering Stage			Work awarded Agreement executed on 26.12.25. Awaiting PCB sanction	Work awarded to Evatec Engineers and Contractors Pvt Ltd. On 03-11-2025. Agreement executed on 26-12-2025. Consent to establish obtained from PCB.	25.12.26
<b>KANNUR</b>										
35	STP with Septage Cotreatment Capability at Maithanappally/Marakkarkandy, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	The request submitted by the ULB to execute the project on their own instead of KWA was placed in the SLTC/SHpsc. As directed by the SLTC held on 08.10.2025, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHpsc held on 27.10.2025 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.	The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	The decision on handing over the work back to KWA and on retendering are to be taken by the Council.	Expected to be tendered again by 28.02.2026.
36	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission		1						
37	STP at hospital, Pazhayangadi, Kannur			0.120	TS issued					
38	STP at old age home, Kannur			0.010		Work completed				
39	DPR for perumba fish market Payyanur Municipality, Kannur	KWA		0.005	Tendering Stage			Work tendered.LoA issued on 03-01-2026. Agreement to be executed	Bidder did not execute agreement , work retendered with due date as on 27.2.26	25.10.26
40	Thalassery, Kannur			22						
41	Kannur corporation Zone 1			13						
42	Payyannur, Kannur			13 MLD						
43	150 KLD Sewage Treatment Plant - Mattannur Municipality - Reg			0.2		TS issued 06-11-2025				
<b>WAYANAD DISTRICT</b>										
44	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission		0.065		DPR under scrutiny, needs to revised with higher capacity				
<b>KASARGOD DISTRICT</b>										
45	Kasargod Zone 1			4 MLD						
46	Kasargod Zone 2			4 MLD						
47	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission		0.040						
48	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission		0.135						
49	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasaragod	Suchitwa mission		0.014						
				279.4684						

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
<b>PROPOSED SEWERAGE SYSTEM</b>										
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA		7.0(for utilizing existing 107 MLD)	DPR Approved					
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA		5	DPR Approved					
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I.TVM			2.5 MLD	DPR Approved					
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1			5 MLD	DPR Approved					
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of L length 58km – Phase 2, Alapuzha			2.6 MLD	DPR Approved					
6	Comprehensive sewerage scheme- Government medical college, Kottayam			5 MLD	DPR Approved					
7	Sewerage System for Kattappana Municipality			1.76	DPR Approved					
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi			2.6 MLD						
9	Sewerage System for Aluva –Zone 1			1.72	DPR Approved					
10	Sewerage system for Pattambi municipality			5.4	DPR Approved					
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD			4.2	DPR Approved					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the ETP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
<b>THIRUVANANTHAPURAM</b>										
1	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.02	AS issued	The Suchitwa Mission's TS Committee held on 07.10.2025 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.	The KSRTC tested the wastewater generated from the Thampanoor Depot and has requested the KSPCB (letter dated 20.11.2025) to confirm the necessity of constructing the ETP as the parameters are within the KSPCB limits as per the test report. The reply of the KSPCB is awaited.	The KSPCB informed the KSRTC that ETP is necessary as the Bus Depot is an orange category industry. An external agency to be engaged by the KSRTC for the preparation of the DPR.	An external agency to be engaged by the KSRTC for the preparation of the DPR.	DPR preparation is expected to be completed by 31.03.2026
<b>KOTTAYAM</b>										
2	ETP at Kodimatha, Kottayam Municipality			0.030		slaughter house not operational, ETP construction works resume after the slaughter house starts functioning				
3	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam			0.011		Project dropped				
<b>THRISSUR</b>										
4	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society			0.002						
<b>MALAPPURAM</b>										
5	ETP at Perinthalmanna Dialysis Center, District Panchayath, Malappuram	Suchitwa mission		0.010					Work Ongoing	
6	ETP at Tirur Municipality Slaughter house	Suchitwa mission		0.030			Paused due to public protest, Slaughter house not wroking			
<b>KOZHIKODE</b>										
7	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode	Suchitwa mission		0.03						

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
<b>KOLLAM</b>										
1	FSTP at Kureepuzha, Kollam (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.05	Tendering Stage	The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	Expected to be tendered by 28.02.2026.
<b>KOTTAYAM</b>										
2	FSTP at Vellor GP				DPR Stage		land allotted from industries department, suitable land identified .procedure for land acquisition and lease is being processed	GO Issued.A joint site visit was conducted with KSPCB and LSGD EE, SM and KPPL officials. Suitable parcel of land identified. Proposal submitted to District Collector. Further steps to be initiated to execute the agreement.	Discussions regarding the lease agreement procedures are in progress. A letter has been sent to the Government highlighting the issues raised by the Local Body regarding the lease.	
3	50KLD FSTP at Manganam				DPR Stage		A new land need to be identified as the earlier land was not available . A govt meeting to be held for the availability of land.	5 rural LBs included in the cluster agreed for taking up O&M. The municipality currently proposing alternative site at Vadavathoor. Detailed letter sent to government for conducting meeting at Government level	A discussion was held on the Manganam FSTP, wherein the O&M cost has been accepted by five Panchayats, approval is still pending. The Municipality has proposed an alternative site at Vadavathoor, owned by Kottayam Municipality.	
<b>ERNAKULAM</b>										
4	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.						. Directed the DSM to conduct a meeting with the Municipality Chairman and Secretary regarding the project. 2. Land conversion paperwork to be monitored	<b>Land issue</b>	
5	North Paravur FSTP	IMPACT Kerala Ltd.				Bio mining completed, Soil test to be conducted	Lr received from Secretary , requested the consultant to submit capacity lay out, plan and design details to LB for submission to PCB. Details submitted to the Municipality. Land to be confirmed by PCB	Handed over to Impact for the Project Execution	LB to proceed with soil test. MoU to be signed with IMPACT Kerala.	
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1	Work Awarded	Agreement was executed on 29.10.2025 and the site to be handed over to the contractor.	The work is expected to be started after the election.	The biomining rejection waste to be removed from the site for completing the survey for the site hand over.	The site is to be handed over to the contractor for starting the work.	Expected to be started by 28.02.2026.
<b>THRISSUR</b>										
7	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Tendering Stage	The SHPSC held on 27.10.2025 decided to transfer the project to AMRUT-2.0. Land for the FSTP to be confirmed by the ULB.	The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.	The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.	In the meeting held by the Hon'ble Mayor on 14/01/26, it was decided to construct the FSTP on the land suggested by the District Collector (IMA's land, Ramavarmapuram). A meeting with the District Collector is expected to be held soon to finalize the land.	Expected to be tendered by 28.02.2026.
<b>PALAKKAD</b>										

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Incremental progress - Jan 2026	Likely Date of Completion of DPR Preparation/ Tendering
8	Shornur FSTP	IMPACT Kerala Ltd.				Cluster selection ongoing, by considering the nearby local bodies.	Agency visited the Municipality. Soil test done. Contour survey completed, DPR design work in progress. As per decision of meeting b/w consultant, LB and SM, Consultant submitted process flow to LB for Suchitwa Mission approval & LB to submit council decision for 50 KLD with GWM	Technical presentation done before IKL technical committee on 04.07.2025. Consultant submitted modified DPR on 02.08.2025. DPR submitted to SM on 08.08.2025 for funding.	SM directed for cluster approach, informed LB. Awaiting council decision in this regard. MoU to be signed with IMPACT Kerala.	
<b>MALAPPURAM</b>										
9	FSTP at Perinthalmanna					Land demarcating is being done by taluk surveyor	Council has not yet decided the land for the project. A separate meeting with LB representatives had done on 19.09.2025. But president and Secretary didn't attend the meeting. Another meeting to be conducted as per the availability of LB	Decided to conduct a meeting with new Council representatives.	Location changed. Decided to conduct a meeting with new Council representatives.	
10	FSTP at Valancheri					Site Clearance done. Applied for KSEB Electricity connection.	Electricity connection received		Work ongoing. Concrete works completed.	
<b>KANNUR</b>										
11	FSTP at Valliyayi, Mokeri GP	Suchitwa mission				Process flow approved. Revised DPR based on DSR 2021 to be submitted	Revised DPR received. Under TS stage. Scrutiny completed. TS will be issued by 24.09.2025	TS issued on 17-10-2025. Letter sent to IMPACT KERALA to start the work	Joint meeting scheduled for land development on 17-Feb-2025	
<b>KASARGODE</b>										
12	FSTP at Mangalpady, 50 KLD			0.050		Revised DPR received on state office and TS to be issued soon	TS issued . LB has been directed to submit the documents to agency for submitting the application. for CTE to PCB.	Advance mobilisation amount (GP Share-40 lakhs) given to IRTC on 31/12/25- Site clearance ongoing	PCB NOC issued on 13.11.25. Site clearance ongoing. 5% Civil work completed	
13	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission			TS issued	TS issued on 26.03.2025. Due to Public Protest Grama Panchayat not yet started the work.	Delayed due to public protest	A separate meeting will be scheduled by ED, SM with LB representatives	Paused due to public protest, a meeting was held by special secretary on 9th feb and given direction to JD to resolve the issue.	
	Construction of 36 KLD FSTP at Kayyur-Cheemeni Grama Panchayath.			0.036	TS issued				TS issued, Agreement executed ,PCB NOC under process	
14	Erumeli FSTP	IMPACT Kerala Ltd		105 KLD	Work tendered. Agreement executed			DBO tender done.	Selection notice issued. Agreement executed. Contractor to submit vetted documents to IMPACT for approval	
15	Erumapetti FSTP	IMPACT Kerala Ltd			DPR stage	Agreement executed with consultant for DPR preparation		MOU signed	Soil test to be done by LB. Reminder sent.	
16	Chittur Thathamangalam FSTP, palakkad	IMPACT Kerala Ltd.		20 KLD	DPR stage	Collector visited the site & directed to provide police protection. Soil test conducted Contour survey completed, DPR design work in progress. Requirement is 25 KLD, LB needs 20 KLD	Technical presentation done before IKL technical committee on 04.07.2025. Consultant submitted modified DPR on 02.08.2025. Submitted to SM on 08.08.2025 for funding		<b>LB informed site changed.</b> MOU to be executed with IMPACT Kerala Ltd.	
17	Panur BP FSTP, kannur	IMPACT Kerala Ltd.		50 KLD	TS stage	TS given by Suchitwa Mission	BP approached IKL	DPR received at IKL on 31-12-25	MOU to be executed with IMPACT Kerala for proceeding with tendering. Meeting of cluster LBs to be done by BP and obtain their resolutions for cluster approach	
18	Nettukalthery FSTP, trivandrum	IMPACT Kerala Ltd.		80 KLD	DPR stage			MOU executed with IKL	Agreement executed with consultant for DPR preparation	

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Incremental Progress - Jan 2026	Likely Date of
<b>THIRUVANANTHAPURAM</b>										
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	Suchitwa mission		0.01						
2	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		50 KLD FSTP	Agreement executed with the contractor M/s Enrec Engineers on 29.02.2024 Contractor submitted vetted process designs Submitted to KWA and got approval	Structural framework and chamber construction are ongoing			75% completed	Work expected to be completed by 31-3-2026
<b>KOLLAM</b>										
3	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	12	<b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works and the modifications in O&M. <b>Sewer Network (AMRUT-2.0):</b> In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallihottam-Thamarakkulam (conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.	<b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building finishing works in progress. <b>Sewer Network (AMRUT-2.0):</b> Vacuum Sewer Network: DPR of the vacuum sewer network is to be given to KWA by the ULB. The DPR agency engaged by the ULB is preparing the DPR. <i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	<b>STP (AMRUT-1.0):</b> Physical progress - 94%. Finishing work of the admin building finishing in progress. <b>Sewer Network &amp; Connections (AMRUT-2.0):</b> Vacuum Sewer Network: The DPR agency engaged by the ULB is preparing the DPR. <i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	<b>STP (AMRUT-1.0):</b> Physical progress - 94%. Finishing work of the admin building finishing in progress. <b>Sewer Network &amp; Connections (AMRUT-2.0):</b> Vacuum Sewer Network: The DPR agency engaged by the ULB is preparing the DPR. <i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	<b>STP:</b> Expected to be completed by 28.02.2026. <b>Sewer Network:</b> Vacuum Sewer Network - DPR is expected to be submitted by 28.02.2026. Iron Bridge Sewer Network - expected to be tendered by 28.02.2026.	

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Incremental Progress - Jan 2026	Likely Date of
4	STP at Chitumala Old Age Home. Chitumala BP, Kollam			0.015	<input type="checkbox"/> Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. <input type="checkbox"/> The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works. <input type="checkbox"/> Comparison chart is being prepared by the agency.					30.08.2024
5	190 KLD STP at Pathanapuram Market and Shopping Mall			0.190	O&G trap and manhole construction completed. Construction hindered due to funding.	DPR under verification				31.08.2024
6	STP at Mayyand GP, Kollam	IMPACT KERALA Ltd		590KLD Co- treatment	<ul style="list-style-type: none"> <li>Agreement executed with the Contractor M/s Enrec Engineers on 29.02.2024.</li> <li>Contractor submitted vetted process design. Submitted to KWA and got approval.</li> </ul>	O&M contract to be signed			70 % completed. GP not willing to bear O&M expenses citing lack of funds. Requested government intervention.	Work expected to be completed by 31-3-2026
<b>ALAPPUZHA</b>										
7	FSTP at Cherthala Municipality , Alappuzha	IMPACT Kerala Ltd.		250 KLD Septage TP		Trial run going on. Some pending works to complete			Trial run kept on hold due to sludge management issues.	
<b>IDUKKI</b>										
8	FSTP at Munnar, Idukki			50 KLD	Due to a court case, work stopped temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP.	paused due to court case				Under jurisdiction
<b>KOCHI</b>										
9	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1.1		Physical progress - 70%. Work in progress.	Physical progress - 72%. Work in progress.	Physical progress - 75%. Work in progress.	Physical progress - 77%. Work in progress.	Expected to be completed by 31.03.2026.
10	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.105		Physical progress - 35%. Work in progress.	Physical progress - 58%. Work in progress.	Physical progress - 60%. Work in progress.	Physical progress - 77%. Work in progress.	Expected to be completed by 31.03.2026.
<b>THRISSUR</b>										

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Incremental Progress - Jan 2026	Likely Date of
11	Viyoor central jail STP ( Thrissur)			0.05	Work started on 23/04/2023				Partial commissioning of E1, E2, F, G1, G2 NETWORK connection completed on 22/12/2025. A revised estimate for the same has been prepared. After partial commissioning, while assessing one month's performance of the STP, it is found that the current processing capacity of the STP is about 30 KLD. If blocks C and D are connected (Except blocks A,B and the kitchen), the waste water treatment capacity will reach the current design capacity (50KLD). So A new estimate will have to be prepared for the completion of the block A ,B and the kitchen., .Fund for the same has to be deposited by Viyyur Central Jail Authorities.	30.05.2026
12	Kunnumkulam, Thrissur			0.01	Completion stage and ready for commissioning					
13	STP at CHC Cherpu BP, Thrissur			0.01	Plant construction completed. Final bill is to be submitted by LB. Detailed estimate is under preparation.					30.08.2024
14	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thirssur:			0.025	Work awarded and started			Earthwork excavation for the collection pit, equalization tank, and MBBR tank completed. PCC work for the collection pit, equalization tank, and MBBR tank completed. RCC work for the collection pit completed. Steel reinforcement works for the equalization tank are in progress.	Construction of collection pit and base slab of equalization tank had been completed.Construction of equalization tank side wall is going on.	30.4.26
<b>PALAKKAD</b>										
15	STP at Ottappalam Municipality, Palakkad District	IMPACT Kerala Ltd.		1.50ML D Co- treatment	□ Beneficiary details to be finalised by Municipality after MCC.	Network design finalised by considering the taluk hospital area instead of the railway land. Around 40% plant work completed.			STP construction-60% completed. Sewer network design finalised using vacuum sewer technology.	Work expected to be completed by 30-6-2026
16	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Agreement to be executed.	FSTP has been physically completed and the inauguration was held on 27.10.2025. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27.10.2025 are to be done.	Electrical connection for the FSTP is to be given by the KSEB. Additional works like approach road, installation of solar panels etc. are in progress. Bylaw regarding septage collection is to be placed in the new Council for approval.	Electrical connection work is to be completed. Additional works like approach road, installation of solar panels etc. are in progress. The bylaw regarding septage collection is to be placed in the new Council for approval.	Additional works like approach road, OCEMS, solar panels etc. are in progress.	Expected to be made operational by 28.02.2026.
<b>MALAPPURAM</b>										
17	STP at Pambad Housing Colony Malappuram Municipality, Malappuram			0.11		Mechanical work pending due to electrical connection problem. ULB requested to KSEB.				30.09.2025
18	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission		0.5		Work Ongoing- Structure work completed				30.12.2025
19	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	Suchitwa mission		0.01		Work Ongoing (95 % Completed)				30.12.2025

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Incremental Progress - Jan 2026	Likely Date of
	<b>KOZHIKODE</b>									
20	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode			0.080	RE has been prepared. Electric works will be started after passing RE.					30.08.2024
	<b>KANNUR</b>									
21	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, IruttiPayam, Grama Panchayath1, Kannur			0.02	<input type="checkbox"/> Amount transferred to KWA on 26.02.2024. <input type="checkbox"/> Tendering process will start soon.			Work awarded, agreement executed and design under scrutiny	Work order issued on 26-06-2025. Agreement executed on 16.07.2025. PCB sanction received. Site handover submitted to contractor on 15/10/2025. Contractor has given design and is under verification.	15/07/2026
22	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur			0.02						30/12/2024
23	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	NA	Physical progress - 96%. Work in progress.	Physical progress - 97%. Work in progress.	Physical progress-99%. Electrical connection work to be completed and trial run to be done.	Physical progress-99%. Electrical connection to be completed and trial run to be done.	Expected to be completed by 28.02.2026.
	<b>WAYANAD</b>									
24	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP, Wayanad			0.045	<input type="checkbox"/> District panchayat Wayanad terminated existing agency <input type="checkbox"/> M/S Ram biological confirmed implementation of projects.					30/02/2025

**OA 673 ൽ 21.01.2026 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്- നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ 68-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.**

**ഹാജരായവർ**

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.അഹമ്മദ് അലി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കൂട്ടായി ഇറിഗേഷൻ)
3. ശ്രീമതി.സുധ.പി (ഹെഡ് ക്ലർക്ക്, ആർഡിഒ, തിരുർ)
4. ശ്രീ.ജവഹർ സുഹാസ് (ഹെൽത്ത് ഇൻസ്പെക്ടർ, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
5. ശ്രീമതി.സ്മിത (മാനേജർ, വ്യവസായ വകുപ്പ്)
6. ശ്രീ.വിനീത് (ടെക്നിക്കൽ കോർഡിനേറ്റർ, ജില്ലാ ശുചിത്വമിഷൻ)
7. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
8. ശ്രീമതി.ബസ്ലി ബഷീർ (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 11.30 AM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 68-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരേയും സ്വാഗതം ചെയ്തു.

തുടർന്ന് ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. കൂട്ടായി റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ റീഹാബിലിറ്റേഷൻ പ്രവർത്തനങ്ങൾക്കുള്ള മെക്കാനിക്കൽ വർക്ക് ഉൾപ്പെടുത്തിയുള്ള 19.32 കോടിയുടെ റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് അഡ്മിനിസ്ട്രേറ്റീവ് സാങ്ഷനുവേണ്ടി സർക്കാരിന് സമർപ്പിച്ചിട്ടുണ്ടെന്ന് സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു. ഇലക്ട്രിക്കൽ വർക്കിന്റെ എസ്റ്റിമേറ്റ് 15.12.2025 തീയതിയിൽ ചീഫ് എഞ്ചിനീയർക്ക് അയച്ചിട്ടുണ്ടെന്നും ഇതു കൂടി ഉൾപ്പെടുത്തിയുള്ള

19.62 കോടിയുടെ എസ്റ്റിമേറ്റ് സർക്കാരിന് ഉടൻ സമർപ്പിക്കുമെന്ന് ചീഫ് എഞ്ചിനീയർ അറിയിച്ചിട്ടുണ്ടെന്നും സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു.

തുടർന്ന് ജില്ലാ ശുചിത്വ മിഷന്റെ പ്രവർത്തനപുരോഗതിയാണ് വിലയിരുത്തിയത്. മലപ്പുറം നഗരസഭയിലെ പാമ്പാട് ഫ്ളാറ്റ് സമുച്ചയത്തിലെ STP യുടെ കാര്യത്തിൽ പുരോഗതി ഒന്നും ആയിട്ടില്ലെന്നും ഇലക്ട്രിക്കൽ കണക്ഷൻ ലഭ്യമായതിനുശേഷം മാത്രമേ മെഷിനറി വാങ്ങാനാകുകയുള്ളൂ എന്നും ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനീത് അറിയിച്ചു. തിരുർ ബസ് സ്റ്റാന്റ് STP, ഫിഷ് മാർക്കറ്റ് ETP എന്നിവ പ്രവർത്തനക്ഷമമാണെന്നും ശ്രീ.വിനീത് അറിയിച്ചു.

അടുത്തതായി ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. നിലവിൽ ക്യാമറകളുടെ ബാറ്ററികൾ കേടുപാട് സംഭവിച്ചിട്ടുണ്ടെന്നും പഴയ മോഡൽ ബാറ്ററിയായതിനാൽ സ്പെയർ പാർട്സ് കിട്ടാനില്ലെന്നും ആയതിനാൽ പുതിയത് വാങ്ങുന്നതിനുള്ള പ്രോജക്റ്റ് സമർപ്പിക്കേണ്ടതുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ജവഹർ സുഹാസ് അറിയിച്ചു. പുഴയുടെ തീരങ്ങളിൽ കൃത്യമായ ഇടവേളകളിൽ ഇൻസ്പെക്ഷൻ നടത്തുന്നുണ്ടെന്നും അദ്ദേഹം പറയുകയുണ്ടായി.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ഹെഡ്ക്വർക്ക് ശ്രീമതി.സുധ.പി മീറ്റിംഗിൽ പങ്കെടുത്തു. വ്യവസായ വകുപ്പിൽ നിന്നും മാനേജർ ശ്രീമതി.സ്മിത പങ്കെടുത്തു.

തിരുർ മുനിസിപ്പാലിറ്റി, മലപ്പുറം മുനിസിപ്പാലിറ്റി, വെട്ടം ഗ്രാമപഞ്ചായത്ത്, തലക്കാട് ഗ്രാമപഞ്ചായത്ത്, മംഗലം ഗ്രാമപഞ്ചായത്ത്, ഗൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ് എന്നിവർ മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 12.00 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.

മലപ്പുറം  
27.01.2026

  
എൻവയോൺമെന്റ് എഞ്ചിനീയർ

OA 673 ൽ 19.02.2026 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്-നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ

69-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.

ഹാജരായവർ

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.അഹമ്മദ് അലി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കൂട്ടായി ഇറിഗേഷൻ)
3. ശ്രീ.ബാബു (ക്ലീൻസിറ്റി മാനേജർ, തിരുർ മുനിസിപ്പാലിറ്റി)
4. ശ്രീ.ജവഹർ സുഹാസ് (ഹെൽത്ത് ഇൻസ്പെക്ടർ, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
5. ശ്രീമതി.ഷിനി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മംഗലം ഗ്രാമപഞ്ചായത്ത്)
6. ശ്രീമതി.സേതുലക്ഷ്മി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, വെട്ടം ഗ്രാമപഞ്ചായത്ത്)
7. ശ്രീ.വിനീത് (ടെക്നിക്കൽ കോർഡിനേറ്റർ, ജില്ലാ ശുചിത്വമിഷൻ)
8. ശ്രീമതി.പ്രീതി (ജൂനിയർ സുപ്രണ്ട്, ആർഡിഒ, തിരുർ)
9. ശ്രീമതി.ഷൈനി (ജൂനിയർ ഹെൽത്ത് ഓഫീസർ ജിയോളജിസ്റ്റ്, ഗൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ്)
10. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
11. ശ്രീമതി.ബസ്മി ബഷീർ (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 11.30 AM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 69-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരെയും സ്വാഗതം ചെയ്തു.

തുടർന്ന് ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. കൂട്ടായി റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ റീഹാബിലിറ്റേഷൻ പ്രവർത്തനങ്ങൾക്കുള്ള 19.629 കോടിയുടെ റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് അഡ്മിനിസ്ട്രേറ്റീവ് സാൻഷനുമേലടി സർക്കാരിന് സമർപ്പിച്ചിട്ടുണ്ടെന്ന് സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു. പഴയ വർക്കുകൾ

ഫോർക്ലോസ് ചെയ്യുന്നതിനുള്ള നടപടികൾ ചെയ്തു വരുന്നതായും അദ്ദേഹം പറയുകയുണ്ടായി.

അടുത്തതായി തിരുർ മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. ഫിഷ് മാർക്കറ്റ് ETP, ബസ് സ്റ്റാന്റ് STP എന്നിവ പ്രവർത്തനക്ഷമമാണെന്നും ഓപ്പറേഷൻ മെയിന്റനൻസ് നിലവിൽ എടുത്തിട്ടുണ്ടെന്നും തിരുർ മുനിസിപ്പാലിറ്റി ക്ലീൻസിറ്റി മാനേജർ ശ്രീ.ബാബു അറിയിച്ചു. ഫിഷ് മാർക്കറ്റ് ETP യുടെ കാര്യത്തിൽ വെള്ളത്തിന്റെ ഗുണനിലവാരം അത്ര തൃപ്തികരമായി തോന്നുന്നില്ലെന്നും മുനിസിപ്പാലിറ്റിയിൽ ടെക്നിക്കൽ എക്സ്പർട്ട് ഇല്ലാത്തതിനാൽ മലിനീകരണ നിയന്ത്രണ ബോർഡ് ഇൻസ്പെക്ഷൻ നടത്തുന്ന സമയത്ത് മുനിസിപ്പാലിറ്റിയെ കൂടി അറിയിക്കണമെന്നും അദ്ദേഹം പറയുകയുണ്ടായി. കാനാത്കടവ് സ്റ്റേഷനിൽ നിന്നും സാംപ്ലിംഗ് വേളയിൽ പുഴയിലേക്ക് ഡ്രൈനേജിൽ നിന്നും മലിനജലം ഒഴുകുന്നതായി കാണാറുണ്ടെന്ന് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് പറഞ്ഞതനുസരിച്ച് രാവിലെ ഹോൾസെയിൽ ഡീലർമാരിൽ നിന്നും മൽസ്യം അൺലോഡ് ചെയ്യുമ്പോൾ പുറത്തുവരുന്ന വെള്ളം നിലവിൽ ETP യിലേക്ക് കൊടുത്തിട്ടില്ലെന്നും നേരെ ഡ്രൈനേജിലേക്ക് പോകുന്നുണ്ടെന്നും ETP യിലേക്ക് പോകുന്ന തരത്തിൽ സംവിധാനം ചെയ്യേണ്ടതുണ്ടെന്നും അദ്ദേഹം അറിയിച്ചു.

അടുത്തതായി ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. നിലവിൽ ക്യാമറകളുടെ ബാറ്ററിക്ക് കേടുപാട് സംഭവിച്ചിട്ടുണ്ടെന്നും പഴയ മോഡൽ ബാറ്ററിയായതിനാൽ സ്പെയർ പാർട്സ് കിട്ടാനില്ലെന്നും റിപ്പയർ ചെയ്യുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരികയാണെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ജവഹർ സുഹാസ് അറിയിച്ചു. പുഴയുടെ തീരങ്ങളിൽ കൃത്യമായ ഇടവേളകളിൽ ഇൻസ്പെക്ഷൻ നടത്തുന്നുണ്ടെന്നും അദ്ദേഹം പറയുകയുണ്ടായി.

തുടർന്ന് മംഗലം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചതാണെന്നും പുഴയുടെ തീരങ്ങളിൽ എൻഫോഴ്സ്മെന്റ് സ്കാഡ് പരിശോധന നടത്തുന്നുണ്ടെന്നും നിയമ ലംഘനങ്ങളൊന്നും തന്നെ റിപ്പോർട്ട് ചെയ്തിട്ടില്ലെന്നും ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമായി നടന്നുവരുന്നുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.ഷിനി അറിയിച്ചു.

അടുത്തതായി വെട്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ഹരിതകർമ്മസേനയുടെ നേതൃത്വത്തിൽ അജൈവ മാലിന്യ ശേഖരണം നല്ല രീതിയിൽ നടന്നുവരുന്നുണ്ടെന്നും എൻഫോഴ്സ്മെന്റ് സ്കാഡ് പുഴയുടെ തീരങ്ങളിൽ കൃത്യമായി പരിശോധന നടത്തി വരുന്നുണ്ടെന്നും നിലവിൽ CCTV ക്യാമറകൾ പ്രവർത്തനക്ഷമമാണെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.സേതുലക്ഷ്മി അറിയിച്ചു.

തുടർന്ന് ജില്ലാ ശുചിത്വ മിഷന്റെ പ്രവർത്തനപുരോഗതിയാണ് വിലയിരുത്തിയത്. പാമ്പാട് ഫ്ളാറ്റ് സമുച്ചയത്തിലെ STP യുടെ കാര്യത്തിൽ മലപ്പുറം നഗരസഭ സെക്രട്ടറിയുമായി ഫെബ്രുവരി 16-ാം തീയതി യോഗം ചേർന്നിരുന്നെന്നും അടുത്ത ആഴ്ചയോടുകൂടി ഇലക്ട്രിക്കൽ കണക്ഷനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ പൂർത്തിയാക്കാമെന്ന് സെക്രട്ടറി അറിയിച്ചിട്ടുണ്ടെന്നും ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനിത് അറിയിച്ചു.

പൊല്യൂട്ടഡ് റിവർ സ്ട്രച്ചസ് അനാലിസിസ് റിപ്പോർട്ട് പ്രകാരം തിരുർ പുഴയുടെ ചില സ്റ്റേഷനുകളിൽ ഡിസോൾവ്ഡ് ഓക്സിജൻ ഏറ്റക്കുറച്ചിലുകൾ കാണപ്പെടുന്നുണ്ടെന്നും യാതൊരു തരത്തിലുള്ള അനധികൃത ഡിസ്ചാർജ്ജുകളും പുഴയിലേക്കെത്തുന്നില്ലെന്ന് ഉറപ്പുവരുത്തണമെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അഭിപ്രായപ്പെട്ടു.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ജൂനിയർ സൂപ്രണ്ട് ശ്രീമതി.പ്രീതി മീറ്റിംഗിൽ പങ്കെടുത്തു.

ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റിൽ നിന്ന് ജൂനിയർ ഹൈഡ്രോജിയോളജിസ്റ്റ് ശ്രീമതി.ഷൈനി പങ്കെടുത്തു.

മലപ്പുറം മുനിസിപ്പാലിറ്റി, തലക്കാട് ഗ്രാമപഞ്ചായത്ത് എന്നിവർ മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 12.00 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.

മലപ്പുറം

24.02.2026

എൻവയോൺമെന്റൽ എഞ്ചിനീയർ

No.DGWD/2094/2024-T1

Directorate of Groundwater Department,

Jalavijnana Bhavan, Ambalamukku

Kowdiar P.O, Thiruvananthapuram

Dated:23-02-2026

Phone: - 2434098, Fax: - 2431824

Email,gwdkerala@gmail.com.

From,

The Director

To,

The Member Secretary

Kerala Pollution Control Board

Pattom, Thiruvananthapuram-04

Sir,

Sub: Groundwater Department - Present Status Report - ( Groundwater Regulation (Page No. 60) and Rainwater harvesting (Page No. 62) report forwarding -reg

Ref: Your Letter No. KSPCB/314/2025-CEE dated: 05/02/2026

Inviting attention to the reference cited above, I am hereby furnishing the present status report as mentioned in the above reference. The details are below..

### **XV. Ground Water Regulation**

Groundwater governance in the State is carried out through the statutory enforcement of the **Kerala Groundwater (Control and Regulation) Act, 2002**. As per the section 3 of the act, the Govt.of Kerala has been constituted the State Ground Water Authority in 2004, in order to regulate and manage ground water resources in the State. The **State Groundwater Authority** is responsible for the notification of areas (to regulate the extraction or use of ground water in any area, as required), regulation of groundwater abstraction, and the registration of drilling agencies. Since 2009, the Authority has been issuing **No Objection Certificates (NOCs)** for groundwater extraction to industrial and infrastructure establishments. The issuance of NOCs are based on the recommendations of the **District Level Evaluation Committee (DLEC)**, chaired by the **District Magistrate**. The DLEC considers proposals based on scientific reports, including pumping test studies conducted by the district offices of the Groundwater Department. To further streamline these processes, the State Groundwater Authority implemented specific guidelines for groundwater

extraction effective from **April 15, 2018**.

In notified blocks—specifically **Chittur and Malampuzha** in Palakkad District and **Kasaragod Block** in Kasaragod District—a permit is mandatory for the construction of new groundwater abstraction structures (except dug wells for domestic use) and conversion permit is mandatory for drilled wells to be energized. From 2016 to December 2025, 6,127 permits have been issued for digging new wells in notified blocks, while 1,939 conversion permits were granted. To regulate private drilling activities, 376 no of private rig agencies have been registered, 669 nos of registration certificates for private drilling rigs were issued, and 92 no of renewals were carried out in the State. The State Ground Water Authority has issued No Objection Certificates for 412 no of industrial units and 36 no of infrastructure units so far.

The Department has undertaken sustained awareness and outreach activities to improve compliance and promote ground water conservation and management to students, public ,officials, NGO's and people's representatives. A total of 451 mass awareness seminars on groundwater management were organized across the State during the period from April 2016 to December 2025.

For the year **2026–27**, the Department is proposed to intensify the implementation of the Act through wider public outreach and capacity building. About **70 awareness programs** are to be planned across the State, alongside the preparation of educational materials and handbooks for the public. Further strengthening of the State Groundwater Authority is envisaged through augmentation of scientific capability, including procurement of additional pumping test units, modern equipment, software, hardware and mobility support to improve regulatory oversight and groundwater resource management.

A statewide well census titled 'Neerarivu' has been carried out using a mobile application developed by KSREC with the support of Kudumbashree Mission. Data collection has been completed in 331 Panchayats covering about 22 lakh abstraction structures, and the information generated will support future water budgeting and policy formulation.

In addition, for effective regulation of bulk groundwater extraction and transportation through tanker lorries, the Government have issued specific procedural guidelines. Vide G.O.(Rt) No. 465/2023/WRD dated 18.05.2023, provisions were introduced for issuance of No Objection Certificates (NOCs) for bulk groundwater supply. Subsequently, detailed

procedures for Groundwater Extraction for Bulk Water Supply have been prescribed as per G.O.(Rt) No. 97/2026/WRD dated 27.01.2026, streamlining the application, scrutiny, monitoring, and compliance mechanisms associated with such extraction. These orders strengthen regulatory oversight, ensure scientific assessment prior to approval, and facilitate sustainable management of groundwater resources in the context of commercial bulk supply.

## **XVII. Rainwater Harvesting**

In compliance with the directions of the Hon'ble National Green Tribunal, the Department continues to implement groundwater conservation and artificial recharge measures as long-term strategies for aquifer sustainability through the plan funded scheme "Groundwater Conservation and Recharge". Artificial recharge schemes are predominantly undertaken in public buildings and government institutions, with priority accorded to blocks classified as Critical and Semi-critical, where the Stage of Groundwater Development exceeds sustainable thresholds or indicates emerging stress on aquifer systems. However in the latest Government order i.e. G.O.(Rt) No.93/2026/WRD dtd 28/01/2026 , the department has been taken steps to recharge bore wells drilled for domestic and private purpose by providing 80% subsidy on pilot basis. Bore wells constructed in Critical blocks (Chittoor , Malampuzha and Kasaragod ) and in the Semi Critical block Kattappana will be taken for recharge.

From 2016 to March 2025, under the Groundwater Conservation and Recharge programme, 1179 recharge pits have been constructed, 65 open well or borewell recharge schemes were implemented, 16 small ring check dams were built, and 2 small ponds were renovated, resulting in a total of 1,262 recharge structures with an expenditure of ₹26.09 crore in the State. Further, during the financial year 2025–26, technical sanction was issued for works amounting to ₹600 lakhs, 58 schemes have been completed.

For the year 2026–27, the Department intends to implement about 300 no of recharge structures across the State. The programme will also include execution of recharge pit/ direct dug well recharge/ bore well recharge , rejuvenation of small open ponds and small check dams in first and second order streams to ensure sustainability of the ground water resources. Implementation of recharge interventions will continue to be based on

hydrogeological feasibility studies, scientific site selection and field supervision.

The Groundwater Department is the nodal department in the State for coordination and implementation of activities under the Jal Shakti Abhiyan – CTR, JSJB initiative with various line departments involved in water conservation activities.. As of February 2026, under the Jal Sanchay - Jan Bhagidari initiative in Kerala, a total of 9,170 works have been taken up across the State, of which 3,815 works have been completed and 5,355 works are in progress, with major concentrations in districts such as Palakkad, Kozhikode and Thrissur, and the activities are being subjected to regular monitoring to ensure timely completion and effectiveness.

This is for favour of information and further necessary action.

Yours faithfully,

**DIRECTOR (i/c)**