

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Wastewater Treatment Plants Under AMRUT in Kerala (as on 31.10.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & operational	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & operational	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & operational	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & operational	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & operational	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs / FSTPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 30.09.2025)	Incremental Progress (Up to 31.10.2025)	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	<p><i>STP (AMRUT-1.0):</i> Physical progress - 93%. Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard is to be placed in the next SLTC/ SHPSC for a taking a suitable decision.</p> <p><i>Sewer Network & Connections (AMRUT-2.0):</i> # Pallihottam-Thamarakkulam package: Survey works in progress. # Iron Bridge, Vaady-Karumalil & Asramom packages: AS dated 22/03/25 was issued. TS to be issued by KWA. The request given by KWA to revise the AS is to be placed in the</p>	<p><i>STP (AMRUT-1.0):</i> Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works and to modify the O&M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works (2 electromechanical components) and modifications in O&M.</p> <p><i>Sewer Network & Connections (AMRUT-2.0):</i> In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallihottam-Thamarakkulam, Vaddy-Karumalil & Asramom sewer network packages and to</p>	<p>STP: 31.12.2025 Sewer Network: 31.12.2027</p>

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 30.09.2025)	Incremental Progress (Up to 31.10.2025)	Completion Timeline
				SLTC/SHPSC for approval.	implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation. The DPR of the vacuum sewer network is to be given to KWA by the ULB.	
2 & 3	Mobile Septage Treatment Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	Physically completed	Both units delivered. The trial run was done on 05.07.2025 and samples were taken for testing. As per the test results, the faecal coliform content in the effluent of both units and the oil & grease content in the effluent of one unit were above the allowable limits. The ULB has asked Bhouma to conduct the trial run & testing again.	Trial run & testing to be conducted again by Bhouma.	31.12.2025
4	Decentralized Sewerage System (STP at Ambedkar Colony), Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	70%	Physical progress-65%. Work is hindered due to rain.	Physical progress-70%. Work in progress.	31.12.2025
5	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	35%	Physical progress-12%. Work is hindered due to rain.	Physical progress-35%. Work in progress.	31.03.2026
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	Physically completed	Physical progress-90%. Work is hindered due to rain.	FSTP has been physically completed and the inauguration was held on 27/10/25. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27/10/25 are to be done.	31.12.2025
7	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	96%	Physical progress-95%. Work is hindered due to rain.	Physical progress-96%. Work in progress.	30.11.2025

Details of Proposed ETPs/ STPs/ FSTPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
1	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	To be Started: STP: Eco Paradigm executed the agreement on 27/05/25. They informed that they can reduce the BoD to < 20mg/L only whereas as per the KSPCB standards BoD of < 10mg/L has to be achieved. The TS Committee held on 07/08/25 decided to submit a request to the KSPCB for consent regarding the effluent	STP: The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the	STP: 31.03.2026 Sewer Network: 30.06.2026

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
			<p>quality proposed by the STP contractor along with test result of water samples from the Amayizhanjanthodu in which the effluent from the STP is proposed to be disposed. The ULB gave the request for consent to the KSPCB on 17/09/25 and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works.</p> <p><i>Temporary Shed:</i> Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations were called for (last date – 25/06/25) by the ULB for construction of temporary sheds, but no offers were received. Hence, the estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1st tender (opening date – 23/07/25) and no bids were received in the 2nd (opening date – 26/08/25) and the 3rd (opening date – 09/09/25) tenders. In the 4th tender floated by the ULB with 23/09/25 as the opening date, 2 offers were received.</p> <p><i>Sewer Network:</i> The preliminary report was submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions) and the draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The TS committee held on 07/08/25 decided to take a decision on issuance of TS after the confirmation regarding STP construction is obtained.</p>	<p>proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction.</p> <p><i>Temporary Shed:</i> The agreement was executed on 09/10/25. Work has not been started since the STP construction has not been confirmed.</p> <p><i>Sewer Network:</i> TS issuance is delayed as the STP construction has not been confirmed.</p>	
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	<p>TS to be issued:</p> <p>The SHPSC held on 07 & 20/02/25 approved the issuance of AS and the G.O dated 22/03/25 was issued. TS to be issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to provide the DPR to them for issuing TS. The KSRTC submitted the DPR to Suchitwa Mission on 21/06/25. In the meeting held by the Suchitwa Mission on 31/07/25 the DPR & estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to</p>	<p>The Suchitwa Mission's TS Committee held on 07/10/25 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.</p>	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
			modify the DPR if required after checking the characteristics of the wastewater. As per the wastewater test results obtained, the KSRTC decided that no change is necessary in the DPR and forwarded the DPR to Suchitwa Mission on 12/09/25.		
3	FSTP at Kureepuzha, Kollam Corporation (AMRUT-2.0)	0.05	To be retendered: The bid received for the FSTP work has a tender excess of 48%. Hence, KWA submitted a request (dated 06/01/25) to the Govt. for approval of tender excess (48%) and the decision is awaited. The bid was withdrawn by the bidder as the bid validity expired on 28/05/25. The proposal submitted by the ULB to transfer the work to AMRUT-2.0 is to be placed in the next SLTC/SHPSC.	The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	31.12.2026
4	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued by the PPD & WASCON wing of KWA. Survey for the finalization of the network design has been completed. The TS estimate is under scrutiny in KWA.	The TS estimate is under scrutiny in KWA.	31.12.2027
5	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved. The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB.	In the meeting held on 16/10/25, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	31.12.2026
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	To be Started: The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The vetted design was obtained from CUSAT. The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical Committee for approval of TS. The TS Committee held on 18/08/25 scrutinized the project and later issued the TS. The agreement is to be executed.	The agreement was executed on 29/10/25 and the site is to be handed over to the contractor.	30.11.2027
7	STP with septage co-treatment at Elamkulam, Kochi	5	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23	STP: As per the final order received from the Court on 23/09/25,	31.12.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
	Corporation (AMRUT-2.0)		<p>was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL.</p> <p><i>STP:</i> TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 9.26% above. LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA. As per the interim Court order dated 01/07/25, the agreement is to be executed without the additional performance guarantee. The contractor is waiting for the final decision of the Court. The agreement execution is delayed due to this.</p> <p><i>Sewer Network:</i> The revised TS of the network package is to be issued by KWA.</p>	<p>the order dated 01/07/25 has to be complied. KWA asked the L1 bidder to execute the agreement by 01/11/25, but so far, no action has been taken by them.</p> <p><i>Sewer Network:</i> The TS was issued by the PPD & WASCON, KWA on 29/09/25. The tender was floated by KWA for one sewer network package with 25/11/25 as the opening date.</p>	
8	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-2.0)	0.1	<p>To be retendered:</p> <p>Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram. A meeting involving ministers in the Thrissur District is to be convened to finalize the land. The request given by the ULB (dated 12/09/25) to transfer the project to AMRUT-2.0 is to be placed in the SLTC/ SHPSC for approval.</p>	<p>The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). Land for the FSTP is to be confirmed by the ULB.</p>	31.12.2026
9	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	5	<p>TS to be issued:</p> <p><i>Kokkala 2.5 MLD Project:</i> As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. issued clearance for the construction of the STP proposed at Kokkala.</p> <p><i>Kottappuram 5 MLD Project:</i> Due to public protest, the ULB decided to combine the Kottappuram and Kokkala sewerage projects by constructing a common STP at Kokkala.</p> <p>The request of the ULB to issue AS for the combined Kokkala and Kottappuram sewerage project namely. '5 MLD</p>	<p>As directed by the SLTC held on 08/10/25, a basic report on the combined project, '5 MLD Decentralized Sewerage Scheme', was submitted by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee approved the issuance of AS for the</p>	31.12.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
			Decentralized Sewerage Scheme', is to be placed in the next SLTC/SHPSC for approval.	combined project.	
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)	2	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR.	In the meeting held by the Principal Secretary, LSGD, on 09/10/25, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted by the KWA. Action in this regard is to be taken.	31.12.2027
11	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	AS to be issued: The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS. Since the L1 bidder has not executed the agreement, the ULB informed them that if the agreement is not executed within the 1 st week of Jul-2025, the ULB will issue LoA to the L2. A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission & AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital & Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the ULB's Core Committee held on 23/07/25 and it was decided to take approval of the Council for issuing LoA to the L2. The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. Vetted DPR to be submitted by the contractor within 3 months. The DPR preparation has been started.	The DPR is being prepared by the DBOT contractor.	31.03.2027
12	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	Tendered: The 7 th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA	The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed	31.12.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
			<p>sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date. Six bids received and the prequalification process is in progress in KWA. Tender scrutiny has been completed by KWA and 5 bid were disqualified. The financial bid that was opened is 19.4% above and was negotiated to 11.8% above (less than 10% as per the DSR-2021). Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders. Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount, the ULB's Council held on 16.09.2025 decided to execute the project in the DBOT mode. The ULB's proposal to execute the project in DBOT mode on their own instead of KWA is to be placed in the SLTC/SHPSC.</p>	<p>KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.</p>	
13	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	<p>To be started: Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB decided to combine the Kothi & Avikkalthodu sewerage projects with a common STP at the West Hill Industrial Estate. The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB submitted a request</p>	<p>The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 accorded sanction for the issuance of AS.</p>	31.12.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.09.2025)	Incremental Progress (up to 31.10.2025)	Likely Date of Completion
			to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location and the decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV. The agreement was executed on 21/05/25. The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.		
14	STP with septage co-treatment at Marakkarkandy (Maithanapalli), Kannur Corporation (AMRUT-2.0)	5	To be retendered: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode instead of KWA. The ULB called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening. Two bids were received and the LoA was issued to KCCL & AIPPL - JV. The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval.	As directed by the SLTC held on 08/10/25, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.	31.12.2027

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
THIRUVANANTHAPURAM DISTRICT										
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.5	Work Awarded STP: The estimate for shed construction was revised and the tender was floated again by the ULB with 23/07/25 as the date of tender opening. Only 1 bid was obtained. Hence to be retendered. Sewer Network: The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The details submitted are under scrutiny.	STP: Retender floated for temporary shed construction on 19/08/25 with opening on 26/08/25. Due to no offers retender was floated again with 09/09/25 as the date of opening. Sewer Network: The TS Committee held on 07/08/25 decided to take the consent of the KSPCB for the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjamthodu in which the effluent from the STP is proposed to be disposed. The samples were given for testing on 25/08/25 and the results are awaited.	STP: Quotations were called for (last date - 25.06.2025) by the ULB for construction of temporary sheds, but no offers were received. Hence, the estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1st tender (opening date - 23.07.2025) and no bids were received in the 2nd tender (opening date - 26.08.2025) and the 3rd tender (opening date - 09.09.2025). Retender was floated with 23.09.2025 as the opening date. Two offers received and are under scrutiny. Sewer Network: The TS Committee held on 07/08/25 decided to take the consent of the KSPCB for the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjamthodu in which the effluent from the STP is proposed to be disposed. The samples were given for testing on 25.08.2025 and the results were obtained on 08.09.2025. Letter dated 17.09.2025 requesting consent was given by the ULB to the KSPCB and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works.	STP: The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction. Temporary Shed: Eight families are to be shifted from one of the proposed STP locations for starting the works. In this regard, the agreement was executed on 09.10.2025. Work has not been started since the STP construction has not been confirmed. Sewer Network: Agreement executed with the DPR agency (Urban Grey Water Solutions) on 24.03.2025. Urban Grey Water Solutions submitted the report based on the finalized STP locations on 13.06.2025 and the estimate on 20.06.2025. TS issuance is delayed as the STP construction has not been confirmed.	STP: 31.03.2026 Sewer Network: 30.06.2026	
KOLLAM DISTRICT										
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission		0.028						

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
3	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam			0.09		· Physical progress – 57% Thanni, Valiyavila & Dhawalakuzhy - Above ground tanks wall concrete completed and network line and manhole installation in progress. Thanni - Office building concrete work completed, plastering work completed. Raw sewage tank concrete work completed. Valiyavila – Office building concrete work & plastering completed. Raw sewage tank concrete work in progress. Dhawalakuzhy – Raw sewage tank excavation work in progress.				
PATHANAMTHITTA DISTRICT										
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission		0.225			TS			
ALAPPUZHA DISTRICT										
6	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	TS Issued	The TS estimate is being prepared by KWA.	The TS estimate is being prepared by KWA.	TS estimate requires some revision so returned to SE for incorporating the modification suggested.	TS estimate submitted after correction and is under scrutiny in KWA.	Work is expected to be tendered by 04.11.2025
8	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.012	DPR Stage	A meeting under the chairmanship of the Hon. MLA is expected to be held soon to resolve the issue.	A meeting under the chairmanship of the Hon. MLA is expected to be held to resolve the issue related to the land.	The land issue is to be resolved by the ULB.	In the meeting held on 16.10.2025, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	31.12.2026
KOTTAYAM DISTRICT										
9	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam			0.085						-
IDUKKI DISTRICT										
10	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission		0.205						
11	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission		0.03						
ERNAKULAM DISTRICT										
12	4 STPs are coming up under the KMRL's Integrated Water transport System project at	KWA		55+50MLD	DPR Stage	Approved DPR of 55MLD STP at Elamkulam and 50MLD STP at Muttar submitted to GoK for getting appl from NRCD.		Approved DPR of 55MLD STP at Elamkulam and 50MLD STP at Muttar submitted to GoK for getting appl from NRCD.	AS not yet received.	
	Elamkulam(17.5 MLD)revised to 55MLD,					DPR of Sewer Network of Muttar and Elamkulam STPs under preparation		DPR of Sewer Network of Muttar and Elamkulam STPs submitted to KHIFB for approval		
	Vennala(24MLD) clubbed with Elamkulam									
	Muttar(16.5 MLD) revised to 50MLD									
	Perandur(19 MLD) clubbed with Muttar									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
13	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	STP: LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA and the decision of the court is awaited. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA. Estimate in PRICE3 to be corrected.	STP: Decision of the court is awaited regarding the case given by the L1 bidder against the additional performance guarantee demanded by the KWA. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA. Estimate in PRICE3 is being corrected.	STP: Decision of the court is awaited regarding the case given by the L1 bidder against the additional performance guarantee demanded by the KWA. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package issued on 29.9.25.	STP: As per the Court order dated 01.07.2025, the agreement is to be executed without the additional performance guarantee. As per the final order received from the Court on 23.09.2025, the order dated 01.07.2025 has to be complied. KWA asked the L1 bidder to execute the agreement by 01.11.2025, but so far no action has been taken by them. Sewer Network: The tender was floated by KWA for one sewer network package with 25.11.2025 as the opening date.	31.12.2027
14	Chittur Thathamangalam FSTP	IMPACT Kerala Ltd.				Consultant submitted modified DPR on 02.08.2024	Submitted to SM on 08.08.2025 for funding.			
15	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission		0.025						
16	THRISSUR DISTRICT									
17	5 MLD Decentralized Sewerage Scheme (STP at Kakkala), Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	DPR Stage	Kottappuram 5 MLD STP: As per the Govt. Order (No. 78/ 2025/ AGR1) dated 08/07/25 the Agriculture Dept. has issued clearance for the construction of the STP proposed at Kakkala. The proposal to combine this project with the Kakkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval. Kokkala 2.5 MLD STP: As per the Govt. Order (No. 78/ 2025/ AGR1) dated 08/07/25 the Agriculture Dept. has issued clearance for the construction of the STP proposed at Kakkala. The proposal to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	Kottappuram 5 MLD STP: The proposal of the ULB to combine this project with the Kakkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval. Kokkala 2.5 MLD STP: The proposal of the ULB to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	Kottappuram 5 MLD STP: The proposal of the ULB to combine this project with the Kakkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval. Kokkala 2.5 MLD STP: The proposal of the ULB to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	Due to public protest and due to the difficulty in obtaining clearance from KSPCB, the ULB decided to combine the Kottappuram and Kakkala sewerage projects by constructing a common STP at Kakkala. As directed by the SLTC held on 08.10.2025, a basic report on the combined project, ' 5 MLD Decentralized Sewerage Scheme ', was submitted by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee approved the issuance of AS for the combined project.	31.12.2027
18	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)			350 KLD STP						
19	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL			DPR Stage					-
20	Pazhayanoor STP (Thrissur)	KWA		0.45 KLD	Work Awarded				Work Handover to KWA	
21	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission		0.150						
22	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission		0.035					Return for modification	
23	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL		18 KLD STP	DPR Approved					-
24	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL		13.9 KLD STP	DPR Approved					-

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
25	Waste water treatment plant at K R Narayanan memorial hall, Adat GP			0.0065						
26	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	2	DPR Stage	The modified DPR is to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR is to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR is to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD on 09.10.2025, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted by the KWA. Action in this regard is to be taken.	31.12.2027
PALAKKAD DISTRICT										
28	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.030	DPR Stage	A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission & AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital & Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the ULB's Core Committee held on 23/07/25 and it was decided to take approval of the Council for issuing LoA to the L2. To be placed in the Council for approval.	The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. Vetted DPR to be submitted by the DBOT contractor within 3 months. The DPR preparation has been started.	Vetted DPR to be submitted by the DBOT contractor within 3 months. The DPR preparation has been started.	The DPR is being prepared by the DBOT contractor.	The DPR is expected to be submitted by 21.11.2025
29	CHC Alathur, Alathur Block Panchayat , Palakkad	Suchitwa mission		0.090					Instructed LB to call Tender for DPR preparation	
MALAPPURAM DISTRICT										
30	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA		7.12	DPR Approved					Resolution not obtained
31	Sewerage system for Ponnani municipality(Kottat hara Zone) with STP of capacity 4.2 MLD	KWA		4.2	DPR Approved					LGSD has put up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained
33	Eco - friendly waste water Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	Suchitwa mission		0.14		NIT under preparation. PCB and CRZ clearance required and it is initiated by Ponnani Municipality				Tender publishing next week with due date 10.09.25
KOZHICODE DISTRICT										

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
34	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	27	Tendered	Tender scrutiny has been completed by KWA and 5 bid were disqualified. Financial bid to be opened.	Financial bid opened & L1 is 19.4% above, negotiation in progress. The bid was negotiated to 10% above as per the DSR-2021. Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders.	Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount of Rs.17 Cr., the ULB's Council held on 16.09.2025 has decided to execute the project in the DBOT mode. The matter is to be placed in the next SLTC/ SHPSC for approval.	The ULB's proposal to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.	31.12.2027
35	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	15	DPR Stage	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the DBOT contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the DBOT contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 accorded sanction for the issuance of AS.	31.12.2027
36	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA		7 MLD	DPR Approved					
37	Kozhikkode corporation Zone F	KWA		4 MLD	DPR Approved					
38	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	IMPACT Kerala Ltd.		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal		Under DPR preparation	-
39	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	KWA		0.03	Tendering Stage	TS issued.Tender notice published with due date 08.09.2025. PCB clearance required and is initiated by Municipality				10.10.2025
KANNUR										
40	STP with Septage Cotreatment Capability at Maitanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS issued	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The ULB has called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The 2 bids received in the tender are under scrutiny.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The 2 bids received in the tender are under scrutiny.	The request submitted by the ULB to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. As directed by the SLTC held on 08.10.2025, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.	31.12.2027
41	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission		1						
42	STP at hospital, Pazhayangadi, Kannur	KWA		0.120	TS issued					
43	STP at old age home, Kannur			0.010					Work completed	

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
44	DPR for perumba fish market Payyanur Municipality, Kannur	KWA		0.005	Tendering Stage	Tender was opened. Five bids recieved. PQ under evaluation				
45	Thalassery, Kannur			22						
46	Kannur corporation Zone 1			13						
47	Payyannur, Kannur			13 MLD						
48	150 KLD Sewage Treatment Plant - Mattannur Municipality - Reg			0.2					TS issued 06-11-2025	
WAYANAD DISTRICT										
49	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission		0.065					DPR under scrutiny, needs to revised with higher capacity	
KASARGOD DISTRICT										
52	Kasargod Zone 1			4 MLD		DPR was prepared and submitted . No resolution obtained				
53	Kasargod Zone 2			4 MLD		DPR was prepared and submitted . No resolution obtained				
54	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission		0.040						
55	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission		0.135						
56	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasaragod	Suchitwa mission		0.014						
				279.4684						
PROPOSED SEWERAGE SYSTEM										
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA		7.0(for utilizing existsting 107 MLD)	DPR Approved					
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA		5	DPR Approved					
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I,TVM			2.5 MLD	DPR Approved					
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1			5 MLD	DPR Approved					
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of L ength 58km – Phase 2, Alapuzha			2.6 MLD	DPR Approved					
6	Comprehensive sewerage scheme- Government medical college, Kottayam			5 MLD	DPR Approved					
7	Sewerage System for Kattappana Municipality			1.76	DPR Approved					
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi			2.6 MLD						
9	Sewerage System for Aluva –Zone 1			1.72	DPR Approved					
10	Sewerage system for Pattambi municipality			5.4	DPR Approved					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD			4.2	DPR Approved	Resolution not obtained				

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
THIRUVANANTHAPURAM										
1	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.02	AS issued	In the meeting held by the Suchitwa Mission on 31/07/25 the DPR & estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater.	The wastewater test result is awaited by the KSRTC to decide the way forward regarding DPR modification.	As per the wastewater test results obtained, the KSRTC has decided that no change is necessary in the DPR and has forwarded the DPR to Suchitwa Mission on 12.09.2025 for technical approval.	The Suchitwa Mission's TS Committee held on 07.10.2025 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.	DPR preparation is expected to be completed by 31.12.2025.
KOTTAYAM										
2	ETP at Kodimatha, Kottayam Municipality			0.030					slaughter house not operational, ETP construction works resume after the slaughter house starts functioning	
3	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam			0.011					Project dropped	
ERNAKULAM										
4	ETP for slaughter house, Marakkadavu, Ernakulam			0.030						
THRISSUR										
5	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society			0.002						
MALAPPURAM										
6	ETP at District Hospital Perunthalmanna, District Panchayath, Malappuram	Suchitwa mission		0.200						
7	ETP at Tirur Municipality Slaughter house	Suchitwa mission		0.030						
KOZHIKODE										
8	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode	Suchitwa mission		0.03						

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
KOLLAM										
1	FSTP at Kureepuzha, Kollam (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.05	Tendering Stage	FSTP (AMRUT-1.0): The bidder has withdrawn the bid submitted as the bid validity period has ended. Way forward to be decided by the ULB.	FSTP (AMRUT-1.0): The bidder has withdrawn the bid submitted as the bid validity period has ended. Way forward to be decided by the ULB.	FSTP (AMRUT-1.0): The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. Decision of the ULB is awaited by KWA for retendering the work.	FSTP (AMRUT-2.0): The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	Expected to be tendered by 31.12.2025.
KOTTAYAM										
2	FSTP at Vellor GP				DPR Stage				land allotted from industries department, suitable land identified .procedure for land acquisition and lease is being processed	
3	50KLD FSTP at Manganam				DPR Stage				A new land was identified as the earlier land was not available , A govt meeting to be held for the availability of land.	
ERNAKULAM										
4	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.								
5	North Paravur FSTP	IMPACT Kerala Ltd.				In the review meeting held by Principal Director on 05.06.2025, LB informed that the biomining site may be used for the proposed FSTP. Municipality has to submit council resolution regarding site change and to proceed with soil test after completing biomining at the earliest. Consultant will initiate survey at this location.	In the review meeting held by Principal Director on 05.06.2025, LB informed that the biomining site may be used for the proposed FSTP. Municipality has to submit council resolution regarding site change and to proceed with soil test after completing biomining at the earliest. Consultant will initiate survey at this location.		Bio mining completed, Soil test conducting by the agency	

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Likely Date of Completion of DPR Preparation/ Tendering
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1	Work Awarded	The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical Committee for approval of TS and is under scrutiny.	The TS Committee held on 18/08/25 scrutinized the project, minutes of the meeting is awaited.	Approval of TS committee has been obtained.	Agreement was executed on 29.10.2025 and the site to be handed over to the contractor.	Expected to be completed by 30.11.2027
THRISSUR										
7	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Work Awarded	Since no confirmation regarding the land for the FSTP has been obtained so far, the work is likely to be cancelled or shifted to AMRUT-2.0.	Since no confirmation regarding the land for the FSTP has been obtained so far, the work is likely to be cancelled or shifted to AMRUT-2.0.	The request given by the ULB (dated 12.09.2025) to transfer the project to AMRUT-2.0 is to be placed in the SLTC/ SHPSC for approval.	The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to transfer the project to AMRUT-2.0. Land for the FSTP to be confirmed by the ULB.	Expected to be tendered by 31.12.2025
PALAKKAD										
9	Shornur FSTP	IMPACT Kerala Ltd.				Modified DPR submitted on 02.08.2025	Submitted to SM on 08.08.2025 for funding.		Cluster selection ongoing, by considering the nearby local bodies.	
MALAPPURAM										
10	FSTP at Perinthalmanna								Land demarcating is being done by taluk surveyor	
11	FSTP at Valancheri								Site Clearance done. Applied for KSEB Electricity connection.	
KANNUR										
12	FSTP at Valliyayi, Mokeri GP	Suchitwa mission							TS issued on 17-10-2025	
KASARGODE										
13	FSTP at Mangalpady, 50 KLD			0.050					TS issued	
14	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission			TS issued				Work to be awarded	

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Jul 2025	Incremental Progress - Aug 2025	Incremental Progress - Sep 2025	Incremental Progress - Oct 2025	Timeline of Completion
THIRUVANANTHAPURAM										
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	Suchitwa mission		0.01						
2	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		50 KLD FSTP	Agreement executed with the contractor M/s Enrec Engineers on 29.02.2024 Contractor submitted vetted process designs Submitted to KWA and got approval	Office building superstructure work completed; plastering completed. Receiving chamber wall concrete completed. Lab building foundation work completed. Superstructure column works in progress. Process plant foundation completed. Steel structure installation in progress.	Receiving chamber wall concrete completed. Lab building outside plastering completed. Process plant foundation completed. Steel structure installation in progress.		Structural framework and chamber construction are ongoing	Work expected to be completed by October 2025
KOLLAM										
3	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	12		STP (AMRUT-1.0): Physical progress - 93%. Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard is to be placed in the next SLTC/ SHPSC for a taking a suitable decision. Sewer Network (AMRUT-2.0): # Pallihottam-Thamarakkulam package: Survey works in progress. # Iron Bridge, Vaady-Karumalil & Asramom packages: The request given by KWA to revise the AS is to be placed in the next SLTC/SHPSC for approval	STP (AMRUT-1.0): Physical progress - 93%. Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. is to be placed in the next SLTC/ SHPSC for a taking a suitable decision. Sewer Network (AMRUT-2.0): # Pallihottam-Thamarakkulam package: Survey works in progress. # Iron Bridge, Vaady-Karumalil & Asramom packages: The request given by KWA to revise the AS is to be placed in the next SLTC/SHPSC for approval.	STP (AMRUT-1.0): Physical progress - 93%. Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard was placed in the 33rd SLTC (held on 27/08/25) and the committee has recommended it to the SHPSC. To be placed in the next SHPSC for a taking a suitable decision. Sewer Network (AMRUT-2.0): # Pallihottam-Thamarakkulam package: Survey works in progress. # Iron Bridge, Vaady-Karumalil & Asramom packages: Since sufficient amount is not available with the ULB and under AMRUT-2.0 to meet the additional fund requirement due to adoption of DSR-2021, the way forward is to be decided by the ULB.	STP (AMRUT-1.0): Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works and to modify the O&M arrangement. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 approved the descopeing of works (2 electromechanical components) and modifications in O&M. Sewer Network (AMRUT-2.0): In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to cancel Pallihottam-Thamarakkulam, Vaddy-Karumalil & Asramom sewer network packages and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation. The DPR of the vacuum sewer network is to be given to KWA by the ULB.	STP: Expected to be completed by 31.12.2025 Sewer Network: Expected to be tendered by 31.12.2025

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Jul 2025	Incremental Progress - Aug 2025	Incremental Progress - Sep 2025	Incremental Progress - Oct 2025	Timeline of Completion
4	STP at Chitumala Old Age Home. Chitumala BP, Kollam			0.015	<input type="checkbox"/> Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. <input type="checkbox"/> The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works. <input type="checkbox"/> Comparison chart is being prepared by the agency.					30.08.2024
5	190 KLD STP at Pathanapuram Market and Shopping Mall			0.190	O&G trap and manhole construction completed. Construction hindered due to funding.				DPR under verification	31.08.2024
6	STP at Mayyand GP, Kollam	IMPACT KERALA Ltd		590KLD Co- treatment	<ul style="list-style-type: none"> Agreement executed with the Contractor M/s Enree Engineers on 29.02.2024. Contractor submitted vetted process design. Submitted to KWA and got approval. 	Above ground tanks wall concrete completed and network line and manhole installation in progress.	Above ground tanks wall concrete completed and network line and manhole installation in progress.		O&M contract to be signed	Work expected to be completed by August 2025
ALAPPUZHA										
7	FSTP at Cherthala Municipality , Alappuzha (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		250 KLD Septage TP		Commissioning pending	Commissioning pending		Trial run going on. Some pending works to complete	June 2025
IDUKKI										
8	FSTP at Munnar, Idukki			50 KLD	Due to a court case, work stopped temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP.				paused due to court case	Under jurisdiction
KOCHI										

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Jul 2025	Incremental Progress - Aug 2025	Incremental Progress - Sep 2025	Incremental Progress - Oct 2025	Timeline of Completion
9	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1.1	1500 sewer connections are envisaged.	Physical progress - 62%. Work is hindered due to rain.	Physical progress - 63%. Work is hindered due to rain.	Physical progress - 65%. Work is hindered due to rain.	Physical progress - 70%. Work in progress.	31.12.2025
10	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.105		Physical progress - 7%. Work is hindered due to rain.	Physical progress - 10%. Work is hindered due to rain.	Physical progress - 12%. Work is hindered due to rain.	Physical progress - 35%. Work in progress.	31.03.2026
THRISSUR										
11	Viyoor central jail STP (Thrissur)			0.05	Work started on 23/04/2023			Civil works completed. Mechanical works and sewer network to be started. Supply of materials completed		20.04.2025
12	Kunnumkulam, Thrissur			0.01	Completion stage and ready for commissioning					
13	STP at CHC Cherpu BP, Thrissur			0.01	Plant construction completed. Final bill is to be submitted by LB. Detailed estimate is under preparation.					30.08.2024
14	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thrissur:			0.025	Work awarded and started					30.08.2025
PALAKKAD										
15	STP at Ottappalam Municipality, Palakkad District (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		1.50ML D Co- treatment	<input type="checkbox"/> Beneficiary details to be finalised by Municipality after MCC.	STP work in progress. Pile completed. The concreting of the grade beam, base slab and RCC wall of the Intermediate Storage Tank, Sludge Holding Tank and Treated Water Tank completed. Pile cap & grade beam reinforcement for SBR-1 tank completed. Steel work of grade beam and pile cap concrete completed for SBR 1 & 2 tanks.	Intermediate Storage tank -1, Structure completed. Concreting up to base slab completed. Reinforcement of RCC wall done. Water leakage testing in progress.		Network design finalised by considering the taluk hospital area instead of the railway land. Around 50% plant work completed.	Work expected to be completed by 15-12-2025
16	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Agreement to be executed.	Physical progress - 80%. Work is hindered due to rain.	Physical progress - 83%. Work is hindered due to rain.	Physical progress - 90%. Work in progress.	FSTP has been physically completed and the inauguration was held on 27.10.2025. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27.10.2025 are to be done.	31.12.2025
MALAPPURAM										
17	STP at Pambad Housing Colony Malappuram Municipality, Malappuram			0.11					Mechanical work pending due to electrical connection problem. ULB requested to KSEB.	30.09.2025
18	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission		0.5			Physical progress - 10%. Work started.		Work Ongoing- Structure work completed	30.12.2025
19	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	Suchitwa mission		0.01			Physical progress - 25%. Work started. Agency needs some clarification from SM.		Work Ongoing (95 % Completed)	30.12.2025
KOZHIKODE										
20	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode			0.080	RE has been prepared. Electric works will be started after passing RE.					30.08.2024

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Jul 2025	Incremental Progress - Aug 2025	Incremental Progress - Sep 2025	Incremental Progress - Oct 2025	Timeline of Completion
KANNUR										
21	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, IruttiPayam, Grama Panchayath1, Kannur			0.02	<input type="checkbox"/> Amount transferred to KWA on 26.02.2024. <input type="checkbox"/> Tendering process will start soon.			Work order issued on 26-06-2025. Agreement executed on 16.07.2025. PCB sanction received. Intimated contractor to submit design for the work as per PCB approved parameters.		31/03/2026
22	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur			0.02						30/12/2024
23	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	NA	Physical progress - 88%. Work is hindered due to rain.	Physical progress - 92%. Work is hindered due to rain.	Physical progress - 95%. Work in progress.	Physical progress - 96%. Work in progress.	30.11.2025
WAYANAD										
24	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP , Wayanad			0.045	<input type="checkbox"/> District panchayat Wayanad terminated existing agency <input type="checkbox"/> M/S Ram biological confirmed implementation of projects.					30/02/2025

ATR OF MINUTES OF HON'BLE LSGD MINISTER'S MEETING ON 19/3/25 & 18/6/25

SI No	District	Project	Status as on 18.06.2025	Present Status as on 18.09.2025
1	Ernakulam	Elamkulam 5 MLD STP With co Treatment (Proposed)	STP Completed & Operational: Co-treatment unit work is in progress. Work is hindered due to rain. Expected to be Completed by 30/09/2025.	Co-Treatment unit: concreting of tank completed and plastering works is ongoing. Expected to be completed by 30.10.2025.
2	Ernakulam	Elamkulam AMRUT-2.0- 5 MLD STP and network With 24 KLD co Treatment	STP Work awarded. Sewer network to be tendered.	STP work is awarded but agreement not executed due to a case pending in Hon'ble High Court of Kerala. WPC(24021). TS estimate submitted from SE and is under scrutiny.
2	Kollam	Kureepuzha 12 MLD STP (ongoing)	Due to the delay in completion of the sewer network (nearly 2 more years required) & commissioning of the STP the contractor requested to descope the balance works and to give a time extension of 2 more months. As requested by MD, KWA, the matter will be placed in the next SLTC/SHpsc for taking a suitable decision.	SLTC/SHpsc decision not received till date. Current status of work - Civil Works -Total 35 Nos RCC structures -35 Structural work in progress (94%) Electromechanical Works 32 EM components 31 completed. 94% (31 numbers supplied at site & 31 installed) Electrical Works 95% completed. Currently admin building GF upto roof completed block work in progress. TOE - 30/10/2025
3	Kollam	Kureepuzha 50 KLD FSTP (Proposed)	Proposal was submitted to WRD in Govt by KWA for a decision due to tender excess	Earlier AS was under AMRUT 1.0, but the work could not be arranged since tender approval was pending from Govt and the bidder withdrew the offer on

				<p>expiry of the firm period.</p> <p>Now the work cannot be completed in the AMRUT 1.0 Mission period even if arranged and hence this recalculated estimate has been submitted to Kollam Corporation also for new AS</p>
4	Alapuzha	Alissery 5 MLD STP and sewer network	<p>The AS was issued .TS to be issued by the PP D& WASCON wing of KWA. Survey completed</p> <p>and the design is to be finalized for preparing the TS estimate.</p>	<p>AS received for this work under AMRUT 2.0 for an amount of 68 Crores on 22/3/25. TS estimate submitted by SE on 12-9-2025 and is under scrutiny.</p>
5	Thrissur	Kottappuram 5 MLD STP with 22 KLD Septage Co. treatment	<p>AS to be issued. There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify the alternative land or submit a replacement sewage/septage management project by 31.03.2025</p>	<p>AS to be issued. There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify the alternative land or submit a replacement sewage/septage management project by 31.03.2025. But no information received from ULB till date.</p>
6	Kozhikodu	Sarovaram 27 MLD STP (Proposed)	<p>Two bids received in first tender but both bidders did not qualified. Hence KWA Retendered the work and 6 bids received and under scrutiny.</p>	<p>Only one bidder qualified (Midland Pvt Ltd.). The negotiated PAC is 11.76% above TPAC. However, a writ petition had been filed by another bidder and is now pending with HC. Also, a meeting conducted in Corporation on 10.09.2025 , ULB stated that the tender excess amount (Rs. 14.41 Cr excluding GST) cannot be funded, and the directed that for further action</p>

				<p>confirmation of funding in the next SLTC/SHPSC is required.</p> <p>The corporation suggested for checking the possibility of proceeding the tender under DBOT mode for the sanctioned amount (Rs. 164.2 Cr), If KWA is unable to undertake the tendering in the DBOT mode, the ULB will take up the tendering in DBOT mode.</p> <p>Action being taken to inform the above details to SMMU, AMRUT</p>
7	Thrissur	Chakkamkandam 3MLD STP to 5MLD STP with 20 KLD Septage co-treatment	AS to be received. Augmentation of existing 3MLD STP to 5MLD STP with 20 KLD Septage co-treatment. The modified DPR is to be submitted by the PPD & WASCON wing of KWA.	<p>Even though a meeting was conducted with Hon'ble MLA, no sanction was obtained for road cutting to lay sewer network.</p> <p>The modified DPR is under preparation.</p>

Chief Engineer (PPD&WASCON)

OA 673 ൽ 19.08.2025 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്-
നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ
63-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.

ഹാജരായവർ

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.വിനോദ് (അസിസ്റ്റന്റ് സെക്രട്ടറി, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
3. ശ്രീമതി. ഷിനി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മംഗലംഗ്രാമപഞ്ചായത്ത്)
4. ശ്രീമതി.സുധ.പി (ഹെഡ് ക്ലർക്ക്, ആർഡിഒ, തിരുർ)
5. ശ്രീ.ഫായിസ് (KSWMP എഞ്ചിനീയർ, തിരുർ മുനിസിപ്പാലിറ്റി)
6. ശ്രീ.ഗോപകുമാർ (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മലപ്പുറം മുനിസിപ്പാലിറ്റി)
7. ശ്രീ.ശ്രീജിത്ത് വി.ജെ (സീനിയർ ക്ലർക്ക്, വെട്ടം ഗ്രാമപഞ്ചായത്ത്)
8. ശ്രീ.വിനീത് (ടെക്നിക്കൽ കോർഡിനേറ്റർ, ശുചിത്വ മിഷൻ, മലപ്പുറം)
9. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
10. ശ്രീമതി.ബസ്ലി ബഷീർ. (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 11.30 AM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 63-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരേയും സ്വാഗതം ചെയ്തു. NGT OA673/2018 ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട് ബോർഡിന്റെ മുഖ്യ കാര്യലയത്തിൽ നിന്നും കത്ത് അയച്ചിട്ടുണ്ടെന്നും നിലവിലുള്ള ആക്ഷൻ പ്ലാൻ പര്യാപതമാണോ എന്നും എന്തെങ്കിലും കൂട്ടി ചേർക്കലുകൾ ആവശ്യമാണോ എന്നും DLTC മീറ്റിംഗിൽ ചർച്ച ചെയ്ത് തീരുമാനിക്കാൻ ആവശ്യപ്പെട്ടിട്ടുണ്ടെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അറിയിച്ചു. ആയതുപ്രകാരം നിലവിലുള്ള ആക്ഷൻ പ്ലാൻ തുടരുവാനായി യോഗത്തിൽ ചർച്ച ചെയ്ത് തീരുമാനിച്ചു. 2022 വർഷത്തിൽ പൊല്യൂട്ടഡ് റിവർ സ്ട്രച്ചർ അപ്ഡേറ്റ് ചെയ്തതനുസരിച്ച് കടലുണ്ടി പുഴയുടെ തിരുരങ്ങാടി ഭാഗം കൂടി

ഉൾപ്പെടുത്തിയിട്ടുണ്ടെന്ന് മുഖ്യ കാര്യാലയത്തിൽ നിന്നും വന്ന കത്തിൽ പരാമർശിക്കുന്നതിനാൽ സെപ്തംബർ-2025 മുതൽ തിരുരങ്ങാടി മുനിസിപ്പാലിറ്റിയെ DLTC മീറ്റിംഗിൽ ഉൾപ്പെടുത്തുന്നതിനായി യോഗത്തിൽ തീരുമാനിച്ചു.

ആദ്യമായി ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. കൂട്ടായി റെഗുലേറ്റർ കം ബ്രിഡ്ജിന്റെ റീഹാബിലിറ്റേഷൻ പ്രവർത്തനങ്ങൾക്കായി മെക്കാനിക്കൽ വർക്ക് കൂടെ ഉൾപ്പെടുത്തുന്നതിനുള്ള പ്രൊപ്പോസൽ ചീഫ് എൻവയോൺമെന്റൽ എഞ്ചിനീയർക്ക് സമർപ്പിച്ചിട്ടുണ്ടെന്നും ആയതിന് അനുമതി ലഭിച്ചാൽ റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് തയ്യാറാക്കി അഡ്മിനിസ്ട്രേറ്റീവ് അനുമതി ലഭ്യമാക്കേണ്ടതുണ്ടെന്നും സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി അറിയിച്ചു.

അടുത്തതായി ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിൽ പരാമർശിച്ചിട്ടുള്ള ക്യാമറകൾ സ്ഥാപിക്കൽ, ഫെൻസിംഗ് തുടങ്ങിയവ പൂർണ്ണമായും നിലവിൽ വന്നതാണെന്നും കൂടുതൽ ഒന്നും ചെയ്യാനില്ലെന്നും ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത് അസിസ്റ്റന്റ് സെക്രട്ടറി ശ്രീ.വിനോദ് അറിയിച്ചു.

തുടർന്ന് മംഗലം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ നല്ല രീതിയിൽ നടന്നു വരുന്നുണ്ടെന്നും പുഴയിലേക്ക് മാലിന്യങ്ങൾ നിക്ഷേപിക്കുന്നത് പൂർണ്ണമായും തടയുന്നുണ്ടെന്നും എൻഫോഴ്സ്മെന്റ് സ്കവാഡ് പ്രവർത്തനങ്ങൾ ശക്തമാക്കിയിട്ടുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.ഷിനി അറിയിച്ചു.

തുടർന്ന് വെട്ടം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമായി നടന്നു വരുന്നുണ്ടെന്നും പുഴയോരങ്ങളിൽ കൃത്യമായി ഇൻസ്പെക്ഷൻ നടത്തുന്നുണ്ടെന്നും നിരോധിത പ്ലാസ്റ്റിക് ഉപയോഗവുമായി ബന്ധപ്പെട്ട് വ്യാപാര സ്ഥാപനങ്ങൾക്ക് 4500 രൂപ ഫൈൻ ഈടാക്കിയിട്ടുണ്ടെന്നും അദ്ദേഹം അറിയിച്ചു.

അടുത്തതായി മലപ്പുറം മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. പാമ്പാട് STP യുടെ പ്രവർത്തന പുരോഗതി അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്

ചോദിച്ചതനുസരിച്ച് പുരോഗതിയൊന്നും ആയിട്ടില്ലെന്ന് ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ഗോപകുമാർ അറിയിച്ചു. ഇലക്ട്രിക് വർക്ക് കംപ്ലീറ്റ് ചെയ്താൽ മാത്രമേ അവശേഷിക്കുന്ന മെക്കാനിക്കൽ വർക്ക് തുടരുവാൻ സാധിക്കുകയുള്ളൂ എന്നും ആയതിനാൽ ഇലക്ട്രിക്കൽ വർക്കുമായി ബന്ധപ്പെട്ട ഫയൽ മുനിസിപ്പാലിറ്റിയിൽ നിന്നും ഫോർവേർഡ് ചെയ്യേണ്ടതുണ്ടെന്നും ശുചിത്വമിഷൻ ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനീത് അഭിപ്രായപ്പെട്ടു. സെക്രട്ടറിയുമായി ചർച്ച ചെയ്ത് വേണ്ട കാര്യങ്ങൾ ചെയ്യാമെന്ന് ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ഗോപകുമാർ അറിയിച്ചു.

അടുത്തതായി തിരുർ മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. ഫിഷ് മാർക്കറ്റ് ETP യുമായി ബന്ധപ്പെട്ട് ബോർഡിൽ നിന്നും ലഭിച്ച നിർദ്ദേശ കത്തിലുള്ള കാര്യങ്ങൾ അടുത്ത കൗൺസിൽ മീറ്റിംഗിൽ ചർച്ച ചെയ്യാമെന്ന് KSWMP എഞ്ചിനീയർ ശ്രീ.ഫായിസ് അറിയിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡിൽ അടയ്ക്കുവാനുണ്ടായിരുന്ന അനാലിസിസ് ചാർജ്ജ് 08.08.2025 തീയതിയിൽ സമർപ്പിച്ചിട്ടുണ്ടെന്നും അദ്ദേഹം പറയുകയുണ്ടായി. ഈയിടെ തിരുർ ബസ് സ്റ്റാന്റിൽ മലിനജലം ഒഴുകുന്നതായും നാട്ടുകാർ പ്രതിഷേധിക്കുന്നതായും വാർത്തകളിൽ കണ്ടിരുന്നതായും അതിന്റെ സത്യാവസ്ഥ എന്താണെന്നും അസിസ്റ്റന്റ് എഞ്ചിനീയർ ചോദിച്ചതനുസരിച്ച് പ്രസ്തുത വിഷയം STP യുമായി ബന്ധപ്പെട്ടതല്ലെന്ന് അദ്ദേഹം അറിയിച്ചു. ഓഗസ്റ്റ് മാസത്തിൽ ബോർഡിന്റെ റൂട്ടീൻ സാംപ്ലിംഗ് സമയത്ത് തിരുർ പുഴയുടെ ഭാഗമായ തലക്കാട് ഗ്രാമപഞ്ചായത്ത് പരിധിയിൽ വരുന്ന കോലുപാലം സ്റ്റേഷനിൽ പുഴയുടെ തീരത്തെ MCF ൽ നിന്നും മാലിന്യങ്ങൾ പുറത്ത് പരന്നു കിടക്കുന്നതായും ശ്രദ്ധയിൽ പെട്ടിരുന്നെന്നും ആയതിനാൽ പുഴയിലേക്ക് മാലിന്യങ്ങൾ എത്താൻ സാധ്യതയുണ്ടെന്നും ഇത്തരം കാര്യങ്ങളിൽ ജാഗ്രത പുലർത്തണമെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അഭിപ്രായപ്പെട്ടു.

തിരുർ മുനിസിപ്പാലിറ്റിയിൽ മലിനീകരണവുമായി ബന്ധപ്പെട്ട് എന്തു പ്രശ്നങ്ങൾ ഉണ്ടായാലും STP യെ പ്രതികൂട്ടിലാക്കുന്ന പ്രവണത ഉള്ളതിനാൽ ഇത്തരം പ്രാദേശിക പ്രശ്നങ്ങൾ നിലവിലുണ്ടെങ്കിൽ മുനിസിപ്പാലിറ്റി പ്രത്യേകം ശ്രദ്ധ ചെലുത്തുന്നത് നല്ലതാണെന്ന് ബസ് സ്റ്റാന്റിൽ മലിനജലം ഒഴുകുന്നു എന്ന വാർത്തയുടെ പശ്ചാത്തലത്തിൽ ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനീത് അഭിപ്രായപ്പെട്ടു.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ഹെഡ്ക്വർക്ക് ശ്രീമതി.സുധ.പി മീറ്റിംഗിൽ പങ്കെടുത്തു.

തലക്കാട് ഗ്രാമപഞ്ചായത്ത്, ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ്, വാട്ടർ അതോറിറ്റി, ഇൻഡസ്ട്രീസ് ഡിപ്പാർട്ട്മെന്റ് എന്നിവർ മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 12.30 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.


എൻവയോൺമെന്റൽ എഞ്ചിനീയർ

മലപ്പുറം

22.08.2025

Minutes

Agenda : Review meeting on implementation of progress of projects as per Hon'ble NGT Order in OA 673/2018 and other related matters.

**Chair : Sri.Seeram Sambasiva Rao, Special Secretary, Environment
Time / Date : 10.45 AM / 29.08.2025 (online)**

Participants

Sri. Harshil R Meena, Director, Environment & Climate Change
Smt. Sreekala.S, Chairperson, Kerala State Pollution Control Board
Smt. Preetha KS, Additional Secretary Local Self Government
Sri. SanthoshKumar LT ,Additional Secretary, Environment
Sri. Unnikkuttan SS , Under Secretary, Environment
Sri. Muhammad Huwaiz, Joint Director (SWAG)
Officials from concerned Departments

The Chairperson, KSPCB provided an overview of the 18 polluted river stretches currently identified and emphasized the need for preparing action plans for the newly added stretches. The Special Secretary directed that a sample action plan be presented to District Collectors to guide them in formulating their respective plans. Accordingly, the Action Plan for Karamana River was presented which was available on the website www.ksrrc.in. The Special Secretary requested the District Collectors to review the action plans on a monthly basis and further suggested that the DLTC Chairmen be included in the RRC discussions.

Subsequently, the Director, DoECC reviewed the progress of action plan implementation for the rivers Karamana, Pamba, Manimala, Periyar, Kadambayar, Chitrapuzha, Kallayi, Kadalundi, Tirur, and Uppala. He instructed all Stakeholder Departments to update the status reports in a timely manner. Noting that some dropped projects were part of the approved action plans, he emphasized that the agency/ department concerned should provide alternative proposals or clear justification for dropped projects. He further directed that a letter be issued to the Groundwater Department, as their updates were found to be inadequate.

The Chairperson, KSPCB highlighted the following points

- maintenance of environmental flow (e-flow) remains a critical issue and stressed the need for expedited progress in this regard.
- Construction of dyke walls, diaphragm wall through the banks of the river Periyar.
- Augmentation & revamping of existing STP near Adwaithashramam & at Aluva Market

The data updated by various Stakeholder Departments as of August 2025, along with the details discussed in the meeting is appended as Annexure I. The departments that have not updated the details were directed to furnish the same within one week (The data sheet for updating are also shared with the DCs for facilitating review at their end.)

Decisions of the Meeting

1. Action plans shall be prepared for the newly added Polluted River Stretches in a time-bound manner. [**Chairman and DLTC Convener**]
2. Monitoring of action plans of **delisted rivers** shall also be undertaken to ensure sustained compliance. [**Action: DLTC**]
3. The District Collectors shall review the action plans on a monthly basis. [**Action: All DCs**]
4. Members of the DLTCs of each district shall attend the meetings of the River Rejuvenation Committee. [**Action: Environment Department**]
5. Departments that have not updated the details shall update them within one week. [**Action: All concerned Agency/ Department**]
6. For activities that are dropped, suitable alternatives shall be suggested or a clear justification shall be provided. [**Action: All concerned Agency/ Department**]

7. A robust monitoring system, through updation in Google sheets shall be established to regularly assess the implementation of the action plans and to ensure that pending activities are identified and addressed in a timely manner. [**Action: Kerala State Pollution Control Board coordinated by Director Environment**]

Based on the recent order of the Hon'ble High Court in W.P.(C) No. 31236/2023 regarding pollution of the Periyar River, the Special Secretary stressed the following points:

1. Conduct comprehensive area mapping and inspections to identify the sources of pollution, and propose appropriate remedial measures. [**Action: LSGD & LSGIs**]
2. Suitable projects shall be taken up to address issues related to liquid and solid waste management. [**Action: LSGIs coordinated by Suchitwa Mission**]
3. Propose interventions on desilting, maintenance of environmental flow (e-flow), construction of dyke walls, diaphragm wall through the banks of the river Periyar, riverfront beautification, Environmental Economic Zones, and related activities. [**Action: Irrigation Department**]
4. Periodical monitoring & corrective measures to be implemented by polluting entities. [**Action: Kerala State Pollution Control Board**]
5. Tributaries and sub-tributaries shall also be considered in the action plan to ensure that pollution from these sources is effectively addressed. [**Action: DLTC**]
6. The current availability of funds for implementing these action plans shall be assessed and taken into consideration.
7. Director Environment shall coordinate with District Collector and ensure action is taken in all the above points.

The meeting concluded at 1.15 p.m.

SEERAM SAMBASIVA RAO I A S

SPECIAL SECRETARY

OA 673 ൽ 21.10.2025 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്-നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ 65-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.

ഹാജരായവർ

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.അഹമ്മദ് അലി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കൂട്ടായി ഇറിഗേഷൻ)
3. ശ്രീമതി.ഷിനി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മംഗലം ഗ്രാമപഞ്ചായത്ത്)
4. ശ്രീ.അശ്കർ (ക്ലർക്ക്, വെട്ടം ഗ്രാമപഞ്ചായത്ത്)
5. ശ്രീമതി.സുധ.പി (ഹെഡ് ക്ലർക്ക്, ആർഡിഒ, തിരുർ)
6. ശ്രീ.ഫായിസ് (KSWMP എഞ്ചിനീയർ, തിരുർ മുനിസിപ്പാലിറ്റി)
7. ശ്രീ.ജവഹർ സുഹാസ് (ഹെൽത്ത് ഇൻസ്പെക്ടർ, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
8. ശ്രീ.ശ്രീജിത്ത് (അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ, വ്യവസായ വകുപ്പ്)
9. ശ്രീമതി.ഷൈനി (ജൂനിയർ ഹൈഡ്രോ ജിയോളജിസ്റ്റ്, ഗൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ്)
10. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
11. ശ്രീമതി.ആതിര.സി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 02.30 PM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 65-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരേയും സ്വാഗതം ചെയ്തു.

29.08.2025 തീയതിയിൽ സംസ്ഥാന തലത്തിൽ റിവർ റെജുവേഷൻ കമ്മിറ്റിയുടെ മീറ്റിംഗ് ബഹു.പരിസ്ഥിതി വകുപ്പ് സ്പെഷ്യൽ സെക്രട്ടറിയുടെ

നേതൃത്വത്തിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടന്നിരുന്നെന്നും മീറ്റിംഗിന്റെ മിനുട്ട്സ് ലഭിച്ചിട്ടുണ്ടെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് പറയുകയുണ്ടായി. പുതുതായി ആഡ് ചെയ്ത പൊല്യൂട്ടഡ് റിവർ സ്ട്രച്ചറിന് ആക്ഷൻ പ്ലാൻ നിശ്ചിത സമയപരിധിക്കുള്ളിൽ രൂപീകരിക്കുക, ഡീലിസ്റ്റ് ചെയ്ത സ്ട്രച്ചറുകളിലെ ആക്ഷൻ പ്ലാൻ പ്രകാരമുള്ള കാര്യങ്ങൾ നിലനിർത്തുന്നുണ്ടെന്ന് ഉറപ്പ് വരുത്തുക, ജില്ലാ കളക്ടർമാർ എല്ലാ മാസവും ആക്ഷൻ പ്ലാൻ വിലയിരുത്തുക, ആക്ഷൻ പ്ലാൻ അപ്ഡേറ്റ് ചെയ്യാത്ത ഡിപ്പാർട്ട്മെന്റുകൾ ഒരാഴ്ചക്കുള്ളിൽ അപേഡേറ്റ് ചെയ്യുക, ആക്ഷൻ പ്ലാനിലെ ഡ്രോപ്പ് ചെയ്ത പ്രോജക്റ്റുകൾക്ക് കൃത്യമായ വിശദീകരണം നൽകുകയോ പകരം പുതിയ പ്ലാനുകൾ നടപ്പിലാക്കുകയോ ചെയ്യുക എന്നിവ മീറ്റിംഗിലെ സുപ്രധാന തീരുമാനങ്ങളായി മിനുട്ട്സിൽ പ്രതിപാദിച്ചിട്ടുണ്ട് എന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അറിയിച്ചു.

ആദ്യമായി ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. മെക്കാനിക്കൽ വർക്ക് ഉൾപ്പെടുത്തിയുള്ള റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് ഷോർട്ട്ലിസ്റ്റ് ചെയ്ത സാബ്ഷനുവേണ്ടി സർക്കാരിന് സമർപ്പിച്ചിട്ടുണ്ടെന്നും പഴയ വർക്ക് forclose ചെയ്യുന്നതുമായി ബന്ധപ്പെട്ട നടപടിക്രമങ്ങൾ ചെയ്തു വരുന്നതായും സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു.

അടുത്തതായി തിരുർ മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. ഫിഷ്മാർക്കറ്റ് ETP യുടെ കാര്യത്തിൽ മലിനീകരണ നിയന്ത്രണ ബോർഡ് നിർദ്ദേശിച്ച മാറ്റങ്ങൾ വരുത്തുന്നതിനുള്ള പ്രോജക്റ്റിനെ കുറിച്ച് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ചോദിച്ചതനുസരിച്ച് എസ്റ്റിമേറ്റ് തയ്യാറാക്കാൻ എഞ്ചിനീയറിംഗ് വിംഗിനെ അറിയിച്ചിട്ടുണ്ടെന്ന് KSWMP എഞ്ചിനീയർ ശ്രീ.ഫായിസ് പറയുകയുണ്ടായി. തലക്കടത്തൂർ ബ്രിഡ്ജിന്റെ അരികിൽ CCTV ക്യാമറകൾ സ്ഥാപിക്കുന്നതിനുള്ള പ്രോജക്റ്റ് സമർപ്പിച്ചിട്ടുണ്ടെന്ന് ശ്രീ.ഫായിസ് അറിയിച്ചു. ആക്ഷൻ പ്ലാനിലെ തിരുർ നഗരസഭയുടെ ഒരു പദ്ധതിയായി പറയുന്ന സ്റ്റോട്ടർ ഹൗസിന്റെ പുരോഗതി സംബന്ധിച്ച് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ചോദിച്ചതനുസരിച്ച് അപ്ഡേറ്റ് ചെയ്യാമെന്ന് അദ്ദേഹം അറിയിച്ചു.

തുടർന്ന് മംഗലം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചതാണെന്നും പുഴയുടെ തീരങ്ങളിൽ കൃത്യമായ ഇടവേളകളിൽ എൻഫോഴ്സ്മെന്റ് സ്കാഡ്

പരിശോധന നടത്തുന്നുണ്ടെന്നും ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമായി നടന്നുവരുന്നുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.ഷിനി അറിയിച്ചു.

അടുത്തതായി ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. നിലവിൽ ക്യാമറകൾക്ക് കേടുപാട് സംഭവിച്ചിട്ടുണ്ടെന്നും റിപ്പയർ ചെയ്യുന്നതിനാവശ്യമായ ക്വട്ടേഷൻ ക്ഷണിച്ചിട്ടുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ജവഹർ സുഹാസ് അറിയിച്ചു.

അടുത്തതായി വെട്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പദ്ധതിയുമായിട്ടുള്ള CCTV ക്യാമറകൾ സ്ഥാപിക്കൽ പൂർത്തീകരിച്ചതാണെന്നും നിലവിൽ പ്രവർത്തനക്ഷമമാണെന്നും ക്ലർക്ക് ശ്രീ.അശ്കർ അറിയിച്ചു.

തുടർന്ന് ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിൽ ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റിന്റെ ചില റെഗുലേറ്ററി ആക്റ്റിവിറ്റീസ് പരാമർശിക്കുന്നുണ്ടെങ്കിലും ആയതിന്റെ അപ്ഡേറ്റ്സ് അപര്യാപ്തമാണെന്നും പ്രസ്തുത വിഷയം ചൂണ്ടിക്കാണിച്ച് ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റിന് കത്തയക്കണമെന്നും റിവർ റെജുവനേഷൻ കമ്മിറ്റി മീറ്റിംഗ് മിനുട്സ് പ്രകാരം സ്പെഷ്യൽ സെക്രട്ടറി ആവശ്യപ്പെട്ടിട്ടുണ്ടെന്ന് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് പറയുകയുണ്ടായി. കടലുണ്ടിപുഴയുമായി ബന്ധപ്പെട്ട Artificial recharging scheme ന്റെ അപ്ഡേറ്റ് മാത്രമാണ് ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ് അപ്ഡേറ്റ് ചെയ്തിട്ടുള്ളതെന്നും ബാക്കിയുള്ള ആക്റ്റിവിറ്റീസിന്റെ നിലവിലെ സ്ഥിതി കൂടെ ഉൾപ്പെടുത്തണമെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അറിയിച്ചതിനെതുടർന്ന് അപ്ഡേറ്റ് ചെയ്യാമെന്ന് ജൂനിയർ ഹൈഡ്രോ ജിയോളജിസ്റ്റ് ശ്രീമതി.ഷൈനി പറയുകയുണ്ടായി

തുടർന്ന് ജില്ലാ ശുചിത്വ മിഷന്റെ പ്രവർത്തനപുരോഗതിയാണ് വിലയിരുത്തിയത്. മലപ്പുറം നഗരസഭയിലെ പാമ്പാട് ഫ്ളാറ്റ് സമുച്ചയത്തിലെ STP യുടെ മെക്കാനിക്കൽ വർക്ക് രണ്ട് വർഷത്തിലധികമായി പൂർത്തിയാകാത്ത സ്ഥിതിയിലാണുള്ളതെന്നും നഗരസഭ ഇലക്ട്രിക്കൽ കണക്ഷൻ ലഭ്യമാക്കത്താണ് കാരണമെന്നും നഗരസഭക്ക് പ്രസ്തുത വിഷയം ചൂണ്ടിക്കാണിച്ച് കത്തയക്കണമെന്നും ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനിത് അഭിപ്രായപ്പെട്ടു. തിരുർ ബസ് സ്റ്റാന്റ് STP യുടെ ഓപ്പറേഷൻ ആന്റ്

മെയിന്റനൻസ് ഇനിയും തുടങ്ങിയിട്ടില്ലെന്നും ചില സാങ്കേതിക തടസ്സങ്ങൾ മൂലം നഗരസഭക്ക് ഏജൻസിയെ ഏൽപ്പിക്കാൻ സാധിച്ചിട്ടില്ലെന്നും ശ്രീ.വിനീത് അറിയിച്ചു.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ഹെഡ്ക്വർക്ക് ശ്രീമതി.സുധ.പി മീറ്റിംഗിൽ പങ്കെടുത്തു. വ്യവസായ വകുപ്പിൽ നിന്നും അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ ശ്രീ.ശ്രീജിത്ത് പങ്കെടുത്തു.

മലപ്പുറം മുനിസിപ്പാലിറ്റി, തലക്കാട് ഗ്രാമപഞ്ചായത്ത് എന്നിവർ മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 03.00 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.

മലപ്പുറം

27.10.2025


എൻവയോൺമെന്റ്റ് എഞ്ചിനീയർ

OA 673 ൽ 18.11.2025 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്- നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ 66-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.

ഹാജരായവർ

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.അജ്മൽ (എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, മേജർ ഇറിഗേഷൻ, മലപ്പുറം)
3. ശ്രീ.അഹമ്മദ് അലി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കൂട്ടായി ഇറിഗേഷൻ)
4. ശ്രീമതി.ശ്രീജ (അസിസ്റ്റന്റ് സെക്രട്ടറി, മംഗലം ഗ്രാമപഞ്ചായത്ത്)
5. ശ്രീമതി.സേതുലക്ഷ്മി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, വെട്ടം ഗ്രാമപഞ്ചായത്ത്)
6. ശ്രീമതി.സുധ.പി (ഹെഡ് ക്ലർക്ക്, ആർഡിഒ, തിരുർ)
7. ശ്രീ.ജവഹർ സുഹാസ് (ഹെൽത്ത് ഇൻസ്പെക്ടർ, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
8. ശ്രീ.ശ്രീജിത്ത് (അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ, വ്യവസായ വകുപ്പ്)
9. ശ്രീമതി.ഷൈനി (ജൂനിയർ ഹൈഡ്രോ ജിയോളജിസ്റ്റ്, ഗൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റ്)
10. ശ്രീ.ഗോപകുമാർ (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മലപ്പുറം മുനിസിപ്പാലിറ്റി)
11. ശ്രീ.വിനീത് (ടെക്നിക്കൽ കോർഡിനേറ്റർ, ജില്ലാ ശുചിത്വമിഷൻ)
12. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
13. ശ്രീമതി.ആതിര.സി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
14. ശ്രീമതി.ബസ്മി ബഷീർ (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 11.30 AM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 66-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരെയും സ്വാഗതം ചെയ്തു.

12.11.2025 തീയതിയിൽ സംസ്ഥാന തലത്തിൽ റിവർ റെജുവേഷൻ കമ്മിറ്റിയുടെ മീറ്റിംഗ് ബഹു.പരിസ്ഥിതി വകുപ്പ് സ്പെഷ്യൽ സെക്രട്ടറിയുടെ നേതൃത്വത്തിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടന്നിരുന്നത് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് പറയുകയുണ്ടായി. കേന്ദ്ര മലിനീകരണ നിയന്ത്രണ ബോർഡ് 2022 ൽ പൊല്യൂട്ടഡ് റിവർ സ്ക്രച്ചസ് അപ്ഡേറ്റ് ചെയ്തതു പ്രകാരം 2018 ലെ ലിസ്റ്റിൽ ചെറിയ മാറ്റങ്ങൾ വന്നിട്ടുണ്ടെന്നും തിരുർ പുഴയുടെ സ്ക്രച്ചായ നടുവിലങ്ങാടി-തലക്കടത്തൂർ മാറി തിരുർ ലൊക്കേഷനായും കടലുണ്ടിപുഴയുടെ കാര്യത്തിൽ ഹാജിയാർപള്ളി എന്നതു മാറി തിരുർ ലൊക്കേഷനായും അപ്ഡേറ്റ് ചെയ്തിട്ടുണ്ടെന്നും ആയതിനാൽ ആക്ഷൻ പ്ലാനിൽ എന്തെങ്കിലും മാറ്റം വരുത്തേണ്ടതുണ്ടോ എന്ന് ചർച്ച ചെയ്യേണ്ടതുണ്ടെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അറിയിച്ചു. ചർച്ചയുടെ അടിസ്ഥാനത്തിൽ നിലവിലുള്ള ആക്ഷൻ പ്ലാൻ പര്യാപ്തമാണെന്നും പുതിയ ആക്ഷൻ പ്ലാനിന്റെ ആവശ്യകത ഇല്ലെന്നും യോഗത്തിൽ വിലയിരുത്തി.

തുടർന്ന് ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. മെക്കാനിക്കൽ വർക്ക് ഉൾപ്പെടുത്തിയുള്ള റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് അഡ്മിനിസ്ട്രേറ്റീവ് സാൻഷനുവേണ്ടി സർക്കാരിന് 'സമർപ്പിച്ചിട്ടുണ്ടെന്നും പഴയ വർക്ക് forclose ചെയ്യുന്നതുമായി ബന്ധപ്പെട്ട നടപടിക്രമങ്ങൾ ചെയ്തു വരുന്നതായും അതിന്റെ ഭാഗമായി ചീഫ് എഞ്ചിനീയറുമായി മീറ്റിംഗ് നടത്താനിരിക്കുന്നതായും സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു.

തുടർന്ന് മംഗലം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചതാണെന്നും പുഴയുടെ തീരങ്ങളിൽ 15 ദിവസത്തെ ഇടവേളകളിൽ എൻഫോഴ്സ്മെന്റ് സ്കാഡ് പരിശോധന നടത്തുന്നുണ്ടെന്നും ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമായി നടന്നുവരുന്നുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.ശ്രീജ അസിസ്റ്റന്റ് സെക്രട്ടറി അറിയിച്ചു.

അടുത്തതായി ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. നിലവിൽ ക്യാമറകൾക്ക് കേടുപാട് സംഭവിച്ചിട്ടുണ്ടെന്നും റിപ്പയർ ചെയ്യുന്നതിനാവശ്യമായ ക്വട്ടേഷൻ ക്ഷണിച്ചിട്ടുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ജവഹർ സുഹാസ് അറിയിച്ചു.

അടുത്തതായി വെട്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പദ്ധതിയുമായിട്ടുള്ള CCTV ക്യാമറകൾ സ്ഥാപിക്കൽ പൂർത്തീകരിച്ചതാണെന്നും നിലവിൽ പ്രവർത്തനക്ഷമമാണെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.സേതുലക്ഷ്മി അറിയിച്ചു.

അടുത്തതായി മലപ്പുറം മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. പാമ്പാട് STP യുടെ പ്രവർത്തന പുരോഗതി അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ചോദിച്ചതനുസരിച്ച് ഇലക്ട്രിക്കൽ കണക്ഷനുവേണ്ടി കെഎസ്ഇബി ക്ക് അപേക്ഷ സമർപ്പിച്ചിട്ടുണ്ടെന്ന് ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ഗോപകുമാർ അറിയിച്ചു.

തുടർന്ന് ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിൽ പരാമർശിക്കുന്ന ഗ്രൗണ്ട് വാട്ടർ ഡിപ്പാർട്ട്മെന്റിന്റെ റെഗുലേറ്ററി ആക്റ്റിവിറ്റീസ് അപ്ഡേറ്റ് ചെയ്തിട്ടുണ്ടെന്ന് ജൂനിയർ ഹൈഡ്രോ ജിയോളജിസ്റ്റ് ശ്രീമതി.ഷൈനി പറയുകയുണ്ടായി

* തുടർന്ന് ജില്ലാ ശുചിത്വ മിഷന്റെ പ്രവർത്തനപുരോഗതിയാണ് വിലയിരുത്തിയത്. മലപ്പുറം നഗരസഭയിലെ പാമ്പാട് ഫ്ളാറ്റ് സമുച്ചയത്തിലെ STP യുടെ കാര്യത്തിൽ നഗരസഭ സെക്രട്ടറിയുമായി സംസാരിച്ചിരുന്നെന്നും ജനുവരിയോടുകൂടി ഇലക്ട്രിക്കൽ കണക്ഷൻ ലഭ്യമാകുമെന്നാണ് അറിഞ്ഞതെന്നും ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനീത് അറിയിച്ചു. തിരുർ ബസ് സ്റ്റാന്റ് STP യുടെ ഓപ്പറേഷൻ ആന്റ് മെയിന്റനൻസിനുള്ള എസ്റ്റിമേറ്റ് സംസ്ഥാന ശുചിത്വമിഷനിൽ നിന്നും ലഭിച്ചിട്ടുണ്ടെന്നും വൈകാതെ അറ്റകുറ്റപ്പണികൾ തുടങ്ങാനാകുമെന്നും ശ്രീ.വിനീത് പറയുകയുണ്ടായി.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ഹെഡ്ക്വർക്ക് ശ്രീമതി.സുധ.പി മീറ്റിംഗിൽ പങ്കെടുത്തു. വ്യവസായ വകുപ്പിൽ നിന്നും അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ ശ്രീ.ശ്രീജിത്ത് പങ്കെടുത്തു.

തിരുർ മുനിസിപ്പാലിറ്റി, തലക്കാട് ഗ്രാമപഞ്ചായത്ത് എന്നിവർ മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 12.00 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.

മലപ്പുറം

19.11.2025


എൻവയോൺമെന്റൽ എഞ്ചിനീയർ