

* Out of the 100 wards in Thiruvananthapuram Corporation, 43 wards (Blocks A to E) are fully/Partially covered with sewerage facility. For 35 Wards (Blocks F to R) design of sewerage network available but this needs modification in lieu of the change in demography and for the balance 22 wards new designs are to be prepared. The long term measures are envisaged to cover the entire ward the Thiruvananthapuram Corporation. For preparing DPR/DER for rehabilitation of existing sewerage system and for establishing sewerage system for uncovered areas of Thiruvananthapuram Corporation, AS has been obtained under RKI (Govt. of Kerala) and preparation of DPR in progress.

Solid Waste Management

No.	Activity	Implementing Agency	Time line	Progress in the month of September 2023	Progress in the month of October 2023	Progress in the month of November 2023	Progress in the month of November 2023	% works completed	% works completed	Details of works remaining
	Long Term measures proposed by Thiruvananthapuram	Implementing Agency	Time line	Progress in the month of September 2023	Progress in the month of October 2023	Progress in the month of November 2023	Progress in the month of November 2023	% works completed	% works completed	Details of works remaining
3.2.1	Acquire 58 acres of land and rehabilitate 8150 families from the banks of River		5 Years							Dropped
3.2.2	SDM 2.0 Action plan prepared and submitted.	Thiruvananthapuram Corporation								
3.2.3	KSWMD 5.14Crore works submitted to DPC.									
Desilting and Development										
3.3.1	Development package for Parvathy/Puthanar	Irrigation department included in KIFB by KWIL includes cleaning of canal	3 Years	100%	100%			100%		Phase I (First half) removal of hyacinth completed Veli to Kadinam Kayal (Ch 16.00 to Ch27.00). Executed by Inland Navigation . Aakkulam Monattumukku cleaning works 100% completed by KWIL - for an amount of 45 Lakhs (3 Months). Now department work is started for clearing.
3.3.2	De-silting and development of AmayizhanchanThodu		1.5 Years	15%	20%			20%		On going
3.3.3	Improvements to Thekkenekara canal and de-silting-	Irrigation Department	1 Year							Flood mitigation work completed
3.3.4	Karimadam tank improvements, de-silting sheet piling/under preparation and providing fencing		1.5 Years	15%	20%			20%		Flood mitigation works ongoing
3.3.5	Development of Karamana basin		1.5 Years							Desilting of river completed. E-flow statement