

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
TRIVANDRUM DISTRICT										
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.5	Work Awarded	STP: The Agreement was executed on 27/05/25. Starting of work is delayed due to rain. Sewer Network: The draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The modified report based on the finalized locations to be submitted by the DPR agency.	STP: Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations for the construction of temporary sheds for shifting the families were called for by the ULB with 25/06/25 as the last date of submission but no offers were received. Hence, quotations to be called for again by the ULB. Sewer Network: The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. TS is to be issued.	STP: The estimate for shed construction was revised and the tender was floated again by the ULB with 23/07/25 as the date of tender opening. Only 1 bid was obtained. Hence to be retendered. Sewer Network: The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The details submitted are under scrutiny.	STP: Retender floated for temporary shed construction on 19/08/25 with opening on 26/08/25. Due to no offers retender was floated again with 09/09/25 as the date of opening. Sewer Network: The TS Committee held on 07/08/25 decided to take the consent of the KSPCB for the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjamthodu in which the effluent from the STP is proposed to be disposed. The samples were given for testing on 25/08/25 and the results are awaited.	STP: 31.12.2025 Sewer Network: 31.03.2026
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.02	AS issued	The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to decide the mode of execution (accredited agency/ open tender) and provide the DPR to Suchitwa Mission for scrutiny for issuing technical sanction.	The KSRTC submitted the DPR to Suchitwa Mission on 21.06.2025. The estimate is to be submitted.	In the meeting held by the Suchitwa Mission on 31/07/25 the DPR & estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater.	The wastewater test result is awaited by the KSRTC to decide the way forward regarding DPR modification.	31.12.2026
KOLLAM DISTRICT										
3	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission		0.028		project spillover for further process				
4	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam			0.09						
PATHANAMTHITTA DISTRICT										

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
5	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission		0.225		tender processing going on				
6	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta			0.09						
ALAPPUZHA DISTRICT										
7	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS issued	TS to be issued by the PPD & WASCON wing of KWA. Survey in progress for the finalization of the network design for the preparation of the TS estimate.	Survey completed and the TS estimate is being prepared by KWA.	The TS estimate is being prepared by KWA.	The TS estimate is being prepared by KWA.	31.03.2027
8	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD			3.8	DPR Approved					
9	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.012	DPR Stage	A meeting involving the Hon'ble MLA and the District Collector is to be convened by the ULB for resolving the issue related to the proposed land.	The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB.	A meeting under the chairmanship of the Hon. MLA is expected to be held soon to resolve the issue.	A meeting under the chairmanship of the Hon. MLA is expected to be held to resolve the issue related to the land.	31.12.2026
KOTTAYAM DISTRICT										
10	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam			0.085		PCB Approval Pending				-
11	ETP at Kodimatha, Kottayam Municipality			0.030		Manual TS Obtained				
	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam			0.011		Project Dropped				
13	FSTP at Vellor GP				DPR Stage					
14	50KLD FSTP at Manganam				DPR Stage	DPR su8bmitted to Suchitwa Mission for getting AS under SBM 2, but directed to rework the estimate.				
IDUKKI DISTRICT										
15	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission		0.205		correction not yet submitted by agency				
16	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission		0.03		will Retender soon				
ERNAKULAM DISTRICT										
17	4 STPs are coming up under the KMRL's Integrated Water transport System project at	KWA		55+50MLD	DPR Stage		DPR of STPs submitted for Appl	Approved DPR of 55MLD STP at Elamkulam and 50MLD STP at Muttar submitted to GoK for getting appl from NRCD.		
18	Elamkulam(17.5 MLD)revised to 55MLD,						Well site identification and survey done, Design of Network and estimate preparation started	DPR of Sewer Network of Muttar and Elamkulam STPs under preparation		

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
	Vennala(24MLD) clubbed with Elamkulam									
	Muttar(16.5 MLD) revised to 50MLD									
	Perandur(19 MLD) clubbed with Muttar									
19	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	LoA to be issued to the L1 bidder of the STP. Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	STP: LoA issued to L1 bidder. The L1 bidder has given a case against the additional performance guarantee demanded by the KWA and the decision of the court is awaited. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	STP: LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA and the decision of the court is awaited. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA. Estimate in PRICE3 to be corrected.	STP: Decision of the court is awaited regarding the case given by the L1 bidder against the additional performance guarantee demanded by the KWA. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA. Estimate in PRICE3 is being corrected.	31.03.2027
20	ETP for slaughter house, Marakkadavu, Ernakulam	Suchitwa mission		0.030		Consent pending				
21	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission		0.025		DPR under correction by the agency				
22	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1	AS issued	The design is being vetted by the CUSAT. TS estimate will be finalized by the ULB based on the vetted design.	The vetted design has been obtained from CUSAT. TS estimate to be placed in the technical committee for approval.	The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical Committee for approval of TS and is under scrutiny.	The TS Committee held on 18/08/25 scrutinized the project, minutes of the meeting is awaited.	31.03.2027
23	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.				Chairman informed that LB may drop the project as the proposed plant is in wetland.				
24	North Paravur FSTP	IMPACT Kerala Ltd.				PCB visited the site again, report waited for finalizing land and capacity.		In the review meeting held by Principal Director on 05.06.2025, LB informed that the biomining site may be used for the proposed FSTP. Municipality has to submit council resolution regarding site change and to proceed with soil test after completing biomining at the earliest. Consultant will initiate survey at this location.		

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
25	Chittur Thathamangalam	IMPACT Kerala Ltd.				DPR work in progress.	DPR submitted. Presented before the technical committee. Committee suggested some changes.	Consultant submitted modified DPR on 02.08.2024		
THRISSUR DISTRICT										
26	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	DPR Stage	The ULB plans to combine this project with the Kokkala STP project due to public protest. Approval is to be obtained from the Govt. to convert the proposed land for the Kokkala STP construction.	Due to public protest the ULB wants to combine this project with the Kokkala STP project and construct a commom STP at Kokkala. Approval is to be obtained from the Agriculture Dept. to convert the proposed land for the Kokkala STP.	As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. has issued clearance for the construction of the STP proposed at Kokkala. The proposal to combine this project with the Kokkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	The proposal of the ULB to combine this project with the Kokkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	31.03.2027
27	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)			350 KLD STP						
28	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	2.5	DPR Stage	The Agriculture Dept. has forwarded the matter to the Govt. and the decision is awaited.	The decision of the Agriculture Dept. is awaited regarding the conversion of the proposed land for the STP.	As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. has issued clearance for the construction of the STP proposed at Kokkala. The proposal to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	The proposal of the ULB to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	31.03.2027
29	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL			DPR Stage					-
30	Pazhayanoor STP (Thrissur)	Suchitwa mission		0.45 KLD	Work Awarded	WORK ONGOING				
31	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission		0.150		TS RECEIVED ,WORK TO BE STARTED SOON				
32	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission		0.035		No decision taken to revise dpc for changing implementing officer				
33	FSTP at Ramavarnapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Work Awarded	A meeting involving ministers is to be convened jointly by the Hon'ble Mayor and the District Collector to finalize the land.	A meeting involving ministers in the Thrissur District is to be convened to finalize the land.	Since no confirmation regarding the land for the FSTP has been obtained so far, the work is likely to be cancelled or shited to AMRUT-2.0.	Since no confirmation regarding the land for the FSTP has been obtained so far, the work is likely to be cancelled or shited to AMRUT-2.0.	31.03.2026

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
43	Shornur FSTP with grey water management	IMPACT Kerala Ltd.				DPR being finalized.	Presented before the technical committee. Committee suggested some changes.	Modified DPR submitted on 02.08.2025		

MALAPPURAM DISTRICT

44	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA		7.12	DPR Approved					Resolution not obtained
45	Sewerage system for Ponnani municipality(Kottahara Zone) with STP of capacity 4.2 MLD	KWA		4.2	DPR Approved			TS for the work issued and action is being taken to tender the work.		LGSD has put up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained
46	District Hospital Perunthalmanna, District Panchayath, Malappuram	Suchitwa mission		0.200						
47	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	Suchitwa mission		0.14		KWA DOES NOT TAKE ANY ACTION AFTER TRANSFERRING HUGE AMOUNT OF FUND(Total fund deposited to KWA by the LB. Work yet to start. Land finalised. Tendering procedure yet to start)		NIT under preparation. PCB and CRZ clearance required and it is initiated by Ponnani Municipality		Tender publishing next week with due date 10.09.25
48	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission		0.5						
49	ETP at Tirur Municipality			0.060						
50	ETP at Tirur Municipality Slaughter house	Suchitwa mission		0.030		paused due to public protest				
51	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	Suchitwa mission		0.01		Work started. Agency needs some clarification from SM				
52	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam								
53	FSTP at Valancheri	IRTC-PIUMU NDUR								

KOZHIKODE DISTRICT

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
54	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	27	Tendered	Tender was opened on 02/05/25. Six bids received and are under scrutiny in KWA.	Prequalification process is in progress in KWA. Financial bid to be opened.	Tender scrutiny has been completed by KWA and 5 bid were disqualified. Financial bid to be opened.	Financial bid opened & L1 is 19.8% above, negotiation in progress. The bid was negotiated to 10% above as per the DSR-2021. Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders.	
55	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	15	DPR Stage	The agreement was executed on 21/05/25. The DPR is being vetted by the Anna University. The DPR is to be placed by the ULB in the SLTC/ SHPSC for approval of AS.	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	31.03.2027
56	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA		7 MLD	DPR Approved					
57	Kozhikkode corporation Zone F	KWA		4 MLD	DPR Approved					
58	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	IMPACT Kerala Ltd.		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal	Under KIIFB appraisal		-
59	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	Suchitwa mission		0.03	Tendering Stage	All Fund transferred to KWA.KWA site visited		TS issued.Tender notice published with due date 08.09.2025. PCB clearance required and is initiated by Municipality		10.10.2025
60	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikkode	Suchitwa mission		0.03		Ts issued.				
KANNUR										
61	Thalassery, Kannur			22						
62	Kannur corporation Zone 1			13						
63	Payyannur, Kannur			13 MLD						
64	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kannur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS issued	The Council held on 28/04/25 decided that the project will be implemented by the ULB instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for approval.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the next SLTC/ SHPSC for approval.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The ULB has called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The 2 bids received in the tender are under scrutiny.	31.03.2027
65	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission		1		Land transfer consent from Industries departement is not recieved				
66	200 KLD Sewage Treatment Plant - Mattannur Municipality – Reg			0.2						

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
67	STP at hospital, Pazhayangadi, Kannur	Suchitwa mission		0.120	TS issued	Requested for Urban Agglomeration fund for the project. it is not confirmed yet				
68	STP at old age home, Kannur			0.010						
69	DPR for perumba fish market Payyanur Municipality, Kannur	Suchitwa mission		0.005	Tendering Stage	KWA is working on DPR. Fund transferred by Municipality to KWA		Tender was opened. Five bids recieved. PQ under evaluation		
70	FSTP at Valliyayi, Mokeri GP	Suchitwa mission				Revised DPR received .further process going on				
WAYANAD DISTRICT										
71	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission		0.065						
72	Mananthavady, Wayanad			2 MLD				Resolution not obtained		
KASARGOD DISTRICT										
73	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod			0.2						
74	Kasargod Zone 1			4 MLD				DPR was prepared and submitted . No resolution obtained		
75	Kasargod Zone 2			4 MLD				DPR was prepared and submitted . No resolution obtained		
76	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission		0.040		Requested for advance payment. waiting for the fund				
77	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission		0.135		Process flow approved. Revised DPC form received. As the rate got changed from DSR 2018 to DSR 2021, revised estimate to be received from LB.				
78	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod	Suchitwa mission		0.014		DPC Approved project.				
79	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission			TS issued	TS ISSUED				
	Proposed Sewerage System			279.4684						
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA		7.0(for utilizing existng 107 MLD)	DPR Approved					
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA		5	DPR Approved					
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I,TVM			2.5 MLD	DPR Approved					

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - May 2025	Incremental progress - Jun 2025	Incremental progress - Jul 2025	Incremental progress - Aug 2025	Likely Date of Completion of DPR Preparation/ Tendering
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1			5 MLD	DPR Approved					
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of Length 58km – Phase 2, Alapuzha			2.6 MLD	DPR Approved					
6	Comprehensive sewerage scheme- Government medical college, Kottayam			5 MLD	DPR Approved					
7	Sewerage System for Kattappana Municipality			1.76	DPR Approved					
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi			2.6 MLD						
9	Sewerage System for Aluva –Zone 1			1.72	DPR Approved					
10	Sewerage system for Pattambi municipality			5.4	DPR Approved					
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD			4.2	DPR Approved			Resolution not obtained		