

IMPACT Kerala Ltd – STP/FSTP/UGSTP projects as on 16.07.2025

SI No	Projects	Status
FSTP Projects		
1	250 KLD Septage Treatment Plant at Cherthala Municipality (RKI Project) (Contract amt. 6.56 Cr)	<ul style="list-style-type: none"> • Project inaugurated on 28.03.2025. • Trial run completed. • O&M agreement signed. • Commissioning report to be given. • PCB Consent to operate – pending • KSEB connection for solar panel – pending • Delay in bill payment.
2	50 KLD Varkala Septage Treatment Plant (RKI Project) (Contract amt. 2.64 Cr)	<ul style="list-style-type: none"> • Work ongoing at site. • Legacy waste removal from the site has been completed. Soil reinvestigated. Initially approved vetted foundation drawings by Anna University revised. • Contractor submitted design drawings on 07.02.2025, placed before Technical Committee & the committee approved the same. • Office building superstructure work completed; plastering completed. Receiving chamber wall concrete completed. Lab building foundation work completed. • Process plant foundation completed. Steel structure installation in progress. • Enormous delay in bill payment. <p style="text-align: center;">Expected Date of Completion: August 2025</p>
3	Erumeli FSTP	<ul style="list-style-type: none"> • Meeting conducted by Special Secretary on 09.06.2025, decided to entrust the project to IKL. • DPR shared by SM, Council resolution and soil report received on 18.06. 2025. Technical sanction given by SM. • IKL placed it before the Technical Committee on 04.07.2025 and decided to proceed with tender formalities. • MoU signed on 16.07.2025. To be tendered.
4	North Paravur FSTP	<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey water solutions for DPR preparation 19-Nov-2024. Agency visited the Municipality. Identified land is near Periyar river.

		<ul style="list-style-type: none"> In the review meeting held by Principal Director on 05.06.2025, LB informed that the biomining site may be used for the proposed FSTP. Municipality has to submit council resolution regarding site change and to proceed with soil test after completing biomining at the earliest. Consultant will initiate survey at this location.
5	Chittur Thathamangalam (3.5 Cr approx.)	<ul style="list-style-type: none"> Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Public protest at site during soil test. Collector visited the site & directed to provide police protection. Soil test conducted on 29.04.2025. Contour survey completed, DPR submitted by the consultant. Technical presentation done before IKL technical committee on 04.07.2025. DPR to be modified as per technical committee comments.
6	Shornur FSTP with grey water management (4 Cr approx.)	<ul style="list-style-type: none"> Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Soil test done. Contour survey completed, DPR design work in progress. As per decision of meeting b/w consultant, LB and SM, Consultant submitted process flow to LB for Suchitwa Mission approval & LB to submit council decision for 50 KLD with GWM. DPR submitted by consultant. Technical presentation done before IKL technical committee on 04.07.2025. DPR to be modified as per technical committee comments.
7	FSTP at Erumapetty GP, Trissur district	<ul style="list-style-type: none"> RFQ invited for PFR from empanelled agencies. 8 quotes received, under evaluation. Placed before the technical committee held on 04.07.2025. Selection notice to be issued.
8	Muvattupuzha Municipality's 50 KLD FSTP Project	<ul style="list-style-type: none"> DPR submitted to RKI for AS on 13.11.2024 in advance. Vide Lr.No.PP1/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept. informed that RKI has expressed its inability to take

		<p>up the project.</p> <ul style="list-style-type: none"> • Informed municipality to forward Council resolution to proceed with KIIFB funding. • Land conversion required.
	STP Projects	
1	<p>590 KLD Mayyanad Sewage Treatment Plant (RKI Project) AS received on 04.03.2022 for an amount of Rs. 11.55 Cr (Contract amt. 9.55 Cr)</p>	<ul style="list-style-type: none"> • Work ongoing at site • Physical progress – 57% • Thanni, Valiyavila & Dhawalakuzhy - Above ground tanks wall concrete completed. • Thanni - Office building concrete work completed, plastering work completed. Raw sewage tank concrete work in completed. • Valiyavila – Office building concrete work & plastering completed. Raw sewage tank concrete work in progress. • Dhawalakuzhy – Raw sewage tank excavation work in progress. • Thanni, Valiyavila & Dhawalakuzhy - Network line and manhole installation in progress. • Enormous delay in bill payment. <p>Expected Date of Completion: September 2025</p>
2	<p>1.5 MLD Sewage Treatment Plant with Sewerage Network at Ottappalam Municipality (KIIFB Project) Revised AS received on 19.01.2023 for an amount of Rs. 20.93 Cr (Contract amt. 17.74 Cr)</p>	<ul style="list-style-type: none"> • STP work in progress. Pile completed. The concreting of the grade beam and base slab of the Intermediate Storage Tank, Sludge Holding Tank and Treated Water Tank completed, and the first lift concreting (3 meter) of the RCC wall completed. • Pile cap & grade beam reinforcement for SBR-1 tank completed. Epoxy coating work in progress. Steel work of grade beam & pile cap completed. • The reinforcement work for the SBR-2 tank grade beam & pile cap in progress. Up to raft beam bottom concrete completed. • Total station survey completed for finalizing sewer network design. Design being finalized. • KRFB NoC – received. As decided in KIIFB MLA review meeting, contractor to submit network plan up to Taluk hospital to KRFB. • Railway NoC in process – Minister level meeting conducted at Palakkad Collectorate on 20.06.2025. Railway sought 1-month time. Joint inspection done by Railways, IKL

		<p>and LB.</p> <ul style="list-style-type: none"> • PWD NoC – Contractor submitted revised drawings as directed by CE, PWD Roads to PWD section Office, Ottappalam – In process. • Project Director met PWD Roads & Bridges EE for expediting NoC. <p>Expected Date of Completion: December 2025</p>
3	Vadakara Municipality's 500 KLD STP (Under appraisal)	<ul style="list-style-type: none"> • Narayana nagaram – Land was 'Nanja'. Permission received vide G.O(MS)No.88/2024/AGRI dtd 13.08.2024 from Agriculture (NCA)Department. • Consultant submitted modified DPR with TAR reply, submitted to KIIFB.
UG STP Projects		
1	Parassinikkadavu in Anthur Municipality, Kannur district	<ul style="list-style-type: none"> • Soil report received from LB on 02.06.25. • DPR under preparation by CDD India, will be submitted by 25.07.25
2	Thavanur Central Prison & Correctional home in Malappuram district	<ul style="list-style-type: none"> • Soil report received from Prison department on 02.06.25. DPR under preparation by CDD India, will be submitted within 19.07.2025. • Clarification required regarding funding & IMPACT centage.
3	Govt. Ayurveda Hospital, Piravom Municipality, Ernakulam Dist.	<ul style="list-style-type: none"> • Agreement executed with M/s OXIRA Environmental Solutions Pvt Ltd for DPR preparation on 09-Apr-2025. Agency visited the Municipality on 29-Apr-2025, DPR under preparation. • The Local body to carry out soil test and to submit report.
4	3 projects in Alappuzha district i. Civil Station in Alappuzha Municipality ii. Revenue Tower, Taluk Office in Haripad Municipality iii. Taluk Hospital in Haripad Municipality	<ul style="list-style-type: none"> • RFQ invited for PFR from empanelled agencies with 09.06.25 as last date. 8 quotes received, under evaluation. Placed before the technical committee. Selection notice to be issued. • In the review meeting held by Principal Director on 05.06.2025, directed LB to proceed with soil test.
5	2 projects in Palakkad district i. PHC in Akathethara Grama Panchayat ii. KAP Camp in Puthupariyaram Grama	<ul style="list-style-type: none"> • RFQ invited for PFR from empanelled agencies with 09.06.25 as last date. 8 quotes received, under evaluation. Placed before the technical committee. Selection notice to be issued.

	Panchayath	<ul style="list-style-type: none">• In the review meeting held by Principal Director on 05.06.2025, directed LBs to proceed with soil test.
--	------------	---

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Wastewater Treatment Plants Under AMRUT in Kerala (as on 30.06.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & operational	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & operational	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & operational	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & operational	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & operational	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs / ESTPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections	Incremental Progress	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	12471 house sewer connections are envisaged (AMRUT-2.0).	Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard is to be placed in the next SLTC/ SHPSC for a taking a suitable decision.	31.12.2025
2	Decentralized Sewerage System (STP at Ambedkar Colony) – Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	62%	1500 sewer connections are envisaged.	Work is hindered due to rain.	31.12.2025
3	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	86%	NA	Work is hindered due to rain.	31.08.2025
4	Mobile Septage Treatment & Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	Physically completed	NA	Both units delivered. Trial run and effluent testing are to be completed by the contractor.	31.07.2025

6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	75%	NA	Work is hindered due to rain.	30.09.2025
7	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	6%	199 flats will be connected	Work is hindered due to rain.	30.11.2025

Details of Proposed ETPs/ STPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.05.2025)	Incremental Progress (up to 30.06.2025)	Likely Date of Completion
1	FSTP at Ramavarnapuram, Thrissur Corporation (AMRUT-1.0)	0.1	Not started: Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarnapuram.	A meeting involving ministers in the Thrissur District is to be convened to finalize the land.	31.03.2026
2	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	Not Started: <i>STP:</i> LoA issued to Eco Paradigm on 29/04/25. The Agreement was executed on 27/05/25. <i>Sewer Network:</i> The preliminary report was submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions) and the draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized.	<i>STP:</i> Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations for the construction of temporary sheds for shifting the families were called for by the ULB with 25/06/25 as the last date of submission but no offers were received. Hence, quotations to be called for again by the ULB. <i>Sewer Network:</i> The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. TS is to be issued.	31.03.2026
3	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under	<i>STP:</i> LoA issued to L1 bidder. The L1 bidder has given a case against the security deposit demanded by the KWA and the decision of the court is awaited. The	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.05.2025)	Incremental Progress (up to 30.06.2025)	Likely Date of Completion
			AMRUT-2.0 instead of the combined proposal involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 8% above. LoA to be issued. The revised TS of the network package is to be issued by KWA.	agreement execution is delayed due to this. <i>Sewer Network:</i> Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	
4	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	Tendered: The 7 th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA had sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. The ULB has directed KWA to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA has tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date. Six bids received and are under scrutiny in KWA.	Prequalification process is in progress in KWA. Financial bid to be opened.	31.03.2027
5	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	TS to be issued: The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The design is being vetted by the CUSAT.	The vetted design has been obtained from CUSAT. TS estimate to be placed in the technical committee for approval.	31.03.2027
6	STP with septage co-treatment at Maithanapalli, Kannur Corporation (AMRUT-2.0)	5	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the next	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.05.2025)	Incremental Progress (up to 30.06.2025)	Likely Date of Completion
			instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for approval.	SLTC/ SHPSC for approval.	
7	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued by the PPD & WASCON wing of KWA. Survey in progress for the finalization of the network design for the preparation of the TS estimate.	Survey completed and the TS estimate is being prepared by KWA.	31.03.2027
8	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	AS to be issued: Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO has objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB has submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location and the decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV. The agreement was executed on 21/05/25. The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	31.03.2027
9	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	AS to be issued: The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The L1 bidder has not yet executed the agreement. The ULB has informed the L1 bidder that if the agreement is not executed within the 1 st week of Jul-2025, the ULB will issue LoA to the L2.	31.12.2026
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5	2	AS to be issued: The MoHUA's approval was received on 01/10/24. In the meeting held on 04/03/25, the	The modified DPR is to be submitted by the PPD &	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.05.2025)	Incremental Progress (up to 30.06.2025)	Likely Date of Completion
	MLD, Guruvayur Municipality (AMRUT-2.0)		KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.	WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	
11	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved.	The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB.	31.12.2026
12	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	2.5	AS to be issued: The proposed land falls under paddy land category. Hence the clearance of the Agriculture Dept. is required. Request for clearance was submitted by the ULB to the SLMC vide letter dated 02/08/23. The Agriculture Dept. rejected the ULB's request to convert the proposed land for the STP on 25/10/24 (via G.O No. 917/ 2024/ AGRI dated 29/09/24). The MoHUA's approval for the project was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was directed to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB submitted the technical details of the proposed STP to the District Collector on 22/02/25. As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Based on the joint report, the District Collector recommended (letter dated 25/03/25) to the Principal Secretary & APC, Agriculture Dept. that sanction can be given to convert the proposed land for the STP. The decision in this regard is awaited from Agriculture Dept.	The decision of the Agriculture Dept. is awaited regarding the conversion of the proposed land for the STP.	31.03.2027
13	STP with septage cotreatment at Kottappuram, Thrissur Corporation (AMRUT-2.0)	5	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR submitted by KWA was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was	Due to public protest the ULB wants to combine this project with the Kokkala STP project and	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.05.2025)	Incremental Progress (up to 30.06.2025)	Likely Date of Completion
			directed to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31/03/25; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Due to public protest the ULB wants to combine this project with the Kokkala STP project with the common STP at Kokkala. Approval is to be obtained from the Agriculture Dept. to convert the proposed land for the Kokkala STP.	construct a common STP at Kokkala. Approval is to be obtained from the Agriculture Dept. to convert the proposed land for the Kokkala STP.	
14	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and the G.O dated 22/03/25 was issued. TS to be issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to provide the DPR to them for issuing TS.	The KSRTC submitted the DPR to Suchitwa Mission on 21.06.2025. The estimate is to be submitted.	31.12.2026

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Incremental progress - Jun 2025	Likely Date of Completion of DPR Preparation/ Tendering
TRIVANDRUM DISTRICT											
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	0.5	Work Awarded				STP: LoA issued to Eco Paradigm on 29/04/25. Agreement to be signed. Sewer Network: LoA issued to the DPR agency (Urban Grey Water Solutions) on 14/03/25. Agreement signed on 24/03/25. Preliminary report submitted on 23/04/25. Final report is awaited.	STP: The Agreement was executed on 27/05/25. Starting of work is delayed due to rain. Sewer Network: The draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The modified report based on the finalized locations to be submitted by the DPR agency.	STP: Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations for the construction of temporary sheds for shifting the families were called for by the ULB with 25/06/25 as the last date of submission but no offers were received. Hence, quotations to be called for again by the ULB. Sewer Network: The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. TS is to be issued.	STP: 31.12.2025 Sewer Network: 31.03.2026
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	0.02	AS issued					The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to decide the mode of execution (accredited agency/ open tender) and provide the DPR to Suchitwa Mission for scrutiny for issuing technical sanction.	The KSRTC submitted the DPR to Suchitwa Mission on 21.06.2025. The estimate is to be submitted.	Expected to be completed by 31.12.2026
KOLLAM DISTRICT											
3	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission	0.028						project spillover for further process		
4	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanad Grama Panchayath , Kollam		0.09								
PATHANAMTHITTA DISTRICT											
5	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission	0.225						tender processing going on		
6	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta		0.09								
ALAPPUZHA DISTRICT											
7	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.	TS to be issued by the PPD & WASCON wing of KWA. Survey in progress for the finalization of the network design for the preparation of the TS estimate.		Expected to be completed by 31.03.2027.
8	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8	DPR Approved							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Incremental progress - Jun 2025	Likely Date of Completion of DPR Preparation/ Tendering
9	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give a NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	A meeting involving the Hon'ble MLA and the District Collector is to be convened by the ULB for resolving the issue related to the proposed land.	The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB.	Expected to be completed by 31.12.2026.
KOTTAYAM DISTRICT											
10	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085							PCB Approval Pending	-
11	ETP at Kodimatha, Kottayam Municipality		0.030		TS not issued. Awaiting council decision for fund assurance.	Technical Sanction issued on 07.02.2025.				Manual TS Obtained	
	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam		0.011							Project Dropped	
13	FSTP at Vellor GP			DPR Stage	Government support required for the land transfer						
14	FSTP at Manganam			DPR Stage	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.					
IDUKKI DISTRICT											
15	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission	0.205		Jilla panchayath took necessary actions for submitting the corrected DPR from agency	Conducted meeting with the agency regarding the submission of DPR.				correction not yet submitted by agency	
16	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission	0.03		Re-tendered, but no agency quoted. Planning to retender.	Retendered again - , opening scheduled on 3rd march				will Retender soon	
ERNAKULAM DISTRICT											
17	4 STPs are coming up under the KMRL's Integrated Water transport System project at		17.5+24+1 6.5+19 =77			AS received for					
18	Elamkulam(17.5 MLD), Vennala(24MLD)										
	Muttar(16.5 MLD)										
	Perandur(19 MLD)										
19	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	5	Tendered	Tender for the STP package was floated by KWA on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny. TS of the sewer network package is being revised by KWA.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	L1 is 8% above. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 30/04/25.	Negotiation is in progress with the bidder. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 10/05/25.	LoA to be issued to the L1 bidder of the STP. Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	STP: LoA issued to L1 bidder. The L1 bidder has given a case against the security deposit demanded by the KWA and the decision of the court is awaited. The agreement execution is delayed due to this. Sewer Network: Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	Expected to be completed by 31.03.2027.

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Incremental progress - Jun 2025	Likely Date of Completion of DPR Preparation/ Tendering
20	ETP for slaughter house, Marakkadavu, Ernakulam	Suchitwa mission	0.030		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.			Consent pending		
21	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission	0.025		LB preparing estimate in Price software. DPR under correction by the agency.	LB preparing estimate in Price software. DPR under correction by the agency.			DPR under correction by the agency		
22	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	AS issued	The IRTC has submitted the draft DPR to the ULB on 24.01.2025 but it requires certain corrections. The corrected DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued. The design is being vetted by the CUSAT.	The design is being vetted by the CUSAT. TS estimate will be finalized by the ULB based on the vetted design.	The vetted design has been obtained from CUSAT. TS estimate to be placed in the technical committee for approval.	Expected to be completed by 31.03.2027
23	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.			DPR submitted to RKI for AS on 13.11.2024 in advance. Vide Lr.No.PP1/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept.informed that RKI has expressed its inability to take up the project.	Informed municipality to forward Council resolution to proceed with KIIFB funding.	Chairman informed that LB may drop the project as the proposed plant is in wetland.	Chairman informed that LB may drop the project as the proposed plant is in wetland.	Chairman informed that LB may drop the project as the proposed plant is in wetland.		
24	North Paravur FSTP	IMPACT Kerala Ltd.			Agreement executed with M/s Urban Grey water solutions for DPR preparations 19-Nov-2024. Agency visited the municipality. Two sites identified; LB has not finalize the site.	PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.	PCB visited the site and directed the municipality to submit some details (plan, capacity lay out and design details)	Meeting with consultant held on 30.04.2025, consultant submitted the details to LB. LB submitted it to PCB.	PCB visited the site again, report waited for finalizing land and capacity.		
25	Chittur Thathamangalam	IMPACT Kerala Ltd.			Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Work order issued for conducting soil test. Soil test will be done within 2 days. Contour survey completed, Design work in progress.	Public protest was there at site during soil test. Dist. Collector directed the LB to provide police protection during soil sample collection.	Meeting with SM & Municipality conducted on 17.05.2025 before finalizing the DPR.	DPR work in progress.		
THRISSUR DISTRICT											
26	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage	There is public protest against the project and action in this regard is to be taken by the ULB. Hence the SLTC held on 07.01.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	The ULB plans to combine this project with the Kakkala STP project due to public protest. Approval is to be obtained from the Govt. to convert the proposed land for the Kakkala STP construction.	Due to public protest the ULB wants to combine this project with the Kakkala STP project and construct a common STP at Kakkala. Approval is to be obtained from the Agriculture Dept. to convert the proposed land for the Kakkala STP.	Expected to be completed by 31.03.2027.

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Incremental progress - Jun 2025	Likely Date of Completion of DPR Preparation/ Tendering
64	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kannur Corporation	5	AS issued	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.	The Council held on 28/04/25 decided that the project will be implemented by the ULB instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for approval.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the next SLTC/ SHPSC for approval.	Expected to be completed by 31.03.2027.
65	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission	1		Consent letter from the cooperative industries society has to be received. NOC yet to be received				Land transfer consent from Industries department is not received		
66	200 KLD Sewage Treatment Plant - Mattannur Municipality -- Reg		0.2		Project Dropped.						
67	STP at hospital, Pazhayangadi, Kannur	Suchitwa mission	0.120	TS issued	Tender process is in progress.				Requested for Urban Agglomeration fund for the project. it is not confirmed yet		
68	STP at old age home, Kannur		0.010		TS issued						
69	DPR for perumba fish market Payyanur Municipality, Kannur	Suchitwa mission	0.01	DPR Stage	Amount deposited to KWA. DPR under preparation by KWA.				KWA is working on DPR. Fund transferred by Municipality to KWA		
70	FSTP at Valliyayi, Mokeri GP	Suchitwa mission			DPR under correction by the agency.				Revised DPR received .further process going on		
WAYANAD DISTRICT											
71	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission	0.065		DPR under revision after the technical committee held on 28/11/2024.	DPR under revision by the agency.					
72	Mananthavady, Wayanad		2 MLD								
KASARGOD DISTRICT											
73	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2								
74	Kasargod Zone 1		4 MLD								
75	Kasargod Zone 2		4 MLD								
76	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission	0.040		Advanced payment not yet received. Work not started yet.				Requested for advance payment. waiting for the fund		
77	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission	0.135		DPR revision under Progress				Process flow approved. Revised DPC form received. As the rate got changed from DSR 2018 to DSR 2021, revised estimate to be received from LB.		
78	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod	Suchitwa mission	0.014		DPC approved. Tendering for DPR preparation is under progress				DPC Approved project.		
79	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission		TS issued	DPR Under preparation.				TS ISSUED		
	Proposed Sewerage System		279.4684								
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA	7.0(for utilizing existsting 107 MLD)	DPR Approved							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Incremental progress - Jun 2025	Likely Date of Completion of DPR Preparation/ Tendering
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA	5	DPR Approved							
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I, TVM		2.5 MLD	DPR Approved							
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD	DPR Approved							
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of L length 58km – Phase 2, Alapuzha		2.6 MLD	DPR Approved							
6	Comprehensive sewerage scheme- Government medical college, Kottayam		5 MLD	DPR Approved							
7	Sewerage System for Kattappana Municipality		1.76	DPR Approved							
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD								
9	Sewerage System for Aluva –Zone 1		1.72	DPR Approved							
10	Sewerage system for Pattambi municipality		5.4	DPR Approved							
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD		4.2	DPR Approved							