

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Sewage & Septage Plants Being Implemented Under AMRUT in Kerala (as on 31.05.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & commissioned	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & commissioned	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & commissioned	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & commissioned	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & commissioned	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections	Incremental Progress	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	12471 house sewer connections are envisaged (AMRUT-2.0).	Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard is to be placed in the next SLTC/ SHPSC for a taking a suitable decision.	31.12.2025
2	Decentralized Sewerage System (STP at Ambedkar Colony) – Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	62%	1500 sewer connections are envisaged.	Work is progressing slowly due to rain.	30.11.2025
3	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	85%	NA	Work is progressing slowly due to rain.	15.06.2025
4 & 5	Mobile Septage Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	Physically completed	NA	Both units delivered. Trial run and effluent testing are to be completed by the contractor.	30.06.2025

6	FSTP at Yakkara, Palakkad Municipality(AMRUT-1.0)	0.1	73%	NA	Work is progressing slowly due to rain.	31.07.2025
7	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	5%	199 flats will be connected	Work is progressing slowly due to rain.	31.10.2025

Details of Proposed ETPs/ STPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
1	FSTP at Ramavarnapuram, Thrissur Corporation (AMRUT-1.0)	0.1	Not started: Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarnapuram.	A meeting involving ministers is to be convened jointly by the Hon'ble Mayor and the District Collector to finalize the land.	31.03.2026
2	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	Not Started: <i>STP:</i> LoA issued to Eco Paradigm on 29/04/25. <i>Sewer Network:</i> Preliminary report submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions).	<i>STP:</i> The Agreement was executed on 27/05/25. Starting of work is delayed due to rain. <i>Sewer Network:</i> The draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The modified report based on the finalized locations to be submitted by the DPR agency.	31.03.2026
3	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal	LoA to be issued to the L1 bidder of the STP. Revised TS of the sewer network package is to be issued by the PPD & WASCON Wing of KWA.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 8% above. LoA to be issued. TS of the network package is being revised by KWA.		
4	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	<p>Tendered: The 7th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA had sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. The ULB has directed KWA to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA has tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date.</p>	Tender was opened on 02/05/25. Six bids received and are under scrutiny in KWA.	31.12.2026
5	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	<p>TS to be issued: The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The design is being vetted by the CUSAT.</p>	The design is being vetted by the CUSAT. TS estimate will be finalized by the ULB based on the vetted design.	31.12.2026
6	STP with septage co-treatment at Maithanapalli, Kannur Corporation (AMRUT-2.0)	5	<p>TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued.</p>	The Council held on 28/04/25 decided that the project will be implemented by the ULB instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
				approval.	
7	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued by KWA.	TS to be issued by the PPD & WASCON wing of KWA. Survey in progress for the finalization of the network design for the preparation of the TS estimate.	31.12.2026
8	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	AS to be issued: Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO has objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB has submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location. Decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV. Agreement will be issued after the AS is accorded. The Contractor submitted the DPR on 04/04/25. The Council held on 19/04/25 approved the same. The DPR is to be placed by the ULB in the next SLTC/ SHPSC for approval of AS.	The agreement was executed on 21/05/25. The DPR is being vetted by the Anna University. The DPR is to be placed by the ULB in the SLTC/ SHPSC for approval of AS.	31.03.2027
9	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	AS to be issued: The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS.	31.03.2027
10	Augmentation of	2	AS to be issued:	The modified DPR is	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
	existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)		The MoHUA's approval was received on 01/10/24. In the meeting held on 04/03/25, the KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.	to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	
11	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved by the ULB.	A meeting involving the Hon'ble MLA and the District Collector is to be convened by the ULB for resolving the issue related to the proposed land.	31.12.2026
12	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	2.5	AS to be issued: The proposed land falls under paddy land category. Hence the clearance of the SLMC is required. Request for clearance was submitted by the ULB to the SLMC vide letter dated 02/08/23. The SLMC (Agriculture Dept.) rejected the ULB's request to convert the proposed land for the STP on 25/10/24 (via G.O No. 917/ 2024/ AGRI dated 29/09/24). The MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was directed to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB submitted the technical details of the proposed STP to the District Collector on 22/02/25. As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Based on the joint report, the District Collector recommended (letter dated 25/03/25) to the Principal Secretary & APC, Agriculture Dept. that sanction can be given to convert the proposed land for the STP. Decision in this regard is awaited.	The Agriculture Dept. has forwarded the matter to the Govt. and the decision is awaited.	31.03.2027
13	STP with septage cotreatment at Kottappuram, Thrissur Corporation	5	AS to be issued: The MoHUA's approval was received on 01/10/24. The DPR submitted by KWA was placed in the SLTC held on 07/01/25 and the	The ULB plans to combine this project with the Kokkala STP project due to	31.03.2027

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
	(AMRUT-2.0)		SHPSC held on 07 & 20/02/25. The ULB was directed to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31/03/25; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0.	public protest. Approval is to be obtained from the Govt. to convert the proposed land for the Kokkala STP construction.	
14	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	TS to be issued: The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued.	The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to decide the mode of execution (accredited agency/ open tender) and provide the DPR to Suchitwa Mission for scrutiny for issuing technical sanction.	31.12.2026

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering	
TRIVANDRUM DISTRICT											
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	0.5	Work Awarded					<p>STP: LoA issued to Eco Paradigm on 29/04/25. Agreement to be signed.</p> <p>Sewer Network: LoA issued to the DPR agency (Urban Grey Water Solutions) on 14/03/25. Agreement signed on 24/03/25. Preliminary report submitted on 23/04/25. Final report is awaited.</p>	<p>STP: The Agreement was executed on 27/05/25. Starting of work is delayed due to rain.</p> <p>Sewer Network: The draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The modified report based on the finalized locations to be submitted by the DPR agency.</p>	<p>STP: 31.12.2025</p> <p>Sewer Network: 31.03.2026</p>
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	0.02	AS issued					<p>The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to decide the mode of execution (accredited agency/ open tender) and provide the DPR to Suchitwa Mission for scrutiny for issuing technical sanction.</p>	<p>STP: 31.12.2025</p> <p>Sewer Network: 31.05.2026</p>	
KOLLAM DISTRICT											
3	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission	0.028						project spillover for further process		
4	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanad Grama Panchayath, Kollam		0.09								
PATHANAMTHITTA DISTRICT											
5	Taluk Hospital Thiruvalla, Thiruvalla Municipality, Pathanamthitta	Suchitwa mission	0.225						tender processing going on		
6	Taluk Hospital Thiruvalla, Thiruvalla Municipality, Pathanamthitta		0.09								
ALAPPUZHA DISTRICT											
7	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.	TS to be issued by the PPD & WASCON wing of KWA. Survey in progress for the finalization of the network design for the preparation of the TS estimate.	Expected to be completed by 31.12.2026.	
8	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8	DPR Approved							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
9	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give a NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	A meeting involving the Hon'ble MLA and the District Collector is to be convened by the ULB for resolving the issue related to the proposed land.	Expected to be completed by 31.12.2026.
KOTTAYAM DISTRICT										
10	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085						PCB Approval Pending	-
11	ETP at Kodimatha, Kottayam Municipality		0.030		TS not issued. Awaiting council decision for fund assurance.	Technical Sanction issued on 07.02.2025.			Manual TS Obtained	
	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam		0.011						Project Dropped	
13	FSTP at Vellor GP			DPR Stage	Government support required for the land transfer AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.					
14	FSTP at Manganam			DPR Stage						
IDUKKI DISTRICT										
15	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission	0.205		Jilla panchayath took necessary actions for submitting the corrected DPR from agency	Conducted meeting with the agency regarding the submission of DPR.			correction not yet submitted by agency	
16	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission	0.03		Re-tendered, but no agency quoted. Planning to retender.	Retendered again - , opening scheduled on 3rd march			will Retender soon	
ERNAKULAM DISTRICT										
17	4 STPs are coming up under the KMRL's Integrated Water transport System project at		17.5+24+1 6.5+19 =77			AS received for				
18	Elamkulam(17.5 MLD), Vennala(24MLD)									
	Muttar(16.5 MLD)									
	Perandur(19 MLD)									
19	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority		5	Tendered	Tender for the STP package was floated by KWA on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny. TS of the sewer network package is being revised by KWA.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	L1 is 8% above. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 30/04/25.	Negotiation is in progress with the bidder. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 10/05/25.	LoA to be issued to the L1 bidder of the STP. Revised TS of the sewer network package is to be issued by the PPD & WASCAN Wing of KWA.

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
20	ETP for slaughter house, Marakkadavu, Ernakulam	Suchitwa mission	0.030		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.			Consent pending	
21	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission	0.025		LB preparing estimate in Price software. DPR under correction by the agency.	LB preparing estimate in Price software. DPR under correction by the agency.			DPR under correction by the agency	
22	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	AS issued	The IRTC has submitted the draft DPR to the ULB on 24.01.2025 but it requires certain corrections. The corrected DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued. The design is being vetted by the CUSAT.	The design is being vetted by the CUSAT. TS estimate will be finalized by the ULB based on the vetted design.	Expected to be completed by 31.12.2026
23	Muvattupuzha Municipality's 50KLD FSTP Project				DPR submitted to RKI for AS on 13.11.2024 in advance. Vide Lr.No.PP1/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept.informed that RKI has expressed its inability to take up the project.	Informed municipality to forward Council resolution to proceed with KIIFB funding.	Chairman informed that LB may drop the project as the proposed plant is in wetland.	Chairman informed that LB may drop the project as the proposed plant is in wetland.	Chairman informed that LB may drop the project as the proposed plant is in wetland.	
24	North Paravur FSTP				Agreement executed with M/s Urban Grey water solutions for DPR preparations 19-Nov-2024. Agency visited the municipality. Two sites identified; LB has not finalize the site.	PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.	PCB visited the site and directed the municipality to submit some details (plan, capacity lay out and design details)	Meeting with consultant held on 30.04.2025, consultant submitted the details to LB. LB submitted it to PCB.	PCB visited the site again, report waited for finalizing land and capacity.	
25	Chittur Thathamangalam				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024.Agency visited the Municipality.Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Work order issued for conducting soil test. Soil test will be done within 2 days. Contour survey completed, Design work in progress.	Public protest was there at site during soil test. Dist. Collector directed the LB to provide police protection during soil sample collection.	Meeting with SM & Municipality conducted on 17.05.2025 before finalizing the DPR.	DPR work in progress.	

THRISSUR DISTRICT

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
26	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage	There is public protest against the project and action in this regard is to be taken by the ULB. Hence the SLTC held on 07.01.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	The ULB plans to combine this project with the Kokkala STP project due to public protest. Approval is to be obtained from the Govt. to convert the proposed land for the Kokkala STP construction.	Expected to be completed by 31.03.2027 provided the public protest is resolved quickly.
27	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)		350 KLD STP							
28	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	2.5	DPR Stage	Since the Agriculture Dept. rejected the ULB's request to convert the proposed land for the STP and since action in this regard is to be taken by the ULB, the SLTC held on 07.01.2025 directed the ULB to identify alternative land or obtain permission from the Agriculture Dept. or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB has submitted the technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be given to the Govt. by the District Collector.	As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Report in this regard to be given to the Govt. by the District Collector.	Based on the joint report, the District Collector has recommended (letter dated 25/03/25) to the APC and the Principal Secretary, Agriculture Dept. that the sanction can be given to convert the proposed land for the STP. Further action is awaited from the Agriculture Dept.	The Agriculture Dept. has forwarded the matter to the Govt. and the decision is awaited.	Expected to be completed by 31.03.2027.
29	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL		DPR Stage						-
30	Pazhayanoor STP (Thrissur)	Suchitwa mission	0.45 KLD	Work Awarded					WORK ONGOING	
31	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission	0.150						TS RECEIVED ,WORK TO BE STARTED SOON	
32	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission	0.035						No decision taken to revise dpc for changing implementing officer	

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
43	Shorum FSTP with grey water management				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Consultant submitted a quotation for soil test. LB's council approved it on 27.02.2025, will issue the work order by 03.03.2025 to M/s Urban Grey water solutions.	Soil test done. DPR in progress.	Meeting with SM & Municipality conducted on 25.04.2025 for finalization of DPR.	DPR being finalized.	

MALAPPURAM DISTRICT

44	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA	7.12	DPR Approved						
45	Sewerage system for Ponnani municipality (Kottahara Zone) with STP of capacity 4.2 MLD	KWA	4.2	DPR Approved						
46	District Hospital Perunthalmanna, District Panchayath, Malappuram	Suchitwa mission	0.200		DPC project changed. TS under revision.					
47	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	Suchitwa mission	0.14		Tendering procedure yet to start.				KWA DOES NOT TAKE ANY ACTION AFTER TRANSFERRING HUGE AMOUNT OF FUND (Total fund deposited to KWA by the LB. Work yet to start. Land finalised. Tendering procedure yet to start)	
48	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission	0.5		TS issued				work started.	
49	ETP at Tirur Municipality		0.060							
50	ETP at Tirur Municipality Slaughter house	Suchitwa mission	0.030		Due to strong public opposition to the proposed slaughterhouse, work has been halted. The local body will issue a letter to the government regarding the public protest.	Tendering in progress.			paused due to public protest	
51	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre, Tirur BP	Suchitwa mission	0.01		TS issued. Work yet to be start	TS issued. Work yet to be start			Work started. Agency needs some clarification from SM	
52	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam			Earlier identified site (near to Solid waste management) not feasible. Site to be identified		Council decision is pending as there is election process going on.			
53	FSTP at Valancheri	IRTC-PIUMU NDUR			TS issued on 28.11.2024 by Suchithwa Mission. Draft agreement under verification by Local Body		TS issued on 28.11.2024 by Suchithwa Mission. Draft agreement under verification by the Local Body. The agency requested for mobilization fund. Currently under process.			

KOZHIKODE DISTRICT

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
54	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	27	Tendered	KWA has tendered the work with 14.02.2025 as the opening date.	The due date was extended up to 25.02.2025 as per the request of the prospective bidders. The same has been again extended till 06.03.2025.	Two bids received but both did not qualify. Hence to be retendered by KWA.	KWA retendered the work on 03/04/25. Tender opening is on 02/05/25.	Tender was opened on 02/05/25. Six bids received and are under scrutiny in KWA.	Expected to be completed by 31.12.2026.
55	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	15	DPR Stage	The SIDCO objected the construction of the STP in the West Hill Industrial Estate saying that the land has to be used only for industry related purposes. In this regard, the ULB has submitted a request to the Govt. on 20.12.2024 (Letter No. 2825110-2024 dated 20.12.2024) for permission to construct the STP at the location. Decision is awaited. The technical committee of the ULB is scrutinizing the two bids received for executing the project in the DBOT mode.	Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL - JV. Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30.04.2025) for placing in the SLTC/ SHPSC for approval of AS.	The contractor has started the DPR preparation works.	The Contractor submitted the DPR on 04/04/25. The Council held on 23/04/25 approved the same. The DPR to be placed by the ULB in the next SLTC/ SHPSC for approval of AS.	The agreement was executed on 21/05/25. The DPR is being vetted by the Anna University. The DPR is to be placed by the ULB in the SLTC/ SHPSC for approval of AS.	Expected to be completed by 31.03.2027.
56	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA	7 MLD	DPR Approved						
57	Kozhikkode corporation Zone F	KWA	4 MLD	DPR Approved						
58	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal	Under KIIFB appraisal	Under KIIFB appraisal	Under KIIFB appraisal	-
59	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	Suchitwa mission	0.01		Fund for the project has been sanctioned and the fund transferring process ongoing.				All Fund transferred to KWA.KWA site visited	
60	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikkode	Suchitwa mission	0.03		Revised DPR received at SM. Under TS processing stage.	Under TS processing stage.			Ts issued.	
KANNUR										
61	Thalassery, Kannur		22							
62	Kannur corporation Zone 1		13							
63	Payyannur, Kannur		13 MLD							
64	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kannur Corporation	5	AS issued	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	AS dated 22/03/25 was issued. TS to be issued by KWA.	The Council held on 28/04/25 decided that the project will be implemented by the ULB instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for approval.	Expected to be completed by 31.12.2026.
65	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission	1		Consent letter from the cooperative industries society has to be received. NOC yet to be received				Land transfer consent from Industries department is not recieved	
66	200 KLD Sewage Treatment Plant - Mattannur Municipality - Reg		0.2		Project Dropped.					

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
67	STP at hospital, Pazhayangadi, Kannur	Suchitwa mission	0.120	TS issued	Tender process is in progress.				Requested for Urban Agglomeration fund for the project. it is not confirmed yet	
68	STP at old age home, Kannur		0.010		TS issued					
69	DPR for perumba fish market Payyanur Municipality, Kannur	Suchitwa mission	0.01	DPR Stage	Amount deposited to KWA. DPR under preparation by KWA.				KWA is working on DPR. Fund transferred by Municipality to KWA	
70	FSTP at Valliyayi, Mokeri GP	Suchitwa mission			DPR under correction by the agency.				Revised DPR received .further process going on	
WAYANAD DISTRICT										
71	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission	0.065		DPR under revision after the technical committee held on 28/11/2024.	DPR under revision by the agency.				
72	Mananthavady, Wayanad		2 MLD							
KASARGOD DISTRICT										
73	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2							
74	Kasargod Zone 1		4 MLD							
75	Kasargod Zone 2		4 MLD							
76	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission	0.040		Advanced payment not yet received. Work not started yet.				Requested for advance payment. waiting for the fund	
77	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission	0.135		DPR revision under Progress				Process flow approved. Revised DPC form received. As the rate got changed from DSR 2018 to DSR 2021, revised estimate to be received from LB.	
78	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod	Suchitwa mission	0.014		DPC approved. Tendering for DPR preparation is under progress				DPC Approved project.	
79	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission		TS issued	DPR Under preparation.				TS ISSUED	
	Proposed Sewerage System		279.4684							
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA	7.0(for utilizing exixsting 107 MLD)	DPR Approved						
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA	5	DPR Approved						
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I, TVM		2.5 MLD	DPR Approved						
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD	DPR Approved						

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Incremental progress - April 2025	Incremental progress - May 2025	Likely Date of Completion of DPR Preparation/ Tendering
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD- Phase 1 and Sewerage Network of Length 58km - Phase 2, Alapuzha		2.6 MLD	DPR Approved						
6	Comprehensive sewerage scheme- Government medical college, Kottayam		5 MLD	DPR Approved						
7	Sewerage System for Kattappana Municipality		1.76	DPR Approved						
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD							
9	Sewerage System for Aluva -Zone 1		1.72	DPR Approved						
10	Sewerage system for Pattambi municipality		5.4	DPR Approved						
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD		4.2	DPR Approved						