

**National Mission for Clean Ganga**  
**Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018**  
**(In compliance to NGT order dated 24.09.2020)**

**Status of Wastewater Treatment Plants Under AMRUT in Kerala (as on 30.11.2025)**

**Details of Completed ETPs / STP in the State**

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & operational	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & operational	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & operational	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & operational	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & operational	0.36 MLD	0.2 MLD	MBBR

**Details of Under Construction ETPs / STPs / FSTPs in the State**

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 31.10.2025)	Incremental Progress (Up to 30.11.2025)	Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	<p><b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&amp;M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descope of works and the modifications in O&amp;M.</p> <p><b>Sewer Network &amp; Connections (AMRUT-2.0):</b> In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25</p>	<p><b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building finishing works in progress. The Govt. Order dated 10.11.2025 has been issued approving the descope of works and the modifications in O&amp;M.</p> <p><b>Sewer Network &amp; Connections (AMRUT-2.0):</b> <i>Vacuum Sewer Network:</i> The DPR agency engaged by the ULB is preparing the DPR.</p> <p><i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.</p>	<p><b>STP:</b> Expected to be completed by 31.12.2025.</p> <p><b>Sewer Network:</b> <i>Vacuum Sewer Network</i> - DPR is expected to be submitted by 31.12.2025.</p> <p><i>Iron Bridge Sewer Network</i> - expected to be tendered by 31.12.2025.</p>

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 31.10.2025)	Incremental Progress (Up to 30.11.2025)	Timeline
				decided to cancel Pallithottam-Thamarakkulam (conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.		
2 & 3	Mobile Septage Treatment Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	Physically completed	Both units delivered. The trial run was done by Bhouma on 05.07.2025. As per the test results (dated 28.07.2025) given by the KSPCB it was observed that the faecal coliform content in the effluent taken from both units and the oil & grease content in the effluent of one unit were above the allowable limits. Hence the ULB asked Bhouma to conduct the trial run & testing again	Trial run was done again by Bhouma on 15.11.2025. As per the test results received, all parameters were found to be within the allowable limits prescribed by the KSPCB. MTUs are to be made operational by the ULB.	MTUs are expected to be made operational by 31.12.2025.
4	Decentralized Sewerage System (STP at Ambedkar Colony), Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	72%	Physical progress-70%. Work is hindered due to rain.	Physical progress-72%. Work in progress.	Expected to be completed by 31.03.2026.
5	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	58%	Physical progress-35%. Work in progress.	Physical progress-58%. Work in progress.	Expected to be completed by 31.03.2026.
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	Physically completed	FSTP has been physically completed and the inauguration was held on 27/10/25. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27/10/25 are to be done.	Electrical connection for the FSTP is to be given by the KSEB. Additional works like approach road, installation of solar panels etc. are in progress. Bylaw regarding septage	Expected to be made operational by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 31.10.2025)	Incremental Progress (Up to 30.11.2025)	Timeline
					collection is to be placed in the new Council for approval.	
7	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	97%	Physical progress-96%. Work in progress.	Physical progress-97%. Work in progress.	Expected to be completed by 31.12.2025.
8 & 9	Mobile Septage Treatment Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	45%	-	Approval for procurement was issued via Govt. Order dated 10.11.2025 as per the decision taken by the SHPSC held on 27.10.2025. One unit delivered. Tender is to be floated by the ULB in the GeM portal for the 2nd unit.	Tender is expected to be floated for the 2nd unit by 31.12.2025.

#### Details of Proposed ETPs/ STPs/ FSTPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
1	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	<p><b>To be Started:</b>  <b>STP:</b> Eco Paradigm executed the agreement on 27/05/25. They informed that they can reduce the BoD to &lt; 20mg/L only whereas as per the KSPCB standards BoD of &lt; 10mg/L has to be achieved. The TS Committee held on 07/08/25 decided to submit a request to the KSPCB for consent regarding the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjanthodu in which the effluent from the STP is proposed to be disposed. The ULB gave the request for consent to the KSPCB on 17/09/25 and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works. The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction.</p> <p><b>Temporary Shed:</b> Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations were called for (last date – 25/06/25) by the ULB for construction of temporary sheds, but no offers were received. Hence, the estimate was revised and tenders were floated by the ULB,</p>	<p><b>To be Started:</b>  <b>STP:</b> The contractor has requested for price escalation (29%). The ULB is likely to reject the same and retender the work. Way forward is to be decided by the ULB.</p> <p><b>Temporary Shed:</b> The work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> TS issuance is delayed as the STP construction has not been confirmed.</p>	<p><b>STP:</b> Expected to be tendered again by 31.01.2026.</p> <p><b>Sewer Network:</b> Expected to be tendered by 31.01.2026.</p>

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			<p>but only 1 bid was received in the 1<sup>st</sup> tender (opening date – 23/07/25) and no bids were received in the 2<sup>nd</sup> (opening date – 26/08/25) and the 3<sup>rd</sup> (opening date – 09/09/25) tenders. In the 4<sup>th</sup> tender floated by the ULB with 23/09/25 as the opening date, 2 offers were received. The agreement was executed on 09/10/25. Work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> The preliminary report was submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions) and the draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm &amp; Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The TS committee held on 07/08/25 decided to take a decision on issuance of TS after the confirmation regarding STP construction is obtained. TS issuance is delayed as the STP construction has not been confirmed.</p>		
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	<p><b>TS to be issued:</b> The SHPSC held on 07 &amp; 20/02/25 approved the issuance of AS and the G.O dated 22/03/25 was issued. TS to be issued. The KSRTC requested (letter dated 21/04/25) Suchitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to provide the DPR to them for issuing TS. The KSRTC submitted the DPR to Suchitwa Mission on 21/06/25. In the meeting held by the Suchitwa Mission on 31/07/25 the DPR &amp; estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater. As per the wastewater test results obtained, the KSRTC decided that no change is necessary in the DPR and forwarded the DPR to Suchitwa Mission on 12/09/25. The Suchitwa Mission's TS Committee held on 07/10/25 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.</p>	<p><b>TS to be issued:</b> The KSRTC tested the wastewater generated from the Thampanoor Depot and has requested the KSPCB (letter dated 20.11.2025) to confirm the necessity of constructing the ETP as the parameters are within the KSPCB limits as per the test report. The reply of the KSPCB is awaited.</p>	DPR preparation is expected to be completed by 31.03.2026.
3	FSTP at Kureepuzha, Kollam Corporation (AMRUT-2.0)	0.05	<p><b>To be retendered:</b> The bid received for the FSTP work has a tender excess of 48%. Hence, KWA submitted a request (dated 06/01/25) to the Govt. for</p>	<p><b>To be retendered:</b> FSTP is to be retendered by KWA after revising the TS</p>	Expected to be tendered by 31.12.2025.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			approval of tender excess (48%) and the decision is awaited. The bid was withdrawn by the bidder as the bid validity expired on 28/05/25. The proposal submitted by the ULB to transfer the work to AMRUT-2.0 was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	as per the DSR-2021.	
4	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	<b>TS to be issued:</b> The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued by the PPD & WASCON wing of KWA. Survey for the finalization of the network design has been completed. The TS estimate is under scrutiny in KWA.	<b>Tendered:</b> The TS was issued on 04.11.2025, and the tender was floated by KWA on 05.11.2025 with the opening on 10.12.2025.	Expected to be awarded by 31.01.2026.
5	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	<b>AS to be issued:</b> The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved. The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB. In the meeting held on 16/10/25, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	<b>AS to be issued:</b> The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	Expected to be cancelled by 31.12.2025.
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	<b>To be Started:</b> The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The vetted design was obtained from CUSAT. The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical Committee for approval of TS. The TS Committee held on 18/08/25 scrutinized the project and later issued the TS. The agreement is to be executed. The agreement was executed on 29/10/25 and the site is to be handed over to the contractor.	<b>To be Started:</b> The work is expected to be started after the election.	Expected to be started by 31.12.2025.
7	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	<b>Tendered:</b> The 5 <sup>th</sup> SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to	<b>Tendered:</b> <b>STP:</b> There is no response from the bidder regarding agreement	<b>STP:</b> Expected to be tendered again by 31.12.2025.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			<p>combine the proposals under AMRUT-2.0 &amp; KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL.</p> <p><b>STP:</b> TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 9.26% above. LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA. As per the interim Court order dated 01/07/25, the agreement is to be executed without the additional performance guarantee. The contractor is waiting for the final decision of the Court and the agreement execution is delayed due to this. As per the final order received from the Court on 23/09/25, the order dated 01/07/25 has to be complied. KWA asked the L1 bidder to execute the agreement by 01/11/25, but so far, no action has been taken by them</p> <p><b>Sewer Network:</b> The TS was issued by KWA on 29/09/25. The tender was floated by KWA for one sewer network package (27.74 km) with 25/11/25 as the opening date. TS is to be issued by KWA for the other sewer network package (12.5 km).</p>	<p>execution. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021</p> <p><b>Sewer Network:</b> The tender opening date of the 27.74 km sewer network package has been extended till 18.12.2025 for increasing the participation in the tender. TS is to be issued by KWA for the 12.5 km sewer network package.</p>	<p><b>Sewer Network:</b> One package is expected to be awarded by 28.02.2026 and the other package is expected to be tendered by 31.12.2025.</p>
8	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-2.0)	0.1	<p><b>To be retendered:</b> Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram. A meeting involving ministers in the Thrissur District is to be convened to finalize the land. The request given by the ULB (dated 12/09/25) to transfer the project to AMRUT-2.0 was placed in the SLTC/ SHPSC for approval. The SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). Land for the FSTP is to be confirmed by the ULB.</p>	<p><b>To be retendered:</b> The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.</p>	<p>Expected to be tendered by 31.01.2026</p>
9	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation	5	<p><b>TS to be issued:</b> <i>Kokkala 2.5 MLD Project:</i> As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. issued clearance for the</p>	<p><b>To be tendered:</b> AS was issued via Govt. Order (No.2787) dated</p>	<p>Expected to be tendered by 31.01.2026.</p>

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
	(AMRUT-2.0)		<p>construction of the STP proposed at Kokkala. <i>Kottappuram 5 MLD Project:</i> Due to public protest, the ULB decided to combine the Kottappuram and Kokkala sewerage projects by constructing a common STP at Kokkala.</p> <p><i>Combined Project:</i> The request of the ULB to issue AS for the combined Kokkala and Kottappuram sewerage project namely. '5 MLD Decentralized Sewerage Scheme', is to be placed in the SLTC/SHPSC for approval. As directed by the SLTC held on 08/10/25, a basic report on the combined project, '5 MLD Decentralized Sewerage Scheme', was submitted by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee approved the issuance of AS for the combined project.</p>	10.11.2025 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11th SHPSC.	
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)	2	<p><b>AS to be issued:</b></p> <p>The MoHUA's approval was received on 01/10/24. The DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD, on 09/10/25, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted (includes sewer network and cotreatment components) by the KWA. Action in this regard is to be taken.</p>	<p><b>AS to be issued:</b></p> <p>The approval of the new Council is to be taken for the DPR submitted initially by the KWA.</p>	DPR is expected to be finalized by 31.01.2026.
11	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	<p><b>AS to be issued:</b></p> <p>The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS. Since the L1 bidder has not executed the agreement, the ULB informed them that if the agreement is not executed within the 1<sup>st</sup> week of Jul-2025, the ULB will issue LoA to the L2. A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission &amp; AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital &amp; Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the ULB's Core Committee held on 23/07/25 and</p>	<p><b>AS to be issued:</b></p> <p>The DPR is being prepared by the DBOT contractor.</p>	DPR is expected to be submitted by 31.12.2025.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			it was decided to take approval of the Council for issuing LoA to the L2. The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. Vetted DPR to be submitted by the contractor within 3 months. The DPR preparation has been started.		
12	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	<p><b>Tendered:</b> The 7<sup>th</sup> SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date. Six bids received and the prequalification process is in progress in KWA. Tender scrutiny has been completed by KWA and 5 bid were disqualified. The financial bid that was opened is 19.4% above and was negotiated to 11.8% above (less than 10% as per the DSR-2021). Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders. Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount, the ULB's Council held on 16/09/25 decided to execute the project in the DBOT mode. The ULB's proposal to execute the project in DBOT mode on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided that the proposal can't be considered as there is a live tender and there is a court case related to</p>	<p><b>Tendered:</b> A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.</p>	Expected to be awarded by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.		
13	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	<p><b>To be started:</b> Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB decided to combine the Kothi &amp; Avikkalthodu sewerage projects with a common STP at the West Hill Industrial Estate. The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location and the decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL &amp; AIPPL - JV. The agreement was executed on 21/05/25. The DPR submitted by the contractor was placed in the SLTC/ SHPSC for approval of AS. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 accorded sanction for the issuance of AS (STP &amp; Sewer Network).</p>	<p><b>To be started:</b> <b>STP:</b> Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28.11.2025 has been issued by the KSPCB and the application for KCZMA's consent is to be submitted by the ULB. <b>Sewer Network:</b> Agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB after the MCC expires. The contractor has completed the survey works and the revised design is expected to be submitted by Dec-2025.</p>	<p><b>STP:</b> Expected to be started by 31.01.2026.  <b>Sewer Network:</b> Work is expected to be started by 31.01.2026.</p>
14	STP with septage co-treatment at Marakkarkandy (Maithanapalli), Kannur Corporation (AMRUT-2.0)	5	<p><b>To be retendered:</b> The SHPSC held on 07 &amp; 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode instead of KWA. The ULB called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening. Two bids were received and the LoA was issued to KCCL &amp; AIPPL - JV. The request of the ULB to execute the project in the DBOT mode on their own instead of KWA was placed in the</p>	<p><b>To be retendered:</b> The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.</p>	<p>Expected to be tendered again by 31.01.2026.</p>

No.	Location	Capacity of the plant in MLD	Status of Project (up to 31.10.2025)	Incremental Progress (up to 30.11.2025)	Timeline
			<p>SLTC/ SHPSC for approval. As directed by the SLTC held on 08/10/25, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.</p>		

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
<b>THIRUVANANTHAPURAM DISTRICT</b>									
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.5	Work Awarded	<p><b>STP:</b> Quotations were called for (last date - 25.06.2025) by the ULB for construction of temporary sheds, but no offers were received. Hence, the estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1st tender (opening date - 23.07.2025) and no bids were received in the 2nd tender (opening date - 26.08.2025) and the 3rd tender (opening date - 09.09.2025). Retender was floated with 23.09.2025 as the opening date. Two offers received and are under scrutiny.</p> <p><b>Sewer Network:</b> The TS Committee held on 07/08/25 decided to take the consent of the KSPCB for the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjamthodu in which the effluent from the STP is proposed to be disposed. The samples were given for testing on 25.08.2025 and the results were obtained on 08.09.2025. Letter dated 17.09.2025 requesting consent was given by the ULB to the KSPCB and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works.</p>	<p><b>STP:</b> The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction.</p> <p><b>Temporary Shed:</b> Eight families are to be shifted from one of the proposed STP locations for starting the works. In this regard, the agreement was executed on 09.10.2025. Work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> Agreement executed with the DPR agency (Urban Grey Water Solutions) on 24.03.2025. Urban Grey Water Solutions submitted the report based on the finalized STP locations on 13.06.2025 and the estimate on 20.06.2025. TS issuance is delayed as the STP construction has not been confirmed.</p>	<p><b>STP:</b> The contractor has requested for price escalation (29%). The ULB is likely to reject the same and be decided by the ULB.</p> <p><b>Temporary Shed:</b> Work has not been started since the STP construction has not been confirmed.</p> <p><b>Sewer Network:</b> TS issuance is delayed as the STP construction has not been confirmed.</p>	<p><b>STP:</b> Expected to be tendered again by 31.01.2026.</p> <p><b>Sewer Network:</b> Expected to be tendered by 31.01.2026.</p>
<b>KOLLAM DISTRICT</b>									
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission		0.028					
3	Waste water Treatment ( 90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam			0.09					
<b>PATHANAMTHITTA DISTRICT</b>									
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission		0.225					
<b>ALAPPUZHA DISTRICT</b>									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ AS issued/ TS issued/ Tendering Stage/)	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
5	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	TS estimate requires some revision so returned to SE for incorporating the modification suggested.	TS estimate submitted after correction and is under scrutiny in KWA.	TS was issued on 04.11.2025, and the tender was floated by KWA on 05.11.2025 with the opening on 10.12.2025.	Expected to be awarded by 31.01.2026.
6	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.012	DPR Stage	The land issue is to be resolved by the ULB.	In the meeting held on 16.10.2025, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	Expected to be cancelled by 31.12.2025.
<b>KOTTAYAM DISTRICT</b>									
7	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam			0.085					-
<b>IDUKKI DISTRICT</b>									
8	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission		0.205					
9	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission		0.03					
<b>ERNAKULAM DISTRICT</b>									
10	4 STPs are coming up under the KMRL's Integrated Water transport System project at	KWA		55+50MLD	DPR Stage	Approved DPR of 55MLD STP at Elamkulam and 50MLD STP at Muttar submitted to GoK for getting appl from NRCD.	AS not yet received.		
	Elamkulam(17.5 MLD)revised to 55MLD,		DPR of Sewer Network of Muttar and Elamkulam STPs submitted to KIIFB for approval						
	Vennala(24MLD) clubbed with Elamkulam								
	Muttar(16.5 MLD) revised to 50MLD								
	Perandur(19 MLD) clubbed with Muttar								

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ AS issued/ TS issued/ Tendering Stage/)	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	<b>STP:</b> Decision of the court is awaited regarding the case given by the L1 bidder against the additional performance guarantee demanded by the KWA. The agreement execution is delayed due to this. <b>Sewer Network:</b> Revised TS of the sewer network package issued on 29.9.25.	<b>STP:</b> As per the Court order dated 01.07.2025, the agreement is to be executed without the additional performance guarantee. As per the final order received from the Court on 23.09.2025, the order dated 01.07.2025 has to be complied. KWA asked the L1 bidder to execute the agreement by 01.11.2025, but so far no action has been taken by them. <b>Sewer Network:</b> The TS was issued by KWA on 29/09/25. The tender was floated by KWA for one sewer network package (27.74 km) with 25/11/25 as the opening date. TS is to be issued by KWA for the other sewer network package (12.5 km).	<b>STP:</b> There is no response from the bidder regarding agreement execution. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021. <b>Sewer Network:</b> The tender opening date has been extended till 18.12.2025 for increasing the participation in the tender. TS is to be issued by KWA for the 12.5 km package.	<b>STP:</b> Expected to be tendered again by 31.12.2025. <b>Sewer Network:</b> One package is expected to be awarded by 28.02.2026 and the other package is expected to be tendered by 31.12.2025.
12	Chittur Thathamangalam FSTP	IMPACT Kerala Ltd.							
13	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission		0.025					
<b>THRISSUR DISTRICT</b>									
14	5 MLD Decentralized Sewerage Scheme (STP at Kakkala), Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS Issued	<b>Kottapuram 5 MLD STP:</b> The proposal of the ULB to combine this project with the Kakkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval. <b>Kakkala 2.5 MLD STP:</b> The proposal of the ULB to combine this project with the Kottapuram sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	Due to public protest and due to the difficulty in obtaining clearance from KSPCB, the ULB decided to combine the Kottapuram and Kakkala sewerage projects by constructing a common STP at Kakkala. As directed by the SLTC held on 08.10.2025, a basic report on the combined project, ' <b>5 MLD Decentralized Sewerage Scheme</b> ', was submitted by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee approved the issuance of AS for the combined project.	AS was issued via Govt. Order (No.2787) dated 10.11.2025 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11th SHPSC.	Expected to be tendered by 31.01.2026.
15	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)			350 KLD STP					
16	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL			DPR Stage				-
17	Pazhayanoor STP (Thrissur)	KWA		0.45 KLD	Work Awarded		Work Handover to KWA		
18	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission		0.150					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
19	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission		0.035			Return for modification		
20	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL		18 KLD STP	DPR Approved				-
21	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL		13.9 KLD STP	DPR Approved				-
22	Waste water treatment plant at K R Narayanan memorial hall, Adat GP			0.0065					
23	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	2	DPR Stage	The modified DPR is to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD on 09.10.2025, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted by the KWA. Action in this regard is to be taken.	The approval of the new Council is to be taken for the DPR submitted initially by the KWA.	DPR is expected to be finalized by 31.01.2026.
<b>PALAKKAD DISTRICT</b>									
24	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.030	DPR Stage	Vetted DPR to be submitted by the DBOT contractor within 3 months. The DPR preparation has been started.	The DPR is being prepared by the DBOT contractor.	The DPR is being prepared by the DBOT contractor.	DPR is expected to be submitted by 31.12.2025.
25	CHC Alathur, Alathur Block Panchayat , Palakkad	Suchitwa mission		0.090			Instructed LB to call Tender for DPR preparation		
<b>MALAPPURAM DISTRICT</b>									
26	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA		7.12	DPR Approved				Resolution not obtained
27	Sewerage system for Ponnani municipality(Kottat hara Zone) with STP of capacity 4.2 MLD	KWA		4.2	DPR Approved				LGSD has put up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained
28	Eco - friendly waste water Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	Suchitwa mission		0.14					Tender publishing next week with due date 10.09.25
<b>KOZHIKODE DISTRICT</b>									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
29	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	27	Tendered	Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount of Rs.17 Cr., the ULB's Council held on 16.09.2025 has decided to execute the project in the DBOT mode. The matter is to be placed in the next SLTC/ SHPSC for approval.	The ULB's proposal to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.	A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	Expected to be awarded by 31.01.2026.
30	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	15	Work Awarded	The DPR submitted by the DBOT contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 accorded sanction for the issuance of AS.	<b>STP:</b> The AS was issued via Govt. Order (No.2787) dated 10.11.2025. Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28.11.2025 has been issued by the KSPCB and the application for KCZMA's consent is to be submitted by the ULB. <b>Network:</b> Agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB after the MCC expires. The contractor has completed the survey works and the revised design is expected to be submitted by Dec-2025.	<b>STP:</b> Expected to be started by 31.01.2026. <b>Sewer Network:</b> Work is expected to be started by 31.01.2026.
31	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA		7 MLD	DPR Approved				
32	Kozhikkode corporation Zone F	KWA		4 MLD	DPR Approved				
33	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	IMPACT Kerala Ltd.		0.5 MLD Sewage TP 20KLD FSTP 20KLD			Under DPR preparation		-
34	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	KWA		0.03	Tendering Stage				10.10.2025

**KANNUR**

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
35	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uic1smmukerala@gmail.com	5	Tendered	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the SLTC/ SHPSC for approval. The 2 bids received in the tender are under scrutiny.	The request submitted by the ULB to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. As directed by the SLTC held on 08.10.2025, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.	The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	Expected to be tendered again by 31.01.2026.
36	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission		1					
37	STP at hospital, Pazhayangadi, Kannur	KWA		0.120	TS issued				
38	STP at old age home, Kannur			0.010			Work completed		
39	DPR for perumba fish market Payyanur Municipality, Kannur	KWA		0.005	Tendering Stage				
40	Thalassery, Kannur			22					
41	Kannur corporation Zone 1			13					
42	Payyannur, Kannur			13 MLD					
43	150 KLD Sewage Treatment Plant - Mattannur Municipality - Reg			0.2			TS issued 06-11-2025		
<b>WAYANAD DISTRICT</b>									
49	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission		0.065			DPR under scrutiny, needs to revised with higher capacity		
<b>KASARGOD DISTRICT</b>									
50	Kasargod Zone 1			4 MLD					
51	Kasargod Zone 2			4 MLD					
52	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission		0.040					
53	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission		0.135					
54	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod	Suchitwa mission		0.014					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the ETP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
<b>THIRUVANANTHAPURAM</b>									
1	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.02	AS issued	As per the wastewater test results obtained, the KSRTC has decided that no change is necessary in the DPR and has forwarded the DPR to Suchitwa Mission on 12.09.2025 for technical approval.	The Suchitwa Mission's TS Committee held on 07.10.2025 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.	The KSRTC tested the wastewater generated from the Thampanoor Depot and has requested the KSPCB (letter dated 20.11.2025) to confirm the necessity of constructing the ETP as the parameters are within the KSPCB limits as per the test report. The reply of the KSPCB is awaited.	DPR preparation is expected to be completed by 31.03.2026
<b>KOTTAYAM</b>									
2	ETP at Kodimatha, Kottayam Municipality			0.030			slaughter house not operational, ETP construction works resume after the slaughter house		
3	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam			0.011			Project dropped		
<b>THRISSUR</b>									
4	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society			0.002					
<b>MALAPPURAM</b>									
5	ETP at District Hospital Perunthalmanna, District Panchayath, Malappuram	Suchitwa mission		0.200					
6	ETP at Tirur Municipality Slaughter house	Suchitwa mission		0.030				Paused due to public protest, Slaughter house not wroking	
<b>KOZHIKODE</b>									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the ETP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
7	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode	Suchitwa mission		0.03					

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
<b>KOLLAM</b>									
1	FSTP at Kureepuzha, Kollam (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.05	Tendering Stage	The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. Decision of the ULB is awaited by KWA for retendering the work.	The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	Expected to be tendered by 31.12.2025.
<b>KOTTAYAM</b>									
2	FSTP at Vellor GP				DPR Stage		land allotted from industries department, suitable land identified .procedure for land acquisition and lease is being processed		
3	50KLD FSTP at Manganam				DPR Stage		A new land was identified as the earlier land was not available , A govt meeting to be held for the availabilty of land.		
<b>ERNAKULAM</b>									
4	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.							
5	North Paravur FSTP	IMPACT Kerala Ltd.					Bio mining completed, Soil test conducting by the agency		
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1	Work Awarded	Approval of TS committee has been obtained.	Agreement was executed on 29.10.2025 and the site to be handed over to the contractor.	The work is expected to be started after the election.	Expected to be started by 31.12.2025
<b>THRISSUR</b>									
7	FSTP at Ramavarnapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Tendering Stage	The request given by the ULB (dated 12.09.2025) to transfer the project to AMRUT-2.0 is to be placed in the SLTC/ SHPSC for approval.	The SHPSC held on 27.10.2025 decided to transfer the project to AMRUT-2.0. Land for the FSTP to be confirmed by the ULB.	The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.	Expected to be tendered by 31.01.2026
<b>PALAKKAD</b>									

TT U	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work	Incremental progress - Sep 2025	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Likely Date of Completion of DPR Preparation/ Tendering
8	Shomur FSTP	IMPACT Kerala Ltd.					Cluster selection ongoing, by considering the nearby local bodies.		
<b>MALAPPURAM</b>									
9	FSTP at Perinthalmanna						Land demarcating is being done by taluk surveyor		
10	FSTP at Valancheri						Site Clearance done. Applied for KSEB Electricity connection.		
<b>KANNUR</b>									
11	FSTP at Valliyayi, Mokeri GP	Suchitwa mission					TS issued on 17-10-2025		
<b>KASARGODE</b>									
12	FSTP at Mangalpady, 50 KLD			0.050			TS issued		
13	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission			TS issued		Work to be awarded		

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
<b>THIRUVANANTHAPURAM</b>									
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	Suchitwa mission		0.01					
2	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		50 KLD FSTP	Agreement executed with the contractor M/s Enrec Engineers on 29.02.2024 Contractor submitted vetted process designs Submitted to KWA and got approval		Structural framework and chamber construction are ongoing		Work expected to be completed by October 2025

KOLLAM

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
3	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uic1smmukerala@gmail.com	12		<p><b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building construction, supply of MBBR media and supply &amp; installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&amp;M arrangement of the STP. The recommendation of the KWA in this regard was placed in the 33rd SLTC (held on 27/08/25) and the committee has recommended it to the SHPSC. To be placed in the next SHPSC for a taking a suitable decision.</p> <p><b>Sewer Network (AMRUT-2.0):</b> # Pallithottam-Thamarakkulam package: Survey works in progress. # Iron Bridge, Vaady-Karumalil &amp; Asramom packages: Since sufficient amount is not available with the ULB and under AMRUT-2.0 to meet the additional fund requirement due to adoption of DSR-2021, the way forward is to be decided by the ULB..</p>	<p><b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&amp;M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works and the modifications in O&amp;M.</p> <p><b>Sewer Network (AMRUT-2.0):</b> In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallithottam-Thamarakkulam (conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.</p>	<p><b>STP (AMRUT-1.0):</b> Physical progress - 93%. Admin building finishing works in progress.</p> <p><b>Sewer Network (AMRUT-2.0):</b> <i>Vacuum Sewer Network:</i> DPR of the vacuum sewer network is to be given to KWA by the ULB. The DPR agency engaged by the ULB is preparing the DPR. <i>Iron Bridge Sewer Network:</i> TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.</p>	<p><b>STP:</b> Expected to be completed by 31.12.2025</p> <p><b>Sewer Network:</b> Vacuum Sewer Network - DPR is expected to be submitted by 31.12.2025. Iron Bridge Sewer Network - expected to be tendered by 31.12.2025.</p>

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
4	STP at Chitumala Old Age Home. Chitumala BP, Kollam			0.015	Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works.				30.08.2024
5	190 KLD STP at Pathanapuram Market and Shopping Mall			0.190	O&G trap and manhole construction completed. Construction hindered due to funding.		DPR under verification		31.08.2024
6	STP at Mayyand GP, Kollam	IMPACT KERALA Ltd		590KLD Co- treatment	<ul style="list-style-type: none"> <li>Agreement executed with the Contractor M/s Enrec Engineers on 29.02.2024.</li> <li>Contractor submitted vetted process design. Submitted to KWA and got approval.</li> </ul>		O&M contract to be signed		Work expected to be completed by August 2025
<b>ALAPPUZHA</b>									
7	FSTP at Cherthala Municipality , Alappuzha (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		250 KLD Septage TP			Trial run going on. Some pending works to complete		June 2025
<b>IDUKKI</b>									
8	FSTP at Munnar, Idukki			50 KLD	Due to a court case, work stopped temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP.		paused due to court case		Under jurisdiction
<b>KOCHI</b>									

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
9	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1.1		Physical progress - 65%. Work is hindered due to rain.	Physical progress - 70%. Work in progress.	Physical progress - 72%. Work in progress.	Expected to be completed by 31.03.2026.
10	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.105		Physical progress - 12%. Work is hindered due to rain.	Physical progress - 35%. Work in progress.	Physical progress - 58%. Work in progress.	Expected to be completed by 31.03.2026.
<b>THRISSUR</b>									
11	Viyoor central jail STP ( Thrissur)			0.05	Work started on 23/04/2023	Civil works completed. Mechanical works and sewer network to be started. Supply of materials completed			20.04.2025
12	Kunnumkulam, Thrissur			0.01	Completion stage and ready for commissioning				
13	STP at CHC Cherpu BP, Thrissur			0.01	Plant construction completed. Final bill is to be submitted by LB. Detailed estimate is under preparation.				30.08.2024
14	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thrissur:			0.025	Work awarded and started				30.08.2025
<b>PALAKKAD</b>									
15	STP at Ottappalam Municipality, Palakkad District (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		1.50ML D Co-treatment	<input type="checkbox"/> Beneficiary details to be finalised by Municipality after MCC.		Network design finalised by considering the taluk hospital area instead of the railway land. Around 50% plant work completed.		Work expected to be completed by 15-12-2025

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
16	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Agreement to be executed.	Physical progress - 90%. Work in progress.	FSTP has been physically completed and the inauguration was held on 27.10.2025. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27.10.2025 are to be done.	Electrical connection for the FSTP is to be given by the KSEB. Additional works like approach road, installation of solar panels etc. are in progress. Bylaw regarding septage collection is to be placed in the new Council for approval.	Expected to be made operational by 28.02.2026.
<b>MALAPPURAM</b>									
17	STP at Pambad Housing Colony Malappuram Municipality, Malappuram			0.11			Mechanical work pending due to electrical connection problem. ULB requested to KSEB.		30.09.2025
18	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission		0.5			Work Ongoing- Structure work completed		30.12.2025
19	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	Suchitwa mission		0.01			Work Ongoing (95 % Completed)		30.12.2025
<b>KOZHIKODE</b>									
20	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode			0.080	RE has been prepared. Electric works will be started after passing RE.				30.08.2024
<b>KANNUR</b>									
21	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, IruttiPayam, Grama Panchayath1, Kannur			0.02	Amount transferred to KWA on 26.02.2024. Tendering process will start soon.	Work order issued on 26-06-2025. Agreement executed on 16.07.2025. PCB sanction received. Intimated contractor to submit design for the work as per PCB approved parameters.			31/03/2026
22	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur			0.02					30/12/2024
23	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	NA	Physical progress - 95%. Work in progress.	Physical progress - 96%. Work in progress.	Physical progress - 97%. Work in progress.	Expected to be completed by 31.12.2025.
<b>WAYANAD</b>									

	Location	Implementing	Name, Designation, Phone No.,	Capacity of	Status of I & D or House	Incremental Progress - Sep	Incremental Progress - Oct 2025	Incremental Progress - Nov	Likely Date of
24	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP , Wayanad			0.045	District panchayat Wayanad terminated existing agency M/S Ram biological confirmed implementation of projects.				30/02/2025

**Minutes of meeting convened on 24.09.2025 by the District Level Technical Committee constituted as per the order of Hon'ble NGT in O.A No. 673/2018 for the rejuvenation of Polluted stretches of Chitrapuzha (Irumpanam to Karingachira) and Kadambayar (Manackakadavu-Bhramapuram)**

**Platform - Online**

The meeting started at 11.00 AM. The following members participated:

1. Dr. Koshy Ponnuelil, Superintending Engineer, Irrigation Department
2. Sajeesh Joy, Environmental Engineer, KSPCB, DO-1, Ernakulam
3. District Coordinator, Suchitwa Mission
4. Joint Director, LSGD, Ernakulam
5. Executive Engineer, Irrigation division, Ernakulam
6. Health Inspector, Thrippunithura Municipality
7. Secretary, Thrikkakkara Municipality
8. Assistant Engineer, Irrigation Central Circle, Thrissur
9. Arathy Babu, Assistant Secretary, Kunnathunadu Grama Panchayath

The details of progress made by the departments is as follows

**RIVER KADAMBAYAR**

SL No	Activity	Implementing agency	Status of July 2025	Status of September 2025
1	Surveillance to restrict the dumping of wastes into river and its branches	Kunnathunadu grama Panchayath	installed camera at Manakkakadavu bridge operational.	Installed camera is operational. No waste disposal activities were noted by the squad.
2	Cleaning of thodu	Irrigation Department  Vadavucode-Puthencruz Panchayath	Canal cleaning is carried out annually before the commencement of water distribution under the Periyar Valley Irrigation Project. However, this section can be omitted as the project does not fall within the scope of the DLTC.  Cleaning of Puttumanoor thodu directing to chitrapuzha has been completed. Cleaning of kooliyattu thodu and Kuzhiyanal padam thodu is progressing. DPC approved for the proposal (4,00,000 project) for installing three new cameras.	Canal cleaning is carried out annually before the commencement of water distribution under the Periyar Valley Irrigation Project. However, this section can be omitted as the project does not fall within the scope of the DLTC.  Not attended the meeting
3	Restricting seepage of leachate of plastic dumped in the dumping yard. (Biomining of	KSIDC, Government of Kerala for Kochi	Biomining is progressing. Agreement quantity of waste 7,00,000 MT	Stabilized quantity of waste - 7,48,000 MT More than 80% stabilization is

	legacy waste is to be carried out)	Corporation	Processed quantity – 7,31000 MT 6,37,000 MT waste dispatched. 91% of agreement quantity of waste has been dispatched.	completed RDF dispatched– 1,83000 MT
4	Provide proper facilities for restricting the seepage of leachate (Leachate Treatment Plant)	Kochi Corporation	Not attended the discussion	Kochi Corporation informed that <ul style="list-style-type: none"> <li>• the BSF plant is leachate proof.</li> <li>• Processing of initial assessed quantity of 7,50000 MT waste has completed.</li> <li>• 1,00000MT waste has been found in Biomining and the processing of the same is currently ongoing.</li> <li>• Commissioning of CBG plant is completed and the trial run of one dome is completed and another dome is ongoing.</li> </ul>
5	Provide proper facilities for collecting and treating leachate	Kochi Corporation	Not attended the discussion	Kochi Corporation informed that the BSF plant is leachate proof
6	Solid waste treatment facility at Brahmapuram/ <b>Waste to Energy plant</b>	Kochi Corporation	Not attended the discussion	Commissioning of CBG plant is completed and the trial run of one dome is completed and another dome is ongoing
7	Surveillance to restrict dumping of waste to the river and branches (with the help of Police)	Vadavucode– Puthencruz Panchayath	Tendering process for installing new cameras is progressing.	Not attended the meeting
8	Slaughter house and poultry waste Rendering plant	Thrikkakkara Municipality	Land got in Edathala Panchayath for the slaughter house waste rendering plant and is facing difficulty to get NOC from NAD. Hence, retendering is progressing	3 Acres of land (wet land) found in 12 <sup>th</sup> ward of Thrikkakkara Municipality for the slaughterhouse and poultry waste rendering plant.
9	Sanitation facility and treatment of waste water in the markets, Treatment plant Portable aerobic bins	Thrikkakkara Municipality	New project proposal for the mobile STP plant has been submitted.	Thrikkakkara Municipality informed that the 10 KLD STP of the market is functioning. Thrikkakkara Municipality informed that they got approval for the new project of beautification of Kadambrayar river, which includes

				<p>beautification of river banks and installation of cameras</p> <p>Thrikkakkara Municipality informed that tender will call for the new project proposal of mobile STP in the next council. Tendering process of 130 cameras has been completed, agreement submitted and installation work has been started.</p> <p>Maintenance of sanitation facility will be completed within 2 weeks.</p>
10	<p>Provide facility for the treatment of sewage, sullage and garbage generated. Proposed places for the installation of Aerobins</p> <p>(1) Municipal office compound (2) NGO quarters (3) Kakkanad Market Near Eechamukku TV- Centre Anganavadi</p>	Thrikkakkara Municipality	<p>STP has installed at market</p> <p>Maintenance work of Bio gas plant near NGO Quarters is ongoing.</p> <p>Tendering works for bio-degradable waste plant at municipal office has been completed.</p>	<p>Maintanance works of two Bio gas plants near NGO Quarters are ongoing</p> <p>There are no current projects for bioaerobins.</p> <p>Agreement submitted for solid waste disposal plant and work will be started soon.</p>
11	<p>Providing facility for restricting discharge of waste water from the surrounding houses to the river</p> <p>Outlet closing procedures are going on by issuing Notices</p>	Thrikkakkara Municipality	<p>Notices issued and illegal outlets were enclosed</p>	<p>Squad surveillance is ongoing in every week.</p> <p>Fine collected of 44,000 Rs from Four cases</p> <p>Notice issued to Seven cases</p>
12	<p>River water quality monitoring –</p> <p>Monitoring of water quality</p>	Kerala State Pollution Control Board	<p>Monitoring progressing</p>	<p>Monitoring progressing</p>
13	<p>Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals,</p>	Kerala State Pollution Control Board	<p>Progressing</p>	<p>progressing</p>

	hotels etc. Monitoring of establishments, service stations, flats, industrial units			
14	STP requirement	Thrikkakkara Municipality	No Progress	No progress Thrikkakkara Municipality informed that the installation of STP can be implemented only if they get permission in the founded wet land.
15	Acquiring of land and rehabilitate families from the banks of River  To allot land, Govt procedures are ongoing.	District Collector, Thrikkakkara Municipality, Revenue Dept	No progress	No progress
16	Development package  Inspection bund for Chithrapuzha and Kadambrayar are included in this package. For this project, preliminary investigation of site which includes survey of land to know its availability for formation of side bund which is to be provided with tiles. The project also includes side protection work of Chitrapuzha and Kadambrayar.	Irrigation department	The Development Package has not been approved yet. The Irrigation Department sent a letter to the Tahsildars of Kanayannur and Kunnathunadu to demarcate the boundaries of the proposed area. The Tahsildar of Kanayannur responded, and based on that, a letter was given to the Village Officer of Kakkanaad for further action. Also a request has been submitted again to Hon'ble District Collector Ernakulam vide letter No.D1-803/Chpkra/2023 dated 07.08.2025. Once the proposed area is fully demarcated, the estimate for the Development Package can be finalized and submitted.	The Tahsildar, Kunnathunadu, has requested the District Collector to arrange a special survey team to carry out demarcation works, as per Letter No. TLKKND/3704/2025/S3 dated 20.09.2025.  Environmental Engineer informed that letter has been sent to district collector to take necessary action for the demarcation of boundaries.
17	Desilting and development It includes clearing and removing water hyacinth of Kadambrayar, Chitrapuzha and Edachira thodu near Infopark phase II. This is to be done periodically (every four months), depending on availability of fund.	Irrigation Department	The Water Hyacinth Removal Project for 2024-25 year has been completed. Periodic cleaning work for the year 2025-2026 in the Kadambrayar, Manakkakadavu to Brahmapuram Bridge, is currently in progress. Details regarding the Chithrapuzha River are included under 'River Chithrapuzha' Item No. 5.	Periodic cleaning work for the year 2025-2026 in the Kadambrayar, Manakkakadavu to Brahmapuram Bridge, is currently in progress. Details regarding the Chithrapuzha River are included under 'River Chithrapuzha' Item No. 5.
18	Sheet piling & providing fencing. Fencing provided in Sl.no.5.3	Irrigation Department	This work is included in the Development Package, and the current status of the Development Package is provided under Sl. No.16..	This work is included in the Development Package, and the current status of the Development Package is provided under Sl. No.16.
19	Development of		This work is included in the	This work is included in the

river basin It includes cleaning and removal of water hyacinth from rivers and maintains its natural flow, depending on availability of fund.	Irrigation Department	Development Package, and the current status of the Development Package is provided under Sl. No. 16.	Development Package, and the current status of the Development Package is provided under Sl. No. 16.
---	-----------------------	--	--

**RIVER CHITRAPUZHA**


SL No	Activity	Implementing Agency	Status of July 2025	Status of September 2025
1	Effluent monitoring from FACT	KSPCB	Monthly monitoring conducted at FACT, HOCL, BPCL Refinery Ambalamugal and verifying whether the ETP is operating.	Monthly monitoring conducted at FACT, HOCL, BPCL Refinery Ambalamugal and verifying whether the ETP is operating.
2	Periodical Monitoring	KSPCB	Ongoing	Ongoing
3	Surveillance to restrict the dumping of wastes into the river and its branches	Vadavucode-Puthencruz Panchayat with the help of Police	Canal cleaning is ongoing.	Not attended the meeting
4	Sanitation Survey	Vadavucode - Puthencruz Panchayat	80% of Sanitation survey is completed.	Not attended the meeting
5	Periodical Cleaning of Chithrapuzha (ReachI,)	Irrigation Department	A new proposal has been submitted for the periodic cleaning of the Chithrapuzha, from Marnala to the Champakkara Canal. A letter was also submitted to higher ups on 28.07.2025, requesting immediate sanction for the work, as per the instructions given in the meeting.	No progress.
6	Identification of major pollution causing units(Apartments, hospitals, service stations, markets and industries)in Upstream	Thrikkakkara Municipality	Notices issued and four illegal outlets were closed  Fine imposed of Rs 58000 for the illegal discharge of waste water	Squad surveillance is ongoing in every week.  Fine collected of 44,000 Rs from Four cases  Notice issued to Seven cases


		KSPCB	Inspection progressing.	Inspection progressing
7	Surveillance to restrict the dumping of wastes into the river and its branches	Thrikkakkara Municipality with the help of Police	No actions were reported.	Squad surveillance is ongoing in every week. Fine collected of 44,000 Rs from Four cases Notice issued to Seven cases
8	Periodical Cleaning (Reach II,III)	Irrigation Department	All the reaches I,II & III are combined in the new preposal mentioned in the status column under Item No. 5 (River Chithrapuzha). Therefore, this item may be deleted.	All the reaches I,II & III are combined in the new proposal mentioned in the status column under Item No. 5 (River Chithrapuzha). Therefore, this item may be deleted.
9	Sanitation Survey and periodical cleaning	Thrikkakara Municipality	Thrikkakara Municipality informed that Sanitation survey has not started and it will complete with in 2 months.	24% completed
10	Identifying and closing of all unauthorized outlets into the stream joining the river	Thripunithura Municipality	Two illegal outlets were closed and fine imposed of Rs 20000 Fine imposed of 7500 for Illegal dumping. Total fine imposed of 45000 in last three months.	Fine imposed and collected of Rs 25,000/- in August Month for illegal waste dumping. Fine collected of Rs 16,000 in September month for illegal waste dumping. Single use plastic - Rs10000 collected
11	Sanitation Survey	Thripunithura Municipality	99% completed	Completed
12	Surveillance to restrict the dumping of wastes into the river and its branches	Thripunithura Municipality with the help of Police.	Cameras installed.	22 Cameras has installed and operational. New proposal for 8 cameras has submitted. Warning Boards and trash traps has placed beside the river.
13	Cleaning of Konothupuzha (work Proposal already submitted by Minor Irrigation)	Action initiated per OA 237/2017	Water hyacinth removal and cleaning of Konothupuzha is progressing.	Survey has started for the demarcation process.

14	Surveillance to restrict the dumping of wastes into the river	Vadavucode - Puthercruz with the help of Police	Inspection progressing	Not attended the meeting
15	River water quality monitoring	KSPCB	Conducting Monthly monitoring.	Conducting Monthly monitoring.
16	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, hotels etc	KSPCB	Ongoing	Ongoing
17	STP requirement	Thripunithura Municipality	Thripunithura municipality had informed that the site inspection of STP had conducted by the collectorate and village office. DPR preparation has completed from Irrigation department.	Land identified at Mekkara for the FSTP project. Irrigation department has inspected the land for DPR preparation.

The meeting came to an end by 12:00 PM

Environmental Engineer informed the stakeholders that the River Rejuvenation Committee (RRC) meeting convened by the Environment Secretary was conducted on 29.08.2025. The Environment secretary informed during the meeting that the status of Kadambayar-Chitrapuzha river rejuvenation action plan has not been updated by all the stakeholders and there is no significant progress in the implementation of said action plan. Environmental Engineer also informed that, based on the RRC meeting, Board had directed all the stakeholders on 03.09.2025 to update the action plan prior to this DLTC Meeting. The DLTC Chairman strictly informed that the stakeholder who attend the meeting should be aware of the DLTC meeting agenda. Environmental Engineer informed the stakeholders to submit the monthly progress report before the 5<sup>th</sup> of every month.

  
DLTC-Chairperson &  
Superintending Engineer  
Irrigation Central Circle,  
Thrissur

  
DLTC- Convenor &  
Environmental Engineer  
KSPCB, District Office - 1,  
Ernakulam

**Action Taken Report Minutes of the meeting chaired by the Principal Secretary, LSGD, on 09.10.2025**

Sl No.	Project	Details	Decision	Action Taken report
1.	Guruvayur Municipality – AMRUT-2.0 – Augmentation of 3 MLD STP at Chakkumkandam to 5 MLD (including Septage Co-treatment)	The DPR is to be submitted by KWA for consideration before SLTC/SHPSC for issue of Administrative Sanction (AS). During the review meeting held on 23.09.2025, KWA informed that the ULB had requested deletion of the sewer network and co-treatment components originally included in the DPR, resulting in a reduced estimate of ₹7 crore against the approved Capex of ₹21 crore under AMRUT-2.0.	1. The Secretary, Guruvayur Municipality shall immediately discuss with council and proceed with the works as per the DPR initially submitted by KWA.  2. The Secretary, Guruvayur Municipality along with KWA shall conduct trial runs for transporting septage to Chakkumkandam STP within one week.	SE, PPDIU Kochi has reported the following: Based on the existing council direction, DPR is under revision with change in the design and estimate so that the STP can be modernized and repaired with replacement of distressed components and up gradation. From the existing 8 km of sewage network less than 1 MLD load is coming. Hence the STP is underutilised. However, for the new network of 3.47 km proposed, no resolution from the Municipal authority has been obtained. In the revised DPR, it is proposed to include network with vacuum technology to cater balance 2 MLD load to the STP. This proposal is to be accepted by the new council.  2. Not yet conducted.
2.	Kozhikode Corporation – AMRUT-2.0 –	In the second KWA tender, out of the six bids	1. The proposal of	1. In the AMRUT

	<p>27 MLDSTP at Sarovaram</p>	<p>received, five were disqualified. The estimated amount of the tender @DSR 2018 is ₹122.567 crore The amount quoted by the single valid financial bidder is ₹146.398 crore which is 19.4% above the estimate @DSR 2018. It was negotiated down to ₹136.9792 crore which is 11.8% above the estimate @DSR2018 which is below both the estimated amount @LMR (₹139.343 crore) and DSR 2021+10% (₹136.9793 crore).</p> <p>Since a disqualified bidder has filed W.P.(C) No. 30042/2025 against the tender process, the work can be awarded only after the Court's judgment. The tender excess is ₹17.007 crore (including 18% GST). As per SHPSC, 75% (₹12.755 crore) is to be borne by the ULB and 25% (₹4.252 crore) by the State. Since the Council does not have sufficient funds, it resolved (on 16.09.2025) to execute the project in DBOT mode within the sanctioned amount.</p>	<p>Kozhikode Corporation to execute the project in DBOT mode cannot be considered, as a live tender and a pending court case exist.</p> <p>2. KWA shall negotiate further with the bidder to reduce the tender excess and take a final decision accordingly.</p> <p>3. The ULB Secretary shall explore possibilities of meeting the tender excess from other available ULB funds.</p>	<p>SHPSC it was decided that the proposal of KKD Corporation for executing the work in DBOT mode can't be considered as there is alive tender and a court case existing.</p> <p>2. Negotiated with the bidder but he is not ready to further reduce the negotiated amount.</p> <p>3. SE, PPDIU Kozhikode has addressed the Secretary, Kozhikode Corporation vide letter dated 18.11.25 for a decision regarding the funding of tender excess</p>
--	-------------------------------	---	---	--

OA 673 ൽ 18.12.2025 തീയതിയിൽ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ്-നോർത്ത് സർക്കിളിന്റെ അധ്യക്ഷതയിൽ വീഡിയോ കോൺഫറൻസ് വഴി നടത്തിയ 67-ാമത് DLTC മീറ്റിങ്ങിന്റെ മിനുട്ട്സ്.

ഹാജരായവർ

1. ശ്രീ.ഷാജി.ടി (സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ, ഇറിഗേഷൻ വകുപ്പ് നോർത്ത് സർക്കിൾ)
2. ശ്രീ.അജ്മൽ (എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, മേജർ ഇറിഗേഷൻ, മലപ്പുറം)
3. ശ്രീ.അഹമ്മദ് അലി (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കൂട്ടായി ഇറിഗേഷൻ)
4. ശ്രീമതി.ഷിനി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, മംഗലം ഗ്രാമപഞ്ചായത്ത്)
5. ശ്രീമതി.സേതുലക്ഷ്മി (ഹെൽത്ത് ഇൻസ്പെക്ടർ, വെട്ടം ഗ്രാമപഞ്ചായത്ത്)
6. ശ്രീമതി.സുധ.പി (ഹെഡ് ക്ലർക്ക്, ആർഡിഒ, തിരുർ)
7. ശ്രീ.ജവഹർ സുഹാസ് (ഹെൽത്ത് ഇൻസ്പെക്ടർ, ചെറിയമുണ്ടം ഗ്രാമപഞ്ചായത്ത്)
8. ശ്രീ.ശ്രീജിത്ത് (അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ, വ്യവസായ വകുപ്പ്)
9. ശ്രീമതി.പ്രവിത (ശുചിത്വ മിഷൻ യങ്ങ് പ്രൊഫഷണൽ, മലപ്പുറം മുനിസിപ്പാലിറ്റി)
10. ശ്രീ.വിനീത് (ടെക്നിക്കൽ കോർഡിനേറ്റർ, ജില്ലാ ശുചിത്വമിഷൻ)
11. ശ്രീമതി.ഷിനു ആനി വർഗ്ഗീസ് (അസിസ്റ്റന്റ് സെക്രട്ടറി, തലക്കാട് ഗ്രാമപഞ്ചായത്ത്)
12. ശ്രീമതി.ലത്തീഫ സി.ടി (അസിസ്റ്റന്റ് സയന്റിസ്റ്റ്, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)
13. ശ്രീമതി.ബസ്മി ബഷീർ (അസിസ്റ്റന്റ് എഞ്ചിനീയർ, കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്, ജില്ലാ ഓഫീസ്, മലപ്പുറം)

DLTC ചെയർമാൻ, ഇറിഗേഷൻ നോർത്ത് സർക്കിൾ സുപ്രണ്ടിങ്ങ് എഞ്ചിനീയർ ശ്രീ.ഷാജി.ടി യുടെ അധ്യക്ഷതയിൽ 11.30 AM ന് വീഡിയോ കോൺഫറൻസ് ആരംഭിച്ചു. മലിനീകരണ നിയന്ത്രണ ബോർഡ് അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി NGT OA673/2018-ഭാഗമായി നടത്തുന്ന 67-ാമത് DLTC മീറ്റിങ്ങിലേക്ക് എല്ലാവരെയും സ്വാഗതം ചെയ്തു.

തുടർന്ന് ഇറിഗേഷൻ വകുപ്പിന്റെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. മെക്കാനിക്കൽ വർക്ക് ഉൾപ്പെടുത്തിയുള്ള 19.32 കോടിയുടെ റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് അഡ്മിനിസ്ട്രേറ്റീവ് സാങ്ഷനുവേണ്ടി സർക്കാരിന് സമർപ്പിച്ചിട്ടുണ്ടെന്ന് സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി അറിയിച്ചു. ഇലക്ട്രിക്കൽ വർക്കിന്റെ എസ്റ്റിമേറ്റ് 15.12.2025 തീയതിയിൽ സുപ്രണ്ടിംഗ് എഞ്ചിനീയർക്ക് അയച്ചിട്ടുണ്ടെന്ന് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ ശ്രീ.അജ്മൽ അറിയിച്ചതിനെതുടർന്ന് ഉടനെ തന്നെ ചീഫ് എഞ്ചിനീയർക്ക് ഫോർവേർഡ് ചെയ്യാമെന്ന് സുപ്രണ്ടിംഗ് എഞ്ചിനീയർ ശ്രീ.ഷാജി പറയുകയുണ്ടായി.

തുടർന്ന് മംഗലം ഗ്രാമപഞ്ചായത്ത് ആക്ഷൻ പ്ലാനുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ആക്ഷൻ പ്ലാനിലെ പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചതാണെന്നും പുഴയുടെ തീരങ്ങളിൽ 15 ദിവസത്തെ ഇടവേളകളിൽ എൻഫോഴ്സ്മെന്റ് സ്കാഡ് പരിശോധന നടത്തുന്നുണ്ടെന്നും ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമായി നടന്നുവരുന്നുണ്ടെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.ഷിനി അറിയിച്ചു.

അടുത്തതായി ചെയ്യേണ്ട 'ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. നിലവിൽ ക്യാമറകളുടെ ബാറ്ററിക്ക് കേടുപാട് സംഭവിച്ചിട്ടുണ്ടെന്നും റിപ്പയർ ചെയ്യുന്നതിനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരികയാണെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീ.ജവഹർ സുഹാസ് അറിയിച്ചു.

അടുത്തതായി വെട്ടം ഗ്രാമപഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. ഹരിതകർമ്മസേനയുടെ നേതൃത്വത്തിൽ അജൈവ മാലിന്യ ശേഖരണം നല്ല രീതിയിൽ നടന്നുവരുന്നുണ്ടെന്നും എൻഫോഴ്സ്മെന്റ് സ്കാഡ് പുഴയുടെ തീരങ്ങളിൽ കൃത്യമായി പരിശോധന നടത്തി വരുന്നുണ്ടെന്നും നിലവിൽ CCTV ക്യാമറകൾ പ്രവർത്തനക്ഷമമാണെന്നും ഹെൽത്ത് ഇൻസ്പെക്ടർ ശ്രീമതി.സേതുലക്ഷ്മി അറിയിച്ചു.

അടുത്തതായി മലപ്പുറം മുനിസിപ്പാലിറ്റിയുടെ പ്രവർത്തന പുരോഗതിയാണ് വിലയിരുത്തിയത്. പാമ്പാട് STP യുടെ ഇലക്ട്രിക്കൽ കണക്ഷനുമായി ബന്ധപ്പെട്ട പാൻ ബോർഡ് സ്ഥാപിക്കുന്നതിനായി ടെൻഡർ നടപടികൾ നടന്നുവരികയാണെന്നും മുനിസിപ്പാലിറ്റിയെ പ്രതിനിധീകരിച്ച് ശുചിത്വ മിഷൻ യങ്ങ് പ്രൊഫഷണൽ ശ്രീമതി പ്രവിത അറിയിച്ചു.

തുടർന്ന് തലക്കാട് പഞ്ചായത്തുമായി ബന്ധപ്പെട്ട കാര്യങ്ങൾ ചർച്ച ചെയ്തു. എൻഫോഴ്സ്മെന്റ് സ്കാഡ് എല്ലാ മാസങ്ങളിലും പരിശോധന നടത്താറുണ്ടെന്നും അനധികൃത ഡിസ്പാർജ്ജ്മെന്റുകളൊന്നും തന്നെ ശ്രദ്ധയിൽ പെട്ടിട്ടില്ലെന്നും ഹരിതകർമ്മസേനയുടെ പ്രവർത്തനങ്ങൾ നല്ല രീതിയിൽ നടന്നുവരുന്നുണ്ടെന്നും അസിസ്റ്റന്റ് സെക്രട്ടറി ശ്രീമതി.ഷിനു ആനി വർഗ്ഗീസ് അറിയിച്ചു.

തുടർന്ന് ജില്ലാ ശുചിത്വ മിഷന്റെ പ്രവർത്തനപുരോഗതിയാണ് വിലയിരുത്തിയത്. മലപ്പുറം നഗരസഭയിലെ പാമ്പാട് ഫ്ലാറ്റ് സമുച്ചയത്തിലെ STP യുടെ കാര്യത്തിൽ നഗരസഭ സെക്രട്ടറിയുമായി സംസാരിച്ചിരുന്നെന്നും ഫെബ്രുവരിയോടുകൂടി വർക്ക് പൂർത്തീകരിക്കാൻ സാധിക്കുമെന്നാണ് അറിഞ്ഞതെന്നും തീരുർ ബസ് സ്റ്റാന്റ് STP, ഫിഷ് മാർക്കറ്റ് ETP എന്നിവ പ്രവർത്തനക്ഷമമാണെന്നും ടെക്നിക്കൽ കോർഡിനേറ്റർ ശ്രീ.വിനിത് അറിയിച്ചു.

പൊല്യൂട്ടഡ് റിവർസ്ട്രച്ചർ അനാലിസിസ് റിപ്പോർട്ട് പ്രകാരം തിരുർ പുഴയുടെ അന്നാര പയ്യനങ്ങാടി തുടങ്ങിയ ചില സ്റ്റേഷനുകളിൽ BOD ഏറ്റക്കുറച്ചിലുകൾ കാണുന്നുണ്ടെന്നും ചില മാസങ്ങളിൽ 3 ന് മുകളിൽ ലഭിക്കുന്നുണ്ടെന്നും 3 ന് താഴെ ലഭിച്ചാൽ മാത്രമേ ഡീലിസ്റ്റ് ചെയ്യാൻ സാധിക്കുകയുള്ളൂ എന്നും ആയതിനാൽ എൻഫോഴ്സ്മെന്റ് സ്കാഡ് കർശനമായി പരിശോധന നടത്തണമെന്നും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് അഭിപ്രായപ്പെട്ടു.

ആർ.ഡി.ഒ യുടെ കാര്യലയത്തിൽ നിന്നും ഹെഡ്ക്വർക്ക് ശ്രീമതി.സുധ.പി മീറ്റിംഗിൽ പങ്കെടുത്തു. വ്യവസായ വകുപ്പിൽ നിന്നും അസിസ്റ്റന്റ് ഡിസ്ട്രിക്റ്റ് ഇൻഡസ്ട്രീസ് ഓഫീസർ ശ്രീ.ശ്രീജിത്ത് പങ്കെടുത്തു.

തിരുർ മുനിസിപ്പാലിറ്റി മീറ്റിംഗിന് ഹാജരായില്ല.

മീറ്റിംഗിൽ പങ്കെടുത്ത എല്ലാവർക്കും അസിസ്റ്റന്റ് സയന്റിസ്റ്റ് ശ്രീമതി.ലത്തീഫ സി.ടി നന്ദി പറഞ്ഞു. 12.00 PM ന് വീഡിയോ കോൺഫറൻസ് അവസാനിച്ചു.

മലപ്പുറം  
27.12.2025

  
എൻവയോൺമെന്റൽ എഞ്ചിനീയർ