

IMPACT Kerala Ltd – STP/FSTP/UGSTP projects as on 03.03.2025

Sl No.	Projects	Status
FSTP Projects		
1	250 KLD Septage Treatment Plant at Cherthala Municipality (RKI Project) Revised AS received on 26.09.2022 for an amount of Rs. 7.83 Cr (Contract amt. 6.56 Cr)	<ul style="list-style-type: none"> • Work ongoing at site. • 96% of civil work completed. • Electro Mechanical Items reached site. • Transformer installed. Electrical cabling works completed. Solar panel erection completed; installation work ongoing. Approval from KSEI pending. • O&M agreement signed. <p style="text-align: right;">Expected Date of Completion: March 2025</p>
2	50 KLD Varkala Septage Treatment Plant (RKI Project) AS received on 28.02.2022 for an amount of Rs. 4.70 Cr (Contract amt. 2.64 Cr)	<ul style="list-style-type: none"> • Work on going at site. • Legacy waste removal from the site has been completed. Soil report reinvestigated. Initially approved vetted drawings by Anna University revised. • Contractor submitted MS FRP design drawings on 07.02.2025, placed before Technical Committee. • Technical Committee raised some questions, contractor working on it. • Office Foundation work completed. Receiving chamber wall concrete completed. <p style="text-align: right;">Expected Date of Completion: July 2025</p>
3	Muvattupuzha Municipality's 50 KLD FSTP Project	<ul style="list-style-type: none"> • DPR submitted to RKI for AS on 13.11.2024 in advance. • Vide Lr.No.PP1/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept. informed that RKI has expressed its inability to take up the project. • Informed municipality to forward Council resolution to proceed with KIIFB funding.
4	North Paravur FSTP	<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey water solutions for DPR preparation 19-Nov-2024. Agency visited the Municipality. • PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the

Sl No.	Projects	Status
		STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.
5	ChitturThathamangalam	<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. • Work order issued for conducting soil test. Soil test will be done within 2 days. • Contour survey completed, Design work in progress.
6	Shornur FSTP with grey water management	<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. • Consultant submitted a quotation for soil test. LB's council approved it on 27.02.2025, will issue the work order by 03.03.2025 to M/s Urban Grey water solutions. • Contour survey completed, Design work in progress.
STP Projects		
1	590 KLD Mayyanad Sewage Treatment Plant (RKI Project) AS received on 04.03.2022 for an amount of Rs. 11.55 Cr (Contract amt. 9.55 Cr)	<ul style="list-style-type: none"> • Work ongoing at site • Physical progress – 38% • Thanni, Valiyavila & Dhawalakuzhy- Above ground 4 tanks wall concrete completed. • Thanni - Office building concrete work completed. Valiyavila – Office building concrete work in progress. • Thanni & Valiyavila - Network line and manhole installation in progress. <p>Expected Date of Completion: April 2025</p>
2	1.5 MLD Sewage Treatment Plant with Sewerage Network at Ottappalam Municipality (KIIFB Project) Revised AS received on 19.01.2023 for an amount of Rs. 20.93 Cr (Contract amt. 17.74 Cr)	<ul style="list-style-type: none"> • STP work in progress. • Pile cap shuttering work completed. • Grade beam shuttering work in progress. • KRFB NoC – received. • Railway NoC and PWD NoC in process – Higher level meeting required. • Beneficiary meeting convened by the Municipality on 16.12.2024. • First bill submitted to KIIFB for Rs. 1.55 Cr (excluding GST). Awaiting payment.

SI No.	Projects	Status
		Expected Date of Completion: December 2025
3	Vadakara Municipality's 500 KLD STP (Under appraisal)	<ul style="list-style-type: none"> • Narayana nagaram – Land was 'Nanja'. Permission received vide G.O(ms)No.88/2024/AGRI dtd 13.08.2024 from Agriculture (NCA)Department. • Consultants submitted modified DPR with TAR reply, submitted to KIIFB.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Sewage & Septage Plants Being Implemented Under AMRUT in Kerala (as on 28.02.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & commissioned	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & commissioned	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & commissioned	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & commissioned	0.24 MLD	0.1 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	2 MLD	0.8 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	1 MLD	0.4 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & commissioned	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections	Incremental Progress	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	12471 house sewer connections are envisaged (AMRUT-2.0).	Admin building works, supply & installation of 3 EM components, and installation of 2 already supplied EM component are to be completed.	31.05.2025
2	Decentralized Sewerage System (STP at Ambedkar Colony) – Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	55%	1500 sewer connections are envisaged.	Work in progress. Works are hindered due to the flooding in the area due to tidal influences.	30.06.2025
3	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	68%	NA	Work in progress.	31.03.2025
4 & 5	Mobile Septage Units - 2 nos, Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	80%	NA	1 st unit is operational. The trial run of the 2 nd unit in progress.	28.02.2025
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	55%	NA	Work in progress.	30.04.2025

Details of Proposed ETPs/ STPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
1	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	0.1	Not started: Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28.10.2024 but the issue could not be solved. In the meeting held by the District Collector on 30.01.2025 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram.	Another meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	31.12.2025
2	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	31.12.2026
3	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	To be tendered: The 7 th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA had sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. The ULB has directed KWA	The due date was extended up to 25.02.2025 as per the request of the prospective bidders. The same has been again extended till 06.03.2025.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). In the meeting held by the Hon'ble Mayor on 06.01.2025, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA has tendered the work with 14.02.2025 as the opening date.		
4	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	13	<p>AS to be issued: Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO has objected the construction of the STP in the West Hill Industrial Estate saying that the land has to be used only for industry related purposes. In this regard, the ULB has submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location. Decision is awaited.</p>	Even though the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL - JV). Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30.04.2025) for placing in the SLTC/ SHPSC for approval of AS.	31.03.2027
5	Decentralized Sewerage Scheme (STP at Kokkala),	2.5	<p>AS to be issued: The proposed land falls under paddy land category. Hence the clearance of</p>	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
	Thrissur Corporation (AMRUT-2.0)		the SLMC is required. Request for clearance was submitted by the ULB to the SLMC vide letter dated 02/08/23. The SLMC (Agriculture Dept.) rejected the ULB's request to convert the proposed land for the STP on 25.10.2024 (via G.O No. 917/2024/AGRI dated 29.09.2024). The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and will be placed in the next SHPSC.	details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB has submitted the technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be give	
6	STP with septage co-treatment at Kottappuram, Thrissur Corporation (AMRUT-2.0)	5	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and will be placed in the next SHPSC.	The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	31.12.2026
7	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and will be placed in the next SHPSC.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	31.12.2026
8	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			the SLTC/ SHPSC for approval of AS.	NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	
9	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/SHPSC for approval of AS. The ULB has engaged IRTC to execute the work in DBOT mode.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	31.12.2026
10	STP for RAY flat, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/SHPSC for approval of AS. The ULB has engaged IRTC to execute the work in DBOT mode.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	31.12.2026
11	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD (20 KLD septage co-treatment), Guruvayur Municipality (AMRUT-2.0)	2	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. Certain changes are required in the DPR submitted by KWA. The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. A meeting chaired by the Chairman, Guruvayur Municipality, is scheduled on 04.03.2025 to finalize the changes required in the DPR.	31.12.2026
12	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS.		
13	STP with septage co-treatment at Maithanapalli, Kannur Corporation (AMRUT-2.0)		<p>AS to be issued:</p> <p>The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The Council held on 16.11.2024 suggested certain modifications in the DPR. The DPR to be modified by KWA for placing in the SLTC/SHPSC for approval of AS.</p>	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	31.12.2026

No.	Location	Implementing Agency	Capacity of the plant in MLD	Physical Progress - %	Status of I & D or House sewer connections	Incremental Progress - January, 2025	Incremental Progress - February, 2025	Timeline of Completion
THIRUVANANTHAPURAM								
1	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.	50 KLD FSTP	Work Awarded	Agreement executed with the contractor M/s Enrec Engineers on 29.02.2024 Contractor submitted vetted process designs Submitted to KWA and got approval	Excavation for foundation work completed. PCC work ongoing, steel works in progress. Contractor has to submit MS FRP design drawings.	Legacy waste removal from the site has been completed. Soil report reinvestigated. Initially approved vetted drawings by Anna University revised. Contractor submitted MS FRP design drawings on 07.02.2025, placed before Technical Committee. Technical Committee raised some questions, contractor working on it. Office Foundation work completed. Receiving chamber wall concrete completed.	Work expected to be completed by April 2025
KOLLAM								
2	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority	12		12471 sewer connections are envisaged under AMRUT-2.0.	STP (AMRUT-1.0): Physical progress - 93%. Minor works like painting in progress. Admin building works, supply & installation of 4 EM components, and installation of 1 already supplied EM component are to be completed. FSTP (AMRUT-1.0): KWA retendered the work on 19.10.2024 with 01.11.2024 as the last date of bid submission. Two bids received. The tender committee of KWA decided to reject the L1 (41% above) as they didn't meet the required qualification criteria and to accept the L2 (49% above negotiated to 48% above). The KWA has submitted a request to the Govt. on 06.01.2025 for the approval of the 48% tender excess. As the ULB is willing to fully bear the tender excess amount of Rs. 0.60 Cr. and due to the urgency in completing the work under AMRUT-1.0, the SLTC held on 07.01.2024 decided to recommend the approval of the 48% tender excess to the SHPSC subject to the condition that the approval of the Govt. will be obtained for the tender excess. To be placed in the next SHPSC scheduled on 07.02.2025 for approval. Sewer Network (AMRUT-2.0): # Pallithottam-Thamarakkulam package - The contractor had filed a case (WPC No. 32715/2024) against KWA for relieving them from the work. As per the judgment dated 13.09.2024, the MD, KWA has to consider the request of the firm and take a decision and inform the court within 2 months. Accordingly a hearing was held by the MD, KWA on 22.10.2024 with the Contractor. As per the proceedings dated 31.12.2024 the MD, KWA directed to give final notice to the contractor and proceed as per rules for termination of contract and rearranging the work in case the contractor is not initiating any positive steps for restarting the work. Final notice given to the contractor by SE, Kollam # Iron Bridge, Vaady-Karumalil & Asramom packages - The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	STP (AMRUT-1.0): Physical progress - 93%. Admin building works, supply & installation of 3 EM components, and installation of 2 already supplied EM component are to be completed. FSTP (AMRUT-1.0): The SHPSC held on 07.02.2025 approved the revision of the amount required for the FSTP from ₹1.517 Cr. to ₹2.118 Cr. due to the tender excess (48.02%) subject to the condition that the approval of the Govt. is obtained for the tender excess. The KWA submitted a request to the WRD for approval of tender excess. Decision of the Govt. is awaited. Sewer Network (AMRUT-2.0): # Pallithottam-Thamarakkulam package - The contractor had filed a case (WPC No. 32715/2024) against KWA for relieving them from the work. As per the judgment dated 13.09.2024, the MD, KWA has to consider the request of the firm and take a decision and inform the court within 2 months. Accordingly a hearing was held by the MD, KWA on 22.10.2024 with the Contractor. As per the proceedings dated 31.12.2024 the MD, KWA directed to give final notice to the contractor and proceed as per rules for termination of contract and rearranging the work in case the contractor is not initiating any positive steps for restarting the work. Final notice was given to the contractor by the SE, KWA, Kollam. The contractor has restarted the survey works. Sewer Network in Iron Bridge, Vaady-Karumalil & Asramom packages - The SLTC held on 07.01.2025 recommended the issuance of AS and the SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and Govt. Order to be issued.	STP: 31.03.2025 FSTP: 31.07.2025 Sewer Network: 31.12.2026
3	STP at Chitumala Old Age Home, Chitumala BP, Kollam		0.015		<input type="checkbox"/> Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. <input type="checkbox"/> The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works. <input type="checkbox"/> Comparison chart is being prepared by the agency.			30.08.2024
4	190 KLD STP at Pathanapuram Market and Shopping Mall		0.190		O&G trap and manhole construction completed. Construction hindered due to funding.			31.08.2024
5	STP at Mayyand GP, Kollam	IMPACT KERALA Ltd	590KLD o-treatment	Work Awarded	• Agreement executed with the Contractor M/s Enrec Engineers on 29.02.2024. • Contractor submitted vetted process design. Submitted to KWA and got approval.	Network line and manhole installation in progress. Office building work at Thanni and Valiyavila in progress.	Work ongoing at site. Thanni, Valiyavila & Dhawalakuzhy - Above ground 4 tanks wall concrete completed. Thanni - Office building concrete work completed. Valiyavila - Office building concrete work in progress. Thanni & Valiyavila - Network line and manhole installation in progress.	Work expected to be completed by April 2025
ALAPPUZHA								

No.	Location	Implementing Agency	Capacity of the plant in MLD	Physical Progress - %	Status of I & D or House sewer connections	Incremental Progress - January, 2025	Incremental Progress - February, 2025	Timeline of Completion
6	FSTP at Cherthala Municipality , Alappuzha (IMPACT KERALA Ltd)		250 KLD Septage TP			95% of civil work completed. Electro Mechanical Items reached site. Transformer installed. Electrical cabling works, solar panel installation and approval from KSEI pending.	96% of civil work completed. Transformer installed. Electrical cabling works completed. Solar panel erection completed; installation work ongoing. Approval from KSEI pending. Expected Date of Completion: March 2025	February 2025
IDUKKI								
7	FSTP at Munnar, Idukki		50 KLD		Due to a court case, work stopped temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP.	Due to a court case, work stopped temporarily		Under jurisdiction
KOCHI								
8	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation	1.1		1500 sewer connections are envisaged.	Physical progress - 53%. Works are hindered due to the flooding in the area due to tidal influences.	Physical progress - 55%. Works are hindered due to the flooding in the area due to tidal influences.	30.06.2025
THRISSUR								
9	Viyoor central jail STP (Thrissur)		0.05		Work started on 23/04/2023		Civil works completed. Electromechanical works - 80% completed. Pipe laying work between septic tank and sewerage lines, kitchen outlets are pending.	31.03.2025
10	Kunnumkulam, Thrissur		0.01		Completion stage and ready for commissioning			
11	STP at CHC Cherpu BP, Thrissur		0.01		Plant construction completed. Final bill is to be submitted by LB. Detailed estimate is under preparation.	TS issued on 23.07.2024		30.08.2024
12	STP at Community Health Centre Pazhayannoor Block Panchayath , Thirssur.		0.025		Work awarded and started		Earth work excavation and PCC of collection pit completed	31.07.2025
PALAKKAD								
13	STP at Ottappalam Municipality, Palakkad District (IMPACT KERALA Ltd)	IKL	1.50ML D Co-treatment		<input type="checkbox"/> Beneficiary details to be finalised by Municipality after MCC.	KRFB NoC received. Railway NoC and PWD NoC in process. Beneficiary meeting convened by Municipality on 16.12.2024.	Pile cap shuttering work completed. Grade beam shuttering work in progress. KRFB NoC received. Railway NoC and PWD NoC in process. Beneficiary meeting convened by Municipality on 16.12.2024.	Work expected to be completed by 15-10-2025
14	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	0.1		Agreement to be executed.	Physical progress - 28%. Work in progress.	Physical progress - 55%. Work in progress.	30.04.2025
MALAPPURAM								
15	STP at Pambad Housing Colony Malappuram Municipality, Malappuram		0.11					
KOZHIKODE								
16	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode		0.080		RE has been prepared. Electric works will be started after passing RE.			30.08.2024
KANNUR								
17	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, IruttiPayam, Grama Panchayath 1, Kannur		0.02		<input type="checkbox"/> Amount transferred to KWA on 26.02.2024. <input type="checkbox"/> Tendering process will start soon.			31/12/2024
18	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur		0.02					30/12/2024
19	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation	100 KLD		NA	Physical progress - 65%. Work in progress.	Physical progress - 68%. Work in progress.	31.03.2025
WAYANAD								
20	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP , Wayanad		0.045		<input type="checkbox"/> District panchayat Wayanad terminated existing agency <input type="checkbox"/> M/S Ram biological confirmed implementation of projects.			30.09.2024

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
TRIVANDRUM DISTRICT							
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram		0.01		Works completed. Awaiting for issuing the Consent to Operate certificate from Pollution Control Board		
KOLLAM DISTRICT							
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam		0.028				
3	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanad Grama Panchayath , Kollam		0.09				
PATHANAMTHITTA DISTRICT							
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta		0.225				
5	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta		0.09				
ALAPPUZHA DISTRICT							
6	STP with Septage Cotreatment Capability at Alisseri, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	DPR Approved	The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	Expected to be completed by 31.12.2026.
7	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8	DPR Approved			
8	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give a NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	Expected to be completed by 31.12.2026.
KOTTAYAM DISTRICT							
9	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085				-
10	ETP at Kodimatha, Kottayam Municipality		0.030		TS not issued. Awaiting council decision for fund assurance.	Technical Sanction issued on 07.02.2025.	
11	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam		0.011				
12	FSTP at Vellor GP			DPR Stage	Government support required for the land transfer		
13	FSTP at Manganam			DPR Stage	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.	
IDUKKI DISTRICT							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
14	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki		0.205		Jilla panchayath took necessary actions for submitting the corrected DPR from agency	Conducted meeting with the agency regarding the submission of DPR.	
15	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki		0.03		Re-tendered, but no agency quoted. Planning to retender.	Retendered again - , opening scheduled on 3rd march	
ERNAKULAM DISTRICT							
16	4 STPs are coming up under the KMRL's Integrated Water transport System project at Elamkulam(17.5 MLD), Vennala(24MLD) Muttar(16.5 MLD) Perandur(19 MLD)		17.5+24+1 6.5+19 =77			AS received for	
17	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	5	Tendered	Tender for the STP package was floated by KWA on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny. TS of the sewer network package is being revised by KWA.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	Expected to be completed by 31.12.2026.
18	ETP for slaughter house, Marakkadavu, Ernakulam		0.030		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	
19	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam		0.025		LB preparing estimate in Price software. DPR under correction by the agency.	LB preparing estimate in Price software. DPR under correction by the agency.	
20	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	DPR Stage	The IRTC has submitted the draft DPR to the ULB on 24.01.2025 but it requires certain corrections. The corrected DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	Expected to be completed by 31.12.2026
21	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	0.105	DPR Stage	The DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	Expected to be completed by 31.12.2026
22	Muvattupuzha Municipality's 50KLD FSTP Project				DPR submitted to RKI for AS on 13.11.2024 in advance. Vide Lr.No.PP1/100/2024-LSGD dated 27.01.2025 from LSGD Dept.informed that RKI has expressed its inability to take up the project.	Informed municipality to forward Council resolution to proceed with KIIIFB funding.	

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
23	North Paravur FSTP				Agreement executed with M/s Urban Grey water solutions for DPR preparations 19-Nov-2024. Agency visited the municipality. Two sites identified; LB has not finalize the site.	PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.	
24	Chittur Thathamangalam				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Work order issued for conducting soil test. Soil test will be done within 2 days. Contour survey completed, Design work in progress.	
THRISSUR DISTRICT							
25	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage	There is public protest against the project and action in this regard is to be taken by the ULB. Hence the SLTC held on 07.01.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.		Expected to be tendered by 31.12.2024. Expected to be completed by 31.12.2026
26	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)		350 KLD STP				
27	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	2.5	DPR Stage	Since the Agriculture Dept. rejected the ULB's request to convert the proposed land for the STP and since action in this regard is to be taken by the ULB, the SLTC held on 07.01.2025 directed the ULB to identify alternative land or obtain permission from the Agriculture Dept. or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB has submitted the technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be given to the Govt. by the District Collector.	Expected to be completed by 31.12.2026

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
28	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL		DPR Stage			-
29	Pazhayanoor STP (Thrissur)		0.45 KLD	Work Awarded			
30	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)		0.150				
31	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur		0.035				
32	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	0.1	Work Awarded	A meeting was held by the District Collector on 01.01.2025 in the presence of the Hon'ble Mayor and ULB officials and it was decided to execute the works at the same location with Police protection. The ULB Secretary requested the District Collector on 03.01.2025 to hold one more meeting involving the representatives of all political parties. This meeting was held on 30.01.2025 and it was decided to construct the FSTP on the land given to IMA.	Another meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	Expected to be completed by 31.07.2025 provided the public protest is resolved quickly.
33	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL	18 KLD STP	DPR Approved		Under design review by KIIFB	-
34	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL	13.9 KLD STP	DPR Approved		Under design review by KIIFB	-
35	Waste water treatment plant at K R Narayanan memorial hall, Adat GP		0.0065				
36	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society		0.002				
37	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	2	DPR Stage	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. A meeting chaired by the Chairman, Guruvayur Municipality, is scheduled on 04.03.2025 to finalize the changes required in the DPR.	Expected to be completed by 31.12.2026
PALAKKAD DISTRICT							
38	Sewerage scheme in Shornur Municipality consisting of sewage network and FSSM with 2.5 MLD capacity STP with co- treatment unit, Palakkad		2.5 MLD	DPR Approved			
39	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	0.030	DPR Approved	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	Expected to be completed by 31.12.2026
40	CHC Alathur, Alathur Block Panchayat , Palakkad		0.090				
41	FSTP at Shornur						

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
42	Shornur FSTP with grey water management				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Consultant submitted a quotation for soil test. LB's council approved it on 27.02.2025, will issue the work order by 03.03.2025 to M/s Urban Grey water solutions.	
MALAPPURAM DISTRICT							
43	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA	7.12	DPR Approved			
44	Sewerage system for Ponnani municipality (Kottat hara Zone) with STP of capacity 4.2 MLD	KWA	4.2	DPR Approved			
45	District Hospital Perunthalmanna, District Panchayath, Malappuram		0.200		DPC project changed. TS under revision.		
46	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram		0.14		Tendering procedure yet to start.		
47	DPR on STP at District Hospital, Tirur, Malappuram		0.5		TS issued		
48	ETP at Tirur Municipality		0.060				
49	ETP at Tirur Municipality Slaughter house		0.030		Due to strong public opposition to the proposed slaughterhouse, work has been halted. The local body will issue a letter to the government regarding the public protest.	Tendering in progress.	
50	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre, Tirur BP		0.01		TS issued. Work yet to be start	TS issued. Work yet to be start	
51	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam			Earlier identified site (near to Solid waste management) not feasible. Site to be identified	Council decision is pending as there is election process going on.	
52	FSTP at Valancheri	IRTC-PIUMUNDUR			TS issued on 28.11.2024 by Suchithwa Mission. Draft agreement under verification by Local Body	TS issued on 28.11.2024 by Suchithwa Mission. Draft agreement under verification by the Local Body. The agency requested for mobilization fund. Currently under process.	
KOZHIKODE DISTRICT							
53	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	27	TS issued	KWA has tendered the work with 14.02.2025 as the opening date.	The due date was extended up to 25.02.2025 as per the request of the prospective bidders. The same has been again extended till 06.03.2025.	Expected to be completed by 31.12.2026.

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status/ Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
54	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	13	DPR Approved	The SIDCO objected the construction of the STP in the West Hill Industrial Estate saying that the land has to be used only for industry related purposes. In this regard, the ULB has submitted a request to the Govt. on 20.12.2024 (Letter No. 2825110-2024 dated 20.12.2024) for permission to construct the STP at the location. Decision is awaited. The technical committee of the ULB is scrutinizing the two bids received for executing the project in the DBOT mode.	Even though the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL - JV). Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30.04.2025) for placing in the SLTC/ SHPSC for approval of AS.	Expected to be completed by 31.12.2026.
55	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA	7 MLD	DPR Approved			
56	Kozhikkode corporation Zone F	KWA	4 MLD	DPR Approved			
57	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal	-
58	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode		0.01		Fund for the project has been sanctioned and the fund transferring process ongoing.		
59	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikkode		0.03		Revised DPR received at SM. Under TS processing stage.	Under TS processing stage.	
KANNUR							
60	Thalassery, Kannur		22				
61	Kannur corporation Zone 1		13				
62	Payyannur, Kannur		13 MLD				
63	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Approved	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	Expected to be completed by 31.12.2026.
64	STP at Palayad, Taliparamba municipality, Kannur		1		Consent letter from the cooperative industries society has to be received. NOC yet to be received		
65	200 KLD Sewage Treatment Plant - Mattannur Municipality - Reg		0.2		Project Droppped.		
66	STP at hospital, Pazhayangadi, Kannur		0.120		Tender process is in progress.		
67	STP at old age home, Kannur		0.010		TS issued		
68	DPR for perumba fish market Payyanur Municipality, Kannur		0.01		Amount deposited to KWA. DPR under preparation by KWA.		
69	FSTP at Valliyayi, Mokeri GP				DPR under correction by the agency.		
WAYANAD DISTRICT							

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
70	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad		0.065		DPR under revision after the technical committee held on 28/11/2024.	DPR under revision by the agency.	
71	Mananthavady, Wayanad		2 MLD				
KASARGOD DISTRICT							
72	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2				
73	Kasargod Zone 1		4 MLD				
74	Kasargod Zone 2		4 MLD				
75	Taluk Hospital , Neeleswaram Municipality Kasaragod		0.040		Advanced payment not yet received. Work not started yet.		
76	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod		0.135		DPR revision under Progress		
77	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasaragod		0.014		DPC approved. Tendering for DPR preparation is under progress		
78	FSTP at Manjeswaram, Manjeswaram GP				DPR Under preparation.		
			279.4684				
	Proposed Sewerage System						
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA	7.0(for utilizing exixsting 107 MLD)	DPR Approved			
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA	5	DPR Approved			
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I,TVM		2.5 MLD	DPR Approved			
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD	DPR Approved			
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of L ength 58km – Phase 2, Alapuzha		2.6 MLD	DPR Approved			
6	Comprehensive sewerage scheme- Government medical college, Kottayam		5 MLD	DPR Approved			
7	Sewerage System for Kattappana Municipality		1.76	DPR Approved			
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD				
9	Sewerage System for Aluva –Zone 1		1.72	DPR Approved			
10	Sewerage system for Pattambi municipality		5.4	DPR Approved			

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD		4.2	DPR Approved			

DPR Stage
DPR Approved
AS Issued
TS Issued
Tendering Stage
Tendered
Work Awarded

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Status of Project (in Detail)	Incremental progress - January, 2025	Incremental progress - February, 2025	Likely Date of Completion of DPR preparation/ Tendering
1	Mobile Treatment Unit - Kodungalloor, Neyyattinkara, Chirayinkeezhu, Kumarakam, Wadakkancherry				proposal stage			
2	Mobile Treatment unit – Chalakudy – by BHOUMA ENVIROTECH PVT LTD		0.036		Operational			
3	Mobile Septage Units- 2 nos, Alappuzha Municipality (AMRUT-1,0)	Alappuzha Municipality	0.02 (0.01 x 2 nos.)	Work Awarded	Awarded	Physical progress - 50%. One unit was delivered on 06.11.2024 and its trial run is in progress. The 2nd unit has arrived but the ULB will accept it only after the successful trial run of the 1st unit.	Physical progress - 80%. Both units arrived. The trial run on septage waste from house boats is in progress.	31.03.2025