

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Sewage & Septage Plants Being Implemented Under AMRUT in Kerala (as on 31.03.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvananthapuram	Medical College (AMRUT-1.0)	Completed & commissioned	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & commissioned	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & commissioned	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & commissioned	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & commissioned	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & commissioned	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections	Incremental Progress	Completion Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	93%	12471 house sewer connections are envisaged (AMRUT-2.0).	Admin building works, supply & installation of 2 electromechanical components are to be completed.	31.05.2025
2	Decentralized Sewerage System (STP at Ambedkar Colony) – Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	60%	1500 sewer connections are envisaged.	Work in progress.	30.06.2025
3	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	75%	NA	Work in progress.	30.04.2025
4 5	Mobile Septage Units - 2 nos, Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	90%	NA	Trial run and effluent testing to be completed.	30.04.2025
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	70%	NA	Work in progress.	30.04.2025

Details of Proposed ETPs/ STPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
1	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	0.1	Not started: Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	31.12.2025
2	STP for RAY flat, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	Work in progress: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The ULB has engaged IRTC to execute the work in DBOT mode. The DPR submitted by the IRTC was placed in the SHPSC held on 07 & 20/02/25 and the committee accorded sanction for issuing administrative sanction.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued. The work has been started.	30.09.2025
3	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received and are under technical scrutiny. TS of the network package is being revised by KWA.	L1 is 8% above. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 30/04/25.	31.12.2026
4	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	Tendered: The 7 th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA had sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available	Two bids received but both did not qualify. Hence to be retendered by KWA.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			<p>will lead to reduction in the STP capacity and reworking of the estimate. The ULB has directed KWA to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA has tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders.</p>		
5	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	<p>TS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The ULB has engaged IRTC to execute the work in DBOT mode. The DPR submitted by the IRTC was placed in the SHPSC held on 07 & 20/02/25 and the committee accorded sanction for issuing administrative sanction.</p>	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	31.12.2026
6	STP with septage co-treatment at Maithanapalli, Kannur Corporation (AMRUT-2.0)		<p>TS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The Council held on 16/11/24 suggested certain modifications in the DPR. The modified DPR submitted by the KWA was placed in the SHPSC held on 07 & 20/02/25 and the committee accorded sanction for issuing administrative sanction.</p>	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	31.12.2026
7	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	<p>TS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR submitted by the KWA was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The committees accorded</p>	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.		
8	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	13	AS to be issued: Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO has objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB has submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location. Decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV). Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30/04/25) for placing in the SLTC/ SHPSC for approval of AS.	The contractor has started the DPR preparation works.	31.03.2027
9	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT mode. The DPR to be prepared for placing in the SLTC/ SHPSC for approval of AS.	The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received. Technical committee of the ULB is scheduled in the 1 st week of April for the scrutiny of bids.	31.12.2026
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality	2	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on	In the meeting held on 04/03/25 the KWA agreed to modify the DPR (inclusive of septage cotreatment) as	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
	(AMRUT-2.0)		23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. Certain changes are required in the DPR submitted by KWA. The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.	suggested by the ULB. The modified DPR is expected to be submitted by 30/04/25.	
11	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	31.12.2026
12	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	2.5	AS to be issued: The proposed land falls under paddy land category. Hence the clearance of the SLMC is required. Request for clearance was submitted by the ULB to the SLMC vide letter dated 02/08/23. The SLMC (Agriculture Dept.) rejected the ULB's request to convert the proposed land for the STP on 25/10/24 (via G.O No. 917/ 2024/ AGRI dated 29/09/24). The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval. The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was directed to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB submitted the technical details of the proposed STP to the District Collector on 22/02/25.	As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Report in this regard to be given to the Govt. by the District Collector.	31.12.2026
13	STP with septage co-treatment at Kottappuram, Thrissur Corporation (AMRUT-2.0)	5	AS to be issued: The Tranche-3 projects were finalized in the SHPSC held on 02/08/24. The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24/08/24 for approval.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	31.12.2026

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental Progress	Likely Date of Completion
			<p>The Apex Committee of MoHUA held on 23/09/24 scrutinized the Tranche-3 proposals. MoHUA's approval was received on 01/10/24. The DPR submitted by KWA was placed in the SLTC held on 07/01/25 and the SHPSC held on 07 & 20/02/25. The ULB was directed to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31/03/25; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0.</p>		

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
TRIVANDRUM DISTRICT								
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram		0.01		Works completed. Awaiting for issuing the Consent to Operate certificate from Pollution Control Board			
KOLLAM DISTRICT								
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam		0.028					
3	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam		0.09					
PATHANAMTHITTA DISTRICT								
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta		0.225					
5	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta		0.09					
ALAPPUZHA DISTRICT								
6	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The SLTC held on 07.01.2025 recommended the issuance of AS to the SHPSC. To be placed in the SHPSC scheduled on 07.02.2025 for approval of AS.	The SHPSC held on 07 & 20.02.2025 accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	Expected to be completed by 31.12.2026.
7	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8	DPR Approved				
8	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give a NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. Way forward to be decided by the ULB.	A meeting involving the Hon'ble MLA and the District Collector is expected to be held soon to resolve the land issue.	Expected to be completed by 31.12.2026.
KOTTAYAM DISTRICT								
9	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085					-
10	ETP at Kodimatha, Kottayam Municipality		0.030		TS not issued. Awaiting council decision for fund assurance.	Technical Sanction issued on 07.02.2025.		
11	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam		0.011					
12	FSTP at Vellor GP			DPR Stage		Government support required for the land transfer		
13	FSTP at Manganam			DPR Stage	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.	AS to be revised considering the O&M fund. A meeting to be conducted with all the Local Body representatives including in the cluster.		
IDUKKI DISTRICT								
14	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki		0.205		Jilla panchayath took necessary actions for submitting the corrected DPR from agency	Conducted meeting with the agency regarding the submission of DPR.		
15	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki		0.03		Re-tendered, but no agency quoted. Planning to retender.	Retendered again - , opening scheduled on 3rd march		
ERNAKULAM DISTRICT								

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
16	4 STPs are coming up under the KMRL's Integrated Water transport System project at Elamkulam(17.5 MLD), Vennala(24MLD) Muttar(16.5 MLD) Perandur(19 MLD)		17.5+24+16.5+19=77			AS received for		
17	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	5	Tendered	Tender for the STP package was floated by KWA on 02.12.2024 with 01.01.2025 as the due date. Three bids received and are under technical scrutiny. TS of the sewer network package is being revised by KWA.	Pre-qualification of bidders to be finalized by KWA. TS of the sewer network package to be issued by KWA.	L1 is 8% above. LoA to be issued. TS of the sewer network package is being revised by KWA and is expected to be completed by 30/04/25.	Expected to be completed by 31.12.2026.
18	ETP for slaughter house, Marakkadavu, Ernakulam		0.030		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.	DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land.		
19	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam		0.025		LB preparing estimate in Price software. DPR under correction by the agency.	LB preparing estimate in Price software. DPR under correction by the agency.		
20	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	AS issued	The IRTC has submitted the draft DPR to the ULB on 24.01.2025 but it requires certain corrections. The corrected DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	Expected to be completed by 31.12.2026
21	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	0.105	Work Awarded	The DPR to be submitted by the IRTC to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued. The work has been started.	Expected to be completed by 30.09.2025
22	Muvattupuzha Municipality's 50KLD FSTP Project				DPR submitted to RKI for AS on 13.11.2024 in advance. Vide Lr. No. PPI/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept. informed that RKI has expressed its inability to take up the project.	Informed municipality to forward Council resolution to proceed with KIHFB funding.		
23	North Paravur FSTP				Agreement executed with M/s Urban Grey water solutions for DPR preparations 19-Nov-2024. Agency visited the municipality. Two sites identified; LB has not finalize the site.	PCB rejected the site identified by the Municipality as it was near the river. LB has 2.5 acres of dumping yard, machines arrived for biomining the area which may take 3 months to complete. The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL.		
24	Chittur Thathamangalam				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed, Design work in progress.	Work order issued for conducting soil test. Soil test will be done within 2 days. Contour survey completed, Design work in progress.		

THRISSUR DISTRICT

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
25	STP with Septage Cotreatment Capability at Kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage	There is public protest against the project and action in this regard is to be taken by the ULB. Hence the SLTC held on 07.01.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	There is public protest against the project. The SHPSC held on 07 & 20.02.2025 directed the ULB to resolve the public protest or identify alternative land or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	Action to be taken by the ULB to comply with the decision taken by the SLTC/ SHPSC.	Expected to be completed by 31.12.2026 provided the public protest is resolved quickly.
26	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)		350 KLD STP					
27	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	2.5	DPR Stage	Since the Agriculture Dept. rejected the ULB's request to convert the proposed land for the STP and since action in this regard is to be taken by the ULB, the SLTC held on 07.01.2025 directed the ULB to identify alternative land or obtain permission from the Agriculture Dept. or submit a replacement sewage/septage management project by 31.03.2025; otherwise, the amount set aside for the project will be reallocated for the projects in the buffer list (WS projects) of AMRUT-2.0. Action in this regard to be taken by the ULB.	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/ SHPSC based on the decision taken by the Govt. The ULB has submitted the technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be given to the Govt. by the District Collector.	As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept. & ULB, and a joint report was submitted to the District Collector on 17/03/25. Report in this regard to be given to the Govt. by the District Collector.	Expected to be completed by 31.12.2026
28	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL		DPR Stage				-
29	Pazhayanoor STP (Thrissur)		0.45 KLD	Work Awarded				
30	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)		0.150					
31	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur		0.035					
32	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	0.1	Work Awarded	A meeting was held by the District Collector on 01.01.2025 in the presence of the Hon'ble Mayor and ULB officials and it was decided to execute the works at the same location with Police protection. The ULB Secretary requested the District Collector on 03.01.2025 to hold one more meeting involving the representatives of all political parties. This meeting was held on 30.01.2025 and it was decided to construct the FSTP on the land given to IMA.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	A meeting involving ministers is expected to be held soon regarding the shifting of the FSTP location to the land given to IMA in Ramavarmapuram.	Expected to be completed by 31.12.2025 provided the public protest is resolved quickly.
33	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL	18 KLD STP	DPR Approved		Under design review by KIIFB		-
34	STP at Athani market, Wadakkanchery Municipality, Trissur (PRS) (IMPACT KERALA Ltd)	IKL	13.9 KLD STP	DPR Approved		Under design review by KIIFB		-
35	Waste water treatment plant at K R Narayanan memorial hall, Adat GP		0.0065					

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
36	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society		0.002					
37	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	2	DPR Stage	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The modified DPR to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. A meeting chaired by the Chairman, Guruvayur Municipality, is scheduled on 04.03.2025 to finalize the changes required in the DPR.	In the meeting held on 04/03/25 the KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified DPR is expected to be submitted by 30/04/25.	Expected to be completed by 31.12.2026
PALAKKAD DISTRICT								
38	Sewerage scheme in Shornur Municipality consisting of sewage network and FSSM with 2.5 MLD capacity STP with co- treatment unit, Palakkad		2.5 MLD	DPR Approved				
39	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	0.030	DPR Stage	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. EoI is to be called for by the ULB for executing the project in the DBOT mode.	The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received. Technical committee of the ULB is scheduled in the 1st week of April for the scrutiny of bids.	Expected to be completed by 31.12.2026
40	CHC Alathur, Alathur Block Panchayat, Palakkad		0.090					
41	FSTP at Shornur							
42	Shornur FSTP with grey water management				Agreement executed with M/s Urban Grey water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Local Body to initiate steps in carrying out the soil investigation. Consultant submitted a quotation for soil test. Local body to approve. Contour survey completed. Design work in progress.	Consultant submitted a quotation for soil test. LB's council approved it on 27.02.2025, will issue the work order by 03.03.2025 to M/s Urban Grey water solutions.		
MALAPPURAM DISTRICT								
43	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA	7.12	DPR Approved				
44	Sewerage system for Ponnani municipality (Kottat hara Zone) with STP of capacity 4.2 MLD	KWA	4.2	DPR Approved				
45	District Hospital Perunthamma, District Panchayath, Malappuram		0.200		DPC project changed. TS under revision.			
46	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram		0.14		Tendering procedure yet to start.			
47	DPR on STP at District Hospital, Tirur, Malappuram		0.5		TS issued			
48	ETP at Tirur Municipality		0.060					
49	ETP at Tirur Municipality Slaughter house		0.030		Due to strong public opposition to the proposed slaughterhouse, work has been halted. The local body will issue a letter to the government regarding the public protest.	Tendering in progress.		
50	Eco Friendly waste water Treatment plant 10 KLD in vetnam Community Health centre , Tirur BP		0.01		TS issued. Work yet to be start	TS issued. Work yet to be start		

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
51	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam			Earlier identified site(near to Solid waste management) not feasible. Site to be identified			Council decision is pending as there is election process going on.
52	FSTP at Valancheri	IRTC- PIUMUNDUR			TS issued on 28.11.2024 by Suchithwa Mission.Draft agreement under verification by Local Body			TS issued on 28.11.2024 by Suchithwa Mission.Draft agreement under verification by the Local Body. The agency requested for mobilization fund. Currently under process.
KOZHIKODE DISTRICT								
53	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	27	Tendered	KWA has tendered the work with 14.02.2025 as the opening date.	The due date was extended up to 25.02.2025 as per the request of the prospective bidders. The same has been again extended till 06.03.2025.	Two bids received but both did not qualify. Hence to be retendered by KWA.	Expected to be completed by 31.12.2026.
54	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	13	DPR Stage	The SIDCO objected the construction of the STP in the West Hill Industrial Estate saying that the land has to be used only for industry related purposes. In this regard, the ULB has submitted a request to the Govt. on 20.12.2024 (Letter No. 2825110-2024 dated 20.12.2024) for permission to construct the STP at the location. Decision is awaited. The technical committee of the ULB is scrutinizing the two bids received for executing the project in the DBOT mode.	Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL - JV). Agreement will be issued after the AS is accorded. The contractor has agreed to submit the DPR within 2 months (by 30.04.2025) for placing in the SLTC/ SHPSC for approval of AS.	The contractor has started the DPR preparation works.	Expected to be completed by 31.12.2026.
55	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA	7 MLD	DPR Approved				
56	Kozhikkode corporation Zone F	KWA	4 MLD	DPR Approved				
57	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under KIIFB appraisal	Under KIIFB appraisal		-
58	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode		0.01		Fund for the project has been sanctioned and the fund transferring process ongoing.			
59	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikkode		0.03		Revised DPR received at SM. Under TS processing stage.	Under TS processing stage.		
KANNUR								
60	Thalassery, Kannur		22					
61	Kannur corporation Zone 1		13					
62	Payyannur, Kannur		13 MLD					
63	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	5	AS issued	The DPR to be submitted by the KWA to the ULB for placing in the SLTC/ SHPSC for approval of AS.	The DPR was placed in the SHPSC held on 07 & 20.02.2025 and the committee accorded sanction for issuing AS. Minutes of the meeting to be approved and the Govt. Order to be issued.	The minutes of the SHPSC meeting has been approved and the Govt. Order dated 22/03/25 for administrative sanction has been issued.	Expected to be completed by 31.12.2026.
64	STP at Palayad, Taliparamba municipality, Kannur		1		Consent letter from the cooperative industries society has to be received. NOC yet to be received			
65	200 KLD Sewage Treatment Plant - Mattannur Municipality - Reg		0.2		Project Droppped.			
66	STP at hospital, Pazhayangadi, Kannur		0.120		Tender process is in progress.			
67	STP at old age home, Kannur		0.010		TS issued			

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
68	DPR for perumba fish market Payyanur Municipality, Kannur		0.01		Amount deposited to KWA. DPR under preparation by KWA.			
69	FSTP at Valliyayi, Mokeri GP				DPR under correction by the agency.			
WAYANAD DISTRICT								
70	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad		0.065		DPR under revision after the technical committee held on 28/11/2024.	DPR under revision by the agency.		
71	Mananthavady, Wayanad		2 MLD					
KASARGOD DISTRICT								
72	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2					
73	Kasargod Zone 1		4 MLD					
74	Kasargod Zone 2		4 MLD					
75	Taluk Hospital , Neeleswaram Municipality Kasaragod		0.040		Advanced payment not yet received. Work not started yet.			
76	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod		0.135		DPR revision under Progress			
77	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod		0.014		DPC approved. Tendering for DPR preparation is under progress			
78	FSTP at Manjeswaram, Manjeswaram GP				DPR Under preparation.			
			279.4684					
Proposed Sewerage System								
1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&K amaleswaram	KWA	7.0(for utilizing exisisting 107 MLD)	DPR Approved				
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near VizhinjamHarbour, TVM	KWA	5	DPR Approved				
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I,TVM		2.5 MLD	DPR Approved				
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD	DPR Approved				
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of Length 58km – Phase 2, Alapuzha		2.6 MLD	DPR Approved				
6	Comprehensive sewerage scheme- Government medical college, Kottayam		5 MLD	DPR Approved				
7	Sewerage System for Kattappana Municipality		1.76	DPR Approved				
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD					
9	Sewerage System for Aluva –Zone 1		1.72	DPR Approved				
10	Sewerage system for Pattambi municipality		5.4	DPR Approved				

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - January 2025	Incremental progress - February 2025	Incremental progress - March 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD		4.2	DPR Approved				