Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER KARAMANA, THIRUVANANTHAPURAM

ACTION PLAN FOR RIVER KARAMANA, KERALA - November 2023

1. Short Term Plan

Maintenance and de-bottle necking of existing sewerage network

2.1.1	Activity Pumping lines from the terminal pumping stations namely Kuriyathi, Pattoor, Kannammoola and Enchakkal pumping stations are to be connected directly to STP at Muttathara	Implementing agency Kerala Water Authority	Time line May 2019	Progress in the month ofSept2023	in the month of	Progress in the month of NOv2023	% works completed	Details of works remaining 100% work of Kuriathy completed. Pumping main of Pattoor, Kannammoola and Enchakkal included in
							100%	a. Completed
2.1.2	Rehabilitation/upgradation of Thaliyal and Aranoor Sewerage Pump house by rehabilitation of existing well, construction of new well and grit chamber, installation of new pump Sets	Kerala Water Authority	May 2020				100%	a) Providing RCC lining for the existing two wells. Lining for first well completed.2Pump sets errectedin first well and commissioned. Pumping main also completed. Lining for 2 nd well partly completed. b) Diesel generator – to be supplied by contactor. Work terminated at the risk and cost of the contractor. Work completed
2.1.3		Kerala Water Authority	May 2020				100%	Work Completed on 8/8/21.
2.1.4	Installation of adequate pumps in Mudavanmughal and Enchakkal pumping stations.	Kerala Water Authority	March 2020					Pump sets installation at Enchakkal and Mudavanmughal pump house completed.
2.1.5	DG sets in all lift and pumping stations – Mudavanmughal, Aranoor, Thaliyal, Kuriyathi, Pattoor, Kannammola,Pattom, Murinjapalam and Enchakkal		May 2020					DG sets installation of seven pumping stations completed. Approval from Electrical inspectorate received. Work completed. Trial run also completed. For Arannoor and Thaliyal. Erection of diesel generator is already included in the item mentioned 2.1.2. For Enchakkal already exists.
	Reconnect sewer at Rajaji Nagar, stop outflow of sewage into Amayizhancha-							



2.1.6	nthodu, control storm water entry into sewer to avoid overflow in Thampanoor area. Sewage generated in Rajaji Nagar shall be diverted to main sewer line. Sewage generated in Thoppil area shall be diverted main sewer line	Kerala Water Authority	Dec 2020				100%	Work completed.
2.1.7	Discharge of sewage in Parayilkadavu shall be stopped as there is overflow of sewage reaches in houses having sewerage connection and this may leadtodischargeofsewageintoRiverKaramana	Kerala Water Authority	Completed				100 % completed	Rehabilitation work of existing pipe line is included in the work State Plan -2019-20-Rehabilitation of sewer line from Sathya Nagar to Karamana BHS and allied works. Works Completed.
2.1.8	Divert the sewer line from the School compound of Government Karamana High School	Kerala Water Authority	completed				100% completed	Work mentioned is same as the above work which is completed.
2.1.9	Rehabilitation by laying new lines increasing size of undersized main and reconstruction by dilapidated manholes for the last 3 years	Kerala Water	May 2020	0%	.0%	0%	98.5%	Works completed – 75No. (Rs. 15.41cr) AMRUT-44, State plan-28 MLA ADF/SDF-3 completed (Rs. 3.cr.) AMRUT-1, State plan-0 Expected to be completed by 30.12.2023 for one AMRUT work
	Total works in progress/completed (76No.) Works dropped (2No.)						Dropped – 2 No. (Rs. 1.52cr.) State plan-2	Two works dropped due to not getting offers on repeated tenders and expiry of AS
2.1.10	Extension of sewer network wherever technically feasible in new areas of existing blocks	Kerala Water Authority	May 2020		0.1%	.1%	99.4%	Works completed - 24 No. (Rs. 17.21 cr.) AMRUT-12, State plan-11 MLA ADF/SDF-1
	In progress/Ongoing (24No.)							
	Tendering/ To be arranged (1No.) Land acquisition -1 In progress-3			0.1%		To be arranged	Land Aquisition in progress-1Nos	Land acquisition process for three work completed and land handed over to KWA and AS obtained for arranging the work under State Plan 22-23 and one work arranged and one tendered. LA for one work in initial stage.(Details shown in excel sheet attached) Direction from head office to cancel one work and recast the estimate and submit for new AS. Same has been approved in State Plan 2022-23 and tendered. Agreement Executed and pipe supplied and work in progress. Expected date of completion 31.12.23



Procurement of sewer cleaning machines and equipment maintenance Water Authority Mar 2020 0% 0% 0% 100% Work completed.



2. Long Term Works

SI No.	Long term measures	Implementing agency	Amount Required	Time	Progress in the month of	in the	% works completed	Details of works remaining
	proposod	agoo,	(Rs.in Crore)		February	l .		
3.1.1	Extension of sewerage system to Block F to G coastal belt							Consultant appointed for preparing Detailed Project Report for uncovered wards of the Thiruvananthapuram Corporation and Rehabilitation of existing system was terminated from the contract due to breach of contract by
3.1.2	Extension of sewerage system to Block H to R							the firm vide Proceedings No. KWA/SE/SEW/EOI/REPL/338/2020- 2021 of the Superintending Engineer, Sewerage Circle, Kerala Water
3.1.3	Extension of sewerage system to newly added areas of corporation viz,							Authority Thiruvananthapuram dated 31.05.2022 to arrange the balance work at their risk and cost. As directed in the Chief Secretary's meeting dated 21/06/2022 the work of preparation of DPRs has to be done internally. DPR
3.1.4	Providing sewerage system in Block A to E							preparation of sewerage system to the uncovered areas of TMC is now being carried out internally by KWA. The total
3.1.5	Rehabilitation of existing Network and pump house in block A to E							wards were divided into 10 clusters. Cluster 1 comprises of 5 wards - Attukal, Kalady, Kallipankulam, Ambalathara and Kamaleswaram wards - The DPR for cluster 1 amounting to Rs 353.87 Crores was submitted to GoK on 15/10/2022 for
3.1.6	Procurement of equipment for maintenance of sewerage system.							obtaining AS. Later as per the direction from CS, the DPR of cluster 1 curtailed into 2 DPRS. DPR of cluster I Zone I&II has been submitted to the Secretary of Jalshakthi for funding under NRCP on 17/02/23. Zone 1 of cluster 3 is consisting of Puthennally and Part of Muttathara is submitted for AS on Puthennally and Part of Muttathara is submitted for AS on Puthennally and Part of Muttathara.
3.1.7	Additional STP requirement	Kerala Water Authority		Three				of Puthenpally and Part of Muttathara is submitted for AS on 11.01.2023. The DPR of Cluster 3 Zone 2 and Zone 3 is prepared and is under scrutiny/revision. The DPR for cluster 2, is prepared and kept in shelf of projects as there is no fund available. The DPR for cluster 4 (Thirumala Thrikkannapuram and Punnakkamughal wards) is prepared and as suggested for identifying Corporation / Govt lands for the collection well and STP proposed is being done and after obtaining sanction of the puramboke land identified there will be changes in the design network and there by changes to be made in the DPR. Since there is constraint in land availability for the Construction STP in this cluster, the Technology of the STP changed from SBR to MBBR and hence the revision of the design is to be made. DPR can be resubmitted after designing and obtaining the confirmation of land for the STP and collection well from the TVPM Corporation. DPR for Cluster IX (priority wards - Vizhinjam and Harbour area) is submitted to Govt for according AS. Land for STP identified and the confirmation of the land to be obtained. DPR of cluster X comprising of wards Shangumugham, Vettucaud, Vallakadavu, Beemapalli (part), Beemapalli East (part), Valiyathura and Kadakampally is under preparation. For getting AS under AMRUT 2.0, DPR of Cluster 1 Zone 182 and Zone 384 submitted corporation.
<u> </u>	Total Amount		5000CR	-		-		+
	I oral Amount		POUCK		L		<u> </u>	



	ANALYSIS REPORT OF RIV	VER KARAMAN	A @ ARUVIKKARA	FOR THE PER	OD FROM JUNE 7	TO NOVEMBER	2023
	PARAMETERS	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	28	28	28	27	27	27
2	Dissolved Oxygen, mg/l	7.1	8.3	8.4	7.2	6.7	11.8
3	рН	7.3	6.7	6.4	8.8	6.3	6.2
4	Conductivity, µmhos/cm	72	77	140	70	87	58.6
5	BOD, mg/l	1.4	1.3	2.1	2.1	1	1.4
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	1.1	1.3	1.5	1.8	2	2.1
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	24	19	36	20	16	20
10	Chloride, mg/l	10	16	40	12	20	12
11	COD, mg/l	4	4	8	8	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	24	18	28	16	13	18
15	Calcium as CaCO3, mg/l	18	10	18	8	8	14
16	Magnesium as CaCO3, mg/l	6	8	10	8	5	4
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	7.2	4	7.2	3.2	3	6
19	Magnesium (Mg2+), mg/l	1.5	1.9	2.4	2	1	1
20	Sodium, mg/l	5.6	8.4	22.3	7.2	12.5	6.5
21	Total Dissolved Solids, mg/l	43	47	110	40	51	39
22	Total Fixed Solids, mg/l	29	33	35	25	30	20
23	Total Suspended Solids, mg/l	18	15	17	13	18	11
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	1.7	1.9	12	2.5	3.2	1.3
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	600	1100	800	1300	900	1000
29	Fecal Coliform, MPN/100 ml	200	600	400	900	400	500
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	31.8	47.2	52.8	44.9	61.4	41.8

32	SAR	0.5	0.9	1.8	0.8	1.5	0.7
	ANALYSIS REPORT OF RIVER	KARAMANA @ 1	MOONNATTUMU	JKKU FOR THE P	ERIOD FROM JUN	NE TO NOVEMB	ER 2023
SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	28	29	29	27	28	28
2	Dissolved Oxygen, mg/l	5.6	5.3	2.4	6.5	3.1	0.6
3	рН	7.6	6.9	6.8	6.6	6.8	6.9
4	Conductivity, µmhos/cm	423	748	1299	253	760	645.6
5	BOD, mg/l	4.2	4.1	6.6	3.9	5.4	7.3
6	Nitrate-N, mg/l	1.9	4.9	5.2	BDL	BDL	BDL
7	Turbidity, NTU	1.9	6.9	7	6.8	6.9	7.1
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	70	40	80	46	88	88
10	Chloride, mg/l	76	176	274	48	156	136
11	COD, mg/l	16	16	24	12	24	24
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	98	108	152	60	156	120
15	Calcium as CaCO3, mg/l	82	80	120	48	128	96
16	Magnesium as CaCO3, mg/l	16	28	32	12	28	24
17	Sulphate, mg/l	18	18	25	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	32.9	32.1	48	19	51	38
19	Magnesium (Mg2+), mg/l	3.9	6.8	7.8	3	7	6
20	Sodium, mg/l	40.1	92.3	149.6	25.3	80.6	73.5
21	Total Dissolved Solids, mg/l	237	424	708	139	420	356
22	Total Fixed Solids, mg/l	183	186	190	81	120	112
23	Total Suspended Solids, mg/l	96	98	105	57	85	75
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	8.5	9.3	25.9	5.2	16.9	14.9
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	35800	36000	37500	24000	27000	32500
29	Fecal Coliform, MPN/100 ml	11500	21000	22000	12000	15000	23200

30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	44.5	62.6	63.7	45.2	49.7	53.5
32	SAR	1.8	3.9	5.3	1.4	2.8	2.9

ANALYSIS REPORT OF RIVER NEYYAR @ ARUVIPPURAM FOR THE PERIOD FROM JUNE TO NOVEMBER 2023

SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	29	27	29	28	29	28
2	Dissolved Oxygen, mg/l	6.8	6.4	5.9	7.2	6.8	6.6
3	рН	7.1	7.1	6.6	6.6	6.4	6.4
4	Conductivity, µmhos/cm	83	112	171	142	121	94.6
5	BOD, mg/l	1.3	1.5	2	1.3	1.9	0.7
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	1.4	2.3	2.6	2.7	3	2.4
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	32	22	32	32	20	18
10	Chloride, mg/l	8	20	36	24	32	24
11	COD, mg/l	4	4	8	4	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	30	16	44	28	20	28
15	Calcium as CaCO3, mg/l	26	10	24	24	16	20
16	Magnesium as CaCO3, mg/l	4	6	20	4	4	8
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	10	4	9.6	9.6	6	8

19	Magnesium (Mg2+), mg/l	0.9	1.5	4.9	1	1	2
20	Sodium, mg/l	5.2	12	19.8	13.1	16.9	12.5
21	Total Dissolved Solids, mg/l	54	62	108	79	74	62
22	Total Fixed Solids, mg/l	26	44	66	52	42	38
23	Total Suspended Solids, mg/l	12	32	25	23	18	15
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	2.2	4.3	4.6	4.5	4.5	2.2
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	1400	2000	2100	2500	3500	1500
29	Fecal Coliform, MPN/100 ml	1100	1500	1700	1900	2200	1100
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	25.6	54.8	46.3	45.8	58.8	46.9
32	SAR	0.4	1.3	1.3	1.1	1.6	1

	ANALYSIS REPORT OF RIVER NEYYAR @ AMARAVILA FOR THE PERIOD FROM JUNE TO NOVEMBER 2023										
SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER				
1	Temperature, ⁰ C	28	29	28	27	28	29				
2	Dissolved Oxygen, mg/l	7.4	6.3	6	8.7	7.6	6.5				

3	pH	7.4	6.8	6.6	6.6	6.3	6.3
4	Conductivity, µmhos/cm	118	119	180	98	131	162.5
5	BOD, mg/l	1.2	0.7	0.5	0.7	1.2	0.2
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	1.3	1.5	1.4	1.6	1.8	1.7
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	28	32	32	22	24	24
10	Chloride, mg/l	24	20	44	16	32	44
11	COD, mg/l	4	4	4	4	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	36	32	28	24	20	28
15	Calcium as CaCO3, mg/l	28	24	24	16	16	24
16	Magnesium as CaCO3, mg/l	8	8	4	8	4	4
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	11	9.6	9.6	6.4	6	10
19	Magnesium (Mg2+), mg/l	1.9	1.9	1	2	1	1
20	Sodium, mg/l	12.6	12.4	22.9	8.3	17.5	22.8
21	Total Dissolved Solids, mg/l	70	72	112	55	79	101
22	Total Fixed Solids, mg/l	48	60	63	42	45	52
23	Total Suspended Solids, mg/l	26	42	45	18	20	27
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL

25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	3.8	4.5	10.6	4.1	6.3	7.1
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	1500	1200	1500	2200	3000	1000
29	Fecal Coliform, MPN/100 ml	1000	800	1000	1400	1800	800
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	40.1	41.7	54.5	38.2	57.6	57.2
32	SAR	0.9	1	1.9	0.7	1.7	1.9

ANALYSIS REPORT OF RIVER VAMANAPURAM @ VAMANAPURAM FOR THE PERIOD FROM JUNE TO NOVEMBER 2023

			ı	1			
SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	29	29	28	27	28	28
2	Dissolved Oxygen, mg/l	8.2	8.4	8.5	8.2	6.7	7.2
3	рН	7.2	6.9	6.4	6.4	6.3	6.4
4	Conductivity, µmhos/cm	63	121	69	62	73	100.3
5	BOD, mg/l	1.2	1.2	1.5	2	1.5	0.9
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	1.4	2.4	1.5	1.7	2	1.8
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	22	20	8	12	12	16
10	Chloride, mg/l	8	28	16	16	16	24
11	COD, mg/l	4	4	4	4	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	20	16	12	16	16	16
15	Calcium as CaCO3, mg/l	14	12	8	8	8	12
16	Magnesium as CaCO3, mg/l	6	4	4	8	8	4
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	5.6	4.8	3.2	3.2	3	5
19	Magnesium (Mg2+), mg/l	1.5	1	1	2	2	1
20	Sodium, mg/l	4.2	15.3	8.4	8.4	8.6	12.6
21	Total Dissolved Solids, mg/l	36	69	38	40	41	58
22	Total Fixed Solids, mg/l	22	56	25	27	28	36
23	Total Suspended Solids, mg/l	14	38	19	20	20	25

24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	0.6	6.5	2.7	2.7	2.8	3.2
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	1200	600	700	1100	2300	2100
29	Fecal Coliform, MPN/100 ml	800	200	300	800	1900	1600
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	30.6	57.8	54.2	48.4	48.9	57.7
32	SAR	0.4	1.7	1.1	0.9	0.9	1.4

	ANALYSIS REPORT OF RIVER AY	/IROOR @ AY	TROOR FO	R THE PERI	OD FROM JUNE	TO NOVEMBEI	R 2023
SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	29	28	29	28	28	29
2	Dissolved Oxygen, mg/l	5.1	6.9	6.7	6.6	7.4	7.8
3	рН	6.8	6.6	7.1	6.8	6.2	6.3
4	Conductivity, µmhos/cm	154	254	158	119	160	110.8
5	BOD, mg/l	2.3	2.1	0.8	1	0.7	1.5
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	4.3	2.3	2.5	2.8	3	2.8
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	36	12	20	30	20	20
10	Chloride, mg/l	20	92	32	28	40	28
11	COD, mg/l	8	8	4	4	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	42	40	20	40	24	24
15	Calcium as CaCO3, mg/l	38	24	12	24	20	16
16	Magnesium as CaCO3, mg/l	4	16	8	16	4	8
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	15	9.6	4.8	9.6	8	6
19	Magnesium (Mg2+), mg/l	0.9	3.9	1.9	4	1	2
20	Sodium, mg/l	10.9	55.5	17.9	14.8	20.7	14.5
21	Total Dissolved Solids, mg/l	92	178	86	81	88	70
22	Total Fixed Solids, mg/l	65	78	65	45	48	41
23	Total Suspended Solids, mg/l	42	56	40	20	23	20
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	2.2	3.3	4.9	2.8	5.3	5.1
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	3500	4000	1300	2200	1800	2100

29	Fecal Coliform, MPN/100 ml	1800	2000	800	1500	1400	1600
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	34.6	73.2	59.7	42.5	59.4	50.8
32	SAR	0.7	3.8	1.7	1	1.8	1.3

ANALYSIS REPORT OF RIVER MAMOM @ MAMOM FOR THE PERIOD FROM JUNE TO NOVEMBER 2023

		T	T	1	1		T
SL NO	PARAMETER	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER
1	Temperature, ⁰ C	29	28	29	27	29	28
2	Dissolved Oxygen, mg/l	6.2	7.1	6.9	10	7.1	9.1
3	рН	6.9	6.6	6.8	6.7	6.4	6.6
4	Conductivity, µmhos/cm	164	167	167	149	150	116.7
5	BOD, mg/l	2.5	1.8	1	1.1	1.2	0.2
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
7	Turbidity, NTU	2.8	1.5	1.7	1.9	2	2.1
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
9	Total Alkalinity, mg/l	48	20	24	24	32	22
10	Chloride, mg/l	22	44	44	28	28	24
11	COD, mg/l	8	8	4	4	4	4
12	TKN, mg/l	ND	ND	ND	ND	ND	ND
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
14	Hardness as CaCO3, mg/l	52	40	40	28	32	30
15	Calcium as CaCO3, mg/l	46	28	28	24	20	16
16	Magnesium as CaCO3, mg/l	6	12	12	4	12	14
17	Sulphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
18	Calcium (Ca2+), mg/l	18	11	11	9.6	8	6
19	Magnesium (Mg2+), mg/l	1.5	2.9	2.9	1	3	3
20	Sodium, mg/l	12.1	21.5	23.5	15.4	14.9	12.7
21	Total Dissolved Solids, mg/l	94	101	101	84	84	65
22	Total Fixed Solids, mg/l	58	60	64	48	47	35
23	Total Suspended Solids, mg/l	40	44	37	16	17	14

24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
25	Boron, mg/l	0	0	0	0	0	0
26	Potassium, mg/l	4.3	5	5	3.8	3.3	2.9
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL
28	Total Coliform, MPN/100 ml	2800	3500	3000	2500	2600	1000
29	Fecal Coliform, MPN/100 ml	1900	2000	2200	1800	1900	800
30	Fecal Streptococcus, MPN/100 ml	Nil	Nil	Nil	Nil	Nil	Nil
31	% SODIUM	31.4	50.2	52.4	50.5	47.2	45
32	SAR	0.7	1.5	1.6	1.3	1.1	1

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER PAMBA, PATHANAMTHITTA

S.	Activity to be monitored	Timeline	Submission of progress by State/UT-Compliance
No.			status
1	Ensure 100% treatment of sewage at least in-situ remediation	31.03.2025	Projects for to be taken
	Commencement of setting up of STPs and connecting all the	31.03.2025	,,
	drains and other sources of generation of sewage to the STPs		
	must be ensured		
2	Timeline for completing all steps of action plans including	31.03.2025	,,
	completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring		
	mechanism at state level		
	 Specifying accountability of nodal authorities not below 		
	the Secretary level	NA	-
	• Chief Secretaries may have an accountable person		
	attached in their office for this purpose		
		27.4	
	• -	NA	-
6	Progress report may be furnished by the State/UTs to		
	 Secretary, Ministry of Jal Shakti 	NA	-
	 Member Secretary, CPCB 		

6.1	Progress Report may be comprised of details along with completion timelines on:	31.03.2024	
	(I)Identification of polluting sources including drains contributing to river pollution and action as per NGT order		
	on in-situ treatment.		Presently no STP in the panchayat
	(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline		
	(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status		Presently no CETP or ETP in the panchayat
	(iv)Status of Solid Waste Management & Details of Processing Facilities		
	Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline	31.03.2024	Door to door plastic waste collection, Supply of waste bins, Construction of compost pits etc.
	(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;		Not Available
	(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.		Biomedical waste disposed through IMAGE, Plastic waste collected door to door by Haritha Karma Sena
	(vii)Ground water regulation		Vac Coing On
			Yes, Going On

(viii) Adopting good irrigation practices		
(ix) Protection and management of food plain Zones (FPZ)	-	
(x) Rain water harvesting	Yes, Going On	
(xi)Maintaining minimum Environmental flow of river	Yes, Going On	
(xii) Plantation on both sides of the river	Yes, Going On	
(xiii)Setting up biodiversity parks on flood plains by removing encroachment		

ACTION PLAN FOR RIVER PAMBA, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line		the month of	% works completed	Details of works remaining
A(a)	No industries	-	-			-	-
A(a)	Monitorng of river water quality	Kerala State Pollution Control Board	Continuing project	NA			
C(ii)	Establishment of de- centralized solid waste treatment facility	Mannar Panchayat, Panchayath	31.03.2024				
С	Establishment of Material Collection Facility	Mannar Panchayat, Panchayath	31.03.2021	-		100%	
С	Resource Recovery Facility	Mannar Panchayat, Panchayath	31.03.2021	NA		-	
С	Installing household and community level solid waste management units	Mannar Panchayat	31.03.2021	-		50%	
С	Door to door collection and transportation of municipal solid waste	Mannar Panchayat	31.03.2021	Plastic Waste Collction			

С	Construction of small	Kadapra Panchayat	31.12.2020				
	sewage treatment plant with	Radapia i anchayat	31.12.2020				
	screening, septic tank and						
	disinfection to the storm						
	water drain of Parumala						
	Town						
С	Construction of small	Mannan Danaharrat	31.12.2024				
		Mannar Panchayat	31.12.2024	,,		**	,,
	sewage treatment plant with						
	screening, septic tank and						
	disinfection to the storm						
	water drain of Mannar Town						
C	Construction of compound	Irrigation	31.03.2021				
	wall with fencing	department					
С	Removing light jungle and	Irrigation	31.03.2021				
	muddies from river courses	department					
С	Electrical Light	1	31.03.2021				
	Electrical-Light	Irrigation	31.03.2021				
	arrangements and	department					
	Surveillance cameras	T '	21.02.2021				
C	Regualting activites in flood	_	31.03.2021				
	plain zone, protection and	department					
	management of flood plain						
	zone		21.02.555				
	Greenery	Irrigation	31.03.2021				
	developmentPlantation plan.	department					
	Plantation on both sides of						
	the river, setting up						
	biodiversity parks on flood						
	plains by removing						
	encroachment						

C (b)	Green Protocol	Mannar, Kadapra/	31.05.2020	100%		100%	
(ii)	implementation in all	Niranam Panchayat					
	Offices institution & Public						
	function						
D(a)	Issues relating to E-flow,	Irrigation	30.11.2020				
	maintaining minimum	department					
	environmental flow of river						
	(by having watershed						
	management provisions)						
D (b)	Irrigation practices	Irrigation	30.04.2020				
		department					
E	Awareness programmes for	Kerala State	31.05.2020				
	sections of public	Pollution Control					
		Board					
C	Management of municipal,	LSGD	31.03.2021				
	plastic, hazardous,						
	biomedical and electrical						
	waste						

ACTION BY GROUND WATER DEPARTMENT

Sl.	Ref para item nos	Activity	Progress in		Progress in	% works	Details of
No.	as per NGT Order		the month	Progress in	the month	completed	works
	no.673/2018 dated		of	the month	of		remaining
	20.09.2018		September	of October	November		
			2023	2023	2023		

1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks
2	B(ii)	Ground water recharging / rain water harvesting
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices

MONTHLY ANALYSIS REPORT OF POLLUTED RIVER STRETCHES NOVEMBER-2023

STATION: MANNAR

SamplingDate: 04.11.2023

SI. No	PARAMETERS	ITTINAYARKKADAVU BRIDGE KUTTAMPEROOR	KOTTAKAL KADAVU BRIDGE KORATTIKADAVU	PARUMALA BRIDGE	MANNAR BRIDGE
1	Temp. (°C)	27	26	27	28
2	рН	6.8	6.9	6.6	6.8
3	Conductivity (µS/cm)	58.11	52.68	62.06	53.39
4	DO (mg/L)	4.9	5.4	5.3	4.9
5	BOD (mg/L)	1.8	1.5	1.3	1.1
6	COD (mg/L)	6.4	6.4	6.4	3.2
7	TDS (mg/L)	76	64	68	52
8	TC (CFU/100ml)	700	400	520	210
9	FC (CFU/100ml)	230	130	170	70
10	FSC(CFU/100ml)	Nil	Nil	Nil	Nil

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER MANIMALA, ALAPPUZHA

S. No.			Submission of progress by State/UT-
110.			Compliance status
1	Ensure 100% treatment of sewage at least in-situ	31.03.2021	NIL
	remediation		
	Commencement of setting up of STPs and connecting all	31.03.2020	Since Large Land holding by local residents
	the drains and other sources of generation of sewage to		on the bank, No
	the STPs must be ensured		
2	Timeline for completing all steps of action plans including	22.01.2020	Such issues arises, no need of steps since
	completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring	22.01.2020	No industry/commercial activity
	mechanism at state level	22.01.2020	
	 Specifying accountability of nodal authorities not 		
	below the Secretary level		
	 Chief Secretaries may have an accountable person 		
	attached in their office for this purpose		
	 Monitoring at State level must take place 	22.01.2020	NIL
6	Progress report may be furnished by the State/UTs to	22.01.2020	NIL
	 Secretary, Ministry of Jal Shakti 	Fortnightlyco	
	 Member Secretary, CPCB 	mmencing	

6.	Progress Report may be comprised of details along with	21.12.2019	
1	completion timelines on: (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.	2020-2021	Drains contributing to river pollution were identified. The drains are seasonal and water quality is above the require limit, no in situ.
	(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline		Proposal for setting up an FSTP by Chengannur municipality is initiated.
	(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status		Since the area does not contain any industry no requirement of any CETP, this action. Plan revised. The adjoining local bodies are in the stage of developing and establishing adequate
	(iv)Status of Solid Waste Management & Details of Processing Facilities Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline	2019-2020	solid waste management facilities also the solid waste during issues were not identified in the stretch during field visit held during past 1year. Water quality analysis result of the stretch up to NOVEMBER 2023 is enclosed.
	(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in	2020-2021	Awareness campaigns initiated.
	the catchment of polluted river;	2020-2021	No groundwater pollution is noted in the area action yet to be initiated.
	(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic		

waste and decentralizing waste processing, including	Action will be initiated.
waste generated from hotels, Ashrams, etc.	Action will be initiated.
(vii)Ground water regulation	Action will be initiated.
(viii) Adopting good irrigation practices	Action will be initiated.
	Action will be initiated.
(ix) Protection and management of food plain Zones (FPZ)	Action will be initiated.
(x) Rain water harvesting	
(xi)Maintaining minimum Environmental flow of river	
(xii) Plantation on both sides of the river	
(xiii)Setting up biodiversity parks on flood plains by removing encroachment	

ACTION PLAN FOR RIVER PAMBA, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of October 2023	% works completed	Details of works remaining
A(a)	Monitorng of river water quality	Kerala State Pollution Control Board	Continuing project		100%	NIL
A(b)	Rendering Plant at Eraviperoor or Thiruvalla	Eraviperoor/ Thiruvalla local body	31.03.2021		0%	Work to be initiated
C(ii)	Fencing of bridges, desilting, dredging and protection works, surveillance cameras at vantage points	Irrigation department	31.03.2021		0%	Work to be initiated
С	Preventing illegal discharge of septage and other waste water into the river. Formation of River Protection Group	Panchayath, Police , KSPCB	31.05.2020.		0%	Work pending due to COVID pandemic
С	Greenery development Plantation on both sides of the river, setting up biodiversity parks in flood plains and removing encroachment	Irrigation department in association with panchayath	31.03.2021		0%	Yet to be intiated
C(b)(ii)	Green Protocol implementation in all offices, institution & public functions	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.03.2020		100%	0

D(a)	Issues relating to E-flow, maintaining minimum environmental flow of river (by having watershed management provisions)	Irrigation department, Hydrographic survey department	31.03.2021			Work to be initiated
C(ii)	Establishment of decentralized solid waste treatment facilities	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.12.2020		100%	0
С	Installing household & community level solid and domestic sewage waste management	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.12.2020		NA	NA
С	Door to door collection of solid waste & Material Collection Facilities (MCF) & Resource Revcovery Facilities (RRF)	' '	31.12.2020		NA	NA

ACTION BY GROUND WATER DEPARTMENT

SI. No	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Timeline	Progress in the month of Septembe r2023	Progres s in the month of October 2023	Progress in the month of November 2023	% works compl eted	Details of works remain ing
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	31.03.202					
2	B(ii)	Ground water recharging / rain water harvesting in Govt offices	31.03.202 1					
3	NGT order in O.A no.496/2016 Identification of illegal bore wells in the catchment area.	NGT order in O.A no.496/2016 Identification of illegal bore wells in the catchment area.	31.03.202 1					

ANALYSIS REPORT OF DRAINS OF MANIMALA BETWEEN KALLOOPARA AND THONDRA NOV-2023

SINO	BOTTLE NO.	Name of Drains		BOD	TC	FC
1	TK1	Panayampalathodu	6.8	2.4	2500	500
2	TK2	PadathupalamThodu	7.11	0.6	1800	600
3	TK3	Thottappuzha	6.75	0.2	5000	700
4	TK4	Kuttapuzha under Kattodubridge	6.6	1.7	2200	500
5	TK5	Kadavumbara	6.72	1.5	100	0
6	TK6	Drain under Varappalam Bridge	NIL	NIL	NIL	NIL
7	TK7	Drain under kallupalam Bridge	7.15	1.2	2000	300
8	TK8	Komalamthodu	6.9	1	8200	500
9	TK9	Vennikulam Valiyathodu	6.9	0.4	1800	200
10	TK10	Paduthodu	7.2	1.4	4200	800
11	TK11	Mallappally Valiyathodu	7.3	1.6	3900	500

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER PERIYAR. ERNAKULAM

S.	Activity to be monitored	Timeline	Submission of progress by State/UT-Compliance
No.			status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the		
	drains and other sources of generation of sewage to the STPs		
	must be ensured		
2	Timeline for completing all steps of action plans including		
	completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring		
	mechanism at state level		
	 Specifying accountability of nodal authorities not below 		
	the Secretary level		
	Chief Secretaries may have an accountable person		
	attached in their office for this purpose		
	. M. '. '. '. '. '. '. '. '. '. '. '. '. '.		
	Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to		
	 Secretary, Ministry of Jal Shakti 		
	 Member Secretary, CPCB 		

- 6.1 Progress Report may be comprised of details along with completion timelines on:
 - (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
 - (II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(III) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv)Status of Solid Waste Management & Details of Processing Facilities

Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

- (v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.

(vii)Ground water regulation

(viii) Adopting good irrigation practices		
(ix) Protection and management of food plain Zones (FPZ)		
(x) Rain water harvesting		
(xi)Maintaining minimum Environmental flow of river		
(xii) Plantation on both sides of the river		
(xiii)Setting up biodiversity parks on flood plains by removing encroachment		

ACTION PLAN FOR RIVER PERIYAR, KERALA

SHORT TERM MEASURES

No.	Activity	Implementing	Time	Progress in the month	Progress in the month of		%	Details of
		agency	line	of September 2023	October 2023		works	works
(as per Action Plan)						Progress in the month of November2023	comp leted	remaining
A(b)	Augmentation and Revamping of existing STP at near Adwaitha Ashramam and to increase the capacity of STP so as to treat more sewage generated in the municipality	Aluva Municipalit y (Not present in the meeting)	Dec 201 9	The construction work of STP at Advaita Ashram is in progress. The agreement for the civil works has been completed at present. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial	The construction work of STP at Advaita Ashram is in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed	The construction work of STP at Advaita Ashram is in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed		

				functioning	up the partial functioning. Informed that mechanical and civil related works may completed within 2 months.	up the partial functioning. Informed that mechanical and civil related works may completed within 2 months.
A(b)	Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality	Aluva Municipalit y	202	45 Lakh ETP project proposal has been submitted. A new slaughter house along with this is also considered. Therefore no decision has been made regarding the capacity of ETP	A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.	A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.
A(b)	Discharge of sewage from township to the River through drain near Periyar Hotel shall be stopped.	Aluva Municipalit y	202			
A(b)	Identification of the establishments/commercial complexes/flats/houses/hote ls etc who is discharging the sewage to the public drain and to collect fine based on polluter pay principle	Aluva Municipalit y, KSPCB	202	The outlets of establishments discharging sewage into public drains have been closed and instructed to build treatment facilities . The	74 cases been caught from the 24 inspections conducted on the month of June .A fine of Rs.5,60,000 has been imposed and out of this	74 cases been caught from the 24 inspections conducted on the month of June .A fine of Rs.5,60,000 has been imposed and out of this

A(a)(iv)	Periodical inspection in the Industries, Flats, hotels monitoring of STP,ETP		Peri odic al	inspection information of September regarding the name of the establishment, the fine imposed and the action taken will be sent as a report	Rs.35,000 is paid. Further action is taken for the rest. As well as Rs. 1, 46,000 has been levied from the inspections conducted on illegal waste dumping sites and 26,000 rupees has been paid out of this. The remaining follow up action is being taken.	Rs.35,000 is paid. Further action is taken for the rest. As well as Rs. 1, 46,000 has been levied from the inspections conducted on illegal waste dumping sites and 26,000 rupees has been paid out of this. The remaining follow up action is being taken.
C(ii)	Installation of modern abattoirs	Aluva Municipalit	Mar ch 202 1	DPR proposal prepared by IRTC (Accredited Agency) for the installation of machines has been submitted for the approval	DPR proposal prepared by IRTC (Accredited Agency) for the installation of machines has been submitted for the approval	DPR proposal prepared by IRTC (Accredited Agency) for the installation of machines has been submitted for the approval
A(b)	Procurement of sewer cleaning machines and equipment maintenance	Municipalit y	Mar ch 202 0	Drainage cleaning activities are done everyday. JCBs are also used for carry out the waste. The excavated waste is	Drainage cleaning activities are done everyday. JCBs are also used for carry out the waste. The excavated waste is	Drainage cleaning activities are done everyday. JCBs are also used for carry out the waste. The excavated waste is

				then disposed in Thumboormuzhi	then disposed in Thumboormuzhi	then disposed in Thumboormuzhi		
				compost.	compost.	compost.		
Е	Installation of cameras at the waste dumping spots	Aluva Municipalit y	202	For monitoring the dumping sites, 25 lakh rupee-worth of cameras have been established. But the NVR has been ceased by the police in connection with a	For monitoring the dumping sites, 25 lakh rupee-worth of cameras have been established. But the NVR has been ceased by the police in connection with a criminal case in	For monitoring the dumping sites, 25 lakh rupee-worth of cameras have been established. But the NVR has been ceased by the police in connection with a criminal case in		
				criminal case in Aluva .Therefore it is currently not working. Night surveillance squad operation is still ongoing.	Aluva .Therefore it is currently not working. Night surveillance squad operation is still ongoing.	Aluva .Therefore it is currently not working. Night surveillance squad operation is still ongoing.		
A(b)	Construction of retaining wall with HDPE liner at Kalamassery dumping yard in order to prevent the leachate discharge from the yard to Thoombungal Thodu	y Municipalit y	Sept 201 9	NA	NA	NA	1 0 0 %	
C(ii)	Installation of plastic shredding unit	Kalamasser y Municipalit y	June 201 9	NA	NA	NA	1 0 0 %	

A(a)(iv)	Constitution of squads for night surveillance for finding the unauthorized dumping of sewage at NAD wet lands Kalamassery	y Municipalit	202	NAD not provided CCTV. Night squad fine Rs. 1825440	_	NAD not provided CCTV.Night squad fine Rs. 1867440
A(b)	Installation of common STP for Kalamassery Municipality and ETP at Municipal Market	y	Dec emb er 201	-	NAD not provided CCTV.Night squad fine Rs. 1867440	NAD not provided CCTV.Night squad fine Rs. 1867440
A(a)(iv)	Monitoring and surveillance of industries in Kalamassery Industrial Estate in order to prevent unauthorized discharges to Muttar River		201 9	6 outlets were found out by the inspection conducted on last month and they were closed. Information will be sent		

C(ii)	Installation of modern abattoirs including poultry and meat rendering plants.	Industries department has informed that land is not available in the industrial estate	A letter dated 03.10.22 has forwarded to the govt. for allotment of land for the construction of modern abattoirs	A letter dated 03.10.22 has forwarded to the govt. for allotment of land for the construction of modern abattoirs
A(b)		Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the	Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the defect. Inspection	Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the defect. Inspection

				defect terminal	Land to de	
				defect. Inspection	conduted on	conduted on
				conduted on	28.07.2022, fresh	28.07.2022, fresh
				28.07.2022, fresh	notice issued to 5	notice issued to 5
				notice issued to 5	persons, 1 person	persons, 1 person
				persons, 1 person	cleared violation.	cleared violation.
				cleared violation.	Inspection conduted	Inspection conduted
				Inspection	on 15.09.2022, fresh	on 15.09.2022, fresh
				conduted on	notice issued to 1	notice issued to 1
				15.09.2022, fresh	person Inspection	person Inspection
				notice issued to 1	conducted on	conducted on
				person fresh	29.12.2022, 5	29.12.2022, 5
				notice issued to 1	persons cleared	persons cleared
				person Inspection	violation Inspection	violation Inspection
				conducted on	conducted on	conducted on
				29.12. cleared	16.02.2023, 1	16.02.2023, 1
				2022, 5 persons	person fresh notice	person fresh notice
				violation	issued7 outlet of	issued7 outlet of
				Inspection	houses, 3 outlet of	houses, 3 outlet of
				conducted on	establishment in	establishment in
					may 2023	may 2023
Е	Installation of cameras at the	Kalamassery	2020	Camera installed	Camera installed on	Camera installed on
	waste dumping spots	Municipality		on 10 locations. 2	10 locations. 2	10 locations. 2
		T I I		portable (mobile)	portable (mobile)	portable (mobile)
				camera has	camera has installed	camera has installed
				installed for	for identifying	for identifying
				identifying waste	waste dumping	waste dumping
				dumping spot. Rs	spot. Rs 36560 /-	spot. Rs 36560 /-
				31560/- levied	levied till	levied till
				till date	date	date

near Pathalam baction to stop the	to drain Municipalit y, KSPCB (for monitoring) mps etc In of sewage sed to be	2020	Inspections are done time to time. No waste discharge was found during inspection time	Inspections are done time to time. No waste discharge was found during inspection time	Inspections are done time to time. Waste discharging outlets from shops were identified and proper arrangements are made as remedy. No new waste discharging findings were caught
E Installation of came waste dumping spot		2020	Keltron cameras have been installed in the vicinity of the aerobic bins near HIL company and in Manjummel Arattukadavu. Also in the 2023-24 project amount has been allocated for the installation of cameras in different areas of the municipality and according to this 44, 00,000 rupees tender procedures are being taken for 3 projects	Keltron cameras have been installed in the vicinity of the aerobic bins near HIL company and in Manjummel Arattukadavu. Also in the 2023-24 project amount has been allocated for the installation of cameras in different areas of the municipality and according to this 44, 00,000 rupees tender procedures are being taken for 3 projects	The project is being implemented at a cost of Rs.44 lakh to install 104 cameras. Tender has been opened. Camera locations have been identified. Keltron cameras have been established near HIL company and Aarattukadavu

A(a)(iv)	Periodical inspection in the	KSPCB	perio		Inspection	Inspection
	Industries, Flats, hotels for		dical		ongoing	ongoing
	monitoring of STP,ETP located					
	in Cochin corporation					
A(a)	Inventory of sources of		3	To find the source	To find the source of	To find the source of
	pollution through a rapid		mon	of discharge, a	discharge, a squad	discharge, a squad
	study/Study for identification	Corporation	ths	squad was formed	was formed under	was formed under
	of pollution sources at			under Engineering	Engineering and	Engineering and
	Edapally thodu			and health and	health and regular	health and regular
				regular inspections	inspections are	inspections are
				are carried out.	carried out.	carried out.
				Identified sources	Identified sources	Identified sources
				will be informed.	will be informed.	will be informed.
				Desilting works	Desilting works	Desilting works
				have been	have been completed	have been
E		TZ 1 '	4	completed		completed
E	issuing notice to the defaulters	Kochi	4			
		Municipal	mon			
A (a)(ixx)	D : 1: 1:	Corporation	ths .	A thomosoph	A thorough	A thorough
A(a)(iv)	Periodical inspection in the	Kochi	peri	A thorough		
	flats, hotels, shops located	Municipal	odic	inspection was carried out in the	inspection was carried out in the	inspection was carried out in the
	along the river	Corporation	al	establishments near	establishments near	establishments near
				the river. Notices	the river.112 notices	the river. 76 outlets
				were issued against	were issued against	of institutions have
				those found	those found	been closed. Made
				violating the law.	violating the law on	them to take PCB
				Notice was sent by	last monh and 76	consent. A fine of 3
				the Health	outlets of institutions	lakh have been
				Department.	have been closed.	imposed.
			<u> </u>	Dopartment.	na cocon crosea.	mposou.

				Corresponding	Made them to take	
				actions will be	PCB consent. A fine	
				reported before 5th	of 3 lakh have been	
				September.	imposed.	
A(b)	Identification of natural	Irrigation	2	Cleaning of 20	Cleaning of 20	Cleaning of 20
	drains/thodu reaching river	department	year	canals and 13 sub	canals and 13 sub	canals and 13 sub
	Periyar and cleaning of weeds,	department	S	canals under Eloor	canals under Eloor	canals under Eloor
			3	municipality on the	municipality on the	municipality on the
	grasses etc			banks of Periyar in	banks of Periyar in	banks of Periyar in
				Kalamassery	Kalamassery	Kalamassery
				consistuency and	consistuency and 40	consistuency and 40
				40 canals under	canals under	canals under
				Paravur	Paravur	Paravur
				consistuency	consistuency	consistuency
				situated on the	situated on the	situated on the
				banks of Periyar in	banks of Periyar in	banks of Periyar in
				Karumallor,	Karumallor,	Karumallor,
				Kunnukara and	Kunnukara and	Kunnukara and
				Alangad	Alangad Panchayath	Alangad Panchayath
				Panchayath, which	, which comes under	, which comes under
				comes under the	the auspices of	the auspices of
				auspices of minor	minor irrigation	minor irrigation
				irrigation office are	office are under	office are under
				under progress.	progress. The	progress. The
				The proposal for	proposal for the	proposal for the
				the cleaning of the	cleaning of the	cleaning of the
				Onithod which	Onithod which	Onithod which
				connected from	connected from	connected from
				Periyar has been	Periyar has been	Periyar has been
				submitted to the	submitted to the	submitted to the
				government by the	government by the	government by the
				Ernakulum district	Ernakulum district	Ernakulum district
				collector from	collector from minor	collector from minor
				minor irrigation	irrigation office.	irrigation office.

				office. Permission	Permission not	Permission not
				not received.	received. Irrigation	received. Irrigation
				Irrigation Division	Division has	Division has
				has submitted	submitted estimates	submitted estimates
				estimates for	for rehabilitation of	for rehabilitation of
				rehabilitation of the	the following	the following
				following streams	streams under	streams under
				under Ernakulam.	Ernakulam.	Ernakulam.
				didei Linakatani.	Ernakarani.	Dillukululii.
				1. Kuthuthodu	1. Kuthuthodu	1. Kuthuthodu
				(IRR/IA/EST/8495	(IRR/IA/EST/8495/2	(IRR/IA/EST/8495/
				/2022_5_8_7) Rs.	022_5_8_7) Rs.	2022_5_8_7) Rs.
				74.40 lakh	74.40 lakh	74.40 lakh
				2.Edathodu	2.Edathodu	2.Edathodu
				(IRR/IA/EST/8495	(IRR/IA/EST/8495/2	(IRR/IA/EST/8495/
				/2022_5_11_10)	022_5_11_10) Rs.	2022_5_11_10) Rs.
				Rs. 9/- lakh	9/- lakh	9/- lakh
				These works have	These works have	These works have
				not been	not been	not been
				approved.The	approved.The	approved.The
				cleaning of	cleaning of	cleaning of
				Vliyachal canal	Vliyachal canal and	Vliyachal canal and
				and Erazhichal in	Erazhichal in Eloor	Erazhichal in Eloor
				Eloor municipality	municipality is in	municipality is in
					_ * *	
				is in progress under	progress under	1 6
				Minor irrigation	Minor irrigation	Minor irrigation
				department.	department.	department.
C(iii)	Clearing of weeds, grasses at	Irrigation	3	The project	The project	The project
	the river bank in order to	department	year		Operation Vahini	Operation Vahini
	ensure the smooth flow of		S	2022 is carried out	2022 is carried out	2022 is carried out
	water			to clean and desilt	to clean and desilt	to clean and desilt
				drainsand hand	drainsand hand	drainsand hand

				drains. As part of this project, works on some tributaries of Periyar have been completed and also the cleaning of 17.5km of Edamula-Muttar-Varapuzha reach which is a part of Periyar is under completion. Proposals have been issued for cleaning activities Edayar and Methanam. If permission is granted, they will also be taken up	drains. As part of this project, works on some tributaries of Periyar have been completed and also the cleaning of 17.5km of Edamula-Muttar-Varapuzha reach which is a part of Periyar is under completion. Proposals have been issued for cleaning activities Edayar and Methanam. If permission is granted, they will also be taken up	drains. As part of this project, works on some tributaries of Periyar have been completed and also the cleaning of 17.5km of Edamula- Muttar-Varapuzha reach which is a part of Periyar is under completion. Proposals have been issued for cleaning activities Edayar and Methanam. If permission is granted, they will also be taken up
D(a)	Maintaining of Minimum flow in river during lean period and periodical operation of Regulators at River in-order to maintain minimum flow.	Irrigation department	year s	The shutters are opened and operated at regular intervals.	The shutters are opened and operated at regular intervals.	The shutters are opened and operated at regular intervals.
A(b)	Common Effluent Treatment Plant at Edayar Industrial Estate	Industries department	202	The project proposal for the establishment of common effluent plant is under		

	<u>, </u>	Т	1		, ,	
			revision and didn't			
			receive any reply			
			from government			
			regarding the			
			revised amount.			
			Environmental			
			Engineer explained			
			more details about			
			this subject. On			
			09/02/2023 during			
			RRC chaired by			
			Chief Secretary			
			discussed			
			OA673/2018 with			
			other related			
			departments and			
			taken a decision			
			that, all the			
			industries in			
			Edayar may have			
			their own ETP so			
			in that case CETP			
			project can be			
			abandoned.			
			Therefore,			
			Environmental			
			Engineer suggested			
			to exclude this			
			agenda from			
			further			
L	1				l	

A(b)	Construction of internal roads and proper drainage in Edayar industrial estate	Industries department		discussions.(including the minutes of the referred meeting)	Completed construction of 13 roads and drainages. Rs.6.54 crore has	Completed construction of 13 roads and drainages. Rs.6.54 crore has	
					been approved to PWD for maintenance and repair.	been approved to PWD for maintenance and repair.The construction works will start from December 15	
A(b)	Installation of common discharge pipe line at downstream of Pathalam Regulator Bridge	Industries department, Irrigation department	3 year s	It was decided to include the project of installing the common discharge pipeline in the DPR of CETP. Currently CETP project has discontinued and the plan does not exist.			
Е	Installation of Night vision surveillance cameras at the River Bank side	KSPCB	202	The CCTV cameras and accessories have			

				been installed. 9			
				cameras have been installed.			
A(a)(iv)	Periodical Monitoring of Eloor, Edayar, Kalamassery Industrial belts	KSPCB	202	Routine inspection is going on. Night Surveillance also carried out continuously.	Routine inspection is going on. Night Surveillance also carried out continuously.	Routine inspection is going on. Night Surveillance also carried out continuously.	
A(a)(iv)	Monitoring of quality of water at various intake point	Kerala Water Authority	202				
A(a)(iv)	Installation of additional continuous online River water monitoring station	KSPCB	202 2	The maintenance works of Online monitoring station in the downstream side of PathalamBundhave been completed and is working. Online monitoring station in the upstream side has been installed. Display board work is in progress. Quality of water at upstream is satisfactory	The maintenance works of Online monitoring station in the downstream side of PathalamBundhave been completed and is working. Online monitoring station in the upstream side has been installed. Display board work is in progress. Quality of water at upstream is satisfactory	The maintenance works of Online monitoring station in the downstream side of PathalamBundhave been completed and is working. Online monitoring station in the upstream side has been installed. Display board work is in progress. Quality of water at upstream is satisfactory	

A(b)	Identification of the establishments/commercial complexes/flats/houses/hote ls etc who is discharging the sewage to the public drain	Panchayath	2020	Inspection Ongoing	Inspection Ongoing	Waste discharging units has been identified .issued notices and fine is charged .Biobin , composite pit are available
E	Installation of cameras at the waste dumping spots	Kadungallur Panchayath	2020	Project Ongoing	Project Ongoing	The 17 lakh project to install camera is underway.30 spots been indentified and a fine of 15000 rupees charged as penalty last month
A(b)	Identification of the establishments/commercial complexes/flats/houses/hote ls etc who is discharging the sewage to the public drain		2020		150 soak pits have been constructed to prevent dumping of sewage from houses into the river, and no other problems exist.	150 soak pits have been constructed to prevent dumping of sewage from houses into the river, and no other problems exist.
Е	Installation of cameras at the waste dumping spots	Choornikkara Panchayath	202		For the monitoring of sumping spots, 50 lakh rupees project is submitted for installing camera. Out of which 25 lakhs should be collected in the form of donation. 50 lakhs	For the monitoring of sumping spots, 50 lakh rupees project is submitted for installing camera. Out of which 25 lakhs should be collected in the form of donation. 50

	to be amended to 30	lakhs to be amended	
	lakhs is under	to 30 lakhs is under	
	consideration. 2.11	consideration. 2.11	
	lakhs as CSR	lakhs as CSR	
	contribution. It was	contribution. It was	
	decided to nrgotiate	decided to nrgotiate	
	with the companies	with the companies	
	for the remaining	for the remaining	
	amount, 5 lakh is	amount, 5 lakh is	
	also under	also under	
	consideration	consideration	

LONG TERM MEASURES

No.	Activity	Impleme	Time	Progress in the month	Progress in the month		% works	Detail
(as per		nting	line	of September 2023	of October 2023		complete	s of
Action Plan)		agency				Progress in the month	d	works
						of November2023		remai
								ning
A(b)	Construction of	Irrigatio	4	A letter	Tender process for	An investigation		
	walkway, ring roads	n	years	(15.07.2023) has	the 5.9 lakh	estimation of 8		
	etc at the Periyar River	departm		been issued by	construction of	lakh have been		
	bank at industrial belt.	ent		Tahsirdar of	Dykewell and	prepared for the		
				Paravur Taluk for	surveillance road	construction of		
				surveying the banks	along the	road and dykewall		
				of the river.	industrial has been	nearby industrial		
				Immediate actions	completed and	belt.Financial		
				will be followed	engaged in	sanction is		
				up. An	contract	received and sent		
				investigation	agreements.	for administration		
				estimate of Rs.8	Dykewall design	sanction. Dykewall		
				lakhs has been	will be	design will be		
				prepared and	accomplished by	accomplished by		
				submitted for	analyzing the	analyzing the		
				construction of	investigation	investigation		
				road and dykewall	report and space	report and space		
				near industrial belt.	availability.	availability.It is		
				Financial sanction		informed that		
				of 5.9 lakhs has		Investigation		
				been received, sent		process shall be		

C(i)	Fencing of the river banks along the stretches of waste disposal (Edamula stretch)	Municipal	1-2 years	for administrative sanction. The design of the dykewall can be completed only after considering the investigation report and the availability of space		completed within 2 months.The construction of retaining wall in dumping yard and compound was is completed	
C(iii)	(Edamula stretch)	Cochin Municipal Corporati on	1-2 years		Explanation will be given in next meeting	Explanation will be given in next meeting	

ACTION BY GROUND WATER DEPARTMENT

Sl.	Ref para item	Activity	Progress in	Progress in		% works	Details of
No.	nos as per		the month	the month of	Progress in the	completed	works
	NGT Order		of	October	month of		remaining
	no.673/2018		September	2023	November2023		
	dated 20.09.2018		2023		1101012020		
1	B(i)	Ground Water resources and regulation					
		of ground water extraction by industries					
		particularly in over exploited as critical					
		zones/blocks					
2	B(ii)	Ground water recharging / rain water					
		harvesting					
3	B(iii)	Periodic ground waste quality assessment					
		and remedial actions in case of					
		contaminated ground water tube					
		wells/bore wells or hand pumps					
4	B(iv)	For regulating use of ground water for					
		irrigation purpose, adopting good					
		irrigation practices					

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023

Sampling point: VETTUKADAVU

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	οс	28.6	28.1
2	pН		7.0	7.0
3	Conductivity	μS/cm	102.70	136.00
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	22.8	31.8
6	Hardness	"	22.0	36.0
7	D.O.	"	7.8	5.8
8	Calcium	"	6.8	12.4
9	Magnesium	"	1.215	1.215
10	Ammoniacal Nitrogen	"	**	**
11	Phosphate	"	**	**
12	Total alkalinity	"	26.0	22.0
13	BOD	"	2.9	1.3
14	Sulphate	"	**	**
15	Nitrates	"	**	**
16	TC	cfu/100ml	200.0	700.0
17	FC	"	NIL	100.0
18	FS	"	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023 Sampling point: PATHALAM BRIDGE

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	°с	28.5	28.1
2	pH		7.1	6.9
3	Conductivity	μS/cm	55.93	48.83
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	13.9	17.9
6	Hardness	"	18.0	14.0
7	D.O.	"	6.2	6.1
8	Calcium	"	3.6	4.8
9	Magnesium	"	2.187	0.486
10	Ammoniacal Nitrogen	"	**	**
11	Phosphate	"	**	**
12	Total alkalinity	"	28.0	26.0
13	BOD	"	0.9	0.9
14	Sulphate	"	**	**
15	Nitrates	"	**	**
16	тс	cfu/100ml	400.0	600.0
17	FC	"	NIL	100.0
18	FS	"	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023 Sampling point: PUTHALAM KADAVU

SI. No Parameter Unit 05.11.2023 25.11.2023 оc 28.5 28.1 1 Temp 7.0 7.1 2 рΗ 62.02 55.81 3 Conductivity μS/cm NTU 4 Turbidity Chlorides 16.9 16.9 5 mg/L 19.0 16.0 Hardness 6 6.4 6.2 7 D.O. " 5.2 4.8 8 Calcium 1.458 Magnesium 0.972 9 " ** ** 10 **Ammoniacal Nitrogen** " ** ** Phosphate 11 " 32.0 32.0 12 Total alkalinity " 0.9 1.5 13 BOD ** ** 14 Sulphate ** ** 15 **Nitrates** TC cfu/100ml 900.0 2000.0 16 400.0 700.0 17 FC " 18 FS NIL NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023

Sampling point: PATHALAM BUND U/S

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	°c	В	В
2	pH		U	U
3	Conductivity	μS/cm	N	N
4	Turbidity	NTU	D	D
5	Chlorides	mg/L		
6	Hardness	"	0	0
7	D.O.	"	Р	Р
8	Calcium	"	Е	E
9	Magnesium	"	N	N
10	Ammoniacal Nitrogen	"		
11	Phosphate	"		
12	Total alkalinity	"		
13	BOD	"		
14	Sulphate	"		
15	Nitrates	"		
16	тс	cfu/100ml		
17	FC	"		
18	FS	11		

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023

Sampling point: PATHALAM BUND D/S

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	°с	28.4	28.1
2	pH		7.1	7.0
3	Conductivity	μS/cm	59.3	124.3
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	12.9	29.8
6	Hardness	"	15.0	36.0
7	D.O.	"	7.1	6.0
8	Calcium	"	5.2	13.6
9	Magnesium	"	0.486	0.486
10	Ammoniacal Nitrogen	"	**	**
11	Phosphate	"	**	**
12	Total alkalinity	"	28.0	26.0
13	BOD	"	2.6	2.0
14	Sulphate	"	**	**
15	Nitrates	"	**	**
16	тс	cfu/100ml	400.0	600.0
17	FC	"	100.0	100.0
18	FS	"	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023

Sampling point: MANJUMMAL BUND

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	°c	28.1	28.1
2	pH		7.0	6.9
3	Conductivity	μS/cm	100.60	59.99
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	24.8	15.9
6	Hardness	"	32.0	15.0
7	D.O.	"	6.0	5.5
8	Calcium	"	10.8	4.8
9	Magnesium	"	1.215	0.729
10	Ammoniacal Nitrogen	"	**	**
11	Phosphate	"	**	**
12	Total alkalinity	"	22.0	26.0
13	BOD	"	1.4	1.5
14	Sulphate	"	**	**
15	Nitrates	**	**	**
16	TC	cfu/100ml	1600.0	1800.0
17	FC	"	1600.0	400.0
18	FS	"	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - NOVEMBER 2023

Sampling point: ALUVA - MANAPPURAM

SI. No	Parameter	Unit	05.11.2023	25.11.2023
1	Temp	ос	28.2	28.1
2	pH		7.4	7.1
3	Conductivity	μS/cm	89.58	41.60
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	11.9	15.9
6	Hardness	"	24.0	19.0
7	D.O.	"	6.2	5.9
8	Calcium	"	8.0	5.6
9	Magnesium	"	0.972	1.215
10	Ammoniacal Nitrogen	"	**	**
11	Phosphate	"	**	**
12	Total alkalinity	"	26.0	28.0
13	BOD	"	0.7	0.9
14	Sulphate	"	**	**
15	Nitrates	"	**	**
16	тс	cfu/100ml	800.0	1100.0
17	FC	"	200.0	300.0
18	FS	"	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER KADALUNDI, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-		
	situ remediation Commencement of setting up of STPs and		
	connecting all the drains and other sources of		STP Repairing project DPC approved and sent to TS.
	generation of sewage to the STPs must be		The repairing project by a approved and sent to 15.
	ensured		
2	Timeline for completing all steps of action		Action plan prepared
	plans including completion of setting up STPs		
_	and their Commissioning		
5	Chief Secretaries may set up appropriate		
	monitoring mechanism at state levelSpecifying accountability of nodal		
	authorities not below the Secretary		
	level		
	 Chief Secretaries may have an 		
	accountable person attached in their		
	office for this purpose.		
	 Monitoring at State level must take 		
	place		
6	Progress report may be furnished by the		
	State/UTs to		
	Secretary, Ministry of Jal Shakti Mambar Speratory, CRCR		
	 Member Secretary, CPCB 		

- 6.1 Progress Report may be comprised of details along with completion timelines on:
 - (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
 - (II) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(III) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv) <u>Status of Solid Waste Management &</u>
Details of Processing Facilities

Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;


Last updated report submitted was on November 27, 2023

- (I)Identified 3 drains on 10/12/2018 at the Hajiyar pally stretch. Already Screen Net installed to both side of the bridge and periodic inspection & drainage of cleaning doing.
- (ii)Malappuram municipality 30KLD.Consent application is submitted for the revamping activities.Application has been returned for clarification. Action plan prepared through KWA
- (iii) NIL

- (iv) Activities progressing with decentralised source level treatment method and 2506 devices are distributed. New Project approved for 6000Ring compost unit. Project Approved .GotT.S.E.Tender.
- (v)Attached Analysis Report for the month ofNovember 2023.

More activities are progressing under the "ThelineerOzhukumNavakeralam" scheme

(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.	(vi)Actions being initiated to prevent illegal waste dumping. Bio-Medical Waste collecting through IMAGE.Municipality has one MRF and 3 MCF's. Dry Waste Collecting through HKS and stored in these facilities from where recyclable materials are handed over to authorised recyclers and rejects, to KEIL through Clean Kerala Company.
(vii)Ground water regulation	(vii)NA
(viii) Adopting good irrigation practices,	(viii)Complying
(ix) Protection and management of food plain Zones (FPZ),	(ix)NA
(x) Rain water harvesting,	(x)Complying
 (xi)Maintaining minimum Environmental flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood plains by removing encroachment 	(xi)Complying (xii)NA (xiii)NA



ACTION PLAN FOR RIVER KADALUNDI, MALAPPURAM, KERALA

1.	MALAPPURAM MUNICIPALITY-SHORT TERM SOLID & LIQUID WASTE MANAGEMENT ACTION PLAN								
No.	Activity	Implementing agency	Time line	Progress in the month of September2023		Progress in the month of November2023	% of works complete d	Details of works remaining	
1.1	Slaughter house and Poultry house	Malappuram Municipality	July 2022	No progress	No progress	No progress	0%	No progress	
1.2	Valiyathodu Cleaning - 8 Km length	Malappuram Municipality	completed	completed	completed	completed	completed	completed	
1.3	Installation of screening net in the Valiyathodu	Malappuram Municipality	completed	completed	completed	completed	completed	completed	
1.4	Identification of polluting points in Kadalundi river & awareness campaign - River walk(puzhanadatham – 15 km length)		completed	completed	completed	completed	completed	completed	
1.5	Sanitation facility and treatment of waste water in the markets - Treatment plant	Malappuram Municipality	completed	completed	completed	completed	completed	completed	

1.6	The discharge of waste water from the surrounding houses to the Valiyathodu - Blocking of discharge of liquid waste	Malappuram Municipality	completed	completed	completed	completed	completed	completed
1.7	Identification of illegal outlets into storm water drains and fine imposed on such units.	Malappuram Municipality	ongoing	completed	completed	completed	completed	completed
1.8	Biodegradable waste Bio gas plants- 186 Bio bins – 908 Bucket compost – 1445 Tumburmuzhi Aerobic bins - 4 Submitted proposal for 8000 ring compost systems	Malappuram Municipality	In progress	In progress	In progress	In progress	completed	Completed
	Non biodegradable waste MCF & Plastic shredding and Bailing Echo Kiosk	Malappuram Municipality	Completed March 2020	Completed In progress	Completed In progress	Completed 40 mini MCF has been	Completed	Completed

1.10	Identification and monitoring of illegal activities/ CC TV Network installation	Malappuram Municipality	Ongoing	In progress	In progress I	n progress	No progress	No progress
			2.KERALA	STATE POLLUT	ION CONTRO	L BOARD	,	
No.	Activity	Implementing agency	Time lin	month of	of	Progress in the month of	% work s Completed	Details of works remaining
2.1	River water quality Monitoring- Thirurangadi, Ha jiyarpally National Water Quality Programme(NWMP)	KSPCB	Ongoing Monthl frequer	у		2023		

2.2	River water quality Monitoring - Thirurangadi, Kooriyad, Manikut, Hajiyarpally, Anakkayam, Oravambrum - State Water monitoring programme (SWMP)	KSPCB	Ongoing; Seasonal - Pre - monsoon, monsoon, post - monsoon	100%				
2.3	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, hotels etc. in Malappuram Municipalarea		Ongoing; Interval; Red – 1 month, Orange-3 months, Green- 6 months	100%				
			3.GROUN	ND WATER D	EPARTME	NT		
No.	Activity	mplementing agency	Time line	Progress in the month of September2023		the month	% works comp leted	Details of works remaining

3.1.	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	Ground water Department	No action No action No action included in theincluded inincluded in approved action the approved the plan to be action plan to approved performed by be performed action plan Ground Water by Ground to be Department Water performed Department by Ground Water Department by Ground Department Department
	(Earlier status : As		
	per Groundwater		
	resources of Kerala,		
	2017 estimate a		
	total number of 3		
	blocks (Mankada,		
	Vengara and		
	Malappuram)		
	comes under the		
	Kadalundi river		
	basin. Out of three		
	blocks Malappuram		
	and Vengara are		
	semi-critical blocks		
	and the rest is a		
	safe one, stage of		
	groundwater		
	extraction ranges		
	from 69.43 % to		
	79.84%)		

3.2	Ground water recharging / rain water harvesting (Earlier status : The average pre - monsoon groundwater level ranges from 7.59mbgl - 13.57 mbgl.	Ground water Department	No action included in the approved action plan to be performed by Ground Water Department		
	Groundwater Department has implemented 3 no of roof top rain water recharging through recharge pit schemes in Vengarablock.)				
3.3	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or handpumps	Ground water Department	No action included in the approved action plan to be performed by Ground Water Department		
	(Earlier status : Groundwater Department has 6 observation dug wells and 14 bore wells in the river stretch. (report attached) (Map No: 7 attached))				

3.4	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status: The total irrigation draft in the area ranges from 979.683 - 1857.49 ha.m.)	Ground water Department	No action included in the approved action plan to be performed by Ground Water Department			
-----	--	-------------------------	---	--	--	--

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER TIRUR, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least insitu remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	 Chief Secretaries may set up appropriate monitoring mechanism at state level Specifying accountability of nodal authorities not below the Secretary level Chief Secretaries may have an accountable person attached in their office for this purpose. 		
	 Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB		

- 6.1 Progress Report may be comprised of details along with completion timelines on:
 - (i) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
 - (ii) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, GapAnalysis, Proposed along with completion timeline

Last updated report submitted was on ,2023 November28

(i)Identified 17 drains out of which 9 were additionally identified on 11.07.2019

- (ii)<u>Tirur FishMarket STP</u>— 45 KLD- Not working condition.Accordingly conducted site inspection by Board on 09.11.2023 to evaluate progress, No progress found.Since about 3 years repeated directions are being issued for time bound renovation of fish market STP.
- (ii)<u>Tirur municipal Bus Stand</u>STP-50 KLD —Present statuswork completed ,send letter to suchitwa mission for technical evaluation and approvals.preparing for trial run. iii)NIL

(iv)De centralised treatmentfacilities, Disposal using sanitary landfills, composting operations, MRF, MCF etc. Slaughter house- completed civil work. Electrical installation works started.

(v)Attached as Annexure II-Analysis report during the month of November2023

(iii) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv) Status of Solid Waste Management & Details of Processing Facilities

Details of Existing Infrastructure, GapAnalysis, Proposed along with completion timeline

(v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.

(vii)Ground water regulation

(viii) Adopting good irrigation practices,

(ix)Protection and management of food plain Zones (FPZ),

(vi)Actions are being initiated to prevent illegal waste dumping. BMW are being disposed scientifically through IMAGE. Municipality have MRF, MCF facilities

(vii)NA

(viii)Complying

(ix)NA

(x) Complying

(xi) Complying

(xii) NA

(xiii) Reported that encroachment survey is completed and now the process of laying survey stones is in progress.

flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood	(xi)Maintaining minimum Environmental flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood	
(xi) Maintaining minimum Environmental flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood plains by removing encroachment	flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood	() Rain water harvesting,
(xiii) Setting up biodiversity parks on flood	(xiii) Setting up biodiversity parks on flood	
		kii) Plantation on both sides of the river

ACTION PLAN FOR RIVER TIRUR, KERALA

1.	1.IRRIGATION DEPARTMENT							
No.		Implementing agency	Time line 31.03.2020	during month	month of October2023	Progress during month of November2023	% works completed	Details of works remaining
1.1.	Strengthening the right side bund of Tirur-PonnaniPuzhaatPorur, ward no. I TirurMunicipality	Irrigation Department	6 Months	In Progress	Investigation workreport of the collective regulator has been received and the estimate will be prepared in connection with it.	progressing	28%	Date of completion as per agreement is 26.12.2023
1.1.	Cleaning and development of old PonnaniThodu at Thazhepalam	Irrigation Department	6 Months			progressing		

1.1.	Repair and Rehabilitation of	Irrigation	18 Months	No				C	cracks on girders
3	Koottayi Regulator cum	_	16 WOTERS		N 4 - + - - - - -	14/			nd settlement of
3	,			progres	Materials for	Work got stuck			
	Bridge across TirurPonnaniPuzhainMangala				the work have	due to		T.	piers towards right bank has seen on
	_				been brought	conditions at			8.11.2023.So the
	m Grama Panchayath in				down and the	site.			
	Malappuram Dist				work can be				vork can be
					started in the				ontinued only
					first week of				fter addressing the
					December.				resent issues. So
								^	while preparing the
								e	stimate based on
								t	he study report
								fı	rom KERI
								P	eechi,the solution
								fe	or the new issues
								а	Iso has to be
								fi	inalized.Meeting
								h	eld on 29.11.2023
								a	t the office of CEI
								8	A in the presence
									of CE IDRB
								c	oncluded to
									onduct adetailed
									echnical study by
									n expert team to
									ind a solution for
									he existing issues.
			2 TIP	UR MUNIC	CIDALITY				Griedin Bildarea
			2.11 N	OK WICHIC	ALIII				
No.	Activity In	nplementing agency	Time line	Progress dur	ing			% works	Details of
				month of	Progress du	ring Progress d	uring	completed	works
				September	month of	month of			remaining
				2023	October202	3 November	2023		
				_		_			
2.1	I - I	Firur Municipality	Dec 2019	completed	completed	complete	d	100	NIL
	nearest houses								
•		•		•	•	•		•	•

	Establishment of Solid waste Treatment Plant ThumboorMuzhiModel Aerobic Bin	Tirur Municipality	March 2020	completed	completed	completed	100	NIL
	Establishment of Non Degradable waste treatment Plant, Resource Recovery facility, Plastic Shredding Unit Segregation shed		March 2020	completed	completed	Completed	100	NIL
2.4	SlaughterHouse	Tirur Municipality	December 2020	Electrical works on going	In progress		90%	ETP wok submitted for TS to suchitwa mission tvm
	Fencing on Bridgeside ThalakkadathurBridge	Tirur Municipality	December 2020	completed	completed	completed	100	NIL
	Installation of CCTV Camera near the river BankThalakadathurBri dge	Tirur Municipality	May 2020	Completed	completed	completed	100	NIL
2.7		Tirur Municipality	June 2020	Completed	completed	completed	100	NIL
	Renovation of Effluent treatment plant at fish Market. AMC Granted ETP with Aerobic System	Tirur Municipality	June 2019		O&M was not mentioned in the tender call for ETP work,hence O&M	tender approved	work under	(See minutes)

2.0	Coathing a row of	Tirur Municipality	June 2020		was also included in the letter & only one company participated in it, company informed that O&M amount 90000/month+GS T, the huge amount cannot be sanctioned without the report of technicalcommitte e	next week.		
2.9	STP at Private Bus stand	Tirur Municipality		completed,send letter to suchitwa mission for technical evaluation and approvals.	completed.		progressing	(See minutes)
2.10	Setting up of a new drain after demolishing the old one. The old one was the hub of the waste water	Tirur Municipality	June 2020	Completed	Completed	Completed	100	Completed

i	outlet of the shops and							
	other establishments. The							
Ī	proposed drain is							
í	constructingin the middle							
Í	of the road so as to avoid							
Í	intrusion of pipes from							
	outside							
2.11	Identification ofillegal outlets Tirur Municipal	ity				Fine imposing 2 mechanism	20 Notice.	
	in to storm water drain sand					going on		
Ī	fine shallbeimposed							
	onsuchunits							
		3.K	FRΔΙΔ SΤΔΤF	POLLUTION	CONTROL BO	ΔRD		
		J113		. I OLLO IIG.	COMMOLDS			
					<u></u>	<u></u>	1	,
No.		Implementi	ng Time lir		Progress in the		% works	Details of
Í		agency		the month of	month ofOctober2023	Progress in the month o	completed	works remaining
ı	!							Icilialining
	1			September	· [November2	01	1
<u></u>				September 2023		November2 23	0	
3.1	River water quality Monitoring-	KSPCB	Ongoi	2023 ng;			0	
3.1	River water quality Monitoring-	KSPCB	Month	2023 ng; hly			0	
3.1	Thalakadathur	KSPCB		2023 ng; hly		23	oing monthly fr	requency
3.1	Thalakadathur National Water Quality	KSPCB	Month	2023 ng; hly		23		requency
	Thalakadathur National Water Quality Programme(NWMP)		Month	2023 ng; hly		23		requency
3.1	Thalakadathur National Water Quality	KSPCB KSPCB	Month freque	2023 ng; hly ency		23		requency
	Thalakadathur National Water Quality Programme(NWMP)		Month freque	2023 ng; hly ency		23	oing monthly fr	
	Thalakadathur National Water Quality Programme(NWMP) River water quality Monitoring		Month freque	2023 ng; hly ency		23		
	Thalakadathur National Water Quality Programme(NWMP) River water quality Monitoring State Water monitoring programme		Month freque	ng; hly ency		23	oing monthly fr	
3.2	Thalakadathur National Water Quality Programme(NWMP) River water quality Monitoring State Water monitoring programme (SWMP) Inspection and effluent quality monitoring		Ongoin Season	ng; hly ency ng; nal		23	oing monthly fr	
3.2	Thalakadathur National Water Quality Programme(NWMP) River water quality Monitoring State Water monitoring programme (SWMP)		Ongoi Seasor Ongoi Interva	ng; hly ency ng; nal		23	oing monthly fr	

	4. ACTION PLAN BY VARIO	OUS GRAMA PAN	CHAYATHS-	THALAK	KAD, VETTOM	I, MANGALA	.M, CHERIY	AMUNDAM
No.	Activity	agency	Time line	month of Septembe r2023	е	Progress in the month of November20 23	0	Details of works remaining
4.1	Protection of TirurPonnani River	Thalakkad Grama Panchayath handover fund to District Panchayath	31.03.2020	d	Completed		100	NIL
4.2	Installation of CC TV camera on YetterikadavuKunjulikkadavuMangattir i Bridge, Aikkanchiri Bridge, Paravanna Bridge	Vettom - KS SECURITY SYSTEM	Spill over due to lack of fund	complete d	completed	completed	100	NIL
4.3	Installation of CC TV camera	Mangalam Grama Panchayath Win Plus Agency, Kondotty	Completed	completed	dcompleted	completed	100	NIL
4.4	Haritha KeralamThirur-Ponnanipuzha protection	Mangalam Grama Panchayath Nirmithi Kendra, Kozhikode	31.03.2020	No progress	No progress	Due to audit	protection of	Landscaping work remainig as per estimate
4.5	Fencing on bridge side Thalakkadathur	Cheriyamundam Grama Panchayath	March 2020	complete d	completed	completed	100	NIL
		5.GI	ROUND WA	TER DEP	ARTMENT			-1
No.	Activity	Implementing agency	i	in the	Progress in the month of October2023	Progress in the month o fNovember202 3	completed	Details of works remaining

				2,2022	<u> </u>			1
				er2023				
	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	Department	NA	No permits issued	•	No permits issued	NA	NA
	resources of Kerala, 2017 estimate a total number of 2 blocks (Tirur and Kuttippuram) comes under the Tirur river basin. These two blocks are semi-critical blocks and the stage of groundwater extraction ranges from 77.75 % to 77.92%)	Therefore, to regulate ground water resources in this area, no permission is granted for packaged drinking water industries or any other water induced industries				NO ACTION INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT		
	Ground water recharging / rain water harvesting (Earlier status: The average pre -monsoon groundwater level ranges from 6.14mbgl - 8.49 mbgl.)		NA		INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT	D NO ACTION INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT	NA	NA
	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Department			NA		NA	NA
5.4	III tile alea laliges ilolli 45.14 - 0/0.5/	Ground water Department No Data Available. No Updation after			INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT	D NO ACTION INCLUDE UNDER THIS PLAN BY GROUND WATER	NA	NA

	ha.m.)		017. (Report ublished)			DEPARTMENT		
		·	6.RE	VENUE DEPAR	TMENT			
No	Activity	Implementing agency	Timeline	August 2023		Progress November2 023	% works completed	Details of works remaining
6.1	Survey of boundaries of river side	Revenue department		Completed	Completed	Completed	100%	Encroachment survey completed.

Kerala State Pollution Control Board, District Office, Kozhikode NATIONAL MISSION FOR CLEAN GANGA

Format for submission of monthly progress report by state/UTs (Hon'ble NGT in the matter of OA.No.673/2018dated6/12/2018) For the month of NOVEMBER 2023–Kallayi polluted river stretch

Sl.No.	Activity to be monitored	Timeline	Submission of progress by state/UT-compliance status
1	Ensure 100%treatment of sewage at least in-situ remediation		
2	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STP must be ensured.		
3	Timeline for completing all steps of action plans including completion of setting up STP and their commissioning		
4	Chief secretaries may setup appropriate monitoring mechanisms at the state level Specifying accountability of nodal authorities not below the secretary level Chief secretaries may have an accountable Person attached in their office for this purpose		
	 Monitoring at the state level must take place 		

5	Progress report may be furnished by the	
	state/UTs to	
	Secretary, ministry of Jal Shakti Mamber secretary CPCP	
	Member secretary,CPCB	
5.1	Progress report may be	
	comprised of details along with	
	completion timeline on:	
	(i) Identification of polluting	
	source including drains	
	contributing to river pollution	
	and action as per NGT order	
	on in situ treatment.	
	(ii) status of STPs,I&D and	
	sewage networks Details of	
	Existing Infrastructure,Gap	
	Analysis, Proposed along with	
	completion timeline	
	(iii) status of CETPs	
	Details of existing CETP and	
	ETP infrastructure, Gap	
	analysis,proposed along with	
	completion timeline, No. of	
	industries and complying	
	status.	
	(iv) status of solid waste	
	management&details of	
	processing facilities	
	Details of existing	
	infrastructure,Gap analysis	
	proposed along with	
	completion timeline	
	(v) Latest water quality of	
	polluted river,its	
	tributaries, drains with flow	
	details and ground water	
	quality in the catchment of	
	polluted river;	
	(vi) preventing dumping of waste	
	and scientific waste	
	management including bio-	
	medical waste plastic waste	
	and decentralizing waste	
	processing,including waste	

generated from hotels,ashrams etc.	
(vii) Ground water regulation	Nr. 411
(viii) Adopting good irrigation practices	Monthly progress report
(ix) protection and management of flood plain zones(FPZ),	enclosed
(x) Rainwater harvesting	
(xi) Maintaining minimum environmental flow of river	
(xii) Plantation on both sides of the river	
(xiii) Setting up bio diversity parks on flood plains by removing encroachment	

ACTION PLAN FOR RIVER KALLAYI, KERALA

Kozhikode Corporation

No.	Activity	Implementing agency	Time line	Progress in the month of AUGUST 2023	Progress in the month of SEPTEMBER 2023	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
1	Identification of illegal outlets into storm water drain and issue Notice to such units	Kozhikode Corporation	30.12.2020				1 illegal outlet into storm water.Fine remitted Rs 20000/-	Continui ng random inspectio ns and imposing fine regularly	On going
2	Waste to energy project proposed at Njeliyamparamba	KSIDC	30.06.2021						Not reported
3	Establishment of Aerobic compost units	Kozhikode Corporation	Completed and functioning						completed

4	Segregation of solid waste at source-level and treatment of household wastes	Kozhikode Corporation	30.06.2019			Biodegradable waste managements equipment installed in house hold level 1. Bockashi bucket-3243 2. geebin-5575 3. Biogas-124 4. Ring compost-2222 5. Pipe compost-1110	100% Coverage	
5	Setting up of rendering treatment plant for chicken stall wastes	Kozhikode Corporation	30.06.2019 On	n going	On going	Rendering plant installed in Thamarassery Panchayath(Fr esh cut rendering plant). Chicken waste generated from chicken stalls under Kozhikode corporations are being transported to rendering plant at Thamarassery.	100% Coverage	

6 Implementation of Green protocol unit	Kozhikode Corporation 30.06.19	On going
7 Setting up of common STP of (13MLD)	Kozhikode Corporation 31.03.2020	The corporation is trying to restart the projects.Hence
7.1 At Kothi bridge 6 MLD plant proposed		Estimate was recast and submitted to the SLTC/SHPSC for revised administrative sanction.The
7.2 At Avikkal - 7 MLD plant proposed		SLTC dated 27.09.2023 has considered this project and recommended the SHPSC for further Approvals.Tot al station
		survey completed construction of Fencing and the, Soil investigation has been completed.Site cleared. Presently the.

		stopped due to a stay order from the Munsif Court. For both the proposals work can be restarted only after resolving court case.
8 Implementation of STP at Kottooli (13.5 MLD)	for Admir e	FSTP as a cotreatment, with an associated network of 50km The as ed and ed to the sal to see the er of ections. is ng the

9	Cleaning of Canoli canal	Kozhikode Corporation	Periodical	on going process	On going		Continuous - seasonal
10	Purchasing of Solar Boat for Canoli canal cleaning	Kozhikode Corporation	31.03.2020		Project dropped		
11	Installation of CCTV Camera for the Identification and monitoring of illegal activities	Kozhikode Corporation		Implementati on started	On going		
12	Establishment of Mobile Septage Units	Kozhikode Corporation	31.03.2020		Project dropped		
13	Action taken against dumping of wastes into river and public places	Kozhikode Corporation	On going action		36 Illegal dumping of waste found.	Continui ng random inspectio ns and imposing fine regularly	
14	Cleaning of B.K canal	Kozhikode Corporation	Periodical		On going	, ,	Continuous - seasonal

15	Establishment of treatment plant at Medical college (3MLD plant) 15.1-2 MLD plant proposed	Kozhikode Corporation	31.03.2020	2 MLD STP work was completed and started working	100%	
	15.2-1 MLD plant proposed			1 MLD STP works nearly completion	80%	20%
16	Construction of drains at Y.M.RC Ayyankarcolony	Kozhikode Corporation	31.03.2020	The work was started at the site, and the initial level was reported to the Chief technical Examiner's office. 963 m drainage Construction is remaining	58%	42%
17	Market	Kozhikode Corporation		S		Not reported
18	Establishment of comfort stations	Kozhikode Corporation				Not reported

19	Provide facility for MRF,RRF,Super MRF Three units existing 19.1 Njeliyanparamb 19.2 Industrial estate 19.3 Mayor Bhavan jayanthi nagar colony	Kozhikode Corporation			3.MRF and 5.MCF are already existing.	
20	Identification of illegal outlets from house to storm water drain and issue Notice to such Houses	Kozhikode Corporation			On going - Continuous process	
21	Establishment of Plastic shredding unit	Kozhikode Corporation			Project started	
22	Establishment of slaughtering unit	Kozhikode Corporation			Project under Consideration	Not reported
23	Cleaning of drains in Kozhikode Town	Kozhikode Corporation			On going - Continuous process	

Perumanna Grama Panchayath

No	Activity	Implementing agency	Time line	Progress in the month of AUGUST 2023	Progress in the month of SEPTEMBER 2023	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
1	Outlets into storm Water drain and	Perumanna Panchayat,	Continues process					Inspection Conducting	
	issue notice	kozhikode						regularly	
2	Establishment of six aerobic compost units in panchayat	Perumanna Panchayat , Kozhikode through MGNREGS	12/2021					100% Work of completed	5 units will be started if public place is available
3	Collection and segregation of solid waste in the river	Perumanna Panchayat	Continues process in every year					74% Work completed	
4	Setting up of residential treatment plant for chicken stall waste	Perumanna Panchayat	Continues process			Resolution passed by panchayat board to execute an agreement with fresh cut, Thamarasser y, KKD		91%	

5	Setting up of 360 soak pit plant in all houses near the river area and panchayat	Perumanna Panchayat through MGNREGS	12/2021		As of now 119 No.s completed. No further progress reported after the month of July	
6	Implementation of 360 compost unit near river side and panchayat	Perumanna Panchayat , Kozhikode through MGNREGS	12/2021		As of now 126 No.s completed. No further progress reported after the month of July	
7	Implementation of water flow project (Aluvangal Thazham Perumbatta Elamanapadam, Valiyapadam. Mampuzhthode Naveekarana, project no 260/2021 project cost16.67 Lakhs).	Perumanna Panchayat	12/2021		Technical sanction obtained. Tender procedure completed. Included in 2021-22 plan as spillover project.	

8	Cleaning of Mambuzha river (project name : Mambuzha water flow restoration, project no 01/2018-19	District Panchayat , Kozhikode	2018-2019	Work has been completed by District Panchayat, Kozhikode	
9	Establishment of 18 nos of mini MCF in different wards including Payyadi methal where the river is flowing	Perumanna Panchayat , Kozhikode through MGNREGS	12/2021	As of now 11 No.s completed. No further progress reported after the month of July	
10	Collection of plastic Waste from the river	Perumanna Panchayat	Continuous process	Process will be done every year	

Peruvayal Grama Panchayath

No	Activity	Implementing agency	Time line	Progress in the month of AUGUST 2023	Progress in the month of SEPTEMBER 2023	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
1	Outlet in storm water drain and issued notice	Peruvayal G P	Continu ous process			20 Notice issued	Ongoing		
2	Establishment of 5b units anaerobic composed unit in panchayat.	Peruvayal GP through MGNREGS	04/2023 to 03/2021					t I	work will commence on hird week of November 2023
3	Setting up of rendering plant for chicken solid waste	Peruvayal G P	Continuous process				Commence on 01/03/2024		
4	Setting up of 379 soak pit plant in all houses	Peruvayal G P	04/2023 to 03/2024				On going		

5	Cleaning of Mambuzha river (Mambuzha renovation) project no :190/2017-18	District panchayat Kozhikode	2017-2018		Completed by Panchayath		
6	Establishment of 8 numbers of mini MCF	Peruvayal GP through MGNREGS	04/2023 TO 03/2024	6 mini MCF completed		25%	6 will start immediately
7	Collection of plastic waste from the river	Peruvayal GP	Continuous process	3 times collected	On going	100%	
8	Collection and segregation of solid waste in the river	Peruvayal GP	Continuous process	3 times collected	On going		
9	Establishment of Bio gas plant	Peruvayal GP	2023-24	26 numbers completed		70%	Work will be completed by the end of April 2024
10	Well recharge	Peruvayal GP through MGNREGS	2023-24	63 numbers completed		60%	Work will be completed by the end of April 2024

Mavoor Grama Panchayat

No.	Activity	Implementing agency	Time line	Progress in the month of AUGUST 2023	Progress in the month of SEPTEMBER 2023	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBE R2023	%Work completed	Details of work remaining
1	Transportation of waste management to refinement unit	Konnari Advanced Polymers Limited	2022-23				Completed	100%	
2	Cleaning of Cherupuzha (Kuniyakadav to Thenghilakadav)	Mavoor GP	2022-23				Completed	100%	1500 mtr
3	Valayannor Thodu cleaning	MGNREGS	2022-23				Completed		115 mtr
4	Arayancode kalchira Thodu Cleaning	MGNREGS	2022-23				On going		115 mtr
5	Vellaram Kandi Chirakkal thazham thodu	Mavoor GP	2023-24				completed	100%	
6	Ring compost	Mavoor GP	2023-24				On going		
7	Kadayan thodu	MGNREGS	2023-24				completed	100%	

8	Chalippadam Punchappadam thodu	MGNREGS 2023-	-24		Completed	100%	
9	Puthiyottil thazham Elaram thodu	MGNREGS 2023-	-23		Completed	100%	

OLAVNNA GRAMAPANCHAYAT

N o	Activity	Implementing Agency	Time line	Progressing the month Of August 2023	Progress In The Month Of October 2023	Progress In The Month Of November 2023	% Works Completed	Details Of Remaining Work
1	Collection of plastic waste from the river	Olavanna Gramapanchayat	Continuous process			As of now 4 times collected. No further progress reported after the month of August	96%	Process continuing
2	Collection of segregation of solid waste in the river	Olavanna Gramapanchayat	Continuous process			As of now 5 times collected. No further progress reported after the month of August	97%	Process continuing

3	Cleaning of Mambuzha river	Olavanna Gramapanchayat	Continuous process		Process continuing	93%	
4	Well recharge	Olavanna Gramapanchayat through MGNREGS	4/2023 To 3/2024		As of now 1 no's completed. No further progress reported after the month of August		Work will be completed by the end of March 2024
5	Setting up of soak pit in houses	Olavanna Gramapanchayat through MGNREGS	4/2022 To 3/2024		As of now 14 no's completed. No further progress reported after the month of August		Work will be completed by the end of March 2024
6	Action taken against dumping of waste in to river	Olavanna Gramapanchayat	Continuous process		On going	93%	Process continuing
7	Collection of non- biodegradable waste	Harith karma sena	Throughout the year				Process continuing

IRRIGATION DEPARTMENT

Name of Subdivision:Irrigation South

Name of Section:Irrigation section Calicut

N o	Activity	Implementing Agency	Timeline	Progressing the month Of August 2023	Progress In The Month Of September 2023	Progress In The Month Of October 2023	Progress In The Month Of November 2023	% Works Completed	Details Of Remaining Work
1	Desilting of Kallayi river from Kaduppini to Kothi in Kozhikode Corporation	Irrigation department					Rs.790 Lakhs deposited by kozhikode corporation under urban agglomeration.W ork under tender process		
2	Provide fencing on the sides of the Bridge	Irrigation department					DPR amounting to 2.52 Lakhs submitted to CE,I&A,TVM.Vi de this office letter no.D5-NGT/1429/2019 vol III Dtd.20.07.2023		

3 Nam	Providing chain linked fencing on both sides of Kothi bridge across Ibrahim thodu of Kallai river in Kozhikode corporation me of Section:Irrigation	Irrigation department	l section		DPR amounting to 28.30 Lakhs submitted to CE,I&A,Tvm,vi de this office letter No.D5-NGT/1429/2019 Vol III Dtd.20.07.2023	
1	Providing fencing on Mooriyad road bridge at kozhikode corporation				DPR amounting to 16.70 Lakhs submitted to CE,I&A,Tvm,vi de this office letter No.D5-NGT/1429/2019 Vol III Dtd.20.07.2023	

Kerala State Pollution Control Board

No. (as per Action Plan	Activity	Implementing agency	Time line	Progress in the month of SEPTEMBER 2023	the month of	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
1	River water quality monitoring-Kallayi river National Water Quality Monitoring Programme (NWMP)	KSPCB	Ongoing; monthly frequency					
2	River water quality monitoring—Kallayi rivers State Water Monitoring Programme, KSPCB fund (SWMP)	KSPCB	Ongoing. Seasonal monitoring— pre- monsoon, monsoon , post-monsoon					
3	Inspection and effluent quality monitoring of the flats,industrial units,service stations, hospitals, Hotels etc. In Malappuram Municipal area	KSPCB	Ongoing Interval: Red– 1 month. Orange–3months. Green–6months.					

Suchitwa Mission

No. (as per Action Plan	Activity	Implementing agency	Timeline	Progress in the month of SEPTEMBER 2023	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
1	Board displaying messages against dumping to be placed in river banks	Suchitwa Mission	15.07.19				


Action Plan by Ground Water Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of SEPTEMBER 2023	the month of	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones / blocks (Earlier status: As per Ground water resources of Kerala,2017 estimate,Kozhikode Block comes under the Kallai river basin and the block is safe with stage of ground water Extraction 68.49%)	Ground Water Department		Nil	Nil	Nil		
B(ii)	Ground water recharging/ rain water harvesting (Earlier status:The average pre - monsoon ground water level is 7.23 mbgl. Ground water Department has implemented 3 no of dug well recharge schemes at Kozhikode block)	Ground Water Department		Nil	Nil	Nil		
B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/ bore wells or hand	Ground Water Department		Nil	Nil	Nil		

	pumps (Earlier status-Ground water Department has1 observation Piezometer (BW) in the river					
	stretch.)					
B(iv)	For regulating use of ground water for	Ground				
	irrigation purpose, adopting good irrigation	Water				
	practices	Department	Nil	Nil	Nil	
	(Earlier status -The total irrigation draft in the					
	Block area is 488.76 ha.m.)					

Action plan by irrigation Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of SEPTEMBER 2023	the month of	Progress in the month of NOVEMBER 2023	% works completed	Details of works remaining
Е	Dredging and desilting	Irrigation Department	3 years					
Е	E-flow (by micro water shed management)	Irrigation Department	3 years					
Е	Flood plain zone (protection and management)	Irrigation Department	3 years					
Е	Greenery development (plant in trees on the banks)	Irrigation Department	3 years					



Phone: 0495-2300744- Mail: pcbrokkd@gmail.com Website: kspcb.kerala.gov.in

3^{F-3} FLOOR, ZAMORIN'S SQUARE, LINK ROAD, KOZHIKODE - 673 002

ANALYSIS REPORT OF RIVER WATER

										MINITE	1010111	PORTOFRI				T	T	T					3
	F-3-1	K	R	0	R	4	8	6	7	/ 1	to 5			Dat	e: (2	1	2	2	0	2	5
	e er Samole					_		2	3		and the same of th	Date of rec	ceipt of the	sample	1	1	8	1	1	2	0	2	3
	Dalection	1	8	1	1	2	0	2	3			Time		Н	our	s:	1	5	:	0	0		
	pled by:						RL	,KI	KD			Sample ID			KI	1,	KLZ	2, 1	KL3	, K	L5,	& K	L6
	oling Method	-				AF	РНА	100	50B	3,a		Sample La	b Code		KI	209	S 48	367	7/1	-5			
C =	ole container						P	0 2.	5 L			Ref.letter No.				PCB/KKD/DO/ Polluted River Stretch/2018 Vol. IV. Dated::18.11.2023							
SOME	re.	+	_			_						Received f	rom:			-	00,	_	-				
	KALLAI RIVER WATER			3	Period of a	analysis:			18.11.2023-30.11.2023														
Specific sampling GIVEN BELOW			NA.		No. of samples				5														
ocat	tion:				SIVE	IN B	ELU	744		Analysed l	by:			AKG/NKT/AM/SP									
Sam	ple ervation: •	T					10	ce b	ох			Method:Stan AWWA WEF		for the examina	ation of	Wa	ter a	anc	i Wa	aste	ewa	ter,	AP
Sec.							T	un	:-	Mo	thod No.			SAMPLE	-								
si no	Parai	mei	ters	5				un	11	Me	thou no.	KL 1	KL 2	KL 3	KL	5				_	KL	6	-
1	рН						-			APH	A 4500-H+,B	6.95	6.86	6.98	7.3	8					7.9	1	
2	CONDUCTIVIT	Y					2	mhos	s /cm	A	PHA 2510B	4330	11660	13450	261	50				,	393	00	
3	BOD	9					+	mg	/L	IS30	025 (Part 44)	4.5	4.6	4.6	4.	8					1.	4	
4	DISSOLVED OX	(ŶG	EN					mg	P.	API	4A 4500-0,C	2.93	2.8	2.73	1.	8					5.9	93	
5	TOTAL COLIFC	ORM	1,				CI	FU/1	00m	nl A	PHA 9222B	11000	24000	37000	460	00					190	00	
6	FECAL COLIFC	RM	1				C	FU/1	.00m	nl A	PHA 9222D	6000	9000	13000	210	000		-			90	00	
7	FECAL STREP	ГОС	000	CU	S		C	FU/1	.00m	nl Al	PHA 9230 C	200	400	1100	21	00		-			70	0	
								-	0		PHA 2550B	26	27	27		8		T			2	7	

Test method variation:

Remarks: LDL-Lower Detection Limit BDL-Below Detection Limit

KL1-KALLAI RIVER AT PALATHUMKANDI BRIDGE, POKKUNNU, KL2-KALLAI RIVER AT KADUPPINI BRIDGE, KL3- KALLAI RIVER AT MANKAVU BRIDGE, KL5- KALLAI RIVER AT KALLAI BRIDGE & KL6- KALLAI RIVER AT KOTHI BRIDGE, THEKKEPURAM .

Scientist in charge

	MOGRAL RIVER - MOGRAL BRIDGE (Existing NWMP Station)							
	Sampling Point	Mogral Bridge						
	NWMP Station Cod	de	2304					
	Latitude		12°33′36.5″N					
	Longitude		74°57′21.0″E					
	Date of Sampling	3	15.11.2023					
	Nature and flow of the	Medium flow, water level dereased						
SI.No	Parameters	Unit	Mogral Bridge					
1	Temperature	°C	30					
2	рН	-	7					
3	Conductivity	μmhos/cm	900					
4	Turbidity	NTU	1.1					
5	BOD	mg/l	0.7					
6	Dissolved Oxygen	mg/l	6.2					
7	Total Coliforms	cfu/100ml	800					
8	Feacal Coliforms	cfu/100ml	310					
9	Feacal Streptococcus	cfu/100ml	10					
10	Chlorides	mg/l	250					
11	Total Alkalinity	mg/l	48					
12	Total Hardness	mg/l	150					
13	Calcium Hardness	mg/l	70					

14	Magnesium Hardness	mg/l	63
15	Calcium	mg/l	28.06
16	Magnesium	mg/l	19.400
17	Total Dissolved Solids	mg/l	449
18	Sodium	mg/l	136
19	Potassium	mg/l	1.2

	MOGRAL RIVER - PUZHAKKARA (Proposed NWMP Station)							
	Sampling Point	· ·	Puzhakkara					
	Distance from existing NWN	1P Station	3.25 km					
	Latitude		12°33′58.1″N					
	Longitude		74°58′43.7″E					
	Date of Sampling		15.11.2023					
	Nature and flow of the	Water level decreased, Medium flow						
SI.No	Parameters	Unit	Puzhakkara					
1	Temperature	°C	30					
2	рН	-	6.9					
3	Conductivity	μmhos/cm	103.4					
4	Turbidity	NTU	0.1					
5	BOD	mg/l	2.0					
6	Dissolved Oxygen	mg/l	6.6					
7	Total Coliforms	cfu/100ml	600					
8	Feacal Coliforms	cfu/100ml	580					
9	Feacal Streptococcus	cfu/100ml	10					
10	Chlorides	mg/l	19					
11	Total Alkalinity	mg/l	17					
12	Total Hardness	mg/l	13					
13	Calcium Hardness	mg/l	6					

14	Magnesium Hardness	mg/l	7
15	Calcium	mg/l	2.4
16	Magnesium	mg/l	1.701
17	Total Dissolved Solids	mg/l	61
18	Sodium	mg/l	6.97
19	Potassium	mg/l	2.35

Sd/-Assistant Scientist

	UPPALA RIVER - UPPALA BRIDGE (Existing NWMP Station)							
	Sampling Point	Uppala Bridge						
	NWMP Station Cod	le	2306					
	Latitude		12°41′41.7″N					
	Longitude		74°54′16.9″E					
	Date of Sampling		15.11.2023					
	Nature and flow of the	Moderate flow, water level decreased						
Sl.No	Parameters	Unit	Uppala Bridge					
1	Temperature	° C	30					
2	рН	-	7.34					
3	Conductivity	μmhos/cm	197					
4	Turbidity	NTU	3.7					
5	BOD	mg/l	0.2					
6	Dissolved Oxygen	mg/l	7.4					
7	Total Coliforms	cfu/100ml	790					
8	Feacal Coliforms	cfu/100ml	380					
9	Feacal Streptococcus	cfu/100ml	10					
10	Chlorides	mg/l	17					
11	Total Alkalinity	mg/l	20					
12	Total Hardness	mg/l	35					
13	Calcium Hardness	mg/l	23					
14	Magnesium Hardness	mg/l	8					
15	Calcium	mg/l	6					

16	Magnesium	mg/l	1.9
17	Total Dissolved Solids	mg/l	64
18	Sodium	mg/l	8.8
19	Potassium	mg/l	0.64

UPPALA RIVER - UPPALA RIVER NEAR BHAGAVATHI TEMPLE (Bhagavathi Gate) - (Proposed NWMP Station)

	Sampling Poin	Uppala River Near Bhagavathi Temple (Bhagavathi Gate)	
	Distance from existing NV	878.66 m	
	Latitude		12°41′20.1″N
	Longitude		74°54′34.0″E
	Date of Samplin	ng	015.11.2023
	Nature and flow of the	Water level decreased, moderate flow	
Sl.No	Parameters	Unit	Uppala River Near Bhagavathi Temple
1	Temperature	° C	30.1
2	рН	-	7.21
3	Conductivity	μmhos/cm	95
4	Turbidity	NTU	1
5	BOD	mg/l	0.2
6	Dissolved Oxygen	mg/l	7.2
7	Total Coliforms	cfu/100ml	700
8	Feacal Coliforms	cfu/100ml	440
9	Feacal Streptococcus	cfu/100ml	8
10	Chlorides	mg/l	14
11	Total Alkalinity	mg/l	21
12	Total Hardness	mg/l	12
13	Calcium Hardness	mg/l	11
14	Magnesium Hardness	mg/l	1
15	Calcium	mg/l	4.4

16	Magnesium	mg/l	0.243
17	Total Dissolved Solids	mg/l	52
18	Sodium	mg/l	5.14
19	Potassium	mg/l	2.55

Sd/-Assistant Scientist