National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019) RIVER KARAMANA, THIRUVANANTHAPURAM

ACTION PLAN FOR RIVER KARAMANA, KERALA - January 2024

1. Short Term Plan

Maintenance and de-bottle necking of existing sewerage network

No.	Activity	Implementin g agency	Time line	Progress in the month of Nov 2023	Progres s in the month of Dec 2023	Progre ss in the month of jan 2024		Details of works remaining
2.1.1			May 2019	100%	100%	100%	100%	100% work of Kuriathy completed. Pumping main of Pattoor, Kannammoola and Enchakkal included in long term works
				100%	100%	100%	100%	a. Completed
2.1.2	Rehabilitation/upgradation of Thaliyal and Aranoor Sewerage Pump house by rehabilitation of existing well, construction of new well and grit chamber, installation of new pump Sets	Kerala Water	May 2020	100%	100%	100%	100%	a) Providing RCC lining for the existing two wells. Lining for first well completed.2Pump sets errectedin first well and commissioned. Pumping main also completed. Lining for 2 nd well partly completed. b) Diesel generator — to be supplied by contactor. Work terminated at the risk and cost of the contractor. Work completed
2.1.3	5 MLD sewage treatment plant at Medical College	Kerala Water Authority	May 2020	100%	100%	100%	100%	Work Completed on 8/8/21.
2.1.4	Installation of adequate pumps in Mudavanmughal		March 2020	100%	100%	100%	100%	Pump sets installation at Enchakkal and

1/44602/2024

		and Enchakkal pumping stations.							Mudavanmughal pump house completed.
2	2.1.5		Kerala Water Authority	May 2020	100%	100%	100%	100%	DG sets installation of seven pumping stations completed. Approval from Electrical inspectorate received. Work completed. Trial run also completed. For Arannoor and Thaliyal. Erection of diesel generator is already included in the item mentioned 2.1.2. For Enchakkal already exists.
2		Reconnect sewer at Rajaji Nagar, stop outflow of sewage into Amayizhancha- nthodu, control storm water entry into sewer to avoid overflow in Thampanoor area. Sewage generated in Rajaji Nagar shall be diverted to main sewer line. Sewage generated in Thoppil area shall be diverted main sewer line	Kerala Water Authority	Dec 2020	100%	100%	100%	100%	Work completed.
	2.1.7	Discharge of sewage in Parayilkadavu shall be stopped as there is overflow of sewage reaches in houses having sewerage connection and this may leadtodischargeofsewagein toRiverKaramana Divert the sewer line from the School compound of	Kerala Water Authority	ed	100%	100%	100%	ted 100%	Rehabilitation work of existing pipe line is included in the work State Plan -2019-20-Rehabilitation of sewer line from Sathya Nagar to Karamana BHS and allied works. Works Completed. Work mentioned is same as the above work which
		Government Karamana High School	Authority	ed				ted	is completed.
2		Rehabilitation by laying new lines increasing size of undersized main and reconstruction by	Authority	May 2020	0%	.0%	1.5 %	100 %	Works completed – 75No. (Rs. 15.41cr) AMRUT-44,

I/44602/2024

	dilapidated manholes for the last 3 years							State plan-28 MLA ADF/SDF-3 completed (Rs. 3.cr.) AMRUT-1, State plan-0 Completed.
	Total works in progress/completed (76No.) Works dropped (2No.)						Dropp ed – 2 No. (Rs. 1.52cr.)	Two works dropped due to not getting offers on repeated tenders and expiry of AS
2.1.10	Extension of sewer network wherever technically feasible in new areas of existing blocks	Kerala Water Authority	May 2020		0.1%	.1%	99.4%	Works completed - 24 No. (Rs. 17.21 cr.) AMRUT-12, State plan-11 MLA ADF/SDF-1
	In progress/Ongoing (24No.)							
	Tendering/ To be arranged (1No.) Land acquisition -1 In progress-3			0.1%		To be arrang ed	Land Aquisit ion in progre ss- 1Nos	Land acquisition process for three work completed and land handed over to KWA and AS obtained for arranging the work under State Plan 22-23 and one work arranged and one tendered. LA for one work in progress.
2.1.11	Procurement of sewer cleaning machines and equipment maintenance	Kerala Water Authority	Mar 2020	100%	100%	100%	100%	Work completed.

1. Long Term Works

Sl No.	measures	Implementin g agency			Progress in the month of Decemb er	in the month	% works	Details of works remaining
-----------	----------	-------------------------	--	--	--	--------------	---------	----------------------------

I/44602/2024

3.1.1	Extension of sewerage system to Block F to G coastal belt		hree		Consultant appointed for preparing Detailed Project Report for uncovered wards of the Thiruvananthapuram Corporation and Rehabilitation of existing system
3.1.2	Extension of sewerage system to Block H to R				was terminated from the contract due to breach of contract by the firm vide Proceedings No. KWA/SE/SEW/EOI/REPL/338/202
3.1.3	Extension of sewerage system to newly added areas of corporation viz,				0- 2021 of the Superintending Engineer, Sewerage Circle, Kerala Water Authority Thiruvananthapuram dated 31.05.2022 to arrange the balance work at their risk and cost. As directed in the Chief Secretary's
3.1.4	Providing sewerage system in Block A to E				meeting dated 21/06/2022 the work of preparation of DPRs has to be done internally. DPR preparation of sewerage system to the uncovered areas of TMC is now being carried
3.1.5	Rehabilitation of existing Netwo rk and pump house in block A to E				out internally by KWA. The total wards were divided into 10 clusters. DPR of Cluster 1 Zone 1 & 2 for Rs 99 Crores and DPR of Cluster 1 Zone 3&4 for Rs.58.50 submitted to
3.1.6	Procurement of equipment for maintenance of sewerage system.				the Secretary WRD on 13/04/23.Later as per the direction of Secretary Thiruvananthapuram Corporation the DPR for Cluster 1 was revised including Zone 1&5 for Rs 91.00 Cr and Zone 3&4 for Rs
3.1.7	Additional STP requirement				66.50 Cr and was submitted to the Secretary Thiruvananthapuram Corporation on 28.12.2023 for getting AS under UIDF. Cluster 3, which was originally consisting of Thiruvallam, Poonkulam and Vellar is the second in the priority list and was taken up. This Cluster is then modified by adding more wards and is divided into 3 zones. Zone 1 of cluster 3 is consisting of Puthenpally and Part of Muttathara (until STP) was taken up on priority based on the demand of Thiruvananthapuram Corporation. The DPR for Cluster 3

KWA/WASCON/AEEII/NGT-PR/2024 Zone 1 is prepared consisting of 1/44602/2024 Puthenpally and Muttathara (Part) Wards and submitted to CE on 02.12.22. DPR of Cluster 3 Zone 1, Puthanpalli ward of 1.5 MLD Sewerage network with 5 year O&M and without centage submitted to Corporation under AMRUT 2.0 on 11/1/23.The DPR of Cluster 3 Zone 2 and Zone 3 is prepared and submitted on 21.01.2023. The DPR for cluster 2 is submitted on 27.02.2023 and is verified and kept in Shelf. The DPR for cluster 4 (Thirumala Thrikkannapuram and Punnakkamughal wards) is prepared and submitted on 30.03.2023. and as suggested for identifying Corporation / Govt lands for the collection well and STP proposed is being done and after obtaining sanction of the puramboke land identified there will be changes in the design network and there by changes will be made in the DPR. DPR for Cluster IX (priority wards (Vizhinjam and Harbour area) completed and submitted on 29.09.2023. Land for STP identified and the confirmation of the land nit vet received.DPR of cluster X comprising of wards Shangumugham, Vettucaud, Vallakadavu, Beemapalli (part), Beemapalli East (part), Valiyathura Kadakampally is and under preparation.

KWA/WASCON/AEEII/NGT-PR/2024

l/44602/2024					
	Total Amount	5000CR			

Signed by Santhoshkumar. R. V

Date: 03-02-2024 17:33:01

	ANALYSIS REPORT OF RIVERS INCLUDED IN THE LIST OF PRS-2022 FOR THE MONTH OF JANUARY 2024												
SI NO	SL NO PARAMETER RIVER-NEYYAR RIVER-KARAMANA				ARAMANA	RIVER- MAMOM	RIVER- AYIROOR	RIVER- VAMANAPURAM					
SL NO	PARAIVIETER	Amaravila	Aruvippuram	Aruvikkara	Moonnattumukku	Mamom	Ayiroor	Vamanapuram					
1	Temperature, 0°C	28	29	28	29	29	28	29					
2	Dissolved Oxygen, mg/l	6.4	7.1	8.5	0.4	8	6.4	5.3					
3	pН	6.5	6.4	6.2	6.7	6.4	6.2	6.5					
4	Conductivity, µmhos/cm	59	75	85	590	125	119	122					
5	BOD, mg/l	0.9	1.3	1.9	8.8	0.7	2.1	1.5					
6	Nitrate-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	BDL					
7	Turbidity, NTU	1.6	2.2	2	7.3	2	1.8	2					
8	Phenolphthalein Alkalinity, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	BDL					
9	Total Alkalinity, mg/l	16	20	20	124	24	20	24					
10	Chloride, mg/l	12	16	16	108	20	28	24					
11	COD, mg/l	4	4	4	24	4	4	4					
12	TKN, mg/l	ND	ND	ND	ND	ND	ND	ND					
13	Ammoniacal-N, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	BDL					
14	Hardness as CaCO3, mg/l	16	20	18	132	28	22	24					
15	Calcium as CaCO3, mg/l	10	14	10	112	24	12	20					
16	Magnesium as CaCO3, mg/l	6	6	8	20	4	10	4					
17	Sulphate, mg/l	BDL	BDL	BDL	7	BDL	BDL	BDL					
18	Calcium (Ca2+), mg/l	4	5.6	4	45	9.6	4.8	8					
19	Magnesium (Mg2+), mg/l	1.5	1.5	2	4.9	1	2.4	1					
20	Sodium, mg/l	6.5	8.5	8.6	55.9	11.2	14.6	13.1					
21	Total Dissolved Solids, mg/l	37	47	48	322	68	67	68					
22	Total Fixed Solids, mg/l	25	31	32	109	36	39	39					
23	Total Suspended Solids, mg/l	15	19	18	71	16	19	28					
24	Phosphate, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	BDL					
25	Boron, mg/l	0	0	0	0	0	0	0					
26	Potassium, mg/l	1.4	1.5	2.1	8.6	1.8	2.8	2.4					
27	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	BDL					
28	Total Coliform, MPN/100 ml	1400	600	1100	35200	1100	2200	2600					
29	Fecal Coliform, MPN/100 ml	1000	300	600	24800	900	1700	1900					
30	Fecal Streptococcus, MPN/100 ml	NIL	NIL	NIL	NIL	NIL	NIL	NIL					
31	% SODIUM	44.3	45.8	47.5	46	44.6	55.4	51.3					
32	SAR	0.7	0.8	0.9	2.1	0.9	1.4	1.2					

National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs

(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019) RIVER PAMBA, PATHANAMTHITTA

S. No	Activity to be monitored	Timeline	Submission of progress by State/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		Kadapra Grama Panchayat id totally open defection free. All the sewage generated in the households and other places and inistutions have 100% treatment of sewage-situ
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		Niranam Gramapanchayat is an upper Kuttanad area, so no such dry land suitable for solid waste treatment plant is available. MCF construction completed.13 mini MCF implimentedc in all wards. Necessary instruction are given to all offices and institution to strictly comply with the green protocol and is regularly monitored.
5	 Chief Secretaries may set up appropriate monitoring mechanism at state level Specifying accountability of nodal authorities not below the Secretary level Chief Secretaries may have an accountable person attached in their office for this purpose Monitoring at State level must take place 		
	·		
6	Progress report may be furnished by the State/UTs to		

	 Secretary, Ministry of Jal Shakti Member Secretary, CPCB 		
6.1	Progress Report may be comprised of details along with completion timelines on: (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment. (II) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline (III) Status of CETPs Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status (iv) Status of Solid Waste Management & Details of Processing Facilities Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline (v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; (vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.	The Panchayat has resloved to identify all polluting sources involved in pollution of river resources and initiation of penal action aganist them.	

(vii)Ground water regulation		
(viii) Adopting good irrigation practices		
(ix) Protection and management of food plain Zones (FPZ)		
(x) Rain water harvesting		
(xi)Maintaining minimum Environmental flow of river		
(xii) Plantation on both sides of the river		
(xiii)Setting up biodiversity parks on flood plains by removing encroachment		

ACTION PLAN FOR RIVER PAMBA, KERALA

No.	Activity	Implementing	Time line	Progress in the month of	Progress in the month of	% works completed	Details of works
(as per Action Plan)		agency		December 2023	January 2024		remaining
A(a)	No industries	-	-	-	-	-	-
A(a)	Monitorng of river water quality	Kerala State Pollution Control Board	Continuing project				
C(ii)	Establishment of decentralized solid waste treatment facility	Mannar Panchayat, Kadapra/ Niranam Panchayath	31.03.2021	NA	Not submitted report		Inauguration of functioning.

				The Panchayat has resloved to identify all polluting invloved in pollution of river resources and iniation of penal against them	The Panchayat has resloved to identify all polluting invloved in pollution of river resources and iniation of penal against them		
				Not submitted the report	Niranam Gramapanchayat is an upper Kuttanad area , so no such dry land suitable for solid waste treatment plant is available		
С	Resource Recovery Facility	Mannar Panchayat,	31.03.2021	NA	Not submitted the report	NA	Collection and transportation

	Kadapra/ Niranam Panchayath		Resource Recovery Facility due to non-availability of	of Non-bio degradable Materials to RRF for processing
		space It will be suitable if RRF is established at Block level in	It will be suitable if RRF is established at Block level in	
		Niranam Grama Panchayath	Niranam Grama Panchayath	

	1				I		
С	Installing household and community level solid waste management units	Mannar Panchayat	31.03.2021	Not submitted report	Not submitted report	100%	Construction and operation of Aerobic compost unit.
С	Door to door collection and transportation of municipal solid waste	Mannar Panchayat	31.03.2021	Not submitted report	Not submitted report		Continuing
С	Construction of small sewage treatment plant with screening, septic tank and	Kadapra Panchayat	31.12.2020	The Panchayat is considered is sewage treatment plants is currently not need with in Panchayat area around Parumala	The Panchayat is considered is sewage treatment plants is currently not need with in Panchayat area around Parumala		

С	disinfection to the storm water drain of Parumala Town Construction of small sewage treatment plant with screening, septic tank and disinfection to the storm water drain of	Mannar Panchayat	31.12.2020	Not submitted report	Not submitted report	0%	Not applicable
С	Mannar Town Construction of compound wall with fencing	Irrigation department	31.03.2021	Detailed project report for the Holistic rejuvenation of the reaches is prepared and	Detailed project report for the Holistic rejuvenation of the reaches is prepared and		
С	Removing light jungle and muddies from river courses	Irrigation department	31.03.2021	submitted to Government	submitted to Government		
С	Electrical-Light arrangementsand Surveillance cameras	Irrigation department	31.03.2021				
С	Regualting activites in flood plain zone, protection and management of flood plain zone	Irrigation department	31.03.2021	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government		
	Greenery development Plantatioplan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing	Irrigation department	31.03.2021				

	encroachment					
C (b) (ii)	Green Protocol implementation in all Offices institution & Public function	Mannar, Kadapra/ Niranam Panchayat	31.05.2020	100%	Not submitted report	Continuation of Green Protocol.
				Green protocol has implemented in public officers Kadapa Grama Panchayat	Green protocol has implemented in public officers Kadapa Grama Panchayat	
				Necessary instruction are given to all offices and institution to strictly comply with the green protocol and is regularly monitored in Niranam Grama Panchayath	Necessary instruction are given to all offices and institution to strictly comply with the green protocol and is regularly monitored in Niranam Grama Panchayath	
D(a)	Issues relating to E-flow,maintaining minimum environmental flow of river (by having watershed management provisions)	Irrigation department	30.11.2020	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government	
D (b)	Irrigation practices	Irrigation	30.04.2020			

		department				
C	Awareness programmes for sections of public Management of municipal, plastic, hazardous, biomedical and electrical waste	rammes for Ontrol Board agement of icipal, plastic, rdous, nedical and crical waste Trical waste Pollution Control Board 31.03.2021 Draft Hand Communication Communication Collections Diode Material Collections Diode M	Draft by-law of Plastic Waste Handling has been passed by the Grama panchayat Committee on 05/02/2021. Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala	continuing.		
				Company(CKC) so far. About 500 kg of plastic materials is kept ready for trasportation. Socio-Economic Unit (SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the 18 wards of Mannar GP. For the management of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical,	About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for trasportation. Socio- Economic Unit	

		b a ir a c T N w 1 1 N G n o e h w G P	SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the as wards of Mannar GP.For the management of electrical, electronic and mazardous vaste, the Grama Panchayat has eached in an agreement with Clean Gerala	
			Company.	

		of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical, electronic and hazardous waste will start. Biomedical waste is being collected from source and transported for processing by IMAGE (IMA Goes + Ecofriendly), an initiative run by IMA (Indian Medical Association		

ACTION BY GROUND WATER DEPARTMENT

SI. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of December,2023	Progress in the month of January,2024	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	NOC has not beenissued to industries for Ground Water extraction during November2023	NOC has not beenissued to industries for Ground Water extraction during December 2023	Demand based	1. As per the GEC estimation all the blocks in the District has been categorized as SAFE. 2.Provisions of GW (control & Regulation) Act 2002 is implementing strictly for regulating extraction of GW resource in the district.
2	B(ii)	Ground water recharging / rain water harvesting	Artificial Recharge Structure Estimate for 11 sites sent to Directorate for Technical Sanction & Estimate for pond renovation at two sites in Pandalam Thekkekkara Grama Panchayath one also under preparation.	Artificial Recharge Structure Estimate for pond renovation at one site (Perumpetty Valiyakulam) Sent for Technical Sanction. One site pond renovation estimate under preparation. Pond renovation at Malayalappuzha Grama Panchayath work tendered and work order issued.	Demand based	All the blocks in the district is categorized as SAFE as per GEC estimation. Kadapra- Niranam Area is not feasible for Ground Water Recharge. However, GW recharging programme is taken up in some pockets in the midland area including Manimala basin. Where seasonal GW level fluctuation is

						noticed.
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Groundwater sample collection during the month of July 2023 monitoring wells (borewells and open wells) collected and sent to Analytical Lab Thiruvananthapuram for chemical analysis soon.	Groundwater sample collection during the month of July 2023 monitoring wells (borewells and open wells) collected and sent to Analytical Lab Thiruvananthapuram for chemical analysis soon.	Periodical assessment(Regular programme) Chemical analysis result of groundwater samples collected during November-2020 reveals that the gw quality is good and potable.	(i)Maintaining a network of observation wells in various hydro geomorphic units throughout the district from which water level and water samples have been collected periodically and analysed. (ii)generally groundwater quality is good and potable
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	Borewell/ tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose.	Borewell/ tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose.	Continuing programme	i)Borewell/tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report of GWD ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose. iii)Awareness programmes organised to the public to adopt rainwater harvesting measures

MONTHLY ANALYSIS REPORT OF POLLUTED RIVER STRETCHES JANUARY-2024

STATION: MANNAR

Sampling Date: 05.01.2024

SI. No	PARAMETERS	ITTINAYARKKADAVU BRIDGE KUTTAMPEROOR	KOTTAKAL KADAVU BRIDGE KORATTIKADAVU	PARUMALA BRIDGE	MANNAR BRIDGE
1	Temp. (°C)	27	26	28	27
2	рН	7.1	7.0	7.2	7.1
3	Conductivity (µS/cm)	48.76	51.60	51.27	43.76
4	DO (mg/L)	5.9	6.1	6.2	5.7
5	BOD (mg/L)	1.2	0.8	0.8	1.2
6	COD (mg/L)	6.4	3.2	3.2	6.4
7	TDS (mg/L)	76	66	60	52
8	TC (CFU/100ml)	930	470	520	270
9	FC (CFU/100ml)	420	190	220	100
10	FSC(CFU/100ml)	Nil	Nil	Nil	Nil

WATER QUALITY DATA OF POLLUTED RIVER STRETCHES JANUARY-2024

DISTRICT OFFICE, PATHANAMTHITTA

Date of Sampling: 05.01.2024

Sl. No	PARAMETERS	THAKZHY	EDATHUA	MANNAR
1	Temperature, °C	26	28	27
2	рН	6.3	6.4	6.3
3	Conductivity, µmhos/cm	53.79	57.81	52.25
4	Turbidity, NTU	1.0	2.1	0.9
5	Phenolphthalein Alkalinity, as CaCO ₃	Nil	Nil	Nil
6	Total Alkalinity, as CaCO ₃	10	10	11
7	Chloride, mg/l	8	11	8
8	COD, mg/l	6.4	6.4	6.4
9	TKN, mg/l	0.3	0.25	0.2
10	Ammoniacal-N, mg/l	BDL	BDL	BDL
11	Hardness, as CaCO₃ mg/l	22	22	24
12	Calcium, as CaCO₃ mg/l	12	12	14
13	Magnesium as CaCO ₃ , mg/l	10	10	10
14	Sulphate, mg/l	1.51	1.9	2.14
15	Sodium, mg/l	4.5	5.4	5.6
16	Total Dissolved Solids, mg/l	32	34	36
17	Total Fixed Solids, mg/l	27	29	31
18	Total Suspended Solids, mg/l	22	24	26
19	Phosphate, mg/l	BDL	BDL	BDL
20	Boron, mg/l	BDL	BDL	BDL
21	Potassium, mg/l	0.298	0.197	0.293
22	BOD, mg/l	1.1	1.6	1.2
23	Fluoride, mg/l	0.2	0.2	0.23
24	Dissolved Oxygen, mg/l	6.4	5.9	6.2
25	Nitrate-N, mg/l	0.194	0.194	0.231
26	Total Coliform, CFU/100 ml	390	420	400
27	Faecal Coliform, CFU/100 ml	130	140	130
28	SAR	0.41713	0.500558	0.39049
29	% of sodium	13.39767	14.13106	11.12080
30	Faecal Strepto Coccus,CFU/100 ml	Nil	Nil	Nil

National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER PERIYAR. ERNAKULAM

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ		
	remediation		
	Commencement of setting up of STPs and connecting all		
	the drains and other sources of generation of sewage to		
	the STPs must be ensured		
2	Timeline for completing all steps of action plans including		
	completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring		
	mechanism at state level		
	 Specifying accountability of nodal authorities not 		
	below the Secretary level		
	 Chief Secretaries may have an accountable person 		
	attached in their office for this purpose		
	 Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to		
	 Secretary, Ministry of Jal Shakti 		
	 Member Secretary, CPCB 		
6.1	Progress Report may be comprised of details along with		

completion timelines on:

- (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
- (II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(III) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv)Status of Solid Waste Management & Details of Processing Facilities

Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

- (v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including

waste generated from hotels, Ashrams, etc.	
(vii)Ground water regulation	
(viii) Adopting good irrigation practices	
(ix) Protection and management of food plain Zones (FPZ)	
(x) Rain water harvesting	
(xi)Maintaining minimum Environmental flow of river	
(xii) Plantation on both sides of the river	
(xiii)Setting up biodiversity parks on flood plains by removing encroachment	

ACTION PLAN FOR RIVER PERIYAR, KERALA

SHORT TERM MEASURES

No.	Activity	Impleme	Time	Progress in the month of	Progress in the month of		%	Details of wor
(as ner		nting	line	November2023	December2023		work	remaining
(as per Action Plan)		agency				Progress in the month of January 2024	s comp leted	

A(b) Augmentation and Revamping of existing STP at Advaita 1 an ear Adwaitha Ashramam and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Advaita 1 in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering, Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Advaita 5 STP at Advaita 4 Ashram is in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Advaita 5 STP at Advaita 4 Ashram is in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Advaita 5 STP at Advaita 5 STP at Advaita 5 STP at Advaita 6 of STP at Advaita							
at near Adwaltha Ashramam and to increase the capacity of STP so as to treat more sewage generated in the municipality Ashram is in progress. The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering, Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 1 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 1 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 2 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 2 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality at 3 Aluva Mar	A(b)	Augmentation and		Dec	The construction work	The construction work of	
Ashramam and to increase the capacity of STP so as to treat more sewage generated in the municipality Ashramam and to increase the capacity of STP so as to treat more sewage generated in the municipality The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) The agreement for the civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to a increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to a increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to a increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to a increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to a increase the capacity of STP so		Revamping of existing STP	1 1	201	of STP at Advaita	STP at Advaita Ashram is	of STP at Advaita
the capacity of STP so as to treat more sewage generated in the municipality Civil works has been completed at present and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation Augmentation Aluva Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Teleformed minimal partial function is considered.		at near Adwaitha	ality	9	Ashram is in progress.	in progress. The agreement	Ashram is in progress.
to treat more sewage generated in the municipality The preparation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality The preparation of STP so as to treat more sewage generated in the municipality The preparation of STP so as to treat more sewage generated in the municipality The preparation of STP so as to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation of the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not to treat more sewage generated in the municipality The preparation is not treat more sewage generated in the municipality The preparation is not treat more sewage generated in the municipality The preparation is not treat more sewage generated in the municipality The preparation is not treat more sewage generated in the municipality The preparation is not treat more sewage generated in the municipality The work will start immedicity. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. The work will start immedicity. Electrical work is reserved for retendering. Investments work i		Ashramam and to increase			The agreement for the	for the civil works has been	The agreement for the
generated in the municipality immedietly. Electrical work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality and the work will start immedietly. Electrical work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattor is considered. A(c) A proposal was submitted for 0.3MLD ETP. So lakh preliminary DPR has been prepar		the capacity of STP so as			civil works has been	completed at present and	civil works has been
municipality municipality munic		to treat more sewage			completed at present	the work will start	completed at present
work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality work is reserved for retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to sincrease the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) A proposal was submitted for 0.3MLD ETP. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more several exists and to increase the capacity of STP so as to tr		generated in the			and the work will start	immedietly. Electrical	and the work will start
retendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Tetendering. Investments have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ality within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Iakh preliminary DPR has been prepared. Suchithwa mission has directed to revise and submit the DPR as 7		municipality			immedietly. Electrical	work is reserved for	immedietly. Electrical
have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality have been made for mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) A proposal was submitted for 0.3MLD and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more submitted for 0.3MLD and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more submitted for 0.3MLD and civil related works may completed within					work is reserved for	retendering. Investments	work is reserved for
mechanical related work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality mechanical related work STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ETP. The paration for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Submitted for 0.3MLD ETP. As been prepared. Suchithwa mission has directed to revise and submit the DPR as 7					retendering. Investments	have been made for	retendering.
work. Currently STP is working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. 45 be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.					have been made for	mechanical related work.	Investments have been
working partially, therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(c) A proposal was submitted for 0.3MLD ETP. The paration for DPR will be completed within 2 weeks. Adding waste from waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. alakh preliminary DPR has been prepared. Suchithwa mission has directed to revise and submit the DPR as 7					mechanical related	Currently STP is working	made for mechanical
therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ality Therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ETP. The paration for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Therefore steps have been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. Is alknown prepared. Suchithwa mission has directed to revise and submit the DPR as 7					work. Currently STP is	partially, therefore steps	related work. Currently
been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality been taken to speed up the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. Iakh preliminary DPR has been prepared. Suchithwa mission has directed to revise and submit the DPR as 7					working partially,	have been taken to speed	STP is working
the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality the partial functioning. Informed that mechanical and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD and civil related works may completed within 2 months. A proposal was submitted for 0.3MLD ETP. Submitted for 0.03MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. STP so as to treat more sewage generated in the municipality A proposal was submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. 45 lakh preliminary DPR has been prepared. Suchithwa mission has directed to revise and submit the DPR as 7					therefore steps have	up the partial functioning.	partially, therefore
Informed that mechanical and civil months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of existing STP at Aluva Market and to increase the capacity of STP so as to treat more sowage generated in the municipality Informed that mechanical and civil months. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. 45 be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.					been taken to speed up	Informed that mechanical	steps have been taken
mechanical and civil related works may completed within 2 months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Mechanical and civil months. A proposal was submitted for 0.3MLD for 0.3MLD ETP. Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Municipality Municipality Municipality Municipality A proposal was submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. 45 be completed within 2 weeks. Adding waste from fish stall along with Suchithwa mission has directed to revise and submit the DPR as 7					the partial functioning.	and civil related works may	to speed up the partial
related works may completed within 2 months. A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Telated works may completed within 2 months. A proposal was submitted for 0.3MLD and for 0.3MLD ETP. Preparation for Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Telated works may completed within 2 months. A proposal was submitted for 0.3MLD ETP. submitted for 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.3MLD and 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared. Submitted for 0.003MLD ETP. 45 lakh preliminary DPR weeks. Adding waste from has been prepared.					Informed that	completed within 2	functioning. Informed
A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Completed within 2 months. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Completed within 2 months. A proposal was submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Completed within 2 months. A proposal was submitted for 0.3MLD ETP. be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.					mechanical and civil	months.	that mechanical and
Mounting and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Mounting and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Municip ality A proposal was submitted for 0.3MLD ETP. Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 be completed within 2 weeks. Adding waste from waste from fish stall along with abattoir is abattoir is considered. Municip ality DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Suchithwa mission has directed to revise and submit the DPR as 7					related works may		civil related works may
A(b) Augmentation and Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality A proposal was submitted for 0.3MLD ETP. Betweeks and to increase the capacity of STP so as to treat more sewage generated in the municipality A proposal was submitted for 0.3MLD ETP. Betweeks and submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is abattoir is considered. A proposal was submitted for 0.3MLD ETP. Betweeks submitted for 0.3MLD ETP. Submitted for 0.003MLD ETP. Betweeks submitted for 0.003MLD ETP. Betweeks submitted for 0.3MLD ETP. Betweeks submitted for 0.003MLD ETP. Betweeks					completed within 2		completed within 2
Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is abattoir is considered. Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Submitted for 0.3MLD ETP. Submitted for 0.3MLD ETP. It is a submitted for 0.3MLD ETP. Submitted for 0.3MLD ETP. It is a submitted for 0.4MLD ETP. It is a submitted for					months.		months.
Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Revamping of exisiting STP at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is abattoir is considered. Submitted for 0.3MLD ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered.	A(b)	Augmentation and	Aluva	2021	A proposal was	A proposal was submitted	A proposal was
at Aluva Market and to increase the capacity of STP so as to treat more sewage generated in the municipality ETP. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Preparation for DPR will be completed within 2 weeks. Adding waste from fish stall along with abattoir is considered. Suchithwa mission has directed to revise and submit the DPR as 7			Municip		submitted for 0.3MLD	for 0.3MLD ETP.	submitted for
STP so as to treat more sewage generated in the municipality within 2 weeks. Adding weeks. Adding waste from fish stall along with abattoir is abattoir is considered. within 2 weeks. Adding waste from fish stall along with abattoir is considered. weeks. Adding waste from fish stall along with abattoir is considered. Suchithwa mission has directed to revise and submit the DPR as 7			ality		ETP. Preparation for	Preparation for DPR will	0.003MLD ETP. 45
STP so as to treat more sewage generated in the municipality within 2 weeks. Adding waste from fish stall along with abattoir is along with abattoir is considered. weeks. Adding waste from fish stall along with abattoir is considered. Suchithwa mission has directed to revise and submit the DPR as 7		increase the capacity of			DPR will be completed	be completed within 2	lakh preliminary DPR
sewage generated in the municipality waste from fish stall along with abattoir is considered. Suchithwa mission has abattoir is considered. Suchithwa mission has directed to revise and submit the DPR as 7		· · ·			within 2 weeks. Adding	weeks. Adding waste from	has been prepared.
municipality along with abattoir is abattoir is considered. directed to revise and considered. submit the DPR as 7		sewage generated in the			waste from fish stall	fish stall along with	Suchithwa mission has
considered. submit the DPR as 7					along with abattoir is	abattoir is considered.	directed to revise and
KID It is informed that		, ,			considered.		submit the DPR as 7
KED.it is informed that							KLD.It is informed that

A(b)	Discharge of sewage from township to the River through drain near Periyar Hotel shall be stopped. Identification of the	Aluva Municipa lity	2020		Out of 4 inspections one	0.3 MLD in previous minutes is recorded s wrong and 0.003(3 KLD) is the correct value. 8 inspections were	
A(b)	establishments/commerci al complexes/flats/houses/h ote Is etc who is discharging the sewage to the public drain and to collect fine based on polluter pay principle	Municipa lity, KSPCB	2020	from the 24 inspections conducted on the month of June .A fine of Rs.5,60,000 has been imposed and out of this Rs.35,000 is paid. Further action is taken for the rest. As well as Rs. 1, 46,000 has been levied from the inspections conducted on illegal waste dumping sites and 26,000 rupees has been paid out of this. The remaining follow up action is being taken.	case was found on the month of December. And they paid the fine that imposed, which is Rs 25000. Also 4 inspections were done regarding the illegal waste dumping and imposed Rs 5000 as fine and paid	conducted on last month. No new cases were found.	
A(a)(iv)	Periodical inspection in the	KSPCB	Perio) 			

	T	I			I	
	Industries, Flats, hotels	;	dica			
	monitoring of STP,ETP		1			
C(ii)	Installation of modern	Aluva	Marc	DPR proposal prepared	DPR proposal prepared by	DPR proposal prepared
	abattoirs	Municipa	h	by IRTC (Accredited	IRTC (Accredited Agency)	by IRTC (Accredited
		lity	202	Agency) for the	for the installation of	Agency) for the
			1	installation of machines	machines has been	installation of
			_	has been submitted for	submitted for the approval	machines has been
				the approval		submitted for the
				T. T. M. P. T. W.		approval
A(b)	Procurement of sewer	Aluva	Marc	Drainage cleaning	Drainage cleaning activities	Drainage cleaning
	cleaning machines and	Municipa	h	activities are done	are done everyday. JCBs	activities are done
	equipment maintenance	lity	202	everyday. JCBs are also	are also used for carry out	everyday. JCBs are
			0	used for carry out the	the waste. The excavated	also used for carry out
				waste. The excavated	waste is then disposed in	the waste. The
				waste is then disposed in	Thumboormuzhi compost.	excavated waste is then
				Thumboormuzhi	_	disposed in
				compost.		Thumboormuzhi
				-		compost.
E	Installation of cameras at	Aluva	2020	For monitoring the	25 lakhs rupee-worth	For monitoring the
	the waste dumping spots	Municip		dumping sites, 25 lakh	cameras have been	dumping sites, 53
		ality		rupee-worth of cameras	established for monitoring	cameras costing 25
				have been established.	waste dumping site	lakh has been installed.
				But the NVR has been		
				ceased by the police in		
				connection with a		
				criminal case in Aluva		
				.Therefore it is currently		
				not working. Night		
				surveillance squad		
				operation is still		
				ongoing.		

	· · · · · · · · · · · · · · · · · · ·						
A(b)	Construction of retaining wall with HDPE liner at Kalamassery dumping yard in order to prevent the leachate discharge from the yard to Thoombungal Thodu	ry Municip ality	Sept 201 9	NA	NA	NA	
C(ii)	Installation of plastic shredding unit	Kalamasse ry Municip ality	June 201 9	NA	NA	NA	
A(a)(iv)	Constitution of squads for night surveillance for finding the unauthorized dumping of sewage at NAD wet lands Kalamassery	ry Municip	2020	NAD not provided	NAD not provided CCTV.Night squad fine Rs. 1939440	NAD not provided CCTV. Night squad fine Rs. 1970940	
A(b)	Installation of common STP for Kalamassery Municipality and ETP at Municipal Market	ry	Dece mb er 201	75 cents land identified at North Kalamassery for sewage and septage treatment plant	75 cents land identified at North Kalamassery for sewage and septage treatment plant	75 cents land identified at North Kalamassery for sewage and septage treatment plant	
A(a)(iv)	Monitoring and surveillance of industries in Kalamassery Industrial Estate in order to prevent unauthorized discharges to Muttar River		2019)			
C(ii)	-	Kalamasse ry Municip	2021	ndustries department has informed that land is not available in the	A letter dated 03.10.22 has forwarded to the govt. for allotment of	A letter dated 03.10.22 has forwarded to the	

		ality, Industri es Depart ment (for land allotme nt)	industrial estate	land for the construction of modern abattoirs	govt. for allotment of land for the construction of modern abattoirs		
A(b)	Identification of the establishments/commercial complexes/flats/houses/hot e ls etc who is discharging the sewage to the public drain	Municipali	Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the defect. Inspection conduted on 28.07.2022, fresh notice issued to 5 persons, 1 person cleared violation. Inspection conduted on 15.09.2022, fresh notice issued to 1 person fresh	Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the defect. Inspection conduted on 28.07.2022, fresh notice issued to 5 persons, 1 person cleared violation. Inspection conduted on 15.09.2022, fresh notice issued to 1 person Inspection conducted on 29.12.2022, 5 persons cleared violation Inspection conducted on 16.02.2023, 1 person fresh notice issued7 outlet of	Inspection conducted on 24/09/2020, 22/07/2021, 13/08/2021, 01/01/2022, 10/01/2022, 11/01/2022, 12/01/2022 & notice issued to 49 persons. 12 persons cleared violations. Second notice issued to 2 persons and rectified the defect. Inspection conduted on 28.07.2022, fresh notice issued to 5 persons, 1 person cleared violation. Inspection conduted on 15.09.2022, fresh notice issued to 1 person . Inspection conducted on conducted on conducted on	NA	

		1		T		
				notice issued to 1	houses, 3 outlet of	29.12.2022, 5 persons
				person Inspection	establishment in may 2023	cleared violation .
				conducted on		Inspection conducted
				29.12.2022, 5 persons		on 16.02.2023, 1
				cleared violation		person fresh notice
				Inspection conducted		issued. 7 outlet of
				on 16.02.2023, 1 person		houses, 3 outlet of
				fresh notice issued		establishment in may
						2023
Е	Installation of cameras at	Kalamasse	2020	Camera installed on 10	Camera installed on 10	Camera installed on
	the waste dumping spots	ry		locations. 2 portable	locations. 2 portable	10 locations. 2
		Municipali		(mobile) camera has	(mobile) camera has	portable (mobile)
		ty		installed for identifying	installed for identifying	camera has installed
				waste dumping spot. Rs	waste dumping spot. Rs	for identifying waste
				31560/- levied till	36560 /- levied till	dumping spot. Rs
				date	date	36560 /- levied
						till date
A(b)	Identification of sources o	f Eloor	2020	Inspections are done	Inspections are done time	Inspections are done
	sewage discharged to drain			time to time. Waste	to time. Waste discharging	time to time. No new
	near Pathalam bridge and	KCDCD		discharging outlets from	outlets from shops were	waste discharging
	action to stop the discharge	l /for		shops were identified	identified and proper	findings were caught
	which reach river Periya	monitori		and proper arrangements	arrangements are made as	
	from hotels, labour camps	ng)		are made as remedy. No	remedy. No new waste	
	etc In case the quantity of	t .		new waste discharging	discharging findings were	
	sewage generated is			findings were caught	caught	
	assessed to be more STF	2				
	need to be installed	51	2020	The majort is lesis.	The mainst in being	Valtuun aamana haya
E	Installation of cameras at	Eloor	2020	The project is being	The project is being	Keltron cameras have been established near
	the waste dumping spots	Municipali		implemented at a cost of	implemented at a cost of	been established flear

		L		Rs.44 lakh to install 104	Rs.44 lakh to install 104	UII company and
		ty				HIL company and
				cameras. Tender has	cameras. Work has started	Aarattukadavu. The e-
				been opened. Camera	after identifying the	tender for 3 projects
				locations have been	locations for the camera.	has been
				identified. Keltron	Keltron cameras have been	completed(Rs.44,00,00
				cameras have been	established near HIL	0/-)as per the plan
				established near HIL	company and	2023-24 for the camera
				company and	Aarattukadavu	installation at various
				Aarattukadavu		areas of municipality.
						Tender received firms
						have been engaged in
						agreements therefore
						camera installations
						works are still in
						progress.
A(a)(iv)	Periodical inspection in the	KSPCB	perio	Inspection ongoing	Inspection ongoing	Inspection ongoing
(~,()	Industries, Flats, hotels for		dical	inspection ongoing	mspection ongoing	inspection ongoing
	monitoring of STP,ETP		a icui			
	located in Cochin					
	corporation					
A(a)	Inventory of sources of	Kochi	3	(Did Not Attend The	(Did Not Attend The	(Did Not Attend The
\ \(\alpha\)	•	l			meeting)	meeting)
	pollution through a rapid	al	mon	meeting)	meeting)	meeting)
	study/Study for	Camaana	ths	To find the source of	To find the source of	To find the source of
	identification of pollution	tion		discharge, a squad was		
	sources at Edapally thodu				discharge, a squad was	discharge, a squad was formed under
					formed under Engineering	
				Engineering and health	and health and regular	Engineering and health
				and regular inspections	inspections are carried out.	and regular inspections
				are carried out.	Identified sources will be	are carried out.
				Identified sources will	informed. Desilting works	Identified sources will
				be informed. Desilting	have been completed	be informed. Desilting

				works have been		works have been		
				completed		completed		
E	issuing notice to the defaulters	Kochi Municip al Corpora tion	4 mon ths					
A(a)(iv)	Periodical inspection in the flats, hotels, shops located along the river	Kochi Municip al Corpora tion	perio dical	A thorough inspection was carried out in the establishments near the river. 76 outlets of institutions have been closed. Made them to take PCB consent. A fine of 3 lakh have been imposed.	A thorough inspection was carried out in the establishments near the river. 76 outlets of institutions have been closed. Made them to take PCB consent. A fine of 3 lakh have been imposed.	A thorough inspection was carried out in the establishments near the river. 76 outlets of institutions have been closed. Made them to take PCB consent. A fine of 3 lakh have been imposed.		
A(b)	Identification of natural drains/thodu reaching river Periyar and cleaning of weeds, grasses etc	Irrigation departm ent	2 year s	Cleaning of 20 canals and 13 sub canals under Eloor municipality on the banks of Periyar in Kalamassery consistuency and 40 canals under Paravur consistuency situated on the banks of Periyar in Karumallor, Kunnukara and Alangad Panchayath , which comes under the auspices of minor irrigation office are under progress. The proposal for the	Cleaning of 20 canals and 13 sub canals under Eloor municipality on the banks of Periyar in Kalamassery consistuency and 40 canals under Paravur consistuency situated on the banks of Periyar in Karumallor, Kunnukara and Alangad Panchayath, which comes under the auspices of minor irrigation office are under progress. The proposal for the cleaning of the Onithod which connected from Periyar has been submitted	municipality on the	ed for FS	1)Detailed estimate t submitted to higher authori for FS. FS not obtained so fa

			cleaning of the Onithod which connected from Periyar has been submitted to the government by the Ernakulum district collector from minor irrigation office. Permission not received. Irrigation Division has submitted estimates for rehabilitation of the following streams under Ernakulam. 1. Kuthuthodu (IRR/IA/EST/8495/2022 _5_8_7) Rs. 74.40 lakh	to the government by the Ernakulum district collector from minor irrigation office. Permission not received. Irrigation Division has submitted estimates for rehabilitation of the following streams under Ernakulam. 1. Kuthuthodu (IRR/IA/EST/8495/2022_5_8_7) Rs. 74.40 lakh 2.Edathodu (IRR/IA/EST/8495/2022_5_11_10) Rs. 9/- lakh These works have not been approved. The cleaning of Vliyachal canal and Erazhichal in Eloor municipality is in progress under Minor irrigation department.	proposal for the cleaning of the Onithod which connected from Periyar has been submitted to the government by the Ernakulum district collector from minor irrigation office. Permission not received. Irrigation Division has submitted estimates for rehabilitation of the following streams under Ernakulam. 1. Kuthuthodu (IRR/IA/EST/8495/202 2_5_8_7) Rs. 74.40 lakh 2.Edathodu (IRR/IA/EST/8495/202 2_5_11_10) Rs. 9/-lakh These works have not been approved.The	
			_5_11_10) Rs. 9/- lakh These works have not been approved. The cleaning of Vliyachal canal and Erazhichal in Eloor municipality is in	Vliyachal canal and Erazhichal in Eloor municipality is in progress under Minor irrigation	lakh 2.Edathodu (IRR/IA/EST/8495/202 2_5_11_10) Rs. 9/- lakh These works have not	
learing of weeds, grasses t the river bank in order to	Irrigation departm	3 year	The project Operation Vahini 2022 is carried	The project Operation Vahini 2022 is carried out	The project Operation Vahini 2022 is carried	One work d

	ensure the smooth flow of	ent	S	out to clean and desilt	to clean and desilt	out to clean and desilt	already
	water		-	drainsand hand drains.	drainsand hand drains. As	drainsand hand drains.	complet
				As part of this project,	part of this project, works	As part of this project,	e near
				works on some	on some tributaries of	works on some	Pathala
				tributaries of Periyar	Periyar have been	tributaries of Periyar	m LCR.
				have been completed	completed and also the	have been completed	III ECIN.
				and also the cleaning of	cleaning of 17.5km of	and also the cleaning of	
				17.5km of Edamula-	Edamula-Muttar-	17.5km of Edamula-	
				Muttar-Varapuzha reach	Varapuzha reach which is a	Muttar-Varapuzha	
				which is a part of	part of Periyar is under	reach which is a part of	
				Periyar is under	completion. Proposals have	Periyar is under	
				completion. Proposals	been issued for cleaning	completion. Proposals	
				have been issued for	activities Edayar and	have been issued for	
				cleaning activities	Methanam. If permission is	cleaning activities	
				Edayar and Methanam.	granted, they will also be	Edayar and Methanam.	
				If permission is granted,	taken up	If permission is	
				they will also be taken		granted, they will also	
				up		be taken up	
D(a)	Maintaining of Minimum	Irrigation	3				
	flow in river during lean	departm	year	The shutters are opened	Periodicaly maintained for the	Periodicaly maintained for	
	period and periodical	ent	S	and operated at regular	minimum flow of water by	the minimum flow of water by	
	operation of Regulators at			intervals.	operating the shutter properly at	operating the shutter	
	River in-order to maintain				pathalam lock cum regulator	properly at pathalam lock	
	minimum flow.					cum regulator	
A(b)	Common Effluent	Industries	2022				
	Treatment Plant at Edayar	departm					
	Industrial Estate	ent					
A(b)	Construction of internal	Industries		Completed construction	Completed the constructed	Completed the	
	roads and proper drainage	departm		of 13 roads and	roads and drainage works	constructed roads and	
		ent		drainages. Rs.6.54 crore			

A(b)	Installation of common discharge pipe line at		3 year	has been approved to PWD for maintenance and repair. The construction works will start from December 15	in the locality of Edayar which comes under the project of MSE-CDP and costed 9 crore. 6.54 crore rupees has been sanctioned to PWD for works to be completed and construction of 34 lakh rupees drainage is under progress. 45% of work is completed. Process for the construction of internal road which worth Rs 6.20 crore is in progress	drainage works in the locality of Edayar which comes under the project of MSE-CDP and costed 9 crore. 6.54 crore rupees has been sanctioned to PWD for works to be completed and construction of 34 lakh rupees drainage is under progress. 50% of work is completed. Process for the construction of internal road which worth Rs 6.20 crore is in progress	
	downstream of Pathalam Regulator Bridge	ent, Irrigatio n departm ent	S				
E	Installation of Night vision surveillance cameras at the River Bank side	KSPCB	2020				
A(a)(iv)	Periodical Monitoring of Eloor, Edayar, Kalamassery	KSPCB	2020	Routine inspection is going on. Night	Routine inspection is going on. Night Surveillance also	Routine inspection is going on. Night	

	Industrial belts			Surveillance also carried out continuously.	carried out continuously.	Surveillance also carried out continuously.
A(a)(iv)	Monitoring of quality of water at various intake point	Kerala Water Authorit y	2020			
A(a)(iv)	Installation of additional continuous online River water monitoring station	KSPCB	2022	The maintenance works of Online monitoring station in the downstream side of PathalamBundhave been completed and is working. Online monitoring station in the upstream side has been installed. Display board work is in progress. Quality of water at upstream is satisfactory	New water monitoring station has been set up at theUpstream side of the Pathalam bund. The online data of water monitoring is available in the office. Quality of water at upstream is satisfactory	New water monitoring station has been set up at theUpstream side of the Pathalam bund. The online data of water monitoring is available in the office. Quality of water at upstream is satisfactory
A(b)	Identification of the establishments/commercial complexes/flats/houses/hot e Is etc who is discharging the sewage to the public drain	Panchayat Sh		Waste discharging units has been identified .issued notices and fine is charged .Biobin , composite pit are available	Waste discharging units are been identifies. Fine and notices were issued to them	Waste discharging units are been identifies. Fine and notices were issued to them
E	Installation of cameras at the waste dumping spots	Kadungall ur Panchayat h		The 17 lakh project to install camera is underway.30 spots been indentified and a fine of	The 17 lakh project to install camera is underway and technical sanction got approved. The monitoring	The 17 lakh project to install camera is underway and technical sanction got

				15000 rupees charged as	squad has identified 30	approved.The
				penalty last month	spots and 18000 rupees	monitoring squad has
					charged been charged as	identified 30 spots. The
					fine on december	tender will get opened
						this month. The squad
						is monitoring and
						issuing notices and
						collecting fines.
A(b)	Identification of the	Choornikk	2020	150 soak pits have been	150 soak pits have been	150 soak pits have
	establishments/commercial	ara		constructed to prevent	constructed to prevent	been constructed to
	complexes/flats/houses/hot	Panchayat		dumping of sewage	dumping of sewage from	prevent dumping of
	e Is etc who is discharging	h		from houses into the	houses into the river, and	sewage from houses
	the sewage to the public			river, and no other	no other problems exist.	into the river, and Rs
	drain			problems exist.		10,000 is charged as
						fine.
E	Installation of cameras at	Choornikk	2020		For the monitoring of	For the monitoring of
	the waste dumping spots	ara		dumping spots, 50 lakh	dumping spots, 50 lakh	dumping spots, 50 lakh
		Panchayat		rupees project is	rupees project is submitted	rupees project is
		h		submitted for installing	for installing camera. Out	submitted for installing
				camera. Out of which 25	of which 25 lakhs should	camera. Out of which
				lakhs should be	be collected in the form of	25 lakhs should be
				collected in the form of	donation. 50 lakhs to be	collected in the form of
				donation. 50 lakhs to be	amended to 30 lakhs is	donation. 50 lakhs to
				amended to 30 lakhs is	under consideration. The	be amended to 30 lakhs
				under consideration.	amount received in the	is under consideration.
				2.11 lakhs as CSR	form of CSR as	The amount received in
				contribution. It was	contribution will be	the form of CSR as
				decided to nrgotiate	announced in the next	contribution will be
				with the companies for	meeting It is decided to	announced in the next
				the remaining amount, 5	negotiate with other	meeting It is decided

lakh is also under	companies about the	to negotiate with other
consideration	remaining amountThe	companies about the
	donation amount has been	remaining amountThe
	revised to 5 lakh.	donation amount has
		been revised to 5 lakh.

LONG TERM MEASURES

No. (as per Acti on Plar		Implementing agency	l	Progress in the month of November2023	Progress in the month of December2023	Progress in the month of January 2024	% work s comp leted	remaining
A(b)	Construction of walkway, ring roads etc at the Periyar River bank at industrial belt.	Irrigation depart ment	year s	An investigation estimation of 8 lakh have been prepared for the construction of road and dykewall nearby industrial belt. Financial sanction is received and sent for administration sanction. Dykewall design will be accomplished by analyzing the investigation report and	An investigation work has been started for the construction of survrillance road and dykewall on the side of industrial belt. The dykewall design can be finalized after considering the investigation report and availability of space. Investigation process shall be completed within 2 months	Completed soil investigation work for the construction of dykewall. The survey works are still pending. The dykewall design can be finalized after considering the investigation report and availability of space.		

				space availability.It is informed that Investigation process shall be completed within 2 months.The construction of retaining wall in dumping yard and compound was is completed			
C(i)	Fencing of the	Cochin	1-2				l
		Municipal					l
		Corporati	S				l
		on					1
	waste disposal						1
	(Edamula						1
	stretch)						
C(iii)	Beautification	Cochin	1-2	Explanation will be given	Explanation will be given in	Explanation will be given in next	
	of the river	Municipal	year	in next meeting	next meeting	meeting (Did not attend the	i l
	stretches	Corporati	S			meeting)	i l
	(Edamula	on					i l
	stretch)						

ACTION BY GROUND WATER DEPARTMENT

SI.	Ref para item	Activity	Progress in the	Progress in the	Progress	% works	Details of
No.	nos as per NGT		month of	month of	in the	completed	works
	Order no.673/2018		November2023	December2023	month of		remaining
	dated				January		
	20.09.2018				2024		

1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks
2	B(ii)	Ground water recharging / rain water harvesting
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices

TNCode	Sampling Date	Sampling Time	StnName	Type Of Water Body	Name Of Water Body	River Basin	
17	11.01.2024	10:30	Periyar at Eloor	River	Periyar Rive	er	
1338	05.01.2024	10:40	Periyar at SDP Aluva	River	Periyar Rive	er	
2334	27.01.2024	10:40	Periyar at Pathalam	River	Periyar Rive	er	
2335	27.01.2024	12:45	Periyar at Kalamassery	River	Periyar Rive	er	
3468	05.01.2024	10:55	Periyar at KWA Aluva	River	Periyar Rive	er	
2337	12.01.2024	10.35	Kadambrayar At Brahmapuram	River	Kadambray	ar River	
2338	12.01.2024	10:00	Kadambrayar At Manackakadavu	River	Kadambray	ar River	
1573	12.01.2024	11:00	Chithrapuzha At Irumpanam	River	Chithrapuzl	na River	
1154	05.01.2024	01:45	Chalakudy at Pulikkakadavu	River	Chalakudy	River	

		Values								
Sl. No.	Parameters					Station Cod	le			
		17	1338	2334	2335	3468	2337	2338	1573	1154
1	Temperature, ⁰ C	29	27	27	28	27	29	28	29	29
2	Dissolved Oxygen, mg/l	4.8	5.4	8.0	4.3	5.5	1.0	1.1	1.2	5.8
3	pH	8.3	6.1	7.7	7.5	6.3	6.9	7.1	8	6.3
4	Conductivity, µmhos/cm	1732	59	13170	82	49	125	138	226	374
5	BOD, mg/l	1.6	1	3.5	1.5	0.7	3.8	3.2	4.2	2.2
6	Nitrate-N, mg/l	0.09	0.45	0.07	0.29	0.4	0	0	0	0.34
7	Turbidity, NTU	4.8	7.5	12.4	4.1	7.8	11.2	11.3	5.2	10.3
8	Total Alkalinity, as CaCO3	19	16	40	17	16	28	25	23	80
9	Chloride, mg/l	550	8	3000	12	4	20	23	40	94
10	COD, mg/l	4.0	2.4	8.8	3.2	2.4	10.4	8.8	11.2	5.6
11	TKN, mg/l	0	0	0	0	0	0	0	0	1.2
12	Ammoniacal-N, mg/l	0	0	0	0	0	0	0	0	1.1
13	Total Hardness, as CaCO3 mg/l	210	19	1400	16	17	29	25	45	121
14	Calcium, as CaCO3 mg/l	180	8	800	11	11	12	6	13	52
15	Magnesium as CaCO3, mg/l	30	11	600	5	6	17	19	32	69
16	Sulphate, mg/l	35.5	BDL	140	BDL	BDL	BDL	BDL	18	BDL
5.8	Sodium, mg/l	350	4.54	1729	6.99	2.88	12	15	22.73	51
18	Total Dissolved Solids, mg/l	1350	35	7800	45	27	69	76	129	265
19	Total Fixed Solids, mg/l	1200	21	6200	28	18	52	59	98	160
20	Total Suspended Solids, mg/l	110	6	220	4	3	10	10	15	40
21	Phosphate, mg/l	0.04	0.03	0.24	0.08	0.03	0.05	0.04	4	0.03
22	Boron, mg/l	0.18	BDL	BDL	0.03	0	0.04	0.1	0.01	0.06
23	Potassium, mg/l	24	0.74	112.00	1.28	0.84	4.56	7	8.24	6.7
24	Fluoride, mg/l	NA	NA	NA	NA	NA	NA	NA	NA	NA
25	Total Coliform, MPN/100 ml	1500	4000	2000	2700	2700	1400	3100	1700	2600
26	Feacal Coliform, MPN/100 ml	940	1600	630	1200	1400	840	1400	920	1700
27	Feacal Streptococci, MPN/100ml	84	330	84	70	130	110	200	140	430

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: VETTUKADAVU

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°С	29.2	31.1
2	рН		7.2	7.2
3	Conductivity	μS/cm	4947.00	10770.00
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	1489.3	3077.9
6	Hardness	11	700.0	2100.0
7	D.O.	11	6.2	8.8
8	Calcium	11	80.0	200.0
9	Magnesium	11	121.500	388.800
10	Ammoniacal Nitrogen	11	**	**
11	Phosphate	**	**	**
12	Total alkalinity	11	40.0	40.0
13	BOD	11	3.9	3.2
14	Sulphate	11	**	**
15	Nitrates	11	**	**
16	тс	cfu/100ml	800.0	400.0
17	FC	II .	200.0	NIL
18	FS	11	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: PATHALAM BRIDGE

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°с	29.2	31.1
2	рН		7.5	7.3
3	Conductivity	μS/cm	152.80	93.71
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	34.8	20.9
6	Hardness	11	34.0	25.0
7	D.O.	11	6.8	5.7
8	Calcium	88	10.0	8.0
9	Magnesium	***	2.187	1.215
10	Ammoniacal Nitrogen	п	**	**
11	Phosphate	11	**	**
12	Total alkalinity	11	24.0	24.0
13	BOD	11	1.3	1.6
14	Sulphate	11	**	**
15	Nitrates	11	**	**
16	тс	cfu/100ml	1400.0	700.0
17	FC	11	400.0	NIL
18	FS	TI .	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: PUTHALAM KADAVU

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°C	29.2	30.9
2	рН		7.4	6.8
3	Conductivity	μS/cm	93.00	88.89
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	20.9	17.9
6	Hardness	п	29.0	21.0
7	D.O.	п	2.6	3.1 •
8	Calcium	п	10.8	6.8
9	Magnesium	11	0.486	0.972
10	Ammoniacal Nitrogen	11	**	**
11	Phosphate	11	**	**
12	Total alkalinity	11	28.0	26.0
13	BOD		2.2	1.2
14	Sulphate	11	**	**
15	Nitrates	11	**	**
16	тс	cfu/100ml	1900.0	1900.0
17	FC	п	500.0	400.0
18	FS	11	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: PATHALAM BUND U/S

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°c	29.2	30.8
2	рН		7.4	7.2
3	Conductivity	μS/cm	106.90	138.20
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	20.9	27.8
6	Hardness	***	26.0	25.0
7	D.O.	***	6.2	5.3 ·
8	Calcium	п	9.6	7.2
9	Magnesium	11	0.486	1.701
10	Ammoniacal Nitrogen	п	**	**
11	Phosphate	11	**	**
12	Total alkalinity	11	24.0	24.0
13	BOD	11	1.8	1.9
14	Sulphate	11	**	**
15	Nitrates	II	**	**
16	тс	cfu/100ml	1000.0	500.0
17	FC	11	300.0	NIL
18	FS	11	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: PATHALAM BUND D/S

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°c	29.2	30.9
2	рН		7.3	7.0
3	Conductivity	μS/cm	1227.0	13840.0
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	695.0	4269.4
6	Hardness	11	600.0	1700.0
7	D.O.	11	4.8	2.1
8	Calcium	u,	80.0	360.0
9	Magnesium	***	97.200	194.400
10	Ammoniacal Nitrogen	п	**	**
11	Phosphate	п	**	**
12	Total alkalinity	п	30.0	56.0
13	BOD	11	4.5	1.6
14	Sulphate	11	**	**
15	Nitrates	11	**	**
16	тс	cfu/100ml	600.0	200.0
17	FC	11	NIL	NIL
18	FS	п	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024 Sampling point: MANJUMMAL BUND

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	°С	29.2	31
2	рН		7.7	7.0
3	Conductivity	μS/cm	97.56	96.32
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	15.9	23.8
6	Hardness	11	26.0	24.0
7	D.O.	11	5.6	2.5
8	Calcium	11	8.8	7.6
9	Magnesium	11	0.972	1.215
10	Ammoniacal Nitrogen	11	**	**
11	Phosphate	11	**	**
12	Total alkalinity	21	26.0	30.0
13	BOD	11	1.0	1.3
14	Sulphate	11	**	**
15	Nitrates	11	**	**
16	тс	cfu/100ml	1300.0	900.0
17	FC	11	300.0	200.0
18	FS	11	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

KERALA STATE POLLUTION CONTROL BOARD ENVIRONMENTAL SURVEILLANCE CENTRE, ELOOR ANALYSIS REPORT OF RIVER PERIYAR - JANUARY 2024

Sampling point: ALUVA - MANAPPURAM

SI. No	Parameter	Unit	05.01.2024	25.01.2024
1	Temp	ос	29.2	31
2	рН		7.3	7.4
3	Conductivity	μS/cm	58.22	54.27
4	Turbidity	NTU	*	*
5	Chlorides	mg/L	14.9	14.9
6	Hardness	п	18.0	24.0
7	D.O.	п	5.8	5.8
8	Calcium	H ₂	6.0	4.0
9	Magnesium	11	0.729	3.402
10	Ammoniacal Nitrogen	11	**	**
11	Phosphate	11	**	**
12	Total alkalinity	TI TI	44.0	18.0
13	BOD	11	1.4	1.6
14	Sulphate	"	**	**
15	Nitrates	11	**	**
16	TC	cfu/100ml	1800.0	1200.0
17	FC	11	400.0	600.0
18	FS	11	NIL	NIL

^{*} TURBIDITY METER IS OUT OF ORDER

^{**} SPECTROPHOTOMETER IS OUT OF ORDER

	POLLUTED RIV	ER	STR	ETCI	ΗM	ONI	TO	RING	PROGE	RAM		
			(JAN	NUAR	Y - :	2024	l)					
Statio	n Name	RIV	ÈR KO	RAYA	R AT	`KAN	ÍJΙΚΟ	DDE				
Type	of Water body	RIV.	ER									
Comp	eleted by	DO,	PALA	KKAD								
Agen	ey	Kera	la Stat	e Pollu	ion C	ontro	l Boa	rd				
1	Station Code	2	3	2	6							
2	Date and time of sample taken	04-0	1-202	4								
4	(DD/MM/YY, HH/MM)	1	0	:	3	5						
3	Weather		Clou	dy		C	ear √		Wir	dy	Raining	
4	Approximate depth of main stream		< 50 c	em		50 – 100 cm √		>100 cm		Flood		
5	Color & Intensity		Clear	√		Turbid		Green		Brown		
,	Color & Intensity	1 = Light		2 = Moderate √			ite √	3 = I	ligh			
6	Odour		None	√		Fishy			H_2S		Other	
7	Floating Matter	Flo	oating	Algae]	Floati	ng slu	dge	Oil & 0	irease	Water Hyacinth	
8	Visible effluent discharges in proximity		Indust	rial	M	unici	pal se	al sewage None		e √		
9	Human activities around the station	Cat	tle wa	ding √		Tour	ism s	pot	Fishing	Bathi	ng √	Other
10	Location details	U/	s of to	wn or		D/s o	f tow	ı or	Pilgrim (enter/Bat	hing	None
11	Flow rate	31 m	13/s									
12	Major polluting source	Indu	strial	effluent	M	SW		PW	None √	Other		ner
12	II		Irrigat	ion		Drir	king	water so	ource √ Fisl		ing	Domestic
13	Uses of water in downstream	0	rganiz	ed wate	r soui	ce	Cul	ivation	Bathing Ghat			Others

Sl.No	Determinant	Value
1	Temperature, ⁰ C	26.5
2	Dissolved Oxygen, mg/l	6.36
3	pH	7.94
4	Conductivity, µmhos/cm	818
5	BOD, mg/l	2.8
6	Nitrate-N, mg/l	0.569
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, as CaCO ₃ mg/l	BDL
9	Total Alkalinity, as CaCO ₃ mg/l	205
10	Chloride, mg/l	127.93
11	COD, mg/l	8.4
12	TKN, mg/l	0.007
	Ammoniacal-N, mg/l	BDL
14	Hardness, as CaCO ₃ mg/l	240
	Calcium, as CaCO ₃ mg/l	150
16	Magnesium as CaCO ₃ , mg/l	90
17	Sulphate, mg/l	26.44
18	Calcium (Ca ²⁺), mg/l	60
19	Magnesium (mg ²⁺), mg/l	21.87
20	Sodium, mg/l	74
21	Total Dissolved Solids, mg/l	500
22	Total Fixed Solids, mg/l	315
	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.0128
25	Boron, mg/l	BDL
	Potassium, mg/l	14
	Fluoride, mg/l	0.309
-	Total Coliform, MPN/100 ml	300
	Fecal Coliform, MPN/100 ml	100
30	Fecal streptococci, MPN/100 ml	ABSENT
31	% Sodium	38.41
32	SAR	2.08

	POLLUTED RIVER STRETCH MONITORING PROGRAM									
	(JANUARY - 2024)									
Statio	n Name	KAL	KALPATHYPUZHA AT KALPATHY							
Type	f Water body	RIVI	RIVER							
Comp	eted by	DO,	DO, PALAKKAD							
Agenc	Agency			Kerala State Pollution Control Board						
1	Station Code	3	4	6	0					

2	Date and time of sample taken	04-0	1-202	4									
-	(DD/MM/YY, HH/MM)	1	1	:	5	0							
3	Weather		Clou	dy		Cl	ear v			Wind	ly		Raining
4	Approximate depth of main stream		< 50 c	em		50 –	100 c	em		>100 c	m√		Flood
5	Color & Intensity		Clear	. √		Turbid				Gree	n		Brown
3	Color & Intensity		1 = Li	ght	2	= M	odera	te √		3 = Hi	gh		
6	Odour		None	. √	Fishy			H ₂ S		Other			
7	Floating Matter	Floating Algae		Floating sludge		Oil & Grease		Water Hyacinth					
8	Visible effluent discharges in proximity		Indust	rial	Mu	Municipal sewage √			Non	e			
9	Human activities around the station	Cat	tle wa	ding √		Tour	ism s	spot Fishing		Bathi	ng √	Other	
10	Location details	U/	s of to	wn or]	D/s o	towi	ı or	Pilg	grim ce	nter/Bat	hing	None
11	Flow rate	21 m	21 m ³ /s										-
12	Major polluting source	Industrial effluent		MS	V√]	PW	N	one		Otl	ner	
13	Uses of water in downstream	Irrigation			Drinking water s		water so	ource √ Fish		ing	Domestic		
13	Uses of water in downstream		Organized water						Ва	athing	Ghat	Ghat Others	

Sl.No	Determinant	Value
1	Temperature, ⁰ C	26
	Dissolved Oxygen, mg/l	5.6
	pH	7.96
4	Conductivity, µmhos/cm	290.6
	BOD, mg/l	2.36
	Nitrate-N, mg/l	0.265
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, as CaCO ₃ mg/l	BDL
9	Total Alkalinity, as CaCO ₃ mg/l	97
10	Chloride, mg/l	33.98
	COD, mg/l	7.08
	TKN, mg/l	0.007
13	Ammoniacal-N, mg/l	BDL
14	Hardness, as CaCO ₃ mg/l	101
15	Calcium, as CaCO ₃ mg/l	64
16	Magnesium as CaCO ₃ , mg/l	37
17	Sulphate, mg/l	5.58
18	Calcium (Ca ²⁺), mg/l	25.6
19	Magnesium (mg ²⁺), mg/l	8.99
	Sodium, mg/l	21
21	Total Dissolved Solids, mg/l	170
22	Total Fixed Solids, mg/l	108
23	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.0218
25	Boron, mg/l	BDL
26	Potassium, mg/l	5.4
	Fluoride, mg/l	0.306
	Total Coliform, MPN/100 ml	500
29	Fecal Coliform, MPN/100 ml	300
30	Fecal streptococci, MPN/100 ml	40
31	% Sodium	29.72
32	SAR	0.91

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER KADALUNDI, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least insitu remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		STP Repairing project DPC approved and sent to TS.
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		Action plan prepared
5	 Chief Secretaries may set up appropriate monitoring mechanism at state level Specifying accountability of nodal authorities not below the Secretary level Chief Secretaries may have an accountable person attached in their office for this purpose. 		
	 Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB		
6. 1	Progress Report may be comprised of details along with completion timelines on:		Last updated report submitted was on january 26 ,2024

- (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
- (II) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(III) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv) <u>Status of Solid Waste Management &</u>
Details of Processing Facilities

Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

- (v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi)Preventing dumping of waste and scientific waste management including bio-medical


- (I)Identified 3 drains on 10/12/2018 at the Hajiyar pally stretch. Already Screen Net installed to both side of the bridge and periodic inspection & drainage of cleaning doing.
- (ii)Malappuram municipality 30KLD.Consent application is submitted for the revamping activitie. Action plan prepared through KWA
- (iii) NIL

- (iv) Activities progressing with decentralised source level treatment method and 2506 devices are distributed. New Project approved for 6000Ring compost unit. Project Approved .GotT.S.E.Tender.
- (v)Attached Analysis Report for the month of January 2024.

More activities are progressing under the "ThelineerOzhukumNavakeralam" scheme

(vi)Actions being initiated to prevent illegal waste dumping. Bio-Medical Waste collecting through IMAGE.Municipality has one MRF and 3 MCF's. Dry Waste

waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.	Collecting through HKS and stored in these facilities from where recyclable materials are handed over to authorised recyclers and rejects, to KEIL through Clean Kerala Company.
 (vii)Ground water regulation (viii) Adopting good irrigation practices, (ix) Protection and management of food plain Zones (FPZ), (x) Rain water harvesting, (xi)Maintaining minimum Environmental flow of river (xii) Plantation on both sides of the river (xiii) Setting up biodiversity parks on flood plains by removing encroachment 	(viii)NA (viii)Complying (ix)NA (x)Complying (xi)Complying (xii)NA (xiii)NA



ACTION PLAN FOR RIVER KADALUNDI, MALAPPURAM, KERALA

1.	MALAPPURAM MUNIC	IPALITY-SHORT TI	ERM SOLID & L	IQUID WASTE MA	NAGEMENT AG	CTION PLAN		
No.	Activity	Implementing agency	Time line	Progress in the month of November2023	Progress in the month of December 202	Progress in the month of January2024	% of works complete d	Details of works remaining
1.1	Slaughter house and Poultry house	Malappuram Municipality	July 2022	No progress	No progress	No progress	0%	No progress
1.2	Valiyathodu Cleaning - 8 Km length	Malappuram Municipality	completed	completed	completed	completed	completed	completed
1.3	Installation of screening	Malappuram Municipality	completed	completed	completed	completed	completed	completed
1.4	Identification of polluting points in Kadalundi river & awareness campaign - River walk(puzhanadatham – 15 km length)	• •	completed	completed	completed	completed	completed	completed
1.5	Sanitation facility and treatment of waste water in the markets - Treatment plant	Malappuram Municipality	completed	completed	completed	completed	50%	Work in progress
1.6	The discharge of waste water from the surrounding houses to the Valiyathodu - Blocking of discharge of liquid waste	Malappuram Municipality	completed	completed	completed	completed	completed	completed
						completed		

1.7	Identification of illegal outlets into storm water drains and fine imposed on such units.	Malappuram Municipality	ongoing	completed	completed		completed	Inspections continuing.
1.8	Biodegradable waste Bio gas plants- 186	Malappuram Municipality	In progress	In progress	In progress	In progress	completed	Completed
	Bio bins – 908							
	Bucket compost – 1445							
	Tumburmuzhi Aerobic bins - 4							
	Submitted proposal for 8000 ring compost systems							
1.9	Non biodegradable waste MCF &	Malappuram Municipality	Completed	Completed	Completed	Completed	Completed	Completed
	Plastic shredding and Bailing							
	Echo Kiosk		March 2020	In progress	In progress	40 mini MCF has been approved	completed	Completed
1.10	Identification and monitoring of illegal activities/ CC TV Network installation	Malappuram Municipality	Ongoing	In progress	In progress	In progress	No progress	No progress

			2.KERALA STA	ATE POLLUTION	N CONTRO	L BOARD		
No.	Activity	Implementing agency		Progress in the month of November 2023	December2 023		% work s Completed	Details of works remaining
2.1	River water quality Monitoring- Thirurangadi, Ha jiyarpally National Water Quality Programme(NWMP)	KSPCB	Ongoing; Monthly frequency	100%				
2.2	River water quality Monitoring - Thirurangadi, Kooriyad, Manikut, Hajiyarpally, Anakkayam, Oravambrum -	KSPCB	Ongoing; Seasonal - Pre - monsoon, monsoon, post - monsoon	100%				

	State Water							
	monitoring							
	programme (SWMP)							
2.3		KSPCB	Ongoing	100%				
2.5	Inspection and effluent quality	1	Ongoing;	100%				
	monitoring of the		Interval;					
	flats, industrial units service stations		Red - 1					
	hospitals, hotels etc	1	month,					
	in Malappuram		Orange- 3					
	Municipalarea		months,					
			Green- 6					
			months					
				ND WATER D	EPARTM	ENT		
No.	Activity	Implementing agency	Time line	Progress in the	Progress in	Progress in	%	Details of works
	,	1 00 7		month of	the month o		works	remaining
				November2023			compl	
					23	January20 24	eted	
3.1.	Ground Water	Ground water Department		No action		nNo action		
	resources and	·		included in the approved action				
	regulation of				action plan t			
	ground water			performed by	be performe	daction plan		
	extraction by			Ground Water Department	rby Groun Water	performed		
	industries				Department	by Ground		
	particularly in over					Water Departmen		
	exploited as critical					t		
	zones/blocks							
	(Earlier status : As							

				1	T	
	per Groundwater					
	resources of Kerala,					
	2017 estimate a					
	total number of 3					
	blocks (Mankada,					
	Vengara and					
	Malappuram)					
	comes under the					
	Kadalundi river					
	basin. Out of three					
	blocks Malappuram					
	and Vengara are					
	semi-critical blocks					
	and the rest is a					
	safe one, stage of					
	groundwater					
	extraction ranges					
	from 69.43 % to					
	79.84%)					
	,					
3.2	Ground water	-	No action included in the			
	recharging / rain		approved action			
	water harvesting		plan to be			
	(Earlier status : The		performed by Ground Water			
	average pre -		Ground Water Department			
	monsoon					
	groundwater level					
	ranges from 7.59mbgl					
	- 13.57 mbgl.					
	Groundwater					
	Department has					
	implemented 3 no of					

	roof top rain water		
	recharging through		
	recharge pit schemes		
	in Vengarablock.)		
3.3	Periodic ground	Ground water Department	No action
	waste quality		included in the
	assessment and		approved action
	remedial actions in		plan to be performed by
	case of contaminated		Ground Water
	ground water tube		Department
	wells/bore wells or		
	handpumps		
	(Earlier status :		
	Groundwater		
	Department has 6		
	observation dug wells		
	and 14 bore wells in		
	the river stretch.		
	(report attached)		
	(Map No: 7 attached))		
3.4	For regulating	Ground water	No action
	use of ground	Department	included in the
	water for		approved action plan to be
	irrigation		performed by
	purpose,		Ground Water
	adopting good		Department
	irrigation 		
	practices		
	(Earlier status :		
	The total		
	irrigation draft in		
	the area ranges		
	from 979.683 -		

1857.49 ha.m.)				

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER TIRUR, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least insitu remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	 Chief Secretaries may set up appropriate monitoring mechanism at state level Specifying accountability of nodal authorities not below the Secretary level Chief Secretaries may have an accountable person attached in their office for this purpose. 		
	 Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB		
6. 1	Progress Report may be comprised of details along with completion timelines on:		Last updated report submitted was on ,2024 January 26

- (i) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
- (ii) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, GapAnalysis, Proposed along with completion timeline

- (i)Identified 17 drains out of which 9 were additionally identified on 11.07.2019
- (ii)<u>Tirur FishMarket STP</u>— 45 KLD- Not working condition.Accordingly conducted site inspection by Board on 16.02.2024 to evaluate progress, No progress found.Since about 3 years repeated directions are being issued for time bound renovation of fish market STP.
- (ii)<u>Tirur municipal Bus Stand</u>STP-50 KLD —Present statusworking condition ,send letter to suchitwa mission for technical evaluation and approvals.

 iii)NIL

- (iv)De centralised treatmentfacilities, Disposal using sanitary landfills, composting operations, MRF, MCF etc. Slaughter house- completed civil work. Electrical installation works started.
- (v)Attached as Annexure II-Analysis report during the month of January 2024

(iii) <u>Status of CETPs</u>

Details of Existing CETP and ETP

Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv) <u>Status of Solid Waste Management &</u>
<u>Details of Processing Facilities</u>

Details of Existing Infrastructure, GapAnalysis, Proposed along with completion timeline

- (v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.

(vii)Ground water regulation

- (viii) Adopting good irrigation practices,
- (ix)Protection and management of food plain Zones (FPZ),

(x) Rain water harvesting,

(vi)Actions are being initiated to prevent illegal waste dumping. BMW are being disposed scientifically through IMAGE. Municipality have MRF, MCF facilities

(vii)NA

(viii)Complying

(ix)NA

- (x) Complying
- (xi) Complying
- (xii) NA

(xiii) Reported that encroachment survey is completed and now the process of laying survey stones is in progress.

(xi)Maintaining minimum Environmental flow of river		
(xii) Plantation on both sides of the river		
(xiii) Setting up biodiversity parks on flood plains by removing encroachment		

ACTION PLAN FOR RIVER TIRUR, KERALA

1.			1.IRRIG	ATION DE	PARTMENT			
No.	Activity	Implementing agency	Time line 31.03.2020	during month	month of December2023	Progress during month of January 2024	% works completed	Details of works remaining
1.1.:	1 Strengthening the right side bund of Tirur- PonnaniPuzhaat Porur, ward no. I TirurMunicipality		6 Months	Progress	Investigation work report of the collective regulator has been received and the estimate will be prepared in connection with it.	progressing	60%	In progressing

			_						
1.1.2	Cleaning and development of old PonnaniThodu at Thazhepalam	Irrigation Department	6 Months			progressing			
1.1.3	Repair and Rehabilitation of Koottayi Regulator cum Bridge across TirurPonnaniPuzhain Mangalam Grama Panchayath in Malappuram Dist	Department	18 Months	No progres	Work got stuck due to conditions at site.	No progress.		and piers bank 18.1 work after pres whill estir the strong for talso final held at the san efind	ks on girders settlement of towards right chas seen on 1.2023.So the can be inued only raddressing the ent issues. So e preparing the mate based on study report n KERI chi,the solution he new issues has to be ized.Meeting on 29.11.2023 he office of CEI n the presence E IDRB cluded to duct a detailed nical study by expert team to a solution for existing issues.
1			2.TIRU	JR MUNIC	IPALITY				
No.	Activity	plementing agency		Progress dur month of November 2	Progress dur 023 month of	Progress du ing month of January202	com		Details of works remaining

		1			December 2022		T	
	ļ				December2023			
	ļ							
2.1	Provide septic tank for nearest houses	Tirur Municipality	Dec 2019	completed	completed	completed	100	NIL
2.2	Establishment of Solid waste Treatment Plant ThumboorMuzhiModel Aerobic Bin	Tirur Municipality	March 2020	completed	completed	completed	100	NIL
	Establishment of Non Degradable waste treatment Plant, Resource Recovery facility, Plastic Shredding Unit Segregation shed	/	March 2020	completed	completed	Completed	100	NIL
2.4		Tirur Municipality	December 2020	Electrical works on going	s In progress	Slaughter house ETP rendered but only one participated . so retender process started.		ETP wok submitted for TS to suchitwa mission tvm
2.5	Bridgeside	Tirur Municipality	December 2020	completed	completed	completed		NIL
	ThalakkadathurBridge Installation of CCTV Camera near the river BankThalakadathurBr idge	Tirur Municipality	May 2020	Completed	completed	CCtv installation will be done by KELTRON soon.	progressing	
2.7	Planting of Bamboo seedlings	Tirur Municipality	June 2020	Completed	completed	completed	100	NIL

	on the river bank							
	(Thazhepalam)							
2.8	Renovation of Effluent treatment plant at fish Market. AMC Granted ETP with Aerobic System	' ' '	June 2019		O&M was not mentioned in the tender call for ETP work,hence O&M was also included in the letter &only one company participated in it,company informed that O&M amount 90000/month+GST, the huge amount cannot be sanctioned without the report of technical committee	started,will be completed by the end of February 24.	Renovation work under process	(See minutes)
2.9	Setting up of STP at Private Bus stand	Tirur Municipality		STP work completed,send letter to suchitwa mission for technical evaluation and approvals.	completed.	Progressing. send letter to suchitwa mission for technical evaluation and approvals.	completed	(See minutes)

	Setting up of a new drain after demolishing the old one. The old one was the hub of the waste water outlet of the shops and other establishments. The proposed drain is constructingin the middle of the road so as to avoid intrusion of pipes from outside	Tirur Municipality	June 2020	Comple	eted Co	ompleted	Completed	100	Completed
2.11	Identification ofillegal outlets in to storm water drain sand fine shallbeimposed onsuchunits	1	3.KERALA STA	ATE POL	LUTION		mechanism going on	20 Notice.	
No.	Activity	Imple: agenc	9	1	_	Progress in the month of Decen 2023	nber Progress in the month January202	of	Details of works remaining
3.1	River water quality Monitoring- K Thalakadathur National Water Quality Programme(NWMP)		M	ngoing; onthly equency	<u> </u>			going monthly fi	requency
3.2	River water quality Monitori State Water monitoring pro (SWMP)			ngoing; easonal				Ongoing seaso	onal

3.3	Inspection and effluent quality monitoring		Ongoing;				Ongoing			
	of the flats, Industrial units, Service		Interval;							
	stations, hospitals, auditorium, hotels		Red –							
	in Municipal area		1							
	·		month,							
			Orange- 3							
			months,							
			Green-							
			6							
	4. ACTION PLAN BY VARIOUS GRAMA PANCHAYATHS- THALAKKAD, VETTOM, MANGALAM, CHERIYAMUNDAM									
	4. ACTION PLAN DI VANIC	JUS GRAIVIA PAIN	CHATAIRS	- INALAN	KAD, VELIUIVI,	IVIANGALA	IVI, CHERITA	AIVIUNDAIVI		
No.	Activity	Implementing	Time line	Progress	Progress in the		% works	Details of		
		agency		in the month of	month of December2023	Progress in	completed	works remaining		
				November		the month of	:	Cilianing		
				2023	ļ	January2024				
4.1	Protection of TirurPonnani River	Thalakkad Grama Panchayath	31.03.2020	Complete	Completed	Completed	100	NIL		
		handover fund to		G.						
		District Panchayath								
4.2	Installation of CC TV camera on	Vettom - KS	Spill over	complete	completed	completed	100	NIL		
	YetterikadavuKunjulikkadavuMangattir i Bridge, Aikkanchiri Bridge, Paravanna	SECURITY SYSTEM	due to lack	a						
	Bridge		of fund							
4.3	Installation of CC TV camera	Mangalam Grama	Completed	completed	lcompleted	completed	100	NIL		
		Panchayath	·							
		Win Plus								
		Agency, Kondotty								
4.4	Haritha KeralamThirur-Ponnanipuzha	Mangalam Grama	31.03.2020	No	No progress	No progress	70%			
	protection	Panchayath	31.03.2020	progress	Tto progress	r to progress	protection of	Landscaping		
	<u> </u>					Due to audit	wall			

		Nirmithi Kendra, Kozhikode				Í	completed	work remainig as per estimate
4.5	Fencing on bridge side Thalakkadathur	Cheriyamundam Grama Panchayath	March 2020	complete d	e completed	completed	100	NIL
5.GROUND WATER DEPARTMENT								
No.	Activity	Implementing agency		in the	month of December2023	Progress in the month o f January2024	% works completed	Details of works remaining
5.1.	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	s Department		No permits issued	No permits issued	No permits issued	NA	NA
	resources of Kerala, 2017 estimate a total number of 2 blocks (Tirur and Kuttippuram) comes under the Tirur river basin. These two blocks are semi-critical blocks and the stage of groundwater extraction ranges from 77.75 % to	Therefore, to regulate ground water resources in this area, no permission is granted for packaged drinking water industries or any other water induced industries				NO ACTION INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT		
5.2	Ground water recharging / rain water harvesting (Earlier status: The average pre -monsoon groundwater level ranges from 6.14mbgl - 8.49 mbgl.)		NA		INCLUDE UNDER THIS PLAN BY GROUND WATER DEPARTMENT	D NO ACTION RINCLUDE UNDER THIS RPLAN BY GROUND WATER DEPARTMENT	NA	NA

5.3	Periodic ground waste quality assessmen	t Ground water	NA		NA	NA
	and remedial actions in case o contaminated ground water tube wells/bore wells or hand pumps	Department				
5.4	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status: The total irrigation draft in the area ranges from 49.14 - 870.97 ha.m.)	Ground water Department No Data Available. No Updation after GEC 2017. (Report not published)	INCLUDE UNDE THIS PLAN B	D NO ACTION RINCLUDE YUNDER THIS RPLAN BY GROUND WATER DEPARTMENT	NA	NA

6.REVENUE DEPARTMENT

No	Activity	Implementing agency	Timeline	November 2023	Progress December	Progress	% works	Details of
					2023	January2024	completed	works
								remaining
6.1	Survey of boundaries of	Revenue department						
	river side			Completed	Completed		100%	
								Encroachment
						Completed		survey
								completed.

ANALYSIS REPORT OF POLLUTED STRETCH POINTS IN TIRUR RIVER JANUARY 2024

5 1				PARA	METERS		
SI NO	Name of point	PH	DO (mg/l)	BOD (mg/l)	COD (mg/)	FC(cfu/100m	
1	Drain near Tirur Railway station	7.0	3.4	1.8	7	200	
2	Thazhepalam drain	7.0	3.2	1.6	6	250	
3	Naduvilangadi drain (old ponnanithodu)			ı	Dried	in the	
4	Annassery drain	High	Dried				
5	Canal at CV Land		Dried				
6	Canal at Mangalam thuruth	6.5	5.3	2.0	6	350	
7.	Canal at Pullooni	7.8	4.6	1.3	5.2	180	
8	Drain near Mangattiri bridge				Dried	office of the second	
9	Drain near Ettirikkadavu bridge	7.1	5.3	1.3	5.2	50	
10	Epothingal	6.4	3.0	1.6	4.8	150	
11	Asarikkadav	6.6	3.3	1.8	7.2	100	
12	Kandanathkadav	6.5	4.1	2.0	6	280	
13	Pancharamoola				Dried		
14	Kakadav	6.4	5	1.6	6.4	200	
15	Kanathkadav	6.6	4.6	1.7	6.8	860	
16	Drain near tirur railway station			E	* Dried		
17	Payyanangadi(kadayithodu)				Dried		

Assistant Scientist

ANALYSIS REPORT OF POLLUTED STRETCH POINTS IN KADALUNDY RIVER JANUARY2024ALONG HAJIYARPALLY

		PARAMETERS							
Sl .No	Name of point	P ^H	DO (mg/l)	BOD(mg/l)	COD (mg/l)	FC (cfu/100 ml)			
1	Valiyangadi drain	6.5	6.4	1.0	6.4	100			
2	Valiyangadi bypass drain		Dried						
3	Valiyathod drain	6.6	6.1	1.6	6.0	200			
4	Hajiyarpally	6.8	6.8	2.1	8	100			

Assistant Saintrot

Kerala State Pollution Control Board, District Office, Kozhikode NATIONAL MISSION FOR CLEAN GANGA

Format for submission of monthly progress report by state/UTs

(Hon'ble NGT in the matter of OA.No.673/2018dated6/12/2018) For
the month of JANUARY 2024–Kallayi polluted river stretch

Sl.No.	Activity to be monitored	Timeline	Submission of progress by state/UT-compliance status
1	Ensure 100%treatment of sewage at least in-situ remediation		
2	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STP must be ensured.		
3	Timeline for completing all steps of action plans including completion of setting up STP and their commissioning		
4	Chief secretaries may setup appropriate monitoring mechanisms at the state level Specifying accountability of nodal authorities not below the secretary level Chief secretaries may have an accountable Person attached in their office for this purpose		
	 Monitoring at the state level must take place 		

5	Progress report may be furnished by the state/UTs to	
	Secretary,ministry of Jal ShaktiMember secretary,CPCB	
	·	
5.1	Progress report may be comprised of details along with completion timeline on:	
	(i) Identification of polluting source including drains contributing to river pollution and action as per NGT order on in situ treatment.	
	(ii) status of STPs,I&D and sewage networks Details of Existing Infrastructure,Gap Analysis,Proposed along with completion timeline	
	(iii) status of CETPs	
	Details of existing CETP and ETP infrastructure, Gap analysis, proposed along with completion timeline, No. of industries and complying status.	
	(iv) status of solid waste management&details of processing facilities	
	Details of existing infrastructure, Gap analysis proposed along with completion timeline	
	(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	
	(vi) preventing dumping of waste and scientific waste management including biomedical waste plastic waste and decentralizing waste processing, including waste	

generated from hotels,ashrams etc. (vii) Ground water regulation (viii) Adopting good irrigation	Monthly progress report
practices (ix) protection and management of flood plain zones(FPZ), (x) Rainwater harvesting	enclosed
(xi) Maintaining minimum environmental flow of river	
(xii) Plantation on both sides of the river (xiii) Setting up bio diversity parks on flood plains by removing encroachment	

ACTION PLAN FOR RIVER KALLAYI, KERALA

Kozhikode Corporation

No.	Activity	Implementing agency	Time line	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBE R 2023	Progress in the month of DECEMBER 2023	Progress in the month of JANUARY 2024	% works completed	Details of works remaining
1	Identification of illegal outlets into storm water drain and issue Notice to such units	Kozhikode Corporation	30.12.2020				12 illegal outlet into storm water.Fine remitted Rs 90000/-	Continui ng random inspectio ns and imposing fine regularly	
2	Waste to energy project proposed at Njeliyamparamba	KSIDC	30.06.2021						Not reported
3	Establishment of Aerobic compost units	Kozhikode Corporation	Completed and functioning				New project going on		

4	Segregation of solid waste at source-level and treatment of household wastes	Kozhikode Corporation	30.06.2019			Biodegradable waste managements equipment installed in house hold level 1. Bockashi bucket-3243 2. geebin-5575 3. Biogas-138 4. Ring compost-2446 5. Pipe compost-1110		
5	Setting up of rendering treatment plant for chicken stall wastes	Kozhikode Corporation	30.06.2019	On going	On going	Rendering plant installed in Thamarassery Panchayath(Fr esh cut rendering plant).Chicken waste generated from chicken stalls under Kozhikode corporations are being transported to rendering plant at Thamarassery.	Coverage	

6	Implementation of Green protocol unit	Kozhikode Corporation	30.06.19	On going	
7	Setting up of common STP of (13MLD)	Kozhikode Corporation	31.03.2020	The corporation is trying to restart the projects.Hence	
	7.1 At Kothi bridge - 6 MLD plant proposed			Estimate was recast and submitted to the SLTC/SHPSC for revised	
	7.2 At Avikkal - 7 MLD plant			administrative sanction.The SLTC dated 27.09.2023 has considered this project and	
	proposed			recommended the SHPSC for further Approvals.Tot al station	
				survey completed construction of Fencing and the, Soil investigation	
				has been completed.Site cleared. Presently the. work has been	

					stopped due to a stay order from the Munsif Court. For both the proposals work can be restarted only after resolving court case.	
8	Implementation of STP at Kottooli (13.5 MLD)			After receiving Council approval, the project was submitted to the Government for Administrativ e sanction. The AS was deferred and directed to revise the proposal to increase the number of connections. KWA is revising the proposal.	27 MLD STP and 220 KLD FSTP as a co- treatment, with an associated network of 50km	

9	Cleaning of Canoli canal	Kozhikode Corporation	Periodical		on going process	On going		Continuous - seasonal
10	Purchasing of Solar Boat for Canoli canal cleaning	Kozhikode Corporation	31.03.2020			Project dropped		
11	Installation of CCTV Camera for the Identification and monitoring of illegal activities	Kozhikode Corporation			Implementati on started	On going		
12	Establishment of Mobile Septage Units	Kozhikode Corporation	31.03.2020			Project dropped		
13	Action taken against dumping of wastes into river and public places	Kozhikode Corporation	On going action			66 Nos. Fine remitted Rs. 263500/-	Continui ng random inspectio ns and imposing fine regularly	
14	Cleaning of B.K canal	Kozhikode Corporation	31.03.2020			Completed on 31.05.2021	100%	

15	Establishment of treatment plant at Medical college (3MLD plant) 15.1-2 MLD plant proposed	Kozhikode Corporation	31.03.2020		2 MLD STP work was completed and started working	100%	
	15.2-1 MLD plant proposed				1 MLD STP works were restarted at the site on 11.10.2023 and are expected to be completed by 15.12.2023	88%	20%
16	Construction of drains at Y.M.RC Ayyankarcolony	Kozhikode Corporation	31.03.2020		The work has started and is in progress. Sidewall construction 30 m completed. Expected to be completed by 28.02.2024. 963 m drainage Construction is remaining.	60%	40%
17	Treatment facility for waste water in central Market	Kozhikode Corporation					Not reported

18	Establishment of comfort stations	Kozhikode Corporation					Not reported
19	Provide facility for MRF,RRF,Super MRF Three units existing 19.1 Njeliyanparamb 19.2 Industrial estate 19.3 Mayor Bhavan jayanthi nagar colony	Kozhikode Corporation			3.MRF and 5.MCF are already existing. New project going on		
20	Identification of illegal outlets from house to storm water drain and issue Notice to such Houses	Kozhikode Corporation			12	On going - Continu ous process	
21	Establishment of Plastic shredding unit	Kozhikode Corporation			Project started		
22	Establishment of slaughtering unit	Kozhikode Corporation			Project under Consideration		Not reported
23	Cleaning of drains in Kozhikode Town	Kozhikode Corporation			On going - Continuous process		

Perumanna Grama Panchayath

No	Activity	Implementing agency	Time line	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	Progress in the month of DECEMBER 2023	month of	% works completed	Details of works remaining
1	Outlets into storm Water drain and issue notice	Perumanna Panchayat, kozhikode	Continues process					Inspection Conducting regularly	
2	Establishment of six aerobic compost units in panchayat	Perumanna Panchayat, Kozhikode through MGNREGS	12/2021					100% Work of completed	5 units will be started if public place is available
3	Collection and segregation of solid waste in the river	Perumanna Panchayat	Continues process in every year					74% Work completed	
4	Setting up of residential treatment plant for chicken stall waste	Perumanna Panchayat	Continues process			Resolution passed by panchayat board to execute an agreement with fresh cut, Thamarasser y, KKD		91%	

5	Setting up of 360 soak pit plant in all houses near the river area and panchayat	Perumanna Panchayat through MGNREGS	12/2021		As of now 119 No.s completed. No further progress reported after the month of July	
6	Implementation of 360 compost unit near river side and panchayat	Perumanna Panchayat , Kozhikode through MGNREGS	12/2021		As of now 126 No.s completed. No further progress reported after the month of July	
7	Implementation of water flow project (Aluvangal Thazham Perumbatta Elamanapadam, Valiyapadam. Mampuzhthode Naveekarana, project no 260/2021 project cost16.67 Lakhs).	Perumanna Panchayat	12/2021		Technical sanction obtained. Tender procedure completed. Included in 2021-22 plan as spillover project.	

8	Cleaning of Mambuzha river (project name : Mambuzha water flow restoration, project no 01/2018-19	District Panchayat, Kozhikode	2018-2019		Work has been completed by District Panchayat, Kozhikode	
9	Establishment of 18 nos of mini MCF in different wards including Payyadi methal where the river is flowing	Perumanna Panchayat , Kozhikode through MGNREGS	12/2021		As of now 11 No.s completed. No further progress reported after the month of July	
10	Collection of plastic Waste from the river	Perumanna Panchayat	Continuous process		Process will be done every year	

Peruvayal Grama Panchayath

No	Activity	Implementing agency	Time line	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	Progress in the month of DECEMBER 2023	Progress in the month of JANUARY 2024	%works completed	Details of works remaining
1	Outlet in storm water drain and issued notice	Peruvayal G P	Continu ous process			20 Notice issued	Ongoing		
2	Establishment of 5b units anaerobic composed unit in panchayat.	Peruvayal GP through MGNREGS	04/2023 to 03/2021						work will commence on third week of November 2023
3	Setting up of rendering plant for chicken solid waste	Peruvayal G P	Continuous process				Commence on 01/03/2024		
4	Setting up of 379 soak pit plant in all houses	Peruvayal G P	04/2023 to 03/2024				On going		

5	Cleaning of Mambuzha river (Mambuzha renovation) project no:190/2017-18	District panchayat Kozhikode	2017-2018			Completed by Panchayath		
6	Establishment of 8 numbers of mini MCF	Peruvayal GP through MGNREGS	04/2023 TO 03/2024		6 mini MCF completed		25%	6 will start immediately
7	Collection of plastic waste from the river	Peruvayal GP	Continuous process		3 times collected	On going	100%	
8	Collection and segregation of solid waste in the river	Peruvayal GP	Continuous process		3 times collected	On going		
9	Establishment of Bio gas plant	Peruvayal GP	2023-24		26 numbers completed		70%	Work will be completed by the end of April 2024
10	Well recharge	Peruvayal GP through MGNREGS	2023-24		63 numbers completed		60%	Work will be completed by the end of April 2024

Mavoor Grama Panchayat

No.	Activity	Implementing agency	Time line	Progress in the month of OCTOBER 2023	Progress in the month of NOVEMBER 2023	Progress in the month of DECEMBER 2023	Progress in the month of JANUARY 2024	%Work completed	Details of work remaining
1	Transportation of waste management to refinement unit	Konnari Advanced Polymers Limited	2022-23				Completed	100%	
2	Cleaning of Cherupuzha (Kuniyakadav to Thenghilakadav)	Mavoor GP	2022-23				Completed	100%	1500 mtr
3	Valayannor Thodu cleaning	MGNREGS	2022-23				Completed		115 mtr
4	Arayancode kalchira Thodu Cleaning	MGNREGS	2022-23				On going		115 mtr
5	Vellaram Kandi Chirakkal thazham thodu	Mavoor GP	2023-24				completed	100%	
6	Ring compost	Mavoor GP	2023-24				On going		
7	Kadayan thodu	MGNREGS	2023-24				completed	100%	

8	Chalippadam Punchappadam thodu	MGNREGS	2023-24		Completed	100%	
9	Puthiyottil thazham Elaram thodu	MGNREGS	2023-23		Completed	100%	

OLAVNNA GRAMAPANCHAYAT

N o	Activity	Implementing Agency		Progressing the month Of OCTOBER 2023	Of	Progress In The Month Of DECEMBER 2023	Progress In The Month Of JANUARY 2024	% Works Completed	Details Of Remaining Work
1	Collection of plastic waste from the river	Olavanna Gramapanchayat	Continuous process			8 Times collected	Process continuing	96%	
2	Collection of segregation of solid waste in the river	Olavanna Gramapanchayat	Continuous process			9 Times collected	Process continuing	97%	
3	Cleaning of Mambuzha river	Olavanna Gramapanchayat	Continuous process				Process continuing	93%	
4	Well recharge	Olavanna Gramapanchayat through MGNREGS	4/2023 To 3/2024				As of now 1 no's completed.		Work will be completed by the end of March 2024
5	Setting up of soak pit in houses	Olavanna Gramapanchayat through MGNREGS	4/2022 To 3/2024				As of now 14 no's completed.		Work will be completed by the end of March 2024

6	Action taken against dumping of waste in to river	Olavanna Gramapanchayat	Continuous process		On going	93%	Process continuing
7	Collection of non-biodegradable waste	Harith karma sena	Throughout the year				Process continuing

IRRIGATION DEPARTMENT

N o	Activity	Implementing Agency	Timeline	Progress In The Month Of NOVEMBER 2023	Progress In The Month Of DECEMBER 2023	Progress In The Month Of JANUARY 2024	% Works Completed	Details Of Remaining Work
1	Desilting of Kallayi river from Kaduppini to Kothi in Kozhikode Corporation	Irrigation department	31.03.2021			DPR was submitted to SE,INC,KKD on 16.10.2019 for Rs 773.05 lakhs (730 lakhs for desilting of river and 43.05 lakhs for fencing of 5 bridges) under action plan of Kallayi river. Rs.790 lakhs deposited by kozhikode corporation for desilting of kallayi river under urban agglomaration on 06.03.2021.The work is under retender process.		
2	Provide fencing on the sides of the Bridge	Irrigation department	31.03.2021			DPR was submitted to SE,INC,KKD on 16.10.2019 for Rs 773.05 lakhs(730 lakhs for desilting of river and 43.05 lakhs for fencing of 5 bridges). Revised DPR Submitted to Superintending Engineer		

				for Rs.47.52 lakhs for fencing of 3 bridges vide this office letter No.D1/GL/NGT/2019 td.28-01-2023
3	Dredging, Desilting & removal of weeds from E K canal (11.21 km)	Irrigation department	31.07.2019	Work entrusted to Kerala Waterways & Infrastructure Ltd(KWIL)
4	Bio park in Kozhikode District	Irrigation department		Land for the proposed bio park is to be demarcated by the Revenue authorities after necessary boundary survey and subsequent bio cover works are to be done by the Social Forestry Department
5	Flood prone mapping in Kozhikode District	Irrigation department		Action to be taken by the Hydrology Wing of Irrigation Department as this needs data collection, scientific analysis and modeling skills.

Kerala State Pollution Control Board

No. (as per Action Plan	Activity	Implementing agency	Time line	Progress in the month of NOVEMBER 2023	the month of	Progress in the month of JANUARY 2024	% works completed	Details of works remaining
1	River water quality monitoring-Kallayi river National Water Quality Monitoring Programme (NWMP)	KSPCB	Ongoing; monthly frequency					
2	River water quality monitoring—Kallayi rivers State Water Monitoring Programme,KSPCB fund(SWMP)	KSPCB	Ongoing. Seasonal monitoring— pre- monsoon, monsoon, post- monsoon					
3	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, Hotels etc. In Malappuram Municipal area	KSPCB	Ongoing Interval: Red– 1 month. Orange–3months. Green–6months.					

Suchitwa Mission

No. (as per Action Plan	Activity	Implementing agency	Timeline	Progress in the month of NOVEMBER 2023	the month of	% works completed	Details of works remaining
1	Board displaying messages against dumping to be placed in river banks	Suchitwa Mission	15.07.19				

Action Plan by Ground Water Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of NOVEMBER 2023	the month of	Progress in the month of JANUARY 2024	% works completed	Details of works remaining
B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones / blocks (Earlier status: As per Ground water resources of Kerala,2017 estimate,Kozhikode Block comes under the Kallai river basin and the block is safe with stage of ground water Extraction 68.49%)	Ground Water Department		Nil	Nil	Nil		
B(ii)	Ground water recharging/ rain water harvesting (Earlier status:The average pre - monsoon ground water level is 7.23 mbgl. Ground water Department has implemented 3 no of dug well recharge schemes at Kozhikode block)	Ground Water Department		Nil	Nil	Nil		
B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/ bore wells or hand	Ground Water Department		Nil	Nil	Nil		

	pumps (Earlier status-Ground water Department has lobservation Piezometer (BW) in the river stretch.)					
B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status -The total irrigation draft in the Block area is 488.76 ha.m.)	Ground Water Department	Nil	Nil	Nil	

Action plan by irrigation Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of NOVEMBER 2023	Progress in the month of DECEMBER 2023	Progress in the month of JANUARY 2024	% works completed	Details of works remaining
E	Dredging and desilting	Irrigation Department	3 years			DP Rs. 790 lakhs deposited by Kozhikode corporation for desilting of kallayi river under urban agglomeration on 06.03.2021. The work is under retender process.		
E	E-flow (by micro water shed management)	Irrigation Department	3 years			Action to be taken by the hydrology wing of irrigation department as this needs data collection, scientific analysis and modeling skills. The matter has been communicated to the Hydrology wing Assistant Engineer at Kozhikode.		

Е	Flood plain zone (protection and management)	Irrigation Department	3 years	Action to be taken by the hydrology wing of irrigation department. The matter has been communicated to the Hydrology wing.	
Е	Greenery development (plant in trees on the banks)	Irrigation Department	3 years		



KERALA STATE POLLUTION CONTROL BOARD കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്

കോഴിക്കോട് റിജ്യണൽ ആഹ്സ് REGIONAL OFFICE, KOZHIKODE

Phone: 2300744 (CEE): kspcb kersia kov.in 3^{rct} floor, Zamoren's Square, leik road, kozhekode - 673 002

ANALYSIS REPORT OF RIVER WATER

Rep	ort No.	K	R	0	R	4	9	1	0	/ 1 to 5			D	ate:	0	6	0	2	2	0	2	4
	te of Sample	0	2	0	1	2	0	2	4		Date of re	eceipt of th	e sample		0	2	0	1	2	0	2	4
	Collection										Time			Hou	ırs:	1	4	:	3	0		
Sam	ipled by:						RL	,KK	D		Sample ID				KL1, KL2, KL3, KL5,& KL6					L6		
Sam	npling Method					AF	PHA	106	0B	,a	Sample Lab Code				KRC)S 4	910	0/1	-5			
Sam	ple container						PC	2.5	L		Ref.letter No.				PCB/KKD/DO/ Polluted River Stretch/2018 Vol. IV, Dated 02.01.2024					/2018		
Sou	rce:				KA	114	AI R	IVE	2 1/1	ΔTER	Received	from:			EE,	DO,	KK	D				
	KALLAI RIVER WATER						ATER	Period of analysis:				02.0	1.20	24-3	31.0	1.2	024					
	pecific sampling GIVEN BELOW					N	No. of sar	nples			5						1	The last				
	ocación.					Analysed	by:			NKT	/AK	G/A	AM				., 1					
Sam pres	iple ervation:						Ice	e bo	X		Method:Star AWWA WEF	ndard Methods (22 nd Ed.)	s for the examin	nation	of Wa	ter a	and	Wa	ste	wate	er, A	РНА
sl no	Param	ete	ers				-	ınit		Method No.			SAMPL	E ID					1		100	
							· ·			riction ito.	KL 1	KL 2	KL 3	K	L 5				K	L	5	
1	pH							- 1		APHA 4500-H+,B	6.6	6.9	7		7.3					7.4		
2	CONDUCTIVITY						μmh	nos /c	m	APHA 2510B	9475	17005	19017	28	8025				28	306	4	2 .
3	BOD						r	ng/L		IS3025 (Part 44)	4.2	3.8	3.2		4.4				2	.47		
4	DISSOLVED OX	/GE	N				n	ng/L		APHA 4500-O,C	3.5	5.3	5.8		0.7			1		6.6		
5	TOTAL COLIFOR	RM,	Hi.				CFU,	/100	ml	APHA 9222B	250000	180000	180000	21	0000				102	200	00	
6	FECAL COLIFORM				CFU,	/100	ml	APHA 9222D	200000	80000	80000	130000		0000 600000		0						
7	FECAL STREPTOCOCCUS				CFU,	/100	ml	APHA 9230 C	6000 4000 3000		6	6000 168		550)							
	TEMPERATURE				*C																	

Test method variation: None

Remarks: LDL-Lower Detection Limit BDL-Below Detection Limit

KL1-KALLAI RIVER AT PALATHUMKANDI BRIDGE, POKKUNNU, KL2-KALLAI RIVER AT KADUPPINI BRIDGE, K.L3- KALLAI RIVER AT MANKAVU BRIDGE, KL5- KALLAI RIVER AT KALLAI BRIDGE & KL6- KALLAI RIVER AT KOTHI BRIDGE, THEKKEPURAM .

Scientist in charge

National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER UPPALA, KASARGOD

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	 Chief Secretaries may set up appropriate monitoring mechanism at state level Specifying accountability of nodal authorities not below the Secretary level Chief Secretaries may have an accountable person 		
	 attached in their office for this purpose Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB		
6.1	Progress Report may be comprised of details along with completion timelines on: (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.		

(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

(III) Status of CETPs

Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status

(iv)Status of Solid Waste Management & Details of Processing Facilities

Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline

- (v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.

(vii)Ground water regulation

(viii) Adopting good irrigation practices

(ix) Protection and management of food plain Zones (FPZ)

(x) Rain water harvesting		
(xi)Maintaining minimum Environmental flow of river		
(xii) Plantation on both sides of the river		
(xiii)Setting up biodiversity parks on flood plains by removing encroachment		

ACTION PLAN FOR RIVER UPPALA, KASARAGOD DISTRICT, KERALA MONTHLY PROGRESS REPORT FOR THE MONTH OF December 2023 RIVER UPPALA, KASARGOD

No. (as per Action Plan)	ACHVILV	Implementing agency	Time line	Progress in the month of November 2023	Progress in the month of December 2023	Progress in the month of January 2024	% works completed	Details of works remaining
C(ii)	Material collection facility. Operation	Mangalpady Grama Panchayath	2019	NA	NA	NA		
	Waste management including purchase of vehicle to collect waste.	Mangalpady Grama Panchayath/ Green Space Private company	2019- 2020		NA	NA	-	
E	Installation of camera	Mangalpady Grama Panchayath	March 2020		NA	NA		
С	Electrification of material collection facility	Manjeshwaram Grama Panchayat	2019-2020	Electrified	Electrified	Electrified	100%	Completed
С	Transportation of collected waste	Manjeshwaram Grama Panchayat		12960 KG rejected waste transported	25165 kg waste transported	28450 Kg waste Transported	100%	completed

E	Installation of camera	Manjeshwaram Grama Panchayat	March 2020	CC TV installed at 4 places by Keltron, connected to Police Station and Panchayath Office DPR submitted to	connected to Police Station and Panchayath Office DPR submitted to	CC TV installed at 4 places by Keltron, connected to Police Station and Panchayath Office DPR submitted to	100%	completed
C	Tying of net on both sides of the bridge	Irrigation Department		·	approval.Informed that as the proposed NH upgrade works are going on and these works are to be carried out along with the bridges, which are part of the NH, it would not be desirable to carry to these works now. it is hereby notified that NH department itself undertakes and executes the said works in connection with the upgradation	Chief Engineer (Price ID: 2019/10825/IA) for approval.I informed that as the proposed NH upgrade works are going on and these works are to be carried out along with the bridges, which are part of the NH, it would not be desirable to carry to these works now. it is hereby notified that NH department itself undertakes and executes the said works in connection with the upgradation of NH 66.		Work still under process.
Е	Continuous vigil on	Police Department		1	10	00%	I	

	waste dumping on		Completed
	roads		
A(a)	Water quality KSPCB monitoring		Being done regularly

Sd/-

Environmental Engineer

UPPALA RIVER - UPPALA BRIDGE (Existing NWMP Station)							
	Sampling Point	Uppala Bridge					
	NWMP Station Cod	2306					
	Latitude	12°41′41.7″N					
	Longitude	74°54′16.9″E					
	Date of Sampling	03.01.2024					
	Nature and flow of the	Moderate flow, water level decreased					
SI.No	Parameters	Unit	Uppala Bridge				
1	Temperature	°C	30				
2	рН	-	7.54				
3	Conductivity	μmhos/cm	7440				
4	Turbidity	NTU	1.5				
5	BOD	mg/l	2.0				
6	Dissolved Oxygen	mg/l	7.1				
7	Total Coliforms	cfu/100ml	620				
8	Feacal Coliforms	cfu/100ml	30				
9	Feacal Streptococcus	cfu/100ml	0				
10	Chlorides	mg/l	2350				
11	Total Alkalinity	mg/l	300				
12	Total Hardness	mg/l	600				
13	Calcium Hardness	mg/l	70				
14	Magnesium Hardness	mg/l	530				
15	Calcium	mg/l	28.06				
16	Magnesium	mg/l	129.0				
17	Total Dissolved Solids	mg/l	6120				
18	Sodium	mg/l	1400				
19	Potassium	mg/l	48				

UPPALA RIVER - UPPALA RIVER NEAR BHAGAVATHI TEMPLE (Bhagavathi Gate) - (Proposed NWMP Station)							
	Sampling Poin	Uppala River Near Bhagavathi Temple (Bhagavathi Gate)					
	Distance from existing NV	878.66 m					
	Latitude	12°41′20.1″N					
	Longitude	74°54′34.0″E					
	Date of Samplin	03.01.2024					
	Nature and flow of the	Water level decreased, moderate flow					
Sl.No	Parameters	Unit	Uppala River Near Bhagavathi Temple				
1	Temperature	°C	30				
2	рН	-	7.43				
3	Conductivity	μmhos/cm	1110				
4	Turbidity	NTU	0.9				
5	BOD	mg/l	1.1				
6	Dissolved Oxygen	mg/l	7				
7	Total Coliforms	cfu/100ml	460				
8	Feacal Coliforms	cfu/100ml	0				
9	Feacal Streptococcus	cfu/100ml	0				
10	Chlorides	mg/l	860				
11	Total Alkalinity	mg/l	22				
12	Total Hardness	mg/l	251				
13	Calcium Hardness	mg/l	17				
14	Magnesium Hardness	mg/l	234				
15	Calcium	mg/l	6.8				
16	Magnesium	mg/l	56.860				
17	Total Dissolved Solids	mg/l	978				
18	Sodium	mg/l	435				
19	Potassium	mg/l	11.1				

Sd/-Assistant Scientist