

General: 0471- 2312910, 2318153, 2318154, 2318155 Chairperson: 2318150 Member Secretary: 2318151
e-mail: chn.kspcb@gov.in, ms.kspcb@gov.in FAX: 2318152 web: kspcb.kerala.gov.in

KERALA STATE POLLUTION CONTROL BOARD

കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്

Pattom P.O., Thiruvananthapuram – 695 004

പട്ടം പി.ഒ., തിരുവനന്തപുരം - 695 004



KSPCB/314/2025-CEE

Date: 18.11.2025

From

The Chairperson

To

The Secretary

Ministry of Jal Shakthi,

Department of Water Resources, River

Development & Ganga Rejuvenation,

Shram Shakti Bhawan, Rafi Marg,

New Delhi- 110001

Sub:-Forwarding Monthly Progress Report for the month of September 2025 -reg.

Ref:-Order of the Hon'ble NGT in the matter of O.A.No.673/2018

Sir,

Kind attention is invited to the subject matter. The matter is reported for kind information. As per CPCB report on water quality 2022, 11 polluted river stretches were deleted and 8 new stretches were added and hence the number of polluted river stretches is currently 18. The report prepared in revised format with respect to the progress in implementation of action plan of polluted river stretches, for the month of September 2025 is submitted herewith.

Yours faithfully,


CHAIRPERSON

Encl: As above

National Mission for Clean Ganga
Monthly Progress Report for the month of September 2025 in the NGT
Matter OA No. 673 of 2018 (in compliance to NGT order dated
24.09.2020)

For the State of Kerala

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

As per Census 2011, Kerala has a population of 3,37,77,386. Rural population in Kerala is 2,58,40,501 and urban population in the state is 79,36,885. Population projected for 2024 is 3,56,40,084. The water consumption and wastewater generated are calculated based on the population projected for 2024.

• **Estimated Sewage Generation(MLD):**

Based on population projected for 2024, the estimated sewage and sullage generation is as given below:

- Estimated Sewage and Sullage generation in Urban area - 1018 MLD
Sewage = 305.4 MLD
Sullage = 712.6 MLD
- Estimated Sewage and Sullage generation in Rural area - 2981 MLD
Sewage = 894.3 MLD
Sullage = 2086.7 MLD

Total Sewage and Sullage generation – 3999 MLD

• **Details of Sewage Treatment Plant:**

- Existing no. of common STPs/CSTPs: 27 (common STPs and other STPs) and 4 common FSTPs and **2106** number of individual STPs
- No. of functional common STPs in the state: 14
- No. of functional common septage treatment plants in the state: 4
- Total sewage treatment capacity in the state through existing common STPs *: =138.31 MLD (Urban area = **129.695** MLD rural=**8.615** MLD)
- Total septage treatment capacity in the state through existing common FSTPs: 0.22 MLD
- Sewage treatment capacity via individual STPs in establishments = **98.162 MLD**
- In Kerala, individual houses have septic tank/ soak pits existing for toilets attached to them.
- Gap in treatment of sewage in terms of sewage treatment plant = **77.323 MLD** (Urban)

- In Kerala, 48% highland (>75 m altitude); 41.76% midland (7.5-75m) and a low land (<7.5 m) of 10.24% (<https://kerenvis.nic.in>). Kerala has a rural-urban continuous settlement pattern. In Kerala, flats are less compared to individual households which are having septic tank /soak pit existing for toilets attached to them.
- Kerala is declared as open defecation Free State. A survey of liquid waste management was conducted in 2016 for 66.7 lakh residences (www.haritham.kerala.gov.in). The study revealed that in most of the household sullage from(kitchen, bathroom) is separated from sewage (toilet).
- Sullage which forms 70% of domestic waste water and sewage is only 30%.The major quantity of sullage, which is not contaminated with faecal coliform, is disposed through soak pit and for farming in their own premises.
- Sewage is discharged through septic tank/soak pit, common/ individual sewage treatment plant. The mixing of sewage and sullage occurs in the case of common sewage treatment plant and individual STPs. Based on the survey results retrofitting measures are also adopted in the State.
- Onsite sanitation is practiced in the majority of places, where septic tank, soak pit are provided. Septic tank, soak pit are already specified in CPHEEO manual and IS codes are available for their specification.
- Based on the instruction from Jalsakthi, Status of liquid waste management in all local bodies including panchayat have been called for by means of google spreadsheet. From the data received so far, the sullage which is not contaminated is disposed through soak pit and for farming in household premises is also reported.
- Asset mapping including septic tank and soak pit is completed in cities namely Kannur.
- Besides the above, Sanitation survey is conducted near the polluted drains, sources of pollution is identified and action is taken to stop any discharge of sewage/ sullage into the drain.
- In the thickly populated/ urbanized low land areas, action is taken to divert the sewage into common sewerage system/ retrofitting measures based on local condition.

Proposals submitted for NRCP fund

- DPR for sewerage system in cluster 1 comprising Attukal, Ambalathara, Kalady, Kalippankulam, Kamaleswaram was forwarded to Ministry of Jalsakthi vide letter dated 24.11.2022 for funding under NRCP. MoJS examined the proposal and requested KWA to prepare detailed project report in line with the guidelines of NRCP based on their observations. (Letter No.J-24025/1/2022-NRCD-II dated 07.12.2023). Board has requested KWA (Letter No. KSPCB/1852/2023-AE-13 dated 05.09.2024) to prepare detailed project report in line with the guidelines of NRCP and submit the same to MoJS through WRD. The same was intimated to Environment Department and Water Resource Department.
- As part of the Cochin Metro Rail Limited's Integrated water transported system project 4 STPs are proposed at Elamkulam, Vennala, Muttar, and Perandur for treating the water coming through drains and discharging treated water to water bodies. DPR for sewer line at

Muttar, Perandoor, Vennala, Elamkulam was forwarded to Ministry of Jalsakthi on 31.01.2023 for funding under NRCP. MoJS was requested to release the fund via Letter No KSPCB/1852/2023-AE-13 dated 08.07.2024. Administrative approval and expenditure sanction received for projects proposed at Perandoor and Elamkulam

Further action taken

- Letter was issued to District Collector Thiruvananthapuram to complete the activities in Karamana action plan and copy of letter is enclosed. This includes following:
 1. Taking of urgent action for the full utilization of 5MLD plant of Medical College.
 2. DG sets in sewage pumping/lift stations are to be operated urgently,
 3. To stop discharge from sewage lift station of Plamoodu,
 4. Urgent corrective actions are to be taken to divert discharge waste water from Rajaji Nagar,
 5. Urgent action is to be taken for the rehabilitation of sewer networks
 6. Urgent action is to be taken for completion of construction of slaughter house at Kunnukuzhi
 7. Urgent action is to be taken to treat waste water in the market of Pangode, Kumarichanda
 8. Urgent action is to be taken for completion of sewer work in newly added areas (sewerage system from Block F to G, Block H to R, Block A to E).
 9. Urgent action is to be taken to provide 155 houses in Kurukuvilakom with septic and treatment system.
 10. The process on addressing gap of 107 MLD plant at Muttathara is to be reported.
 11. Urgent action is needed to finish the work of rehabilitation of 8150 families from the banks of river.
- Direction was given to district collectors to prepare action plan for new river stretches.
- Letter issued on 7.12.2024 to Chairperson DLTC (SEE, Irrigation) for the preparation action plan for new river stretches and regarding implementation action plan for existing stretches.

Non installation of STP at Ernakulam Junction railway station, South:- Ernakulam South Railway Station had submitted application for CTE for installation of STPs of 960 KLD and 240 KLD. No work was noted to be done regarding the installation of the STPs. It was informed by the officials of Railway that the consultancy to which the project of STP installation was assigned had opted out from the contract and the whole redevelopment project including the installation of STP at south railway station has been stopped currently. The railway officials informed that it might take 3 months more time to re tender. The application for CTE submitted was scrutinized and was returned on 20.01.2025 for submitting revised site plan. The application has not been resubmitted till date. Currently no progress is noted regarding the installation of STP and re submission of the application for CTE. Presently, the sewage is disposed through the existing septic tank system.

Non installation of STP at Aluva station:- Inspection conducted on 23.06.2025. It is noted that the railway station has not taken any action for the installation of permanent and temporary STP. Only flooring was constructed at the STP location. The station is currently operating with the existing septic tank-soakpit system itself. MRF of the station is functional and they informed that the waste has been disposed to M/s. Earth Clean. The railway station has not renewed the Consent to Operate and is currently operating without valid Consent to Operate.

Non installation of STP at Ernakulam North: Ernakulam Town Railway Station had obtained Consent to Establish on 06.02.2025 for installation of Sewage Treatment Plant of 350 KLD Capacity. During the inspection no progress was seen regarding the installation of the STP. During the discussion with the Railway officials it was informed that they are awaiting technical sanction for the structural drawing of the civil tank and construction of STP is expected to start within 2 months. Currently the sewage is disposed through the temporary STP installed at the railway station.

Lapses in remediation of oil contaminated area at Diesel Loco Shed, Southern Railway, Ernakulam:-Removal of oily sludge near the diesel locoshed and remediation of the area is in progress. The proposed cost of the work is Rs.22 lakhs.

The Railway started the work at February 2024. Inspection was conducted on 20.02.2024 and the remediation work was progressing at the time inspection. Nearly 2000 sqft area was demarcated for remediation. The land is a marshy land. The top soil containing oil was removed and spread out for drying. The water containing oil content from the remediation area was pumped in to a pit nearby and left open for drying. Inspections were conducted in every week since the commencement of remediation. Inspection was conducted by Board officials on 09.04.2024. Remediation work and filling of the land with red earth was seen completed. The excavated oil sludge will be disposed to KEIL. Even though there is large extent of affected water logged area, the railway has now completed remediation 2000 sq ft land area.

- Action is also being taken for providing temporary measures and NEERI, Nagpur furnished a proposal for the feasibility study on the development of process package of treatment of domestic sewage for meeting the environmental compliance at Edappally canal and Perandoor canal at Ernakulam and Pallikalar at Kollam district for an amount of Rs 45 lakhs and this proposal was approved by the Board and draft MOU has been signed. As per terms of payment in MoU, 1st installment of Rs 26,55,000/- including GST (Rupees Twenty Six Lakh Fifty Five Thousand Only) is released to the account of CSIR NEERI, Nagpur, Maharashtra. The scientists from NEERI conducted site inspection and monitored different canals/drains in Kochi and Kollam and submitted draft final report on 24.09.2025
- Instruction was also given for the full utilization of Common STP at Guruvayur and Kureepuzha and they are taking steps for registering of tankers and byelaw approval. Co-treatment tank is provided at Guruvayoor STP.
- Action is also taken for the rejuvenation of Amayizhinanthodu, Ulloorthodu, Pattomthodu in Karamana catchment. As per the meeting chaired by Chief Secretary on 05.09.2023. A sanitation survey on the drains reaching AkkulamVelilake and its watershed was done by Socio Economic Unit Foundation (SEUF). Along the buffer distance of 100 metre from each banks of Amayizhanchan thodu, Pattom thodu and Ulloor thodu, the assets mapped and the problem areas were identified and action plan was prepared. Based on major observations, instruction issued to TVPM corporation and KWA. A stake holder meeting

was held with Trivandrum corporation, PCB, KWA, Irrigation Department and SEUF survey team

- In Kollam district, Manichithodu and Thoppilkadav are stretches where major pollution was reported. Sanitation survey was conducted and the problem areas were identified. Action plan based on sanitation survey findings were shared to stakeholder departments.

Condition Assessment and Management Plan for the Periyar River Basin

Stakeholder Advisory (SAC) committee of the project CAMP for six river basins was convened by MoJS on 31.05.2024 and Periyar was one among the six river basins. The objective of the studies and management plan shall be to restore and maintain wholesomeness of the river ecosystem, improvement of ecological health, enabling rivers to perform its functions and to make the rivers Samarth supported on 5 pillars. – Unpolluted River Flow (Nirmal Dhara), Continuous River Flow (Aviral Dhara), River Conservation Synchronized Development, Connecting People and River Science & Management.

Earlier, in case of Ganga river basin, Ganga River Basin Management Plan (GRBMP) was prepared by the consortium of 7 IITs with IIT Kanpur as the lead partner. The centre for Ganga River Basin Management and studies (cGanga) has been established at IIT Kanpur to advise and providing continual scientific support to the Government for implementation and dynamic evolution of the Plan.

Similar methodology has been proposed for Periyar river basin by the consortium of IIT Palakkad and NIT Calicut with IIT Palakkad as lead institute.

Integrated Web Portal

A unified web portal for implementation and monitoring of various activities related to Board. The key objective of the web portal includes analysis of water quality data from the National Water Monitoring Program, State Water Monitoring Program, Spatial mapping of all monitoring points and display of designated best use water, quality criteria-wise classes, Air Quality Index calculation, generation of Air & Water quality directory, Status of different solid and liquid waste treatment facilities in the State, Data of Industrial and Non-Industrial activities including Category, type, scale etc.

Progress in Action plans

The following CSTPs / STPs were completed :-

- 5 MLD STP at Medical College, Thiruvananthapuram
- 5 MLD at Elamkulam with septage treatment facility at Kochi, Ernakulam
- 0.01 MLD FSTP at Mattampuram, Thrissur
- 3 MLD at Chakkamkandam, Guruvayur, Thrissur.
- 2 MLD STP at Kozhikode medical College.
- 1 MLD STP at Kozhikode medical College.
- 500 KLD STP at Kozhikode medical College

- 0.01 MLD FSTP at Kalpetta, Wayanad
- 1 MLD CSTP at Padanappalam, Kannur
- 240 KLD STP at General Hospital, Alappuzha
- 360 KLD STP at General Hospital, Thrissur
- STP of capacity 0.03 MLD at Tirur Municipal Bus Stand, Malappuram



500 KLD STP at Kozhikode medical College



1 MLD STP at Kozhikode medical College



360 KLD STP at General Hospital, Thrissur



1 MLD CSTP at Padanappalam, Kannur

Details of existing STPs/ Common STPs/ common Septage treatment plants in the State :

- 107 MLD STP in Thiruvananthapuram District at Muttathara (Activated Sludge with extended aeration process). The present sewerage system cover 43 out of 100 wards of Thiruvananthapuram corporation area either partly or fully. 75% of capacity of the 107 MLD STP is utilized. Completion of ongoing works will enhance the utilization by 15%. Co processing of septage is also taking place. Control room is available for tanker transportation of septage. Letter issued to KWA for full utilization of common STP in Thiruvananthapuram District at Muttathara. A total of Rs. 22.79 Crores has been utilized for the operation, maintenance of two plants at Muttathara and Septage treatment plant at Willington Island.
- Considering the contamination of Karamana river and for providing sewerage systems for the 19 wards on the bank of this river, DPR prepared and submitted to GoK on 16.10.2021 for issuing AS under RKI. DPR for the remaining 81 wards for the full capacity utilisation of 107 MLD STP is under preparation.

- Smart city mission has deposited Rs. 9.34 Crores to KWA for revamping of old sewer lines and laying new lines along the Smart city roads in TVPM. The work is progressing.
- A major project of 12 MLD capacity is being constructed at Kureepuzha, Kollam which is currently at 93% completion.
- 5 MLD STP at Elamkulam is functional. Dilution tank constructed and co treatment of septage started from 4/8/2023. AS received for extra network for 1.75 MLD for an amount of Rs. 63.91 crores under RKI.
- Medical College 5MLD STP: Works of 5MLD STP under AMRUT for Medical College, Thiruvananthapuram completed and started functioning from Sep 2021. This STP is exclusively for Thiruvananthapuram Medical college campus. Letter have been issued for full utilization of STP. The present load is 2.5 MLD and on connecting two buildings to this STP the load to 4 MLD.
- 3 MLD STP at Guruvayur (Activated sludge process)-The Guruvayoor Sewerage Project is planned to provide an effective sewerage system for the thickly populated area under Guruvayoor Municipality. It is functioning from September 2021. Length of network is approximately 7 km. Action is being taken for the complete utilization of STP. Dilution tank constructed for co treatment. Council has approved the proposal for upgradation of 3 MLD STP (at Chakkamkandam) to 5 MLD STP (septage co-treatment).

Sl. No.	STP location	STP Installed capacity	Utilization	Status
THIRUVANANTHAPURAM				
1	Common Sewage Treatment Plant, Muttathara, Trivandrum maintained by Kerala Water Authority (Co Processing facility for septage)	107 MLD (Activated Sludge Process)	80 MLD	<ul style="list-style-type: none"> • Operational (pH-6.7, TSS-14 mg/L, BOD- 2.1 mg/L, COD-20 mg/L, Oil and grease-1.0 mg/L, Faecal Coliform-1000 cfu/100ml as per analysis report dated 03.10.2025). • Some quantity of treated water is used for irrigation, construction etc. • On completion of ongoing works and on implementation of DPR under preparation, full utilization of 107 MLD can be achieved. • Two DPRs submitted to GoK for AS. Directions issued to KWA for full utilization of plant
PATHANAMTHITTA				
2	Sewage Treatment Plant at Sannidhanam (5MLD) Maintained by Travancore Devaswom Board	5 MLD (UASB and SBR)	3.5 MLD	<ul style="list-style-type: none"> • Operational (pH - 9.6, BOD – 10.04 mg/l, Total Suspended Solids - 68 mg/l, TDS - 1616 mg/l, oil & grease - 11mg/l, Faecal Coliform - Absent , as per analysis report dated 19.09.2025 after disinfection).
3	Sewage Treatment Plant at Pamba (3.5 MLD) maintained by Travancore Devaswom Board	3.5 MLD (Coagulation & settling)	3.5 MLD	<ul style="list-style-type: none"> • Operational (pH-7.9, BOD-6.8 mg/l, COD- 12.3 mg/L, Total Suspended Solids - 18 mg/l, Faecal Coliform - Absent , as per analysis report dated 19.09.2025 before chlorination). • Action is being taken for preventing its exceedance.
ALAPPUZHA				

4	DEWATS system, Chathanad (For 50 houses in slum area)	25 KLD (Anaerobic Baffle Reactor)	25 KLD	<ul style="list-style-type: none"> Operational (pH – 7, BOD – 22.256 mg/l, SS – 11 mg/l, Oil and grease BDL as per the analysis report dated 08.08.2025)
KOTTAYAM				
5	STP for Houseboat (0.09 MLD)at Kumarakom maintained by DTPC, Kottayam	0.09MLD (Activated Sludge Process)	0.09 MLD	<ul style="list-style-type: none"> Operational (pH- 6, BOD - 18 mg/l, SS - 15 mg/l, Oil & Grease-BDL as per the analysis report dated 04.03.2025). The quality of effluent conforming to standards.
ERNAKULAM				
6	STP owned by Greater Cochin Development Authority, Marine drive, Kochi	0.9 MLD (Activated Sludge Process)	0.9 MLD Proposed to augment to 2 MLD	<ul style="list-style-type: none"> Operational. Analysis report dated 08.08.2025 (pH- 7.98, TSS-84 mg/l, phosphates- 18.5 mg/l, ammoniacal nitrogen- 41.16 mg/l, BOD-16 mg/l, COD- 68 mg/l, oil & grease- BDL, Total Nitrogen – 44.53 mg/l , Nitrite as Nitrogen – BDL , Nitrite as Nitrogen – 0.174 mg/l , total Kjeldahl nitrogen- 44.352 mg/l), Faecal Coliform – 8000 cfu/100ml
7	STP at Elamkulam, Kochi (AMRUT)	5 MLD(MBBR) with Co treatment 24 KLD	4 MLD	<ul style="list-style-type: none"> Co-treatment is temporarily stopped due to choking in the plant. NIIST has submitted the report to KWA. Three options provided. Treatment Option II: possibility of co-treatment with septage was explored without compromising the hydraulic load but with the provision of additional infrastructure (MBBR tank). Second option is selected based on discussion with concerned engineers. Analysis report dated 19.10.2024 (pH- 7.18, TSS-64.3 mg/l, phosphates- 2.8 mg/l, ammoniacal nitrogen- 6.92 mg/l, BOD-15 mg/l, COD- 56 mg/l, oil & grease- BDL, Nitrates as Nitrogen – 0.271 mg/l , Nitrite as Nitrogen – 0.03 mg/l , total Kjeldahl nitrogen- 12.32 mg/l).
8	STP owned by GCDA, International Stadium Kaloor	0.75MLD(Activated Sludge Process)	0.05 MLD	<ul style="list-style-type: none"> Operational. Analysis report dated 11.12.2.24 (pH-7.51, TSS-21.5 mg/l, BOD-4.6 mg/l, oil & grease- 5 mg/l).
IDUKKI				
9	Sewage treatment Plant at Comfort station, Adimaly Grama Panchayat, Idukki	0.01 MLD		<ul style="list-style-type: none"> STP was not working. Show Cause Notice issued on 05.02.2024 Inspection conducted on 15.07.2024 & direction will be issued

10	60 KLD STP at Taluk Hospital Adimaly, Adimaly Block Panchayat, Idukki	0.006 MLD		Operational MBBR Operational. (pH-7.45, BOD-27 mg/l, COD -56 mg/l, Suspended solids-24 mg/l, Oil and grease- BDL, Faecal coliform- Nil as per Analysis report dated 04.03.2025)
THRISSUR				
11	Sewage treatment Plant at Guruvayur, Thrissur District	3 MLD(Activated Sludge Process)	0.5MLD	• Operational. (pH-7.2, BOD-2.8 mg/l, COD -32 mg/l, Suspended solids-7.3 mg/l, Oil and grease- 0.76 mg/l, Faecal coliform- NIL as per Analysis report dated 26.08.2025)
12	Revamping of 35 KLD STP at Kuriyanchira Slaughter House Corporation, Thrissur	0.035MLD (MBBR)	0.035 MLD	Operational (pH – 7, BOD – 165.6 mg/l, COD – 524 mg/l, SS – 0.63 mg/l, oil & grease – 15.2 mg/l as per the analysis report dated 02.09.2024) Action is being taken for preventing exceedance.
KANNUR				
13	Sewage treatment Plant at Taliparambu (0.5MLD) Taliparamba Municipality, Kannur	0.5MLD (Activated Sludge Process)	0.5MLD	• Operational. • pH -4.78, TSS – 31 mg/l, COD- 8 mg/l, BOD – 4 mg/l, Oil and Grease- 2 mg/l as per the analysis report dated 16.09.2025
14	STP at old age home Kannur	0.010	0.010	MBBR (Operational) • pH -7.32, TSS – 83 mg/l, BOD – 24 mg/l, COD – 36 mg/l; Oil and Grease- 2.96 mg/l, as per the analysis report dated 16.09.2025
15	STP at Padannappalam	1 MLD	0.3 MLD	Operational Rotating Media Bio Reactor • pH -7.37, TSS – 33 mg/l, BOD – 14 mg/l, COD – 60 mg/l; Oil and Grease- 3.8 mg/l as per the analysis report dated 16.09.2025
Total Capacity			138.31 MLD	
FSTP				
ERNAKULAM				
1	Septage Treatment Plant at Brahmapuram, Kochi Corporation, Ernakulam	0.1MLD(MBBR)	0.1 MLD	• pH- 7.26 mg/L, BOD- 0.87 mg/L, COD- 24 mg/L, Oil and Grease-BDL, Total Suspended Solids – 54 mg/L,, Phosphate – 0.06 mg/L, Nitrate- 3.09 mg/l, Sulphates – 12.49 mg/l, Sulphides – 8.34 mg/l, Ammoniacal Nitrogen – 0.20 mg/l, Phenolic Compounds -1.23 mg/L,,Faecal coliform –7 cfu/ 100 ml, Faecal

				Streptococci-60 cfu/ 100 ml as per analysis report dated 14.05.2025
2	Septage Treatment Plant at Wellington Island, Kochi Corporation	0.1MLD(MBBR)	0.1 MLD	<ul style="list-style-type: none"> Not working properly. Site visit done by KSPCB on 18.01.2024. Consent refusal intention notice issued.
THRISSUR				
3	FSTP at Mattampuram	0.01MLD (Biological)	Started functioning	pH – 7.25, BOD – 7 mg/l, COD – 44 mg/l, SS – 0.09, Oil & Grease – 0.02 mg/l, Ammoniacal Nitrogen – Nil, Total Nitrogen – 35.37 mg/l, Total Phosphorus – 0.63 mg/l, Faecal Coliform – Nil as per analysis report dated 11.11.2024
WAYANAD				
4	FSTP at Kalpetta	0.01MLD(Biological)	0.01 MLD	<ul style="list-style-type: none"> Operational pH – 7.49, TSS –8.2 mg/l, BOD – 7.58 mg/l, Oil and Grease- 6.32 mg/l as per the analysis report dated 31.05.2025
Total Capacity			0.22 MLD	
ETPs/CETPs				
IDUKKI				
1	Construction of 6 KLD ETP for Kumali Slaughter House Kumali GP, Idukki	0.06 MLD		<ul style="list-style-type: none"> Slaughter house is not functioning.
MALAPPURAM				
2	ETP in Fish Market, Ponnundam GP , Malappuram	0.01MLD(Anaerobic)	Plant is working.	The unit has submitted ICE of the Board on 18.03.2023. Inspection was carried out on 12.05.2023. ETP is operational but sample could not be taken. STP file has been returned for clarification on 29.05.2023.
3	Effluent treatment Plant at Tirur (fish market)	0.045 MLD (Biological)		<p>Operational Ph- 6.3, BOD – 103 mg/l, COD – 330 mg/l, TSS – 64 mg/l, Oil & Grease – BDL as per analysis report dated 22.10.24</p> <p>Action is being taken for preventing its exceedance.</p>
Total Capacity			0.115 MLD	

Institutional STPs

Sl. No.	STP location	STP Installed capacity	Utilization	Status
THIRUVANANTHAPURAM				
1	STP at Medical College, Thiruvananthapuram-Phase I & II (PRS)	5MLD(MBBR)	3 MLD	<ul style="list-style-type: none"> Operational (pH-3.0, TSS-14 mg/L, BOD- 1.2 mg/L, Bio – assay Test – 100% fish died within 1 hour, COD- 28 mg/L, oil and grease- BDL, Total Coliform – NIL, FC – NIL as per analysis report dated

				03.10.2025). • The matter is being followed up.
ALAPPUZHA				
2	STP at General Hospital	0.24 MLD	0.1 MLD	Electro coagulation. (Ph – 7.3, BOD – 2.8 mg/l, COD – 10 mg/l, SS – 10 mg/l, Total Phosphorous – 0.043 mg/l, Faecal Coliform – NIL, Total Nitrogen – 22.507 mg/l, Oil and grease – BDL as per the analysis report on 09.10.2025)
ERNAKULAM				
3	STP at Kalamassery, Market, Kalamassery Municipality (PRS)	10 KLD		Started operating
THRISSUR				
4	STP at General Hospital, Thrissur (AMRUT-1.0)	0.36 MLD	0.2 MLD	Operational. Sample was collected on 20.07.2024
MALAPPURAM				
5	STP at Municipal Bus Stand, Tirur (PRS)	0.05MLD (Biological)	Working	Operational (Ph – 6.6, BOD – 12.4 mg/l, COD – 48 mg/l, TSS – 24 mg/l, Oil and grease – BDL as per the analysis report on 12.08.2024) • Action is being taken for preventing its exceedance. • Sample was collected on 18.07.2024. Analysis being done in district laboratory.
6	Sewage treatment Plant at Malappuram Municipal Bus stand	0.03MLD(MBBR)	0.03 MLD	Project proposal for maintenance work have been approved. ICE issued to the unit vide consent No.KSPCB/MA/ICE/10022893/2024 dated 24/01/2024 valid till 24/02/2024
KOZHIKODE				
7	STP at Kozhikode Medical College.	2 MLD Old plant.	Working	• Operational. • According to analysis report on 03.09.2025 the following values were observed. pH -7, Suspended solids-9.8mg/, Total Residual Chlorine – Nil, COD- 48 mg/l, Oil and Grease- BDL , BOD-9.07 mg/l, Ammoniacal – N 56.01 mg/l and Nitrate – N-0.958 mg/l
8	STP at Kozhikode Medical College.	2 MLD With 100 KLD Co-treatment Facility	Commissioned on 05.10.2023	• Operational • According to analysis report on 03.09.2025 the following values were observed. pH -6.5, Suspended solids-94.4 mg/l, Total Residual Chlorine – Nil, COD- 176 mg/l, Oil

				and Grease- 9.76 mg/l , BOD-77.87 mg/l, Ammoniacal – N 142.944 mg/l and Nitrate – N-1.621 mg/l
9	STP at Kozhikode Medical College.	1 MLD	0.1 MLD	Operational • According to analysis report on 03.09.2025 the following values were observed. pH -7.8, Suspended solids-38.9 mg/l, Total Residual Chlorine – Nil, COD- 112 mg/l, Oil and Grease- BDL, BOD-26.67 mg/l, Ammoniacal – N 77.352 mg/l and Nitrate – N-1.158 mg/l
10	STP at Kozhikode Medical College	500 KLD		Operational • According to analysis report on 26.05.2025 the following values were observed. pH -7, Total Residual Chlorine – Nil, TSS- 1.6 mg/l, COD- 16 mg/l, Oil and Grease- BDL , BOD-1.2 mg/l, Ammoniacal – N 5.401 mg/l , Chloride - 18 mg/l , Free Ammonia – 0.05401 mg/l and Nitrate – N- 0.189 mg/l
11	Common Sewage Treatment Plant at Narayana nagaram, near stadium, Vatakara, Opp. New bus stand	0.1 MLD		According to analysis report on 27.06.2025 the following values were observed. pH -9, COD- 48 mg/l, BOD-0.67 mg/l, Chloride - 30 mg/l , Suspended Solids – BDL.
WAYANAD				
12	Sewage Treatment Plant at Taluk Hospital, Sulthan Bathery	0.14 MLD(MBBR)	0.05 MLD	• Operational • pH -7.29, TSS – 19 mg/l, BOD – 5.4 mg/l, Bio assay – 100% survival, FC – Nil as per the analysis report dated 17.10.2025

Details of under construction of major ETPs / STPs in the State

No.	Location	Implementing Agency	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House connections/ Previous status	Incremental progress	Timeline of Completion
THIRUVANANTHAPURAM							
1	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.	50 KLD FSTP	Work Awarded	<ul style="list-style-type: none"> • Work awarded after DBO tender. Design being vetted by Anna University. Work on going on site. • Contractor has to submit MS FRP design drawings. • Contractor submitted design 	<ul style="list-style-type: none"> • Foundation work completed. Receiving chamber wall concrete completed. • Office building superstructure works in progress. • Receiving 	October 2025

					drawings on 07.02.2025, placed before Technical Committee & the committee approved the same.	chamber wall concrete completed. • Lab building outside plastering completed. • Process plant foundation completed. Steel structure installation in progress.	
2	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram		0.01		80%	Works completed.	31.08.2025

KOLLAM

3	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority/ AMRUT	12	93%	12471 sewer connections are envisaged under AMRUT-2.0.STP (AMRUT-1.0): Physical progress - 93%. Admin building construction, supply of MBBR media and supply & installation of rotary drum drier are the balance works. As the commissioning of the STP is delayed due to the non-completion of sewer network, the contractor requested to reduce the scope of the balance works and to modify the O&M arrangement of the STP. The recommendation of the KWA in this regard is to be placed in the next SLTC/ SHPSC for a taking a suitable decision. <u>FSTP (AMRUT-1.0):</u> The decision of the Govt.	<u>STP (AMRUT-1.0):</u> The recommendation of the KWA in this regard was placed in the 33rd SLTC (held on 27/08/25) and the committee has recommended it to the SHPSC. To be placed in the next SHPSC for a taking a suitable decision. <u>FSTP (AMRUT-1.0):</u> The bidder has withdrawn the bid submitted as the bid validity period has ended. Way forward to be decided by KWA. The KWA has revised the estimate as per DSR-2021. Decision of the ULB is awaited by KWA for retendering the work. <u>Sewer Network (AMRUT-2.0):</u> # Pallihottam-Thamarakkulam package: Survey works in progress. # Iron Bridge,	STP: 31.12.2025 FSTP: 31.03.2026 Sewer Network: 31.03.2027
---	---------------------------------------	-------------------------------	----	-----	---	---	---

					<p>regarding the tender excess (48%) is awaited.</p> <p><u>Sewer Network (AMRUT-2.0):</u></p> <p># Pallihottam-Thamarakkulam package: Survey works in progress.</p> <p># Iron Bridge, Vaady-Karumalil&Asram om packages: AS dated 22/03/25 was issued. TS to be issued by KWA.</p>	<p>Vaady-Karumalil&Asram om packages: AS dated 22/03/25 was issued. TS to be issued by KWA.</p> <p>Since sufficient amount is not available with the ULB and under AMRUT-2.0 to meet the additional fund requirement due to adoption of DSR-2021, the way forward is to be decided by the ULB.</p>	
4	STP at Chitumala Old Age Home. Chitumala BP, Kollam		0.015	98%	<p>Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works. Comparison chart is being prepared by the agency.</p>	<p>Joint inspection by the state technical officer and agency was arranged. The agency will submit a revised estimate along with new DPR. Original contract of the work was terminated in risk and cost, & the accredited agency IRTC has been tasked with completing the work. The agency has submitted proposal; TS is under processing for the additional works to make the plant run.</p>	31.12.2025
5	190 KLD STP at Pathanapuram Market and Shopping Mall		0.190	38%		<p>O&G trap and manhole construction completed. Construction hindered due to fund withdrawal issues. The contractor who was taken the work passed away. The remaining work has been taken as new project. Currently</p>	31.12.2025

						the DPR is under revision based on DSR 2021	
6	STP at Mayyanad GP, Kollam	IMPACT KERALA Ltd	590KLD Co-treatment	Work Awarded	<ul style="list-style-type: none"> • Agreement executed with the Contractor M/s Enrec Engineers on 29.02.2024. • Contractor submitted vetted process design. Submitted to KWA and got approval. • Dhawalakuzhy – Raw sewage tank excavation work in progress. • Thanni, Valiyavila & Dhawalakuzhy - Network line and manhole installation in progress. 	<ul style="list-style-type: none"> • Thanni, Valiyavila & Dhawalakuzhy - Above ground 4 tanks wall concrete completed. • Thanni - Office building concrete work completed. • Valiyavila – Office building concrete work completed. • Raw sewage tank concrete in progress. • Thanni & Valiyavila - Network line and manhole installation in progress. 	30.09.2025
ALAPPUZHA							
7	FSTP at Cherthala Municipality , Alappuzha	IMPACT KERALA Ltd	250 KLD Septage TP		Work ongoing at site. 99% of civil work completed.	Electro Mechanical Items reached site. Transformer installed. Electrical cabling works, solar panel installation and approval from KSEI pending. O&M agreement is signed. Cherthala FSTP plant inaugurated on 28.03.2025. Trial run completed. O&M agreement signed. Commissioning report to be given. PCB Consent to operate is pending. KSEB connection for solar panel is pending. Delay in bill payment.	Trial run
IDUKKI							
8	FSTP at Munnar, Idukki		50 KLD		5% work completed.	Due to a court case, work stopped	Stalled

						temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP. Work stopped due to court case	
KOCHI							
9	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation/ AMRUT	1.1	65%	1500 sewer connections are envisaged. Work is progressing slowly due to rain	Work is hindered due to rain.	31.12.2025
10	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	0.105	12%	199 flats will be connected Work is progressing slowly due to rain	Work is hindered due to rain	31.12.2025
THRISSUR							
11	Viyoor central jail STP (Thrissur)		0.05		65% work completed	Civil works completed. Mechanical works and sewernetwork to be started. Supply of materials completed	
12	Kunnumkulam, Thrissur		0.01		Completion stage and ready for commissioning	Ready for commissioning	Ready for commencing
13	STP at CHC Cherpu BP, Thrissur		0.01	90%	Plant construction completed. Trial run to be completed Final bill is to be submitted by LB. Detailed estimate is under preparation.	The revised estimate has been prepared, received and is currently under verification by Suchitwa Mission.	
14	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thirssur		45 KLD	1%	Work Started	Work in progress.	31.12.2025
PALAKKAD							
15	STP at Ottappalam Municipality, Palakkad District	IMPACT KERALA Ltd	1.50ML D Co-treatment	Work Awarded	<ul style="list-style-type: none"> • KRFB NoC- LB paid fee. • Railway NoC and PWD NoC – higher level meeting required. • Beneficiary meeting decided 	<ul style="list-style-type: none"> • STP work in progress. Pile completed. The concreting of the grade beam, base slab and RCC wall of the Intermediate Storage Tank, 	15.10.2025

					to be convened by Municipality on 16.12.2024	Sludge Holding Tank and Treated Water Tank completed. Pile cap & grade beam reinforcement for SBR-1 tank completed. Steel work of grade beam and pile cap concrete completed for SBR 1 & 2 tanks.	
					<ul style="list-style-type: none"> • First bill submitted to KIIFB for Rs. 1.55 Cr (excluding GST). Awaiting payment. 	<ul style="list-style-type: none"> • Intermediate Storage tank -1, Structure completed. Concreting up to base slab completed. Reinforcement of RCC wall done. Water leakage testing in progress. 	
16	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	0.1	90%	Work is progressing slowly due to rain.		30.09.2025
MALAPPURAM							
17	STP at Pambad Housing Colony Malappuram Municipality, Malappuram		0.110		99%	Civil work and mechanical work completed. 3 phase electricity connection work progressing.	30.12.2024
18	STP at District Hospital, Tirur, Malappuram		0.5		10%	Work started.	30.12.2025
19	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP		0.01		25%	Work started. Agency needs some clarification from SM.	30.12.2025
KOZHIKODE							
20	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode		0.080		98%	Physical work completed. Electrical work pending	Completed
KANNUR							
21	Sewage Treatment Plant 20 KLD at Shopping		0.02	2%	Amount transferred to	Estimate prepared. Tended with last date on	31.03.2026

	Complex cum multiplex Theatre, Kallumutti, Irutti Payam, Grama Panchayath1, Kannur				KWA on 26.02.2024. Tendering process will start soon.	21.12.24 2 offers received. Tender under process. Detailed Estimate is under preparation for tendering Work order issued on 26-06-2025. Agreement executed on 16.07.2025. PCB sanction received. Intimated contractor to submit design for the work as per PCB approved parameters.	
22	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur		0.02	95 %	DPR under correction Stage	Now DPR correction progressing.	30.11.2025
23	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation/AMRUT	100 KLD	95 %	Work is progressing slowly due to rain.	Working is hindered due to rain.	15.09.2025
WAYANAD							
24	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP , Wayanad		0.045	65 %	District panchayat Wayanad terminated existing agency M/S Ram biological confirmed implementation of projects.	Remaining works to be tendered after the spillover.	31.12.2025

Details of proposed STP/STPs with co-treatment facility in the State

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved / AS issued/ TS issued/ Tendering Stage/ Tendered / Work Awarded)	Status of Project (in Detail)	Incremental progress	Likely Date of Completion of DPR Preparation/ Tendering
THIRUVANANTHAPURAM							
1	STP at Rajaji Nagar, Thiruvananthapuram Corporation	Thiruvananthapuram Corporation	0.5	Work Awarded	STP: Quotations were called for (last date - 25.06.2025) by the ULB for construction of temporary sheds, but no offers were received. Hence, the	STP: Retender was floated with 23.09.2025 as the opening date. Two offers received and are under scrutiny.	31.12.2025

					<p>estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1st tender (opening date - 23.07.2025) and no bids were received in the 2nd tender (opening date - 26.08.2025) and the 3rd tender (opening date - 09.09.2025).</p> <p><u>Sewer Network:</u> The TS Committee held on 07/08/25 decided to take the consent of the KSPCB for the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjamthodu in which the effluent from the STP is proposed to be disposed.</p>	<p>Sewer Network: The samples were given for testing on 25.08.2025 and the results were obtained on 08.09.2025. Letter dated 17.09.2025 requesting consent was given by the ULB to the KSPCB. Application for consent to be submitted by the ULB through the KSPCB's online portal.</p>	
KOLLAM							
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam		0.028	At Tendering Stage		<p>LSG planning to tender for DPR preparation. Tendering process for DPR preparation is in progress. Revision needed in the next DPC. DPC approved. Tendering process is progressing. Project spillover for further process.</p>	
3	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi,		0.09	At DPR Stage	Physical progress – 57% Thanni, Valiyavila & Dhawalakuzhy - Above ground	Transferred to KIIFB	

	mayyanadGrama Panchayath , Kollam				tanks wall concrete completed and network line and manhole installation in progress. Thanni - Office building concrete work completed, plastering work completed. Raw sewage tank concrete work completed. Valiyavila - Office building concrete work & plastering completed. Raw sewage tank concrete work in progress. Dhawalakuzhy - Raw sewage tank excavation work in progress.		
PATHANAMTHITTA							
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta		0.225	Tendering stage	TS issued. Tendering Documents submitted to State Suchitwa Mission for verification.	Tender processing going on.	31.12.2026
5	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta		0.09	DPR Stage	Under technical scrutiny		31.08.2026
ALAPPUZHA							
6	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	5	AS Issued	The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued.	Survey completed. The TS is to be issued by the PPD & WASCON wing of KWA.	31.03.2027
7	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD		3.8		DPR Submitted to Government of Kerala and RKI for AS on 01.09.2022	DPR submitted, Municipality decided to change it to FSTP. Land transfer process going on	31.12.2026
8	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	0.012	DPR Stage	The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing	The ULB has informed the Bhajanamadom Church authorities that the project will	31.12.2026

					in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved.	have to be cancelled if the land for the STP is not relinquished to the ULB. A meeting under the chairmanship of the Hon. MLA is expected to be held soon to resolve the issue related to the land. The land issue is to be resolved by the ULB	
KOTTAYAM							
9	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam		0.085	Tendering stage	TS received Tendering in progress. KSPCB consent to establish proceedings in progress. Tendering will be done after the approval of spill over projects by DPC	Tendering will be done after the approval of spill over projects by DPC. PCB approval pending.	31.07.2026
IDUKKI							
10	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki		0.205	Tendered	<ul style="list-style-type: none"> Project modified as STP for Thodupuzha district hospital. SM verified the DPR under verification by State Mission 	Correction not yet submitted by agency.	30.06.2026
11	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki		0.03	Tendering stage.	TS issued. Tendering works in progress.	TS issued for electrical works. Technical Sanction of mechanical items needs to be issued. Will retender soon.	31.12.2025
ERNAKULAM							
12	4 STPs are coming up under the KMRL's Integrated Water transport System project at Elamkulam(17.5		77		Tendering stage Funding sanction for Rs 341.97 crores received from KIIFB on 07.06.2023	Approved DPR of 55MLD STP at Elamkulam and 50MLD STP at Muttar submitted to	31.09.2026

	MLD), Vennala(24MLD) Muttar(16.5 MLD)				DBOT tender published on 17.10.2023. Technical bid opening on 08.01.2024 DPR submitted at KIIFB. Expected funding sanction in upcoming KIIFB meeting. Tendering will be commenced after funding and technical sanction.	GoK for getting appl from NRCD. DPR of Sewer Network of Muttar and Elamkulam STPs submitted to KIIFB for approval.	
	Perandur(19 MLD)						
13	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation	AMRUT/Kerala Water Authority	5	To be Tendere d	Tendered: The 5 th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 8% above. LoA to be issued. The revised TS of the network package is to be issued by KWA.	STP: Decision of the court is awaited regarding the case given by the L1 bidder against the additional performance guarantee demanded by the KWA. The agreement execution is delayed due to this. <u>Sewer Network:</u> Revised TS of the sewer network package issued on 29.9.25.	31.03.2027

14	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam		0.025	DPR Stage		LB preparing estimate in Price software. DPR under correction by the agency.	31.08.2026
15	Chittur Thathamangalam				<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey Water solutions for DPR preparation 19-Nov-2024. Agency visited the Municipality. • Soil test conducted on 29.04.2025. • Contour survey completed, DPR submitted by the consultant. • Technical presentation done before IKL technical committee on 04.07.2025. PR to be modified as per technical committee comments. 	Consultant submitted modified DPR on 02.08.2024. Consultant submitted modified DPR on 02.08.2024. Submitted to SM on 08.08.2025 for funding.	31.12.2026
THRISSUR							
16	STP with Septage Cotreatment Capability at kottapuram, Thrissur Corporation (AMRUT-2.0)	Kerala Water Authority	5	DPR Stage		The proposal of the ULB to combine this project with the Kokkala sewerage project and to issue a combined AS is to be placed in the next SLTC/ SHPSC for approval.	31.03.2027
17	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)		350 KLD STP		Site identified. DPR under preparation	DPR approved by RKI	31.12.2026
18	STP at Kokkala, Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	2.5	DPR Stage		The proposal of the ULB to combine this project with the Kottappuram sewerage project and to issue a combined AS is to be placed in the next	31.03.2027

						SLTC/ SHPSC for approval.	
19	STP at Wadakkanchery Municipality, Thrissur (PRS)	IMPACT KERALA Ltd		DPR Stage	Initially planned at Puramboke land. NOC to be obtained from district collector. Now municipality planning for decentralized plants at different locations which needs to be finalized in consultation with PCB. Municipality to submit DPR accordingly. Not yet submitted.		
20	Pazhayanoor STP (Thrissur)		0.45 KLD	Work awarded	Design vetted by Sewerage Circle, Kochi. Work to be started by the contractor	Work ongoing.	31.12.2026
21	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Thrissur Corporation	0.035	DPR Stage			
22	STP at Ottuppara Market, Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL	18KLD STP		DPR submitted to KIIFB as a part of the project "Modernisation of Ottuppara Market in Wadakkanchery Municipality"	Under design review by KIIFB	30.06.2026
23	STP at Athani market, Wadakkanchery Municipality, Thrissur (PRS) (IMPACT KERALA Ltd)	IKL	13.9 KLD STP		DPR submitted to KIIFB as a part of the project "Modernisation of Ottuppara Market in Wadakkanchery Municipality"	Under design review by KIIFB	30.06.2026
24	Waste water treatment plant at K R Narayanan memorial hall, Adat GP		0.0065	DPR stage		TS issued. As AS amount is less, revised AS is needed.	31.12.2025
25	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	2	DPR stage	The MoHUA's approval was received on 01/10/24. In the meeting held on 04/03/25, the KWA agreed to modify the DPR (inclusive of septage cotreatment) as suggested by the ULB. The modified	The modified DPR is to be submitted by the PPD & WASCON wing of KWA for placing in the SLTC/ SHPSC for approval of AS.	31.03.2027

					DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS.		
26	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)		0.150	TS received		TS Received, Work to be started soon.	31.12.2026
PALAKKAD							
27	Sewerage scheme in Shornur Municipality consisting of sewage network and FSSM with 2.5 MLD capacity STP with co- treatment unit, Palakkad		2.5 MLD	DPR stage		DPR Submitted to Govt and RKI for AS on 16.2.23 and now it is revising as per the direction of SBM 2.0, but ULB move for FSTP	31.12.2026
28	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	0.030	DPR Stage	A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission & AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital & Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the ULB's Core Committee held on 23/07/25 and it was decided to take approval of the Council for issuing LoA to the L2. To be placed in the Council for approval.	The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. Vetted DPR to be submitted by the contractor within 3 months. The DPR preparation has been started.	31.12.2026
29	CHC Alathur, Alathur Block Panchayat , Palakkad		0.090	DPR Stage		A meeting with district mission with regarding to the DPR is planning.	31.12.2026
MALAPPURAM							
30	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)		7.12		DPR in PRICE 3 Submitted to Govt and RKI for AS on 17.10.2022	Resolution not obtained.	31.12.2026
31	Sewerage system for		4.2		DPR Submitted	LGSD has put	31.12.2026

	Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD				to Government of Kerala and RKI for AS on 20.10.2022	up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained.	
32	STP at District Hospital Perunthalmanna, District Panchayath, Malappuram		0.200	DPR Stage		Even after multiple revised submissions, DPR is of inferior quality. Hence LB is going to find another competent agency. Necessary instructions were given to the LB.	31.10.2026
33	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram		0.14	Tendering stage	Total fund deposited to KWA by the LB. Work yet to start. Land finalized. NIT under preparation. PCB and CRZ clearance required and it is initiated by Ponnani Municipality	Tender publishing next week with due date 10.09.25	
KOZHICODE							
34	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation	Kerala Water Authority	27	Tendered	Tender scrutiny has been completed by KWA and 4 bid were disqualified. The request given by these bidders are under the consideration of KWA. The financial bids are to be opened. Financial bid opened & L1 is 19.8% above, negotiation in progress. The bid was negotiated to 10% above as per the DSR-2021. Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025)	Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount of Rs.17 Cr., the ULB's Council held on 16.09.2025 has decided to execute the project in the DBOT mode. The matter is to be placed in the next SLTC/ SHPSC for approval.	31.03.2027

					filed by one of the disqualified bidders.		
35	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0, alternative project for Avikkalthodu & Kothi sewerage projects)	Kozhikode Corporation	15	DPR Stage	Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB combined the Kothi & Avikkalthodu sewerage projects proposed a common STP at a new location (West Hill Industrial Estate). The MoHUA's approval was received on 01/10/24. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The agreement was executed on 21/05/25. The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.	The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS. Financial bid opened & L1 is 19.4% above, negotiation in progress. The bid was negotiated to 10% above as per the DSR-2021. Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders. Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount of Rs.17 Cr., the ULB's Council held on 16.09.2025 has decided to execute the project in the DBOT mode. The matter is to be placed in the next SLTC/ SHPSC for approval.	31.03.2027
36	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage		7ML D	DPR stage	DPR Submitted to Govt and RKI for AS on 14/02/2023		30.04.2026

	Network to Vatakara Municipality, Kozhikode						
37	Kozhikkode corporation Zone F		4 MLD	DPR stage		Submitted to Govt and RKI for AS on 29.09.2022	30.06.2026
38	STP at Vadakara Municipality, Kozhikkode	IMPACT KERALA Ltd	0.5 MLD Sewage TP 20KLD FSTP 20KLD	DPR stage	Narayana nagaram – Land was ‘Nanja’. Permission received vide G.O(MS)No.88/2024/AGRI dated 13.08.2024 received from Agriculture (NCA) Department regarding land conversion.	Under KIIFB appraisal	Land Issue. Land Conversion process ongoing
39	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode		0.03	Tendering Stage	TS issued.Tender notice published with due date 08.09.2025. PCB clearance required and is initiated by Municipality	All fund transferred to KWA. KWA site visited.	10.10.2025
KANNUR							
40	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	5	AS Issued	The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. TS to be issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode instead of KWA. As per the request of the ULB, the matter will be placed in the next SLTC/ SHPSC for approval.	The request of the ULB to execute the project in the DBOT mode on their own instead of KWA is to be placed in the next SLTC/ SHPSC for approval. The 2 bids received in the tender are under scrutiny.	31.03.2027
41	STP at Palayad, Taliparamba municipality, Kannur		1	DPR Stage	Approval for land purchase from weaver’s society is under process. Decision for the land purchase is pending.	Land transfer consent from Industries department is not received.	31.12.2026
42	200 KLD Sewage Treatment Plant, Mattannur Municipality		0.2				

43	STP at hospital, Pazhayangadi, Kannur		0.120		At tendering stage Project vetting completed. Agency submitted a rough cost estimate for electrical components TS issued.	Requested for Urban Agglomeration fund for the project , It is not confirmed yet.	31.12.2026
44	STP at old age home, Kannur		0.010		Tendering Stage	TS issued	31.06.2026
45	Thalassery, Kannur		22	DPR Stage		DPR Submitted to Govt and RKI for AS on 28/11/2022	30.10.2026
46	Kannur corporation Zone 1		13	DPR Stage		DPR Submitted to Govt and RKI for AS on 25/11/2022	30.10.2026
47	Payyannur, Kannur		13 MLD	DPR Stage	MoHUA's approval was received on 01.10.2024. The DPR of the project is expected to be submitted by 30.11.2024 for placing in the SLTC / SHPSC for approval of AS.	DPR Submitted to Govt and RKI for AS on 25/11/2022	30.10.2026
48	DPR for perumba fish market Payyanur Municipality, Kannur		0.01	Work tendered	New DPC project form taken and balance amount will be transferred to KWA from Municipality as they receive the fund. The fund will be dispersed after allotment of CFC fund. CFC fund was not allotted so far, so CFC was unable to transfer Work Awarded the fund. to IRTC. Council Decision not yet taken by ULB for work Agreement.	Estimate under preparation. Rs.66.5 lakhs deposited to KWA. Municipality to deposit the balance amount of Rs24 lakhs. KWA is working on DPR. Fund transferred by Municipality to KWA. Tender was opened. Five bids received. PQ under evaluation	
WAYANAD							
49	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad		0.065	At DPR Stage	M/s Ram Biologicals attended Suchitwa Mission to discuss the corrections in DPR. Agency to	DPR under revision by the agency.	31.12.2026

					submit the revised DPR to LB.		
50	Mananthavady, Wayanad		2MLD	DPR Stage	Submitted to Govt and RKI for AS on 29/09/2022	Resolution not obtained	31.12.2026
KASARGOD							
51	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod		0.2	DPR Stage		Local body decided to hand over the work of DPR preparation to another agency	31.12.2026
52	Kasargod Zone 1		4MLD		At DPR stage	DPR was prepared and submitted . No resolution obtained	31.12.2026
53	Kasargod Zone 2		4 MLD		At DPR stage	DPR was prepared and submitted . No resolution obtained	31.12.2026
54	Taluk Hospital , Neeleswaram Municipality Kasaragod		0.040		At tendering stage	The tender-qualified agency is unwilling to accept the work. Hence action for council approval is being taken for arranging the work through accredited agency. Requested for advance payment. Waiting for the fund.	31.12.2026
55	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod		0.135	DPR Stage	<ul style="list-style-type: none"> • DPR have to be modified to include sewer networks • The sewer network survey has been completed and DPR has been prepared. 	DPR revision under process. Process flow approved. Revised DPC form received. As the rate got changed from DSR 2018 to DSR 2021, revised estimate to be received from LB.	31.12.2026
56	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod		0.014	DPR tendering Stage	New project taken. Project revised as Mangalpady	DPR preparation delayed due to fund	31.07.2026

					taluk hospital. DPC approved. DPR preparation by the agency DPC approved. DPR preparation delayed due to fund ambiguity for STP at Gram Panchayats	ambiguity for STP at Gram Panchayats. DPC Approved project.	
--	--	--	--	--	---	--	--

Details of proposed ETPs in the State

No .	Location	Implementing Agency	Capacity of the ETP proposed in MLD	Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded)	Status of Project (in Detail)	Incremental progress	Likely Date of Completion of DPR Preparation/ Tendering
THIRUVANANTHAPURAM							
1	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	0.02	AS issued	The KSRTC submitted the DPR to Suchitwa Mission on 21.06.2025. The estimate is to be submitted. In the meeting held by the Suchitwa Mission on 31/07/25 the DPR & estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater.	As per the wastewater test results obtained, the KSRTC has decided that no change is necessary in the DPR and has forwarded the DPR to Suchitwa Mission on 12.09.2025 for technical approval.	31.12.2026
KOTTAYAM							
2	ETP at Kodimatha, Kottayam Municipality		0.030	At DPR Stage	<ul style="list-style-type: none"> Process flow approved. DPR to be modified by 	Technical Sanction issued on 07.02.2025. Manual TS	31.12.2025

					the agency.	obtained.	
3	11 KLD effluent treatment plant at Kurivilangad Fish market, Kurivilangad Grama Panchayath, Kottayam		0.011				
ERNAKULAM							
4	ETP for slaughter house, Marakkadavu, Ernakulam		0.030	DPR Stage		DPR under correction by the agency. Consent from the KSPCB is not yet to be received due to the less availability of land. Consent pending.	31.08.2026
THRISSUR							
5	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society		0.002	DPR stage		Under technical scrutiny	
MALAPPURAM							
6	ETP at Tirur Municipality		0.060	DPR Stage		LB to submit the revised DPR with revised DPC form	29.07.2025
7	ETP at Tirur Municipality Slaughter house		0.030	Tendering Stage	Due to strong public opposition to the proposed slaughterhouse, work has been halted. The local body will issue a letter to the government regarding the public protest.	Paused due to public protest.	31.08.2026
KOZHIKKODE							
8	ETP at Govt Ayurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode		0.03	TS issued		TS issued.	31.12.2025

Details of proposed FSTPs in the State

No.	Location	Implementing Agency	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded)	Status of Project (in Detail)	Incremental progress	Likely Date of Completion of DPR Preparation/ Tendering
KOTTAYAM							
1	FSTP at Vellor GP			DPR stage	Land permission received		31.12.2026
2	FSTP at Manganam			DPR stage	O&M cost approved by local body.		31.12.2025
IDUKKI							
3	Erumeli FSTP				<ul style="list-style-type: none"> • Meeting conducted by Special Secretary on 09.06.2025, decided to entrust the project to IKL. • DPR shared by SM, Council resolution and soil report received on 18.06.2025. Technical sanction given by SM. 	<ul style="list-style-type: none"> • IKL placed it before the Technical Committee on 04.07.2025 and decided to proceed with tender formalities • MoU signed on 16.07.2025. To be tendered. 	
ERNAKULAM							
4	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	1	AS Issued	The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued.	The TS Committee held on 18/08/25 scrutinized the project, minutes of the meeting is awaited. The technical approval is awaited from the TS Committee.	31.03.2027
5	Muvattupuzha		50 KLD		• DPR	Informed	30.03.2026

	Municipality's FSTP Project				<p>Submitted to RKI for AS on 13.11.2024 in advance.</p> <ul style="list-style-type: none"> • Vide Lr.No.P P1/100/2024-LSGD dated 27.01.2025 from LSG(PP) Dept.informed that RKI has expressed its inability to take up the project. • Land conversion required. 	<p>municipality to forward Council resolution to proceed with KIIFB funding. Chairman informed that LB may drop the project as the proposed plant is in wetland.</p>	
6	North Paravur FSTP				<ul style="list-style-type: none"> • Agreement executed with M/s Urban Grey Water solutions for DPR preparation on 19-Nov-2024. Agency visited the Municipality. Identified land is near Periyar river. 	<p>The steering committee will study the possibilities to implement the STP/FSTP plant there, LB has to consider public protest too. Later the proposal will be included as agenda for council approval. LB has to decide and inform IKL. PCB visited the site and directed the municipality to submit some details (plan, capacity lay out and design details) In the review meeting held by Principal Director on 05.06.2025, LB informed that the biomining site may be used for the</p>	30.05.2026

						proposed FSTP. Municipality has to submit council resolution regarding site change and to proceed with soil test after completing biomining at the earliest. Consultant will initiate survey at this location.	
THRISSUR							
7	FSTP at Ramavaram, Thrissur Corporation	Thrissur Corporation/AMRUT	0.1	Work Awarded	Since no confirmation regarding the land for the FSTP has been obtained so far, the work is likely to be cancelled or shifted to AMRUT-2.0.	The request given by the ULB (dated 12.09.2025) to transfer the project to AMRUT-2.0 is to be placed in the SLTC/SHPS for approval.	31.03.2026
PALAKKAD							
8	FSTP at Shornur					Railway land to get. Application submitted.	
9	Shornur FSTP with grey water management				Modified DPR submitted on 02.08.2025	Submitted to Suchitwa Mission on 08.08.2025	
MALAPPURAM							
10	FSTP at Perinthalmanna	Aquatechnics Water Treatment Technologies Pvt. Ltd. Ernakulam			Earlier identified site(near to Solid waste management) not feasible.	Site to be identified	
11	FSTP at Valancheri	IRTC-PIUMUNDUR				TS issued on 28.11.2024 by Suchithwa Mission. Draft agreement under verification by the Local Body. The agency requested for mobilization fund. Currently under process.	
KANNUR							
12	FSTP at Valliyayi, Mokeri GP				Revised DPR received.		

					Further process going on.		
KASARGODE							
13	FSTP at Manjeswaram, Manjeswaram GP				DPR under preparation . Tendering process will start after the Election procedures. (06.06.2024)	TS issued	

Proposed Sewerage System

1	Sewerage system for Thiruvananthapuram Corporation- Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam&Kamaleswaram		7.0(for utilizing existing 107 MLD)		DPR in PRICE 3 Submitted to Govt and RKI for AS on 15.10.2022		
2	Preparation of DPR for proposed sewerage system to the Madhippuram colony and surrounding areas near Vizhinjam Harbour , TVM		5				
3	Detailed Engineering Report for Sewerage Scheme in Neyyattinkara Zone I, TVM		2.5 MLD				
4	Detailed Engineering Report for the Sewerage scheme in Alappuzha Municipality with ST P – Phase 1		5 MLD		At DPR stage		
5	Detailed Engineering Report for the Sewerage scheme in Haripad Municipality - Sewage Treatment Plant of Capacity 2.6 MLD– Phase 1 and Sewerage Network of Length 58km – Phase 2, Alapuzha		2.6 MLD				
6	Comprehensive		5 MLD		At DPR		

	sewerage scheme-Government medical college, Kottayam				stage		
7	Sewerage System for Kattappana Municipality		1.76		DPR Submitted to Government of Kerala and RKI for AS on 19/09/2022		
8	Detailed Engineering Report for Sewerage Scheme in Kalamassery Municipality-Phase-1, Kochi		2.6 MLD		At DPR stage		
9	Sewerage System for Aluva –Zone 1		1.72		DPR Submitted to Government of Kerala and RKI for AS on 19.09.2022		
10	Sewerage system for Pattambi municipality		5.4		DPR Submitted to Government of Kerala and RKI for AS on 06.08.2022		
11	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)		2.5	AS to be Issued	The ULB was directed to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision	The SHPSC held on 07 & 20.02.2025 directed the ULB to submit the technical details of the STP to the District Collector for furnishing a report to the Govt. for taking an appropriate decision on allowing the ULB to construct the STP at the proposed location. The decision on according AS for the project will be taken by the SLTC/SHPC based on the decision taken by the Govt. The ULB has submitted the	31.12.2026

					<p>on according AS for the project will be taken by the SLTC/SHP SC based on the decision taken by the Govt. The ULB submitted the technical details of the proposed STP to the District Collector on 22/02/25.</p>	<p>technical details of the proposed STP to the District Collector on 22.02.2025. Report in this regard to be give. As directed by the District Collector, a joint inspection was held on 10/03/25 involving officials of KLDC, Irrigation Dept., Agriculture Dept., & ULB, and a joint report was submitted to the District Collector on 17/03/25. Report in this regard to be given to the Govt. by the District Collector.</p>	
12	Sewerage System for Zone-A, Kozhikode Corporation (AMRUT 2.0)		13	AS to be issued:	<p>Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB has proposed to combined the Kothi & Avikkalthodu sewerage projects proposed a 13 MLD STP at a new location (West Hill Industrial Estate). The 12th SLTC held on 11/07/24</p>	<p>Even though the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18.02.2025 to KCCL & AIPPL-JV)</p> <p>The agreement was executed on 21/05/25. The DPR is being vetted by the Anna University. The DPR submitted by the contractor is to be placed in the next SLTC/ SHPSC for approval of AS.</p>	31.03.2027

					<p>commended the proposal to the SHPSC. The Tranche-3 projects were finalized in the SHPSC held on 02.08.2024 . The Tranche-3 proposals inclusive of this proposal were submitted to MoHUA on 24.08.2024 for approval. AS will be issued after getting MoHUA's approval. Scrutiny of the 2 bids received is in progress. Permission is awaited from the Govt. for constructing the STP at the West Hill Industrial Estate.</p>	
--	--	--	--	--	--	--

Mobile FSTP

No.	Location	Implementing Agency	Capacity of the STP proposed in MLD	Status of Project (in Detail)	Incremental Progress - June	Likely Date of Completion of DPR preparation/ Tendering
1	Mobile Treatment unit – Chalakudy – by BHOUMA ENVIROTECH PVT LTD		0.036	Operational		
2	Mobile Septage Units- 2 nos, Alappuzha	Alappuzha Municipality/ AMRUT	0.02 (0.01 x 2 nos.)	Physically completed.	Both units delivered. Trial run and effluent testing are to be	31.07.2025

	Municipality (AMRUT-1,0)				completed by the contractor.	
3	Mobile Treatment Unit - Kodungalloor, Neyyattinkara, Chirayinkeezhu, Kumarakam, Wadakkancherry			proposal stage		

Underground STPs

No	Projects	Status
1	UG STP for Thavanur Central Prison & Correctional Home, Malappuram Dist.	<ul style="list-style-type: none"> • Agreement executed with M/s CDD India for DPR preparation on 22-Nov-2024. • Consultant carried out a site visit. • Soil report received from Prison department on 02.06.25. DPR under preparation by CDD India, will be submitted within 19.07.2025. • Clarification required regarding funding & IMPACT centage.
2	UG STP at Parassinikkadavu, Anthur Municipality, Kannur Dist.	<ul style="list-style-type: none"> • Agreement executed with M/s CDD India for DPR preparation on 22-Nov-2024. • Consultant carried out a site visit. Local Body to initiate steps in carrying out the soil investigation. • Soil report received from LB on 02.06.25. • DPR under preparation by CDD India, will be submitted by 25.07.25
3	Govt. Ayurveda Hospital, Piravom Municipality, Ernakulam Dist.	<ul style="list-style-type: none"> • Agreement executed with M/s OXIRA Environmental Solutions Pvt Ltd for DPR preparation on 09-Apr-2025. Agency visited the Municipality on 29-Apr-2025, DPR under preparation. • The Local body to carry out soil test and to submit report.
4	3 projects in Alappuzha district i. Civil Station in Alappuzha Municipality ii. Revenue Tower, Taluk Office in Haripad Municipality iii. Taluk Hospital in Haripad Municipality	<ul style="list-style-type: none"> • RFQ invited for PFR from empanelled agencies with 09.06.25 as last date. 8 quotes received, under evaluation. Placed before the technical committee. Selection notice to be issued. • In the review meeting held by Principal Director on 05.06.2025, directed LB to proceed with soil test.
5	2 projects in Palakkad district i. PHC in Akathethara Grama Panchayat ii. KAP Camp in Puthupariyaram Grama Panchayath	<ul style="list-style-type: none"> • RFQ invited for PFR from empanelled agencies with 09.06.25 as last date. 8 quotes received, under evaluation. Placed before the technical committee. Selection notice to be issued. • In the review meeting held by Principal Director on 05.06.2025, directed LBs to proceed with soil test.

IV.Details of Industrial Pollution:

- Total registered industrial and non industrial units –**129915**
- Total Effluent and Sewage & Sullage Generating units: 14422 (Large & Medium: 1298; Small: 13124)
- Quantity of Effluent and Sewage & Sullage generated from 14422 units = 178.36 MLD (Large & Medium: 156.3 MLD – mentioned in MPR for the month of Jan, 2021; Small: 22.059 MLD)
- Total Effluent Generating units = **198** (As per online consent system)
- Quantity of Effluent generated from **11749** [11551 (As per Dossier: As on 2020) + 198 (As per online consent system)] units = **112.029** MLD (107.08 MLD + **4.949** MLD)
- 15095 consents issued in 2023. More industries are brought under consent purview
- OCEMS facility provided in 48 industries and is linked to the SPCB/CPCB servers. In case of exceedance follow up is done.
- Number of industrial units connected to CETP: As per the available data – 95 nos

Number and total capacity of CETPs (details of existing/under construction /proposed)

- 9 nos of CETPs are functional (Total Capacity – 9.545 MLD)
- Proposed CETPs –3 nos. (Total Capacity- 3.12 MLD).

Details of existing/under construction/proposed CETPs in the State						
CETP Name	Treatment Capacity	Operational Capacity	Status(Whether Operational or Non operational)	Number of member units	Number of complying units	Whether complying with parameters
Kinfra Apparel Park, St.Xavier's College P.O, Thumba, Thiruvananthapuram	4.5 MLD	4.5 MLD	Operational	10		pH- 7.2, TSS – 42 mg/l, BOD – 4.3 mg/l, COD – 24 mg/l, O & G - BDL , FC- 2 cfu/100ml as per analysis report dated 03.10.2025.
CETP,KINFRA,Elamannoor, Pathanamthitta	0.22 MLD	30 Cubic metre per day	Operational	4	4	pH - 7, TSS - 80, BOD - 12, O&G - 1.2,COD-64 as per analysis report dated 19.12.2024
KSIDC Mega Food Park, Pallipuram, Cherthala, Alappuzha	2 MLD	0.5 MLD	Operational	6		pH-7.7 mg/L, BOD-16.224 mg/L, SS- 50 mg/L O&G-BDL , as per analysis report dated 19.08.2025
Sea Food Park (India) Ltd., Aroor, Alappuzha	0.3 MLD	0.3 MLD	Operational	10		pH-7.3 mg/L, BOD-16.8 mg/L, SS-20 mg/L, O&G-BDL , as per analysis report dated 19.08.2025
Kinfra Small Industries Park Nellad, Mazhuvanoor	0.4 MLD	0.4 MLD	Operational	15		pH- 7.09, COD-248 mg/L, BOD-18.37 mg/L, Oil and Grease-BDL, Total Suspended Solids –182.4 mg/L, Fluorides < 1 mg/L, Chlorides-149.9 mg/L, Phosphate – 1.89 mg/L, Nitrate-1.10, Sulphates – 19.78 mg/L, Sulphides – 3.63 mg/l, Ammoniacal Nitrogen – 0.964 mg/l, Phenolic Compounds – BDL, as per

						analysis report dated 05.06.2025 Action is taken for preventing exceedance.
Rubber Park India Private Limited (New Plant), Common Effluent Treatment Plant, 2 A, Kaudileeyam, Rubber Park, Valayanchirangara, Ernakulam- 683556	0.25 MLD	0.25 MLD	Operational	17 Units Dormitory and Canteen		pH- 8.11, COD-40 mg/L, Oil and Grease-BDL, Total Suspended Solids – BDL, TDS –1.31, Chlorides-29.9 mg/L, Sulphates – 28.25 mg/L, Sulphides – BDL, Fluorides < 1 mg/L, Ammoniacal Nitrogen – 0.21 mg/L , Phenolic Compounds - BDL, Phosphates – 0.53 mg/l, Nitrate – 7.8 mg/l and Total Residual Chlorine - BDL as per analysis report dated 10.06.2025 Action is taken for preventing exceedance.
CSEZ, Kakkanad, Cochin Special Economic Zone Ernakulam	1 MLD		Operational	14		<ul style="list-style-type: none"> pH-7.1, TSS- BDL , TDS – 378 mg/l, Chloride – 29.7 mg/l, Residual Chlorine – 216 mg/l, phosphate-0.2 mg/l, sulphide-10.88 mg/L , ammonical nitrogen – 0.4 mg/L, BOD-2.2 mg/l, COD-20 mg/l, Sulphate – 15.4 mg/l, Oil & grease – BDL, Phenolic compounds – 0.001 mg/l, Copper- BDL, cadmium - BDL analysis report dated 27.08.2024 Inspection

						<p>conducted by Board on 14.02.2024. As per the analysis report dated 31.07.2023, all parameters except Nitrates and Phosphates exceeds the prescribed limit.</p> <ul style="list-style-type: none"> • Meanwhile CSEZ operated a tertiary units (Softner, degaser, RO, MEE etc.) as trial run.
KinfraTechno Industrial Park, Kakkanchery Chelambara P.O, Malappuram	0.675 MLD	0.675 MLD	Operational	17	17	<p>Parameters complied within limits pH – 7.5, BOD – 10 mg/l, COD – 44 mg/l, TSS – 38 mg/l, oil & grease – BDL as per report dated 09.02.2024</p>
Kinfra Textile Centre, Nadukani, Pallivayal P.O, Thaliparambu, Kannur– 670142	0.2 MLD	0.2 MLD	Operational	2	2	<p>pH – 8.91, BOD – 303.5 mg/l, COD – 736 mg/l, Oil & Grease – 10.72 mg/l, TSS – 104 mg/l as per analysis report dated 13.08.2025</p>

CETP- Proposed						
CETP, Industrial department, Aroor	1.5 MLD	Proposed	<ul style="list-style-type: none"> • GM issued proceedings on 08/01/2024 to resume the 1 acre land from JIS international • The time line now given to the unit for handing over the land to the Industries Department , if it does not start industrial activities in the land, is extended for 6 more months from 19.01.2024. 			NA
CETP, Chandiroor	1.5 MLD	Proposed	<ul style="list-style-type: none"> • Not constructed (Land procured) 	Sanctioned Rs. 10 crore in the 2024-25 annual budget for the construction CETP	ACCEPT Environment Solutions have submitted a project proposal.	
KINFRA Spices Park, Muttom, Idukki	0.120 MLD		<ul style="list-style-type: none"> • ICO issued. CETP is ready to operate 		Industries have not started functioning.	

Effluent Treatment Plant

Sl. No	Industry Name	Industry Type	Consumption of water in MLD	Effluent Quantity in MLD	Mode of disposal	ETP Units	Date of monitoring	Limiting Standard	Latest Analysis report	
KOLLAM										
1	Kollam Dairy	Dairy	0.2	0.12	Irrigation and gardening	Screen Chamber, Collection Sump, Anaerobic Reactor – I & II, Aeration Tank, Secondary Clarifier, Dual Media Filter, Sludge Drying beds, Treated water pond	19-08-2023	pH 5.5-9, SS-100 mg/L, BOD-30, Oil&grease - 10mg/L	pH-8.5, S.S-85.4, BOD-28, Oil&grease - 0.0317	Parameters are within the limit
PATHANAMTHITTA										
2	Aravinds Car Wash & Detail Centre, Muthoor, Thiruvalla	Automobile servicing				ETP	13.01.2025	pH - 6.5 to 8.5, SS - 50, O&G - 10, COD-150, BOD-30	pH - 7, SS - 6, O&G - 15.2, COD-16, BOD-4	O&G exceeded the limit
3	AVG Motors Pvt Ltd, Mylapra, Pallipadi	Automobile servicing				ETP	13.03.2025	pH - 6.5 to 8.5, TSS - 10, BOD - 3, COD-50, O&G - 1	pH - 7.1, TSS - 24, BOD - 42.24, COD-80, O&G - 39.6	BOD, COD, SS and O&G exceeded the limit
4	Muthoot Motors Cochin Pampady mon junction near Pampady mon Ayyappa	Automobile servicing				ETP	23.01.2025	pH - 6 to 8, TSS - 100, BOD - 30, O&G - 10	pH - 7.1, TSS - 20, BOD - 12, O&G - 9.2	Parameters are within the limit

	temple Kozhenc hery									
ERNAKULAM										
5	Fact Ltd., Petroche mical Division, Eloor, Udyoga mandal	Petroch emical Unit	13.97	5.04	Periyar- downstre am of Pathalam bund	Neutralis ation, Equalisat ion, Bio pond, Guard pond, Final clarifier, Denitrifi cation reactor	25/05/2024	pH - 6.5 - 8.0, nitrates - 20mg/l, free ammonia - 5 mg/l, TKN - 100mg/l, oil and grease - 10mg/l, phenolic compound s - 1mg/l, ammoniac al nitrogen - 50mg/l, SS-30mg/l, BOD - 30mg/l, COD - 250mg/l	pH - 6.67, nitrates - NA, free ammonia - NA, TKN - NA, oil and grease - BDL, phenolic compoun ds - NA, ammonia cal nitrogen - NA, SS-56, BOD - 12mg/l, COD - 80mg/l	Analy sed para meter s are confo rming to the stand ards.
MALAPPURAM										
6	Jamia Nooriyy a arabic college , pattikka d , perintha lmanna	Educat ional institut ions				soakpit	30.01.2025	PH-6.5- 8.5,BOD- 30,COD- 250,TOTA L SUSPEND ED SOLIDS- 100,OIL AND GREASE- 10	PH-7.2, BOD-16, COD- 104, TOTAL SUSPEN DED SOLIDS- 68, OIL AND GREAS E-BDL	Conf ormi ng
KASARAGOD										
7	Vittal Agro Industrie s	Desicca ted Coconu t Powder Making Unit			Irrigation as far as possible and the rest shall be discharge d into soak pit.	ETP	27.01.2025	pH-6.5- 8.5,BOD- 30,TOTAL SUSPEND ED SOLIDS- 100,OIL AND GREASE- 10 ,COD- 250	PH- 7.48,BO D- 15.9,TO TAL SUSPEN DED SOLIDS- 45,OIL AND GREAS E- 9.88,CO D-32,	Conf ormin g to Stand ards

										NITRAT E-8.92 Sample collected on 27.01.20 25
--	--	--	--	--	--	--	--	--	--	---

Solid Waste Management

- The state has taken strong measures to implement effective waste management systems and enforce regulations designed to streamline the operations. Acknowledging the urgent need for sustainable waste practices, a comprehensive strategy has been developed that encompasses infrastructure improvements, public education initiatives, and the establishment of strict policies. To support this, the Government of Kerala enacted Amendment Ordinances to the Kerala Municipality Act and the Kerala Panchayat Raj Act on December 8, 2023.
- Under the revised legislation, all citizens are required to submit segregated waste to their local body or to an authorized agency for proper scientific processing. Local bodies may also face fines for failing to act in accordance with state government directives. Furthermore, institutions and commercial establishments are now obligated to keep their premises litter-free and ensure that all waste generated is disposed of properly. These activities are closely monitored at both the local and state levels to ensure effective implementation.
- In the state, a total quantity of 10076.17 TPD waste is being generated as per present population, in which 3011.23 TPD of waste is produced in urban and 6561.12 TPD in rural areas, respectively, Approximately 73% of the waste generated is organic material and in the remaining portion, 22% is inorganic waste and 5% reject material. Out of 10076.17 TPD waste generated in the state, 7398.66 TPD is biodegradable waste, 2173.72 TPD is non biodegradable waste and 503.81 TPD is inert.
- The State's policy on biodegradable waste management adopts a decentralized approach, emphasizing source-level treatment of biowaste generated by households. This policy encourages the use of composting devices and biogas plants at the household level to process organic waste, thereby reducing the burden on centralized waste management systems. To address gaps where households may lack capacity, community facilities are

implemented to manage surplus waste. This integrated approach promotes sustainability by minimizing transportation needs, reducing landfill waste, and fostering the production of renewable resources like compost and biogas, while also encouraging community participation and local solutions.

- Dry waste generated from households and institutions is collected and transported to Material Collection Facilities (MCFs) or Resource Recovery Facilities (RRFs), where it is segregated into recyclable and non-recyclable waste. The recyclable waste is sent to recycling units, while non-recyclable waste is directed to co-processing facilities, such as cement plants, for energy recovery. After separating biodegradable and non-biodegradable waste from the total waste generated, the remaining portion, known as inert waste, is utilized to fill low-lying areas, offering an environmentally sustainable method of disposal`

1. BIODEGRADABLE WASTE MANAGEMENT

For biodegradable waste management in the state, various composting devices and biogas units are utilized to manage wet waste at its source. The compost produced from household waste treatment is used as fertilizer for gardening in individual residences. Approximately 80% of the total biodegradable waste generated is managed at the source, while the remaining 20% is handled by community-level facilities operated by local bodies.

Depending on land availability, a range of medium-capacity decentralized composting facilities—such as aerobic compost units, organic waste converters, windrow plants, and biomethanation facilities—have been widely established across Kerala. The compost generated from community facilities is branded and marketed as fertilizer to local farmers through the Krishi Bhavans within the local body. Additionally, centralized facilities, like compressed biogas (CBG) plants, are being planned and implemented to manage waste more economically. Construction of a CBG plant in Ernakulam district has already begun, and six other projects are in the planning stages.

Table 1. Biodegradable Waste Management Facilities in the State

District Name	Total BDW Generation (TPD)	Total capacity of Compost plants (TPD)	Total capacity of Bio-methanation plants (waste to energy in plants) TPD	Total Rendering Capacity (TPD)	Total BDW Processing Capacity (TPD)
01 Thiruvananthapuram	774.83	750.68	90.87	0.00	841.55
02 Kollam	567.14	347.93	67.28	80.00	495.21
03 Pathanamthitta	224.92	159.62	27.97	15.00	202.59
04 Alappuzha	424.15	410.21	62.08	0.00	472.29
05 Kottayam	393.31	325.35	31.12	0.00	356.47
06 Idukki	208.38	260.04	17.86	0.00	277.90
07 Ernakulam	779.34	571.42	72.48	190.00	833.90
08 Thrissur	691.90	530.48	92.47	105	727.95
09 Palakkad	601.79	424.06	99.66	95	618.72
10 Malappuram	968.70	534.50	126.00	250	910.5
11 Kozhikode	744.15	742.64	63.67	30.00	836.31
12 Wayanad	170.56	184.52	14.40	12.00	210.92
13 Kannur	564.81	477.63	57.91	54.00	589.54
14 Kasaragod	284.68	190.41	27.99	70	288.4
Grand Total	7398.66	5909.49	851.76	901	7662.25

For managing the 7398.66 TPD of biodegradable waste generated, there is a facility of 7662.25 TPD across the state and hence there are no existing gaps. In order to account for the future generation, the state is taking steps to strengthen the source level treatment system in rural areas and to establish centralized facilities in urban areas.

2. NON-BIODEGRADABLE WASTE MANAGEMENT

For managing dry waste, women's self-help groups known as Harita Karma Sena collect primarily segregated dry waste from households and establishments, transferring it to Material Collection Facilities (MCFs) and Resource Recovery Facilities (RRFs) for further sorting and

processing. At these facilities, after secondary segregation, recyclable waste is sent to recycling units, while non-recyclable waste is transported to co-processing facilities, such as cement plants, where it is used as Refuse-Derived Fuel (RDF) for energy recovery. Both government and private agencies ensure the safe transportation of waste.

Table 2: Details of Solid Waste Management facilities in the state

Facility	Up to October 2024	Up to July 2025
RRF	167 Nos	167 Nos
MCF	1272 Nos	1272 Nos
Mini MCF	19156 Nos	19808 Nos
Godown facility (Pvt+CKCL)	67 Nos 447.37 TPD	130 Nos 1289.24 TPD
Containers for temporary storage	198 No.s	198 No.s
Total Capacity	2797.83TPD	2975.72 TPD

Table 3. Non Biodegradable Waste Management Facilities in the State

District Name	Total NBDW Generation	Facilities in Local Bodies (TPD)	CKCL Godown Facility (TPD)	Pvt agency Godown facility (TPD)	Total NBDW processing Capacity (TPD)
01 Thiruvananthapuram	239.67	127.68	33.72	5.07	166.47
02 Kollam	166.3	124.43	34.48	23.94	182.85
03 Pathanamthitta	63.41	61.87	6.88	3.62	72.37
04 Alappuzha	121.05	137.13	85.09	11.62	233.84
05 Kottayam	111.78	108.09	71.58	18.31	197.98
06 Idukki	57.58	58.77	4.65	6.04	148.44
07 Ernakulam	239.46	151.45	140.8	60.97	353.22
08 Thrissur	203.75	212.45	13.01	39.08	264.54
09 Palakkad	169.08	132.62	100.37	49.26	282.25
10 Malappuram	278.08	166.42	59.76	130.39	356.57

11 Kozhikode	226.63	127.07	24.81	85.32	237.20
12 Wayanad	48.43	29.1	8.9	54.28	92.28
13 Kannur	168.45	164.94	87.53	17.81	270.28
14 Kasaragod	80.06	84.46	93.38	18.59	196.43
Grand Total	2173.73	1686.48	764.96	524.30	2975.74
Kerala Enviro Infrastructure Ltd (KEIL)					16
Grand Total (TPD)					2991.74

All local bodies have developed comprehensive plans for the movement of vehicles to collect waste from households and transport it to processing facilities. The implementation of these plans is monitored at both the district and state levels through the Harithamithram App, ensuring efficient waste collection without accumulation and adequate availability of vehicles for waste management. To enhance oversight, all waste-transporting vehicles are required to have GPS tracking, and the Kerala State Pollution Control Board has set up a web portal for real-time monitoring of waste-carrying vehicles, both within and across state borders.

3. LEGACY WASTE MANAGEMENT

Legacy dump sites are remediated through biomining, a process that utilizes microorganisms and natural methods to excavate, treat, segregate, and recover valuable materials from long-accumulated waste dumps. These legacy wastes consist of organic matter, plastics, metals, and other materials that have been compacted and decomposed over many years. The soil produced from biomining is utilized to fill low-lying areas at various locations. This process effectively sorts the waste into various categories, including soil, stones, RDF, glass, plastic, tires, wood, and footwear.

Table 4. Details of processed quantity of biomining sites

Stage of Biomining	Number of Sites	Quantity of waste (in MT)		
		Total	Processed waste	Unprocessed waste
Completed Sites	24	358278.55	358278.55	0
Ongoing	19	1359359.72	962389.14	396970.58
To be started	16	173719.29	0	173719.29
Grand Total	59	1891357.56	1320667.69	570689.87

Remediation Completed Sites

	Name of Districts	Name of Local Body	Legacy waste site (district wise)	Quantity of waste processed (in MT) in each site
1	Thiruvananthapuram	Thiruvananthapuram Corporation	Palayam market	4804
2	Thiruvananthapuram	Thiruvananthapuram Corporation	Erumakuzhi, near chala market	900
3	Kollam	Kollam Corporation	Kureepuzha	83926
4	Pathanamthitta	Pathanamthitta Municipality	Near Mini stadium, PTA	800
5	Pathanamthitta	Adoor Municipality	Kaimalapara, Ward no. 2, Adoor	500
6	Pathanamthitta	Pandalam Municipality	Near RRF Unit, pandalam	400
7	Ernakulam	Kalamassery Municipality	Kalamasseri	35000
8	Thrissur	Kodungalloor Municipality	Pullut, Chappara, Kodungalloor	26000
9	Thrissur	Guruvayur Municipality	Choolpuram, Guruvayoor	20000
10	Thrissur	Kodungalloor Municipality	T.K.S. Puram, Kodungalloor	607
11	Palakkad	Pattambi Municipality	Pattambi, Sankara mangalam	1041.1
12	Malappuram	Malappuram ulb	Puliyettummal, Near Inkel city, Malappuram	5079.04
13	Malappuram	Tirur ulb	Trenching ground, Ottilathara	3079.2
14	Malappuram	Perinthalmanna Municipality	Perinthalmanna, Kunnappalli	200
15	Malappuram	Manjeri Municipality	Vettekkode, Manjeri	13902.11

16	Kozhikkode	Kozhikode Corporation	Municipal	Kalliyi, ward-56, beside the river	15
17	Kozhikkode	Koyilandy Municipality		Koyilandi	40
18	Kozhikkode	Kozhikode Corporation	Municipal	Njaliyan parambu	130,000
19	Thrissur	Thrissur Corporation		Laloor	19500
20	Palakkad	Alathur Grama Panchayath		Alathur	1824
21	Palakkad	Vadakkanchery Panchayath	Grama	Vadakkanchery	1520
22	Palakkad	Nemmara Grama Panchayath		Nenmmara	3641.1
23	Kottayam	Mundakkayam Panchayath	Grama	Mundakkayam	4000
24	Kottayam	Erumeli Grama Panchayath		Erumeli	1500
		Total			358278.55

Remediation work in progress

Sl No.	Name of Districts	Name of Local Body	Legacy waste site (district wise)	Quantity of waste (in MT) in each site	Quantity of unprocessed waste (in MT)
1	Thiruvananthapuram	Attingal Municipality	Attingal, Chudukad	11365	3565
2	Kottayam	kottayam municipality	Vadavathoor, Kottayam	80943.2	67992.39
3	Ernakulam	Kothamangalam Municipality	Kumbalathumuri, Kothamangalam	19146	19146
4	Idukki	Thodupuzha Municipality	Parakadavu, Thodupuzha	28000	11200
5	Ernakulam	Kochi Corporation	Brahmapuram, Kochi	843000	110535
6	Thrissur	Chavakkad Municipality	Chavakkad	5000	1400
7	Thrissur	Wadakkanchery Municipality	Kumbalangad	21063	10425.2
8	Palakkad	ottapalam municipality	Panamanna, Ottappalam	37600	9500
9	Kannur	Kannur Corporation	Chelora	43727.32	10853.32
10	Kannur	Mattannur Municipality	Mattannur, Karithurparamba	15680	5352
11	Kottayam	Changanaserry	Fathimapuram,	7300	3650

		Municipality	Changanaserry		
12	Ernakulam	Muvattupuzha Municipality	Kurianmala, Muvattupuzha	44589	38346.54
13	Thrissur	Irinjalakuda Municipality	Irinjalakkuda, Mangadikunnu	14000	9800
14	Palakkad	Palakkad Municipality	Koottupatha, Kodumba	73827	20671.56
15	Kannur	Thalaserry Municipality	Thalaserry, Punnoolpetty	45430.4	27258.24
16	Thiruvananthapuram	Thiruvananthapuram Corporation	Vizhinjam	3177.1	2859.39
17	Ernakulam	North Paravoor Municipality	Vedimara, North Paravoor	18666	18666
18	Thrissur	Wadakkanchery Municipality	Wadakkanchery, Kumblangad	16152	2422.8
19	Kozhikode	Vadakara Municipality	Puthiyappu, Vadakara	30693.6	23327.136
		Total		1359359.72	396970.576

Remediation Work about to start

SL No.	Name of Districts	Name of Local Body	Legacy waste site (district wise)	Quantity of waste (in MT) in each site
1	Alappuzha	Kayamkulam Municipality	Murikkummoodu, Kayamkulam	6567.04
2	Alappuzha	Alappuzha Municipality	Sarvodayapuram	57200
3	Kottayam	Erattupetta Municipality	Erattupettah, Thevarrupara	8000
4	Idukki	Kattappana Municipality	Kattappana, Puliyanmala	12000
5	Wayanad	Kalpetta Municipality	Vellaramkunnu, Kalpetta	9485.37
6	Kannur	Iritty Municipality	Iritty, Athithattu	1618.49
7	Kannur	Payyannur Municipality	Payyannur, Moorikkovval	2100
8	Kannur	Kuthuparamba Municipality	Palapparamba, Kuthuparambu	12081.6
9	Kasaragod	Kasaragod Municipality	Kelugudde, Kasaragod	12873.6
10	Kasaragod	Kanhangad Municipality	Kanjhangad, Trenching Ground Chemmattamvayal	3481.69
11	Kollam	Kottarakkara Municipality	Ugrankunnu, Kottarakkara	6596
12	Alappuzha	Mavelikkara	Puthiyakavu, Mavelikkara	2880

		Municipality		
13	Idukki	Munnar Grama Panchayath	Munnar	18163
14	Ernakulam	Koothattukulam Municipality	Town-Ward 15, Koothattukulam	1346
15	Thrissur	Chalakkudy Municipality	Near Cosmos Club, Chalakkudy	6769
16	Kasaragod	Mangalpady Grama Panchayath	Kubanoor	12557.80
		Total		173719.29

- Total number of Urban Local Bodies (6 Corporation and 87 Municipalities) : 93 Urban
- Total Urban Population : 79,36,885 (As per 2011 Census)
- Current Municipal Solid Waste Generation : 3011.23 TPD (Urban local bodies- Based on population)
- Processing Capacity : 3870.35 TPD
- Gap in Municipal Solid Waste Management : 0 TPD
- The following projects are completed and functioning:
 - Black soldier plant 50 TPD Brahmapuram, Ernakulam by ZIGMA
 - Black soldier plant 50 TPD Brahmapuram, Ernakulam by FABCO

Online Vehicle Tracking Portal

Rule 16 (6) of Solid Waste Management Rules, 2016 and on the order of Hon'ble NGT board developed an online vehicle tracking portal through ULCCS to monitor inter-state waste movement. GPS/ Mobile tracking through app can be implemented through this portal.

Clearing and beautification of Garbage Vulnerable Points

With active public participation in a mass campaign, garbage vulnerable points were pinpointed. These 1983 locations underwent clearing and beautification efforts, with students and environmentalists playing a crucial role. The once unsightly wayside waste heaps transformed into attractive gardens, conveying a significant message on cleanliness to the public. The operation and maintenance (O&M) of each of these parks are scheduled to be carried out with the support of LSGIs, Resident Welfare Associations, trade unions, NGOs, etc.

Sanitary Waste Management

Following satisfactory monitoring of its operation, new plants are now being proposed in all districts. The total number of planned projects for implementation in the state is 27. These plants will have a cumulative capacity of 23.05 TPD.

Community Level Sanitary Waste Incinerator Projects taken in local bodies			
SI No.	Name of District	Total Projects taken up in districts	Capacity (TPD)
1	Thiruvananthapuram	2	2
2	Kollam	7	5
4	Alappuzha	1	1
5	Kottayam	2	2
6	Idukki	1	1
7	Ernakulam	1	3
8	Thrissur	4	0.55
9	Palakkad	1	1
10	Kannur	4	2.5
11	Kasargod	4	5
TOTAL		27	23.05

Local bodies, with the assistance of women's self-help groups known as Harita Karma Sena, manage the collection of dry waste from households and establishments. Subsequently, the collected waste undergoes segregation at Material Collection Facilities (MCFs) and Resource Recovery Facilities (RRFs). Recyclable waste is sent to recycling units, while non-recyclable waste is directed to co-processing facilities, such as cement plants, as Refuse-Derived Fuel (RDF) for energy recovery. To address specific waste components like sanitary waste, e-waste, construction & demolition waste, and hair waste, private partnerships are encouraged. Continuous monitoring of projects in this sector is conducted to ensure the effective maintenance of the system. The reject waste generated statewide in households/shops is segregated at MCFs and is sent to cement factories for onward utilization for energy generation. Quantity of Reject Waste disposed off

	Reject Quantity (TPD)
From LB Facility	403.37
From CKCL facility	337.08
From Private Facility	59.89
TOTAL	800.34

In order to manage the waste generated including the future requirements, projects have been planned & proposed in local bodies. Projects worth ₹ 45.2 cr have been taken up in local bodies for wet waste management and ₹18.54 cr have been taken up in local bodies for dry waste management. For clearing the existing legacy dumpsites, projects worth ₹120 cr have been taken up under KSWMP and projects worth ₹56 cr taken up under other funds.

Rendering plants

Meat rendering plants process animal by-product materials for the production of tallow, grease, and high-protein meat and bone meal. Plants operate in conjunction with animal slaughterhouses or poultry processing plants. The Government of Kerala developed guidelines for the operation of rendering plants which led to the standardization of facilities. The facilities use wastes as an input material to create valuable products as new outputs. The aim of resource-recovery is to reduce the amount of waste generated and optimize the values created from waste. Here, the newly functioning plants lead to the management of around **1068** TPD of poultry waste which would have ended-up as waste and created a menace to the people.

Details of Existing Rendering Plants

District	No. of plants	Plant Capacity (TDP)
Kollam	2	80
Pathanamthitta	1	15
Ernakulam	6	190
Thrissur	4	105
Palakkad	6	95
Malappuram	16	250
Kozhikode	1	30
Wayanad	1	12

Kannur	2	54
Kasargod	2	70
	41	901

Rendering plants are available in 10 districts and the wastes from other 4 districts are also processed through these plants.

Status of proposed Waste- to- Energy Plants

Status report of Waste to Energy Plant				
Sl. No.	Waste to Energy plant	Land Identified	Procured	Status
1	Kozhikode Njaliyanparambu (450 TPD)	Kozhikode corporation	(Govt. land)12.67acre at Njaliyanparambu	<ul style="list-style-type: none"> • Concessionaire not achieved financial closure. • Recommended for termination
2	Kannur Chelora	Kannur Corporation	(Govt. Land) 9.7 acres at Chelora	<ul style="list-style-type: none"> • Work of - plant can be started only after the work of biomining is carried out. WtE plant is proposed in 9.7 acres of land after clearing the legacy waste. • Tendering completed and DPR prepared by Blue planet. Consent application is yet to be received. • For biomining, volume of legacy waste – 1,22,844 m³ (NIT). First given to Zonta and they asked to revise the amount of biomining. Again retendered and identified a suitable contractor, Jan-AdharSevabhaviSanstha. Bio mining already started. • Agreement to be executed Biomining is already started (6500) cum is biomined (50%).

3	Palakkad Kanjikode	Palakkad Municipality		<ul style="list-style-type: none"> • Concession awarded. • DPR approved. • Financial closure achieved. • Statutory clearances obtained • Construction of plant to commence on September 2024.
4	Kollam Kureepuzha	Kollam Corporation	7.05 acres at Kureepuzha (Govt. land)	<ul style="list-style-type: none"> • Concessionaire not achieved financial closure. • Recommended for termination
5	Ernakulam Brahmapuram	Kochi corporation		<ul style="list-style-type: none"> • Construction of CBG Plant ongoing
6	Thrissur	Thrissur corporation		Land is yet to be Identified.
7	Malappuram	Malappuram munciplaity	8.09 acres of land at Kurumbathoor village in Tirur Taluk	<ul style="list-style-type: none"> • 8.09 acres of land identified by District Administration at Kurumbathur village. Tirur taluk forsetting up of WtE plant. The land is under possession of KSIDC. Details of this are reported to be submitted to Government already by LR Deputy Collector.
8	Thiruvananthapuram	Thiruvananthapuram Corporation		<ul style="list-style-type: none"> • Land is not yet identified.

Other interventions taken by the State in Solid Waste Management

Door-to-Door Waste Collection

In the fiscal year 2023–2024, there has been a significant increase in door-to-door waste collection coverage across the State. 100% door to door collection is ensured by special interventions at LSGI level. Haritha Mithram app facilitated developing systematic and professional approach on customized strategies for increasing the D2D coverage, user fee collection, segregated material movement, and scheduled transportation of waste from door steps to disposal facilities.

Registration of Unauthorized Dealers

Scrap dealers are pivotal in the non-biodegradable waste management process in Kerala, contributing significantly to the collection and processing of waste. They engage in collecting, sorting, and

processing diverse scrap materials, such as metals, paper, plastics, and electronics, contributing to the reduction of waste reaching the mainstream. Efforts are underway to register them officially and evaluate the volume of waste they manage.

GPS Tracking Facility

To control the illegal dumping of waste, GPS tracking systems have been mandated for vehicles transporting waste. The Kerala State Pollution Control Board has created a web portal for real-time monitoring of waste-carrying vehicles, both interstate and intrastate. Additionally, vehicles involved in the transfer of non-bio waste have been equipped with security stickers embedded with holograms.

Sanitary landfill

The non-usable, non-recyclable, non-biodegradable, non-combustible and non-reactive inert waste and preprocessing rejects and residues from waste processing facilities shall only go to sanitary landfill and its specifications are given in zi of Rule 15 of the Solid Waste Management Rules, 2016.

In the State, for a Regional Sanitary Landfill 25 acre of land has been earmarked by KINFRA at site of FACT at Ernakulam and action is being carried out to set up. Another secured landfill is under construction in Attingal Municipality.

VI. Bio-medical Waste Management:

As per Annual Report in the whole state for the year 2023-24:

- Total Bio-medical generation: 68122.53 kg/day
- No. of Hospitals and Health Care Facilities: 24196
- Existing Total Bio- Medical treatment capacity (captive and CBMW) : 71.8 TPD
- Total Bio-Medical waste treated : 62.33 TPD (Common- 60.97 kg/D + Captive- 1.36 TPD)

Board has entrusted Council of Scientific and Industrial Research organization , National Institute for Interdisciplinary Science and Technology (CSIR-NIIST) for conducting a detailed assessment of healthcare facilities in the Kerala state. The works include field inspection, field data collection, estimation of gap and for projected/ extrapolated requirements of CBWTF'S for next ten years and entered into an agreement.

VII. Hazardous Waste Management:

As per Annual Report in the whole state for the year 2023-24:

- Total Hazardous Waste generation: 44915.3351 Metric Tonne/year
- Total hazardous waste recycled: 2727.8695 Metric Tonne/year

- Total hazardous waste utilized: 54.165 Metric Tonne/year
- No. of Industries generating Hazardous waste: 2302
- Treatment Capacity of all TSDFs in the State: 27,50,000 MTA for 45 years
- Total hazardous waste treated (captive and Common) : 57451.16 Tonne/year

VIII . Plastic Waste Management:

- Total Plastic Waste generation: 71000 TPA (as per annual report in the whole state for the year 2023-24).
- Material Collection Facility – 17699 nos.; Resource Recovery Facility-136 nos.
- Gap between current status and desirable level : 2317.266 TPA

Prevention of Marine Littering

- The Govt. of Kerala along with German Company Plastic Fischer, initiated the Trivandrum Project in 2022, aiming to combat marine plastic pollution. By deploying TrashBoom systems in the identified locations, Plastic Fischer successfully collected and managed a total of 257 tons of plastic material from rivers, riverbanks, and beach cleanups until the end of 2023. Plastic Fischer obtained the required government permits and deployed 18 TrashBoom systems. Out of the total collected plastic material, 12 tons of plastic were recycled while 245 tons of non-recyclable material were sent to co-processing at cement plants.
- On 1 June 2023, "No More Beach Cleanups" was officially launched along the coastal line of city of Thiruvananthapuram in participation with GIZ to demonstrate behavioral change focused on awareness and action, beach clean-ups, youth mobilization, community engagement and promotion of plastic alternatives in selected locations. In participation with GIZ, at 8 beach locations, 44 beach cleanup drives were conducted in Trivandrum involving 2831 volunteers and 11.15 tonnes of waste were removed.
- Under the GIZ project, NCSCM joined hands in G20 beach clean-up. The clean-up drive was conducted at three beaches in Kerala-Trivandrum, Alappuzha, and Fort Kochi in Kerala (More than 500 volunteers across three beaches collected litter weighing around 1710 kg).

IX. Details of Alternate Treatment Technology being adopted by the State/UT:

- Decentralized Wastewater Treatment System (DEWATS) system coupled with Phyto-remediation was provided in a slum area, Chathanad in Alappuzha, Kerala. The system consists of Anaerobic baffle reactor, planted gravel filter. Waste water from the houses

in the colony is collected through pipe line and then it enters the anaerobic baffle reactor and then it is passed through planted gravel filter and treated sewage is discharged into drain

- Centre for Water Resources Development and Management, Kozhikode submitted “proposal for the study of sewer infiltration into water resources via isotopic tracing and treatment of liquid waste by constructed wetland” submitted to Indian National Committee on Ground Water(INCGW) on 25-10-2021, a response is awaited from the INCGW.
- FSTP at Madakkathara, Thrissur is funded by UNICEF. The unit consists of Anaerobic Stabilization Reactor, Tiger Bio-filter, Intermediate Tank, PSF, ACF, Chlorination unit and Treated water tank.



X. Identification of polluting sources including drains contributing to river pollution and action as per Hon’ble NGT order on in-situ treatment:

- Polluting sources including drains contributing to river pollution were already identified and according to that action plans were prepared and submitted to CPCB. STPs were proposed in the action plans wherever necessary. Measures for management of waste were also incorporated in the action plans. In situ primary treatment were proposed for the river stretches Bharathapuzha and Pamba in the action plans.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

- Vide G.O.(Rt)No.93/2020/WRD dated 28.01.2020 Government of Kerala nominated Deputy Secretary (Projects),Water Resource Department as the nodal authority, Government of Kerala for monitoring the compliance of the directions in the order on fortnightly basis and to maintain record of progress and to act as an accountable person to the Chief Secretary for the purpose.
- Vide G.O.(Rt)No.223/2020/WRD dated 12.03.2020 Government of Kerala appointed a monitoring committee comprising of Additional Chief Secretary, Water Resources

Department as Chairperson and Principal Secretary, LSGD, Principal Secretary, Environment, Secretary, Water Resources Department and Staff officer to Chief Secretary as nodal officers & members.

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

- Regarding OA 514/2019 (Solid Waste Management) Chief Secretary convened meetings on 22.09.2020 and 25.09.2020 Regarding OA 804/17 (Implementation of Hazardous and Other Waste Management Rules, 2016) Chief Secretary convened meeting of 16/10/2020. Additional Chief Secretary Labour Department had convened 1st meeting on the same for Chief Secretary on 09/10/2020. Meeting of State Level Advisory Committee (SLAC) on Waste Management, chaired by Chief Secretary is being conducted in the State regularly to discuss the various matters. 38 such meetings were conducted in Kerala so far. Last SLAC meeting was conducted on 12.02.2021.
- Meetings were held by the Chief Secretary on 11-12-2020, 30-03-2021 and 05-04-2021 with the Stake holder Departments/ Authorities, to review the progress in implementation of the projects taken up on the basis of orders of the Hon'ble National Green Tribunal in O.A. No. 673 of 2018(PZ).
- RRC Meetings were held on 28/05/2021 and 23/06/2021 and Review meeting was held by the Chief Secretary on 31-05-2021. RRC meeting convened on 22.07.2021. Review meeting was held by the Chief Secretary on 27.07.2021. RRC meeting convened on 02.09.2021 and Review meeting was held by Chief Secretary on 09.09.2021. RRC meeting convened on 01.10.2021 and Review meeting was convened by Chief Secretary on 23.10.2021. RRC meeting convened on 29.11.2021 and Review meeting was convened by Chief Secretary on 16.12.2021. RRC meeting convened on 13.01.2022 and Review meeting was convened by Chief Secretary on 27.01.2022. RRC meetings convened on 23.02.2022,01.04.2022 ,15.07.2022,13.10.2022,2/12/2022,08.02.2023,13.04.2023,20.05.2023, 11.08.2023,11.10.2023, 27.12.2023, 17.02.2024, 23.03.2024, 12.06.2024,01.08.2024 and 21.11.2024, 17.12.2024, 05.03.2025, 29.08.2025
- Review meetings were convened by Chief Secretary on 31.03.2022, 19.04.2022, 26.5.2022, 21.6.2022, 15.07.2022 & 23.08.2022,18/10/2022 &21.12.2022, 09.02.2023, 31/07/2023,06.11.2023, 25.03.2024, 08.07.2024, 16.11.2024, 13.06.2025

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

Latest Monthly Progress Report and Analysis report of Polluted River Stretches are attached as Annexure I.

XIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

1176 notices under the provisions of Water Act has been issued from the Board to apartments/ hotels/houseboats/ industrial units as having no valid consent from the Board/ no sewage treatment plant / non functional sewage treatment plant so far. In Alappuzha district a total of 790 notices were issued including Closure Intention Notice and Consent Withdrawal Intention Notice were issued to 624 houseboats, 112 Closure Intention Notices and 54 Show Cause Notices were issued other units including peeling shed/ resorts/ hotels for illegal discharge(unauthorized units) coming into the water bodies and to Vembanad lake. A total of 167 apartments/ restaurants are served notice in Ernakulam district. In Kottayam notices were issued to 215 units including 106 house boats and 109 apartments/ hotels/restaurants/ auditorium/ lodge/ service station/ nursing homes. In Kollam district 2 Closure Intention Notice and 2 show cause notices were issued to units functioning without Consent. Direction was also issued Neendakara secretary as wastewater discharge noticed from fish peeling sheds in Neendakara. Show cause notice issued to 2 corporations & 7 municipalities for isolations under Water Act and show cause notice for not imposing environmental compensation was issued to 2 corporations and 6 municipalities and hearing conducted on 07/09/2023.

XV. Ground water regulation:

As per the consolidated report submitted in O.A.No.496/2016,the Ground water Department is implementing a “Scheme for Ground water Conservation and Recharge”. Under this scheme, rain water collected from the roof-top is harvested for recharging the aquifer through dug wells and recharge pits. The recharging of deep aquifers through bore wells is also being experimented. The total budget outlay during the period 2019- 2020 was 450 lakhs. It is estimated that there are about 65Lakhs dug wells in Kerala and the ground water extractions by means of traditional dug wells are prevalent source of fresh water. There are number of public dug wells left abandoned and needs renovation. These dug wells can be considered as suitable stretches to recharge ground water. The Central Groundwater Board has prepared a Block wise master plan in 2015 to take up artificial groundwater recharge to

groundwater. The same can be used as a guideline to stream line groundwater recharge activities of the Department.

The State Government has enacted the Kerala Groundwater (Control and Regulation) act 2002 to provide for the conservation of groundwater and for the regulation and control for its extraction and its use in Kerala. The State Groundwater Authority has been constituted on 16.01.2004 to notify the area where groundwater abstraction is to be regulated. As per the Act Groundwater User' refers to the person who are using ground water from a pumping well (> 1.5 HP for Open dug wells and > 3 HP for BW/TW) for any purpose including domestic purpose. In notified blocks of the state, permission required for the construction of new groundwater abstraction structures.

The Ministry of Water Resources, River Development & Ganga Rejuvenation (Central Groundwater Authority) has recently issued a new guide lines to regulate and control groundwater extraction in the country in pursuance of the directions of Hon'ble National Green Tribunal and the powers conferred under section 5 of the Environment (Protection) act, 1986 (29 of 1986) dated 24th December 2020.

XVI. Good Irrigation practices being adopted by the State:

Irrigation in Kerala is classified into two schemes.

- Major Irrigation and Medium Irrigation
- Minor Irrigation

The Irrigation department develops and maintains major and medium irrigation schemes/projects across the state. The primary activity of the Department is providing irrigation facility to the farmers of the State through its system comprising reservoirs, main canals, branch canals, feeder canals and other related infrastructure. The department maintains water distribution through the canal system. Water distribution is being carried out based on the cropping pattern of a particular area and a water distribution calendar prepared and approved by a committee headed by the District Collector with members of farming community, other stake holders and department officials. For proper distribution and maintenance of the canals Water Users Association (WUA)/ Farmers Association plays an important role.

1. Minor Irrigation

- Minor Irrigation schemes are divided into Class-I and Class-II depending on the ayacut served. Schemes serving above 50Ha up to 2000Ha are classified as MI Class-I. Lift irrigation

schemes are also Minor irrigation schemes serving at least 40Ha. Aims to Construct RCBs, SWECBs, ponds, VCBs, check dams, salt water barriers, storage weirs, cross bars, and protection works etc.

- MI Class-I schemes Minor works like improvements to tanks and rivulet, construction of check dams, sluices, regulators, bunds, vented crossbars, salt water barriers, layout of channels and drainage structures etc are usually undertaken under MI Class-I schemes.
- MI Class-II Schemes Minor irrigation works including construction of vented cross bars, canals, improvements to natural drains etc are taken up under this scheme.

Lift Irrigation

- Lifting of water is required for irrigating fertile land at a higher elevation where gravity flow of stored water is not possible. Although mechanical lifting is required, these schemes are very useful and serve the marginal farmers of the State.
- Optimum utilization of water by supplying designed quantity
- Works involving lifting of water with a command area not less than 40 hectares come under this category.
- This will increase in the ground water table in high altitude areas, Ensure water availability to farmers before the cropping period.
- This will reduce agricultural loss in high altitude areas due to water scarcity, their by reducing distress to farmers.
- At present the Irrigation Department has under its control 450 Lift Irrigation Scheme (LI schemes) with a total Ayacut of 43170ha.

- Micro Irrigation

- Micro-irrigation system is a modern method of irrigation in which water is delivered slowly. Usually in the form of discrete droplets, continuous drops, streams, etc. Micro-irrigation system is popular these days for its low cost and water-efficiency.
- The benefits of micro irrigation and precision farming are well demonstrated with an average increase in yield by three times. Pepper as a case in point shows enhancement from 1.9 kg/wine to 6/wine on precision agriculture. Coconut also shows increase in productivity to 150 nuts per plant as against 45 without precision irrigation support.

- In the coming year department is planning to implement atleast one micro irrigation scheme in each district with the coordination of line departments and farmers. Steps are initiated to identify the location as well as crops in coordination with the agriculture department.

XVII. Rain Water Harvesting:

In compliance with the Hon'ble NGT Order dated 11.09.2019 in O.A. No. 496/2016, the consolidated report of Kerala State regarding the present status of the implementation and action plans on rain water Harvesting for conservation of water was submitted by the Kerala State Government on 27.11.2019.

The State Groundwater Department has been implementing a scheme for Groundwater Conservation and Recharge under plan fund made available since 2004-05. The project component includes roof top rainwater harvesting for groundwater recharge through dug wells, recharge pits, bore wells and recharge shafts and construction of subsurface dykes and small check dams un micro water shed basis. The recharge schemes are being implemented as a long term measures to achieve sustainable groundwater development in the State. The Department is engaged in recharging groundwater through roof top rain water harvesting in public buildings and government schools and giving priority to implement such structures in notified blocks. The Department has successfully implemented roof top rainwater harvesting through recharge pits to enhance groundwater levels of dug wells in the Kattakkada Constituency of Thiruvananthapuram District. The Constituency was officially declared in November 14th 2019 as the first assembly constituency in Kerala to implement artificial groundwater recharging structures in all Government schools and offices. The State Groundwater Department has implemented 169 nos of recharge pit/direct dug well recharge schemes, 4 check dams and one sub surface dyke during the 12th plan period. In the 13th plan period as on October 2020, the Department has completed 370 nos of recharge pit/dug well recharge schemes and 18 nos of bore well recharge schemes.

The Department has also taken initiatives to implement roof top rainwater harvesting structures in order to replenish the aquifer system in Chittur (Over-

Exploited), Malampuzha and Kasaragod (Critical) blocks under Jal Shakti Abhiyan Programme by Ministry of Jal Shakti Government of India.

XVIII. Demarcation of Floodplain and removal of illegal encroachment:

Kerala receives about 90% of the annual rainfall during the monsoon months from June to August and from October to November. The remaining period from December to May is practically dry. Most of the rain water received during monsoon period flows to sea within 48 hours of rainfall due to the character of the geographic terrain of the state.

- State Disaster Management plan 2016 was prepared by National Centre for Earth Science Studies in 1:50,000 scale using satellite images.
- Based on the request of central water commission, Government of Kerala constituted Regional Committee for scientific assessment of Flood prone areas in Kerala.
- Flood-level marking for the flood affected rivers has been carried out. Steps have been taken for conducting the studies regarding Flood plain Zoning. Due to the peculiar topography and dense population, evacuation of people from these zones is difficult.

Flood plain zoning is considered as an effective measure for flood management. As far as Kerala is concerned, the topography and total number of rivers, major lakes and other water bodies are entirely different compared to other states. Since Kerala has 44 rivers, except three rivers, all are west flowing; that is about every 14 km (average) there is a river. It may please be noted that the width of Kerala varying from roughly 30 to 120 km, and the total geographical area is 38863 km². Kerala is the 21st largest Indian state by area. As per census of 2011 the density of population per square kilometer is 859. By considering the above facts, implementation of zonation and demarcation of priority areas/non development zones will affect the populace of Kerala or leads to displacement from their ancestral settlement. This is why the Model Bill of 1975 issued by CWC has not been implemented in Kerala. However intensive contour may delineate and notification of limits of flood plains through LSGIs is a possible way out as far as Kerala is concerned to avoid future developmental activities in such area, for which a policy decision is necessary.

Desilting:- Flood havoc in 2018& 2019 very much affected the storage capacity of several regulators and check dams due to the accumulation of silt/ sand and other debris. In some

cases, the proper functioning of the regulators become halted due to the accumulation of the above said materials.

Vide G.O (Rf) No.50/2019/WRD dt 08-11-2019 Government issued AS for desilting of 6 structures, namely:-

Cheruthuruthy check dam

Changanamkunnu regulator

Manjummel regulator

Purappallikavu regulator

Velliyankallu regulator cum bridge

Pookkottumana regulator cum bridge

The work for desilting of 6 regulators/ check dams were tendered and the works are in different stages.

Along with irrigation structures action were taken to desilt the dams as a pilot project to enhance the storage capacity which results more outflows and ground water recharge. Mangalam dam, Chulliyar dam, Meenkara dam and Walayar dam are the four dams listed. Apart from the above Irrigation department has initiated action to prepare an inventory of the present status of all the rivers in Kerala by entrusting the job to Executive Engineers. The primary objective is to find out the obstructions to free flow in rivers. It is expected to complete the process within a month and draft reports/ status reports were also be ready. As a follow up, the department intends to desilt the river stretches which need urgent action to avoid flooding in the vicinity; by utilising the amount announced in the Budget.

Encroachments can be assessed after detailed survey with the help of Revenue Department. Executive Engineers entrusted with ownership of rivers have been directed to identify the encroachments along rivers and prepare a list at the earliest Public Grievance report form has been developed in department website. 300 petitions were forwarded to the revenue officials for remedial action. 133 petitions also received since then are also forwarded to the concerned.

XIX. Maintaining minimum e-flow of river:

- As per order of the Hon'ble NGT Order in OA no.498/2015 it is mandatory to maintain 15%-20% of average lean season flow in the river. E-flow can be assessed in many ways. Hydrological methods and holistic methods are generally used for this purpose. A good Hydrological data is maintained at IDRB Chief Engineers office at VikasBhavan. Steps have been initiated to collect last 25 years average flow details of all 44 rivers during summer season, ie from January to May.
- Ministry of Water resources, RD& Ganga Rejuvenation issued a notification (SO.5195 (E) dated 9.10.2018) to maintain e-flow in River Ganga. Hon'ble NGT order has given some relaxation to status , which are unable to adhere to the average percentage fixed as e-flow CE (I&A),&CE (IDRB) made discussion in this regard and action has been taken by IDRB to compile the last 25 years discharge of rivers. As per the report of Kerala State Disaster Management Authority (KSDMA) nearly 15% of the land area of the state prone to flood. On two (2) occasions, GOI (CWC) and Ministry of Environment Forest and climate change had circulated model bill on (i) Flood Plain Zoning (1975) (II) River Regulation Zone (2015). Considering the already enacted regulations vizi) Forest area ii) Coastal Regulation Zone (CRZ), the topography of the state, high population density , and number of rivers, Government has not yet taken a policy decision in this matter. The State Government has sent the apprehension of the State to GOI with regard to River Regulation Zone Bill.
- As per the direction of the Additional Chief Secretary (WRD), meetings were conducted with Chief Engineer, IDRB to discuss the availability of historical data. To carry forward the study of e-flow a training was arranged on 12.09.2021 to the engineers entrusted for e-flow calculation. A review meeting in this regard was also conducted on 01.10.2021 and in the meeting it was decided to calculate e-flow of the rivers, Meenachil and Manimala as pilot project. Data collection for Manimalariver completed. Data collection for Meenachil, Kadalundi, Karamana and Vamanapuram is in progress.
- It was decided in the last RRC meeting that an expert committee to be constituted to recalculate the e-flow. Accordingly an initial discussion of the technical committee has

been convened and it has been decided to recalculate the e-flow for the rivers on the revised methodology. Secretary WRD directed (08/2023) to conduct a meeting with KSEB authorities, to collect required data for the e Flow calculation. Also details of dam, ground water, amount of water ejected out from hydro electric projects in various seasons are to be collected for the calculation of flow. For these, the Expert committee framed for vetting e Flow needs to be restructured to include representatives from KSEB, Fisheries, Environmental Scientists, etc. Hence we have requested to the above departments to nominate suitable officials from their department /institution who have expertise in e-flow analysis/who can contribute to the same to be included in the Expert Committee. Follow-ups are going on. Based on the direction from the Administrative Department, an Expert committee was constituted for vetting the same. The first meeting of the committee is scheduled to be held on 10.01.2024. The present e flow calculation was done in line with the old methodology as per the direction of NGT. As per the existing NGT order the minimum E flow calculation required is 15-20. Since it is based on the flow of Himalayan fed rivers, the same method cannot be applied to Southern states which are monsoon fed. Hence a new methodology is required. An interdepartmental Expert Committee has been constituted for calculation of e-flow. 3 Meetings of the committee have been convened, and as per decision of the committee, Kuttiyadi river was selected as pilot project for arriving the new methodology for e flow calculation, and CWRDM is assigned with carrying out same.

- Fisheries data for Kuttiyadi river was obtained from the Fisheries Department and data collection regarding cross section of river from the Hydrographic survey wing is in progress. Reconnaissance survey for 14.6 Km has been conducted by Hydrographic survey wing and detailed estimate submitted to Head office for approval. The methodology for E flow calculation of Meenachil river was carried out by IDR. The methodology in this regard is under review. The methodology was presented in the 4th meeting of the Expert committee 06.06.2024

XXII. Reuse of Treated Water:

Possibility of utilizing the treated effluent for irrigation, gardening, industries, construction and recharge are being explored. A 5 MLD tertiary treatment plant is proposed and the work is awarded for treatment of effluents of STP at Muttathara. The same is in the design stage.

XXIII. Model River being adopted by the State & Action proposed for achieving the bathing quality standards:

Tirur-Ponnani River, Malappuram

XXIV. Status of Preparation of Action Plan by the 13 Coastal States:

As per the NGT order in O.A 829/2019 dated 22.06.2020 regarding the remedial action to restore sea water quality along the Indian Coastal areas, the Hon'ble NGT ordered that "All States/UTs through their concerned departments such as Urban/Rural Development, Irrigation & Public Health, Local Bodies, Environment, etc. may ensure formulation and execution of plans for sewage treatment and utilization of treated sewage effluent with respect to each city, town and village, adhering to the timeline as directed by Hon'ble Supreme Court. STPs must meet the prescribed standards, including fecal coli form . CPCB may further continue efforts on compilation of River Basin-wise data. Action plans be firmed up with Budgets/Financial tie up." In compliance with the order, CPCB instructed that the State PCB shall associate National Centre for Coastal Research, Chennai under Ministry of Earth Science for monitoring and assessment of coastal water within the jurisdiction of the Kerala State up to 5 km from shore and to evolve strategies for protection of the coastal areas in association with Coastal Zone Management Authority in the State and Prepare time bound comprehensive action plan along with implementing agency in consultation with Kerala State Coastal Zone Management Authority for control of coastal pollution in Kerala State. Also the State Government has instructed the Board to prepare action plan by consulting CUSAT .Based on this, the Member Secretary of Kerala State Pollution Control Board has conducted meeting with officials of CUSAT, National Centre for Coastal Research, Kerala State Coastal Zone Management Authority and also with the field level officers through video conferencing.. The Action plan was forwarded to CPCB. CPCB put forward some suggestions and requested to modify the action plan upon concurrence with River Rejuvenation Committee. So, the Coastal Action Plan prepared has been forwarded to the concerned Stakeholder Departments for their remarks. Meetings in this regard convened on 23.07.2021 and 02.08.2021. The modified Coastal Action Plan was approved by RRC and the same has been submitted before State Govt. for approval. The Coastal Action Plan was submitted to CPCB with the approval of State Govt.

XXV. Regulation of Mining Activities in the State/UT:

Indian parliament has enacted the Mines & Minerals (Development & Regulation) Act, 1957 and it stipulates for the conservation, prudent and discriminate exploitation of minerals with a view to secure maximum benefit to the community. In exercise of powers conferred by section 13 of Mines and Minerals (Development & Regulation) Act 1957, the Central Government has framed the Mineral concession Rules, 1960. The Central Government has also framed the Mineral Conservation and Development Rules, 1988 in exercise of the powers conferred by section 18 of the Act. These Rules are applicable to all minerals except coal, atomic minerals and minor minerals. The powers of framing rules for minor minerals have been delegated to the State under section 15 of the mines Act. In exercise of the powers conferred by section 15 (1) of the Act the State has framed the Kerala Minor Mineral Concession Rules 2015 and Kerala Minerals (Prevention of Illegal Mining, Storage and Transportation) Rules 2015 for the regulation and extraction of minor minerals. The Central Government in exercise of powers conferred by section 18 of the Act has also framed the Granite Conservation and Development Rules, 1999 for conservation & systematic development and scientific mining of the granite resources. The grant of reconnaissance permit, prospecting license or mining lease are governed by the central Act. The State with the prior approval of the Government of India grants permission for reconnaissance permit, prospecting license or mining lease for major minerals. The state Government issue quarrying permits and leases for minor Minerals based on the Kerala Minor Mineral Concession Rules, 2015. Other Acts and Rules which govern the mineral administration of India applicable to the State are the following:

- The Mines Act, 1952 (Act 35 to 1952)
- The Mines Rules, 1955 (35 of 1952)
- The Metalliferous Mines Regulations, 1961
- The Mines Rescue Rules, 1985
- Mines Vocational Training Rules, 1966
- Payment of wages (Mines Rules , 1966)
- Payment of undisbursed wages (mines rules, 1989)
- The Indian Explosive Act, 1884
- Air (Prevention & Control of Pollution) Act, 1981(14 of 1981)

- Environment (protection) Act, 1986 (29 of 1986)
- Indian Registration Act, 1908 (Central Act of Act 16 of 1908)
- Kerala Protection of River Banks and Regulation of Removal of Sand Act, 2001
- Kerala paddy field and wetland conservation Act, 2008.
- Kerala Panchayath Act.

There is no large scale mining activity in Kerala as in other parts of the country. Almost all the mines are open cast and limited in areal extent. The important mines of major minerals are china clay, laterite/bauxite, limestone and lime shell. Mineral sands and silica sand are excavated by scooping and quartz is being extracted by taking trenches and pits. The important minor minerals in the state are granite, building stones, dimension stone, laterite, tile/brick clay and ordinary sand. The state owns mineral deposits like placers, china clay (kaolin), limestone, silica sand, bauxite, graphite, iron ore, granite etc.

The major mineral based industries like Indian Rare Earths Ltd. (Chavara), Kerala Minerals and Metals Ltd. (Chavara), Malabar cements (Walayar), Travancore cements Ltd. (Kottayam), Kerala ceramics (Kundara) Travancore Titanium products Ltd. And English Indian Clays Ltd, Thiruvananthapuram, Excel Glass Industry, Alappuzha, KeralaClays and Ceramic Products Ltd. (Pazhayangadi) are some of the mineral based industries working in the State since several years. A number of tile based industries are also functioning mainly in Thrissur and Kozhikode districts.

In exercise of the powers conferred by section 15(1) of the Mines and Mineral (Development & Regulation) Act, 1957, the State has framed the Kerala Minor Mineral Concession Rules 1967 for regulating the extraction of minor minerals. The State with prior approval of the Govt. of India grants permission for reconnaissance permit, prospecting license or mining lease for the first schedule minerals on first cum first served basis. In addition to EIA requirements as stipulated by the Central Govt, an EIA report is insisted on all mining activities before granting mining lease. No quarrying permits or leases are granted in the State unless there is a Mining plan duly approved by the competent authority. Afforestation of the reclaimed areas is promoted. Environment Rehabilitation is insisted in all mining projects.

The Kerala District Mineral Foundation Rules 2018 has been formed with an objective to work for the interest and benefit of persons and area affected by mining related operations.

The permissible activities under District Mineral Foundation includes among other things, developing sources of irrigation, development alternate sources of energy and rain water harvesting, conservation measures of biodiversity of the affected areas.

The expert study in all selected quarries in Kerala was carried out with one day for ambient air quality measurement (without the operation of quarry) and next day with the operation of the quarry. Individual site reports with the observations on dust, noise and mine pit water quality was prepared by the monitoring team of KSPCB for all the nine quarry sites.

XXVI. Action taken status with regard to directions issued for prohibition of immersion of idols, puja materials and other items of religious offerings in rivers & other water bodies in particular during the occasion of festivals

- Regarding the Ganesh Utsav celebration and immersion of idols ,it may kindly be noted this is not widely practiced in the State of Kerala. The Board had instructed the District offices to conduct monitoring of water bodies where immersion of idols is practiced on a large scale. Water quality was carried out in three stages-pre immersion, during immersion & post immersion periods. A press release was also issued by the Board in connection with the festival for information of the public on the guidelines for immersion, issued by CPCB. In Kerala idol immersion are not celebrated as a major festival. The Govt. take steps to avoid water pollution due to immersion of idols. If to celebrate natural clay and colours are being used and that too in artificial ponds arranged by local authorities
- During Sabarimala festival season, there is a traditional celebration “ Pettathullal”, for the same the pilgrims will apply colouredKumkum on their body. It was directed that only natural colours shall be used for the celebration. Separate arrangement like shower bath are provided for carrying out bath after the celebration, inorder to avoid the reach of coloured water into the main waterbody. The waste water from the shower bath location will be treated in ETP provided.

XXVII. Current status of water quality of rivers based on draft revised categorisation of CPCB

- Out of 21 stretches, the following 11 stretches delisted from PRS. Mogral- at Kasaragod,Kuppam, Peruvamba, Ramapuram, Kavvayi- at Kannur,Bharathapuzha, Bhavani- at Palakkad,Kutiyadi-Kozhikode, Kecheri, Karuvannur, Puzhakkal- at Thrissur

- Due to improvement in water quality priority class of the following 4 rivers has been shifted to lower priority class. No priority I and II rivers in Kerala now.

Karamana, at Thiruvananthapuram- Priority III (from Priority-I)

Manimala at Alappuzha – Priority V (from Priority IV)

Pamba at Pathanamthitta – Priority V (from Priority IV)

Kadambrayar at Ernakulam –Priority V (from PriorityIV)


CHAIRPERSON