

National Mission for Clean Ganga
Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)
RIVER KARAMANA, THIRUVANANTHAPURAM

ACTION PLAN FOR RIVER KARAMANA, KERALA - October 2022

1. Short term plan

Maintenance and de-bottlenecking of existing Sewerage Network

No.	Activity	Implementing agency	Time line	Progress in the month of August-2022	Progress in the month of September-2022	Progress in the month of October 2022	% works completed	Details of works remaining
2.1.1	Pumping lines from the terminal pumping stations namely Kuriyathi, Pattoor, Kannammoola and Enchakkal pumping stations are to be connected directly to STP at Muttathara	Kerala Water Authority	May 2019				100%	100% work of Kuriathy completed. Pumping main of Pattoor, Kannammoola and Enchakkal included in Long term works.



2.1.2	Rehabilitation/upgradation of Thaliyal and Aranoor Sewerage Pump house by rehabilitation of existing well, construction of new well and grit chamber, installation of new Pump sets	Kerala Water Authority	May 2020	Aranoor	0%	0%	80%	100%	a. Completed
									b. a) Providing RCC lining for the existing two wells. Lining for first well completed. 2 Pump sets erected in first well and commissioned. Pumping main also completed. Lining for 2 nd well partly completed. b) Diesel generator – to be supplied by contractor. The Work terminated at the risk and cost of the contractor. TS issued for recasted estimate and tendered. One offer received on retender. Work order issued. Probable date



								of completion 28.02.2023
2.1.3	5 MLD sewage treatment plant at Medical College	Kerala Water Authority	May 2020				100%	Work Completed on 8.8.21.
2.1.4	Installation of adequate pumps in Mudavanmughal and Enchakkal pumping stations.	Kerala Water Authority	March 2020				100%	100% completed.
2.1.5	DG sets in all lift and pumping stations – Mudavanmughal, Aranoor, Thaliyal, Kuriyathi, Pattoor, Kannammola, Pattom, Murinjapalam and Enchakkal	Kerala Water Authority	May 2020				100%	DG sets installation of seven pumping stations completed. Approval from Electrical inspectorate received. Work completed. Trial run also completed. For Arannoor and Thaliyal. Erection of diesel generator is already included in the item mentioned 2.1.2. For Enchakkal already exists.
2.1.6	Reconnect sewer at Rajaji Nagar, stop outflow of sewage into Amayizhanchanthodu, control storm water entry into sewer to avoid overflow in Thampnoor	Kerala Water	Dec 2020				100%	Work completed



	Overview in Thampuzha area. Sewage generated in Rajaji Nagar shall be diverted to main sewer line. Sewage generated in Thoppil area shall be diverted main sewer line.	Authority	200 2020				100%	Work completed.
2.1.7	Discharge of sewage in Parayilkadavu shall be stopped as there is overflow of sewage reaches in houses having sewerage connection and this may lead to discharge of sewage into River Karamana	Kerala Water Authority	Completed				100 % completed	Rehabilitation work of existing pipe line is included in the work State Plan2019-'20. Rehabilitation of sewer line from Sathya Nagar to Karamana BHS and allied works Completed.
2.1.8	Divert the sewer line from the School compound of Government Karamana High School	Kerala Water Authority	completed				100% completed	Work mentioned is same as the above work which is completed.
2.1.9	Rehabilitation by laying new lines increasing size of undersized main and reconstruction by dilapidated manholes for the last 3 years	Kerala Water Authority	May 2020	0%	0%	98%		Works completed – 75No. (Rs.15.41cr) AMRUT-44, State plan-28 MLA ADF/SDF-3 In progress – 1No. (Rs. 3.cr.) AMRUT-1, Expected to be completed by



								31.01.2023 .
	Total works in progress /completed (76No.) Works dropped (2No.)							Dropped – 2 No. (Rs. 1.52cr.) State plan-2 Two works dropped due to not getting offers on repeated tenders and expiry of AS
2.1.10	Extension of sewer network where ever technically feasible in new areas of existing blocks	Kerala Water Authority	May 2020		0.5%	0%	97%	Works completed - 22 No. (Rs. 5.86 cr.) AMRUT-10, State plan-11 MLA ADF/SDF-1
	In progress/Ongoing (24No.)							In progress –2 No. (Rs. 11.35 cr.) AMRUT-2 Expected date of completion 31.03.23
				0.5%				Land acquisition process for three work completed and land handed over to KWA



	Under Tendering / To be arranged (3No.) Land acquisition -1						To be arranged- 3-Nos. (Rs. 7.885 cr.) Land Aquisition in progress-1 Nos	and AS obtained for arranging the work under State Plan 22-23 and one work arranged and one work to be tendered. LA for one work in initial stage. One work approved in State Plan 2021-22 and tendered. Quoted rate was high. Since offer received was high, estimate revised and submitted for additional AS under State plan 2022-23. Additional AS obtained and work tendered and work order issued. Expected date of completion 31.05.23
2.1.11	Procurement of sewer cleaning machines and equipment maintenance	Kerala Water Authority	Mar 2020	0%	0%	0%	100%	Work completed.



The document is digitally approved. Hence signature is not needed.

2. Long Term Works

Sl No.	Long term measures proposed	Implementing agency	Amount Required (Rs.in Crore)	Time line	Progress in the month of February	Progress in the month of March	% works completed	Details of works remaining
3.1.1	Extension of sewerage system to Block F to G coastal belt	Kerala Water Authority		Three years				Consultant for preparing Detailed Project Report for uncovered wards of the Thiruvananthapuram Corporation and Rehabilitation of existing system, terminated from the contract due to poor quality of work on 31/5/22. Action is being taken to prepare the DPR of 19 wards abutting Karamana river internally
3.1.2	Extension of sewerage system to Block H to R							
3.1.3	Extension of sewerage system to Newly added areas of corporation viz,							
3.1.4	Providing sewerage system in Block A to E							
3.1.5	Rehabilitation of existing Network and pump house in block A to E							
3.1.6	Procurement of equipments for maintenance of sewerage system							
3.1.7	Additional STP requirement							
	Total Amount				5000 Crores			



required :

* Out of the 100 wards in Thiruvananthapuram Corporation, 43 wards(Blocks A to E) are fully/Partially covered with sewerage facility. For 35 Wards (Blocks F to R) design of sewerage network was prepared earlier but needs modification in lieu of the change in demography. Hence designs are to be prepared for 58 wards including 23 wards for which no designs are available. The long term measures are envisaged to cover the entire wards in the Thiruvananthapuram Corporation. For preparing DPR for rehabilitation of existing sewerage system and for establishing Sewerage /Septage management system for uncovered areas of Thiruvananthapuram Corporation, AS has been obtained under RKI. The Additional Chief Secretary, Water Resources directed to design the system with decentralized STP units. The Consultant firm M/s REPL, Delhi had submitted draft DPRs. But, on scrutiny, major discrepancies was observed in the survey data and design of M/s REPL. Hence they were terminated from the work and action is being taken to prepare the DPR internally. Total wards to be covered are divided into 9 clusters. Cluster one comprises of Attukal, Kalady, Kallipankulam, Ambalathara and Kamaleswaram. The DPR for cluster 1 was submitted to GoK & RKI for obtaining Administrative Sanction on 15.10.2022. The DPR preparation for cluster III comprising of 3 wards namely Thiruvallom, Poonkulam and Vellar is in progress, and expected to be submitting on 15/11/2022. Survey works almost completed.



National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs

(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019) **RIVER PAMBA, PATHANAMTHITTA**

S. No	Activity to be monitored	Timeline	Submission of progress by State/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary,Ministry of Jal Shakti• Member Secretary,CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure,Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure,Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv)<u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure,Gap Analysis, Proposed along with completion timeline</p> <p>(v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii)Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p>		
-----	---	--	--

(x) Rain water harvesting

(xi) Maintaining minimum Environmental flow of river

(xii) Plantation on both sides of the river

(xiii) Setting up biodiversity parks on flood plains by removing encroachment

ACTION PLAN FOR RIVER PAMBA, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September-2022	Progress in the month of October-2022	% works completed	Details of works remaining
A(a)	No industries	-	-	-	-	-	-
A(a)	Monitoring of river water quality	Kerala State Pollution Control Board	Continuing project				
C(ii)	Establishment of de- centralized solid waste treatment facility	Mannar Panchayat, Kadapra/ Niranam Panchayath	31.03.2021	Construction of 2 aerobic compost units completed (One each in Grama Panchayat Office compound and near Mannar Private Bus Stand. The work was executed by M/s Floret Technologies, Thiruvananthapuram. An amount of Rs. 13,60,000/- was allocated in the annual plan of Mannar GP for this project. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021	Construction of 2 aerobic compost units completed (One each in Grama Panchayat Office compound and near Mannar Private Bus Stand. The work was executed by M/s Floret Technologies, Thiruvananthapuram. An amount of Rs. 13,60,000/- was allocated in the annual plan of Mannar GP for this project. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021		Inauguration of functioning.

				<p>Kadapra Panchayath has resolved to identify all polluting sources involved in pollution of river resources and initiation of penal action against them</p>	<p>Kadapra Gramapanchayat not submitted report</p>		
				<p>Niranam Gramapanchayat is an upper Kuttanad area , so no such dry land suitable for solid waste treatment plant is available</p>	<p>Niranam Gramapanchayat is an upper Kuttanad area , so no such dry land suitable for solid waste treatment plant is available</p>		

C	Resource Recovery Facility	Mannar Panchayat, Kadapra/ Niranam Panchayath	31.03.2021	As there is no RRF in Mavelikkara Block Panchayat in which Mannar GP belongs, nearby Chengannur Block Panchayat has agreed to receive the plastic materials collected and transported by Mannar GP. Mannar GP has started stockpiling of plastic waste materials collected through HKS in a hall above the Vridhdhasadanam owned by GP and segregated and transported to Clen Kerala company. Plastic Waste management Bylaw	As there is no RRF in Mavelikkara Block Panchayat in which Mannar GP belongs, nearby Chengannur Block Panchayat has agreed to receive the plastic materials collected and transported by Mannar GP. Mannar GP has started stockpiling of plastic waste materials collected through HKS in a hall above the Vridhdhasadanam owned by GP and segregated and transported to Clen Kerala	100%	Collection and transportation of Non-bio degradable Materials to RRF for processing

			<p>(Final) has been passed by Mannar GP on 19/06/2021</p> <p>Resource recovery facility is working as a centralised arrangement at BlockPanchayath level in Kadapra Grama Panchayath</p> <p>It will be suitable if RRF is established at Block level in Niranam Grama Panchayath</p>	<p>company. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021.</p> <p>Kadapra Gramapanchayat not submitted report</p> <p>It will be suitable if RRF is established at Block level in Niranam Grama Panchayath</p>		
--	--	--	---	---	--	--

C	Installing household and community level solid waste management units	Mannar Panchayat	31.03.2021	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each	100%	Construction and operation of Aerobic compost unit.

				completed. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021.	ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021.		
C	Door to door collection and transportation of municipal solid waste	Mannar Panchayat	31.03.2021	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw(final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw(final) has been passed by Mannar GP on		Continuing

				is approved by Grama Panchayat Committee on 27/08/2021	19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021.		
C	Construction of small sewage treatment plant with screening, septic tank and disinfection to the storm water drain of Parumala Town	Kadapra Panchayat	31.12.2020	The Panchayath has its resolution considered that sewage treatment plants is currently not needed within Panchayath area around Parumala	Kadapra Gramapanchayat not submitted report		

C	Construction of small sewage treatment plant with screening, septic tank and disinfection to the storm water drain of Mannar Town	Mannar Panchayat	31.12.2020	Due to the lack of space and fund, construction of small STP is not included in the annual plan of Mannar Grama Panchayat. It will be suitable if the Govt . takes necessary steps in this matter.	Due to the lack of space and fund, construction of small STP is not included in the annual plan of Mannar Grama Panchayat. It will be suitable if the Govt . takes necessary steps in this matter.	0%	Not applicable
C	Construction of compound wall with fencing	Irrigation department	31.03.2021	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government		
C	Removing light jungle and muddies from river courses	Irrigation department	31.03.2021				
C	Electrical-Light arrangements and Surveillance cameras	Irrigation department	31.03.2021				
C	Regulating activities in flood plain zone, protection and management of flood plain zone	Irrigation department	31.03.2021				
	Greenery development Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment	Irrigation department	31.03.2021				

C (b) (ii)	Green Protocol implementation in all Offices institution & Public function	Mannar, Kadapra/ Niranam Panchayat	31.05.2020	<p>Green Protocol is strictly observed in Mannar GP and other offices as well as public functions . Strict instruction in writing is given to owners of auditoriums , assembly halls, etc to comply with Green protocol while conducting ceremonies. Rs. 1,50,000/- has been allocated for a project for the setting up of cloth bag/paper bag unit so that use of plastic carry bags can be discouraged .</p> <p>Green Audit was conducted in Mannar GP Office and other 13 Government Offices within the Panchayat Area. 11 offices were certified to have fulfilled Green Audit parameters. Certificates were awarded to the successful offices and Suchitwa Padavi Declaration in Mannar GP was conducted 26/01/2021</p>	<p>Green Protocol is strictly observed in Mannar GP and other offices as well as public functions . Strict instruction in writing is given to owners of auditoriums , assembly halls, etc to comply with Green protocol while conducting ceremonies. Rs. 1,50,000/- has been allocated for a project for the setting up of cloth bag/paper bag unit so that use of plastic carry bags can be discouraged .</p> <p>Green Audit was conducted in Mannar GP Office and other 13 Government Offices within the Panchayat Area. 11 offices were certified to have fulfilled Green Audit parameters. Certificates were awarded to the successful offices and Suchitwa Padavi Declaration in Mannar GP was conducted 26/01/2021</p>	100%	Continuation of Green Protocol .
------------	--	------------------------------------	------------	--	--	------	----------------------------------

				<p>Green protocol has been implemented in Public offices of Kadapra Gramapanchayat</p>	<p>Kadapra Gramapanchayat not submitted report</p>		
				<p>Necessary instruction are given to all offices and institution to strictly comply with the green protocol and is regularly monitored in Niranam Grama Panchayath</p>	<p>Necessary instruction are given to all offices and institution to strictly comply with the green protocol and is regularly monitored in Niranam Grama Panchayath</p>		

D(a)	Issues relating to E-flow,maintaining minimum environmental flow of river (by having watershed management provisions)	Irrigation department	30.11.2020	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government	Detailed project report for the Holistic rejuvenation of the reaches is prepared and submitted to Government		
D (b)	Irrigation practices	Irrigation department	30.04.2020				

E	Awareness programmes for sections of public	Kerala State Pollution Control Board	31.05.2020				
C	Management of municipal, plastic, hazardous, biomedical and electrical waste	LSGD	31.03.2021	Draft by-law of Plastic Waste Handling has been passed by the Grama panchayat Committee on 05/02/2021. Collection, segregation and transportation of non-biodegradable plastic	Draft by-law of Plastic Waste Handling has been passed by the Grama panchayat Committee on 05/02/2021. Collection, segregation and transportation of non-biodegradable plastic		

			<p>materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation.Socio-Economic Unit (SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the 18 wards of Mannar GP.For the management of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical, electronic and hazardous waste will start. Biomedical waste is being collected from source and transported for processing by IMAGE (IMA Goes + Eco-friendly), an initiative run by IMA (Indian Medical Association).</p>	<p>materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation.Socio-Economic Unit (SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the 18 wards of Mannar GP.For the management of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical, electronic and hazardous waste will start. Biomedical waste is being collected from source and transported for processing by IMAGE (IMA Goes + Eco-friendly), an initiative run by IMA (Indian Medical Association).be</p>		
--	--	--	---	---	--	--

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	NOC has not been issued to industries for Ground Water extraction during September 2022	NOC has not been issued to industries for Ground Water extraction during October 2022	Demand based	1.As per the GEC estimation all the blocks in the District has been categorized as SAFE. 2.Provisions of GW (control & Regulation) Act 2002 is implementing strictly for regulating extraction of GW resource in the district
2	B(ii)	Ground water recharging / rain water harvesting	Artificial Recharge Structure 10 sites estimate prepared and sent to Directorate Selection Notice for tendered work.(5 sites) given on 15/09/2022	Artificial Recharge Structure 5 sites Work order Prepared.	Demand based	All the blocks in the district is categorized as SAFE as per GEC estimation. Kadapra-Niranam Area is not feasible for Ground Water Recharge. However, GW recharging programme is taken up in some pockets in the midland area including Manimala basin. Where seasonal GW level fluctuation is noticed.

3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Groundwater sample collection during the month of September 2022 from monitoring wells (borewells and open wells) collected and sent to Analytical Lab Thiruvananthapuram for chemical analysis soon	Groundwater sample collection during the month of September 2022 from monitoring wells (borewells and open wells) collected and sent to Analytical Lab Thiruvananthapuram for chemical analysis soon.	Periodical assessment(Regular programme) Chemical analysis result ofgroundwater samples collected during November-2020 reveals that the gw quality is good and potable.	(i)Maintaining a network of observation wells in various hydrogeomorphic units throughout the district from which water level and water samples have been collected periodically and analysed. (ii)generally groundwater quality is good and potable
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	Borewell/ tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose.	Borewell/ tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose.	Continuing programme	i)Borewell/tube well construction is regulated in the district by insisting permit of local bodies based on the feasibility report of GWD ii) Promoting conjunctive use of groundwater and surface water for irrigation purpose. iii)Awareness programmes organised to the public to adopt rainwater harvesting measures

MONTHLY ANALYSIS REPORT OF POLLUTED RIVER STRETCHES OCTOBER-2022

STATION : MANNAR

Sampling date : 03.10.2022

SI.NO	PARAMETERES	ITTINAYARKADAVU BRIDGE KUTTAMPEROOR	KOTTAKAL KADAVU BRIDGE KORATTIKADAVU	PARUMALA BRIDGE	MANNAR BRIDGE
1	Temp. (°C)	28	27	28	28
2	pH	6.8	6.6	6.5	6.6
3	Conductivity (µS/cm)	73.37	78.37	75.72	44.80
4	DO (mg/l)	5.5	5.7	5.4	5.6
5	BOD (mg/l)	1.4	1.3	0.9	1.4
6	COD (mg/l)	6.4	6.4	3.2	6.4
7	TDS (mg/l)	32	30	34	30
8	TC (CFU/100ml)	790	320	280	140
9	FC (CFU/100ml)	260	100	90	40
10	FSC(CFU/100ml)	Nil	Nil	0	Nil

WATER QUALITY DATA OF POLLUTED RIVER STRETCHES OCTOBER- 2022

DISTRICT OFFICE, PATHANAMTHITTA

Date of Sampling: 03.10.2022

Sl.No	PARAMETERS	THAKZHY	EDATHUA	MANNAR
1	Temperature, °C	28	28	28
2	pH	6.3	6.1	6.1
3	Conductivity, µmhos/cm	72	59	52.28
4	Turbidity, NTU	2.5	1.9	1.9
5	Phenolphthalein Alkalinity, as CaCO ₃	Nil	Nil	Nil
6	Total Alkalinity, as CaCO ₃	12	10	11
7	Chloride, mg/l	12	8	10
8	COD, mg/l	3.2	6.4	6.4
9	TKN, mg/l	0.25	0.2	0.18
10	Ammoniacal-N, mg/l	BDL	0.135	BDL
11	Hardness, as CaCO ₃ mg/l	26	22	18
12	Calcium, as CaCO ₃ mg/l	16	12	10
13	Magnesium as CaCO ₃ , mg/l	10	10	8
14	Sulphate, mg/l	2.5	1.9	2.3
15	Sodium, mg/l	6.4	4.5	5.4
16	Total Dissolved Solids, mg/l	44	34	36
17	Total Fixed Solids, mg/l	39	29	31
18	Total Suspended Solids, mg/l	34	25	26
19	Phosphate, mg/l	BDL	BDL	BDL
20	Boron, mg/l	BDL	BDL	BDL
21	Potassium, mg/l	0.718	0.514	0.623
22	BOD, mg/l	0.9	0.514	1
23	Fluoride, mg/l	0.25	0.2	0.2
24	Dissolved Oxygen, mg/l	6	5.3	5.8
25	Nitrate-N, mg/l	0.195	0.179	0.219
26	Total Coliform, CFU/100 ml	210	270	230
27	Faecal Coliform, CFU/100 ml	70	90	80
28	SAR	0.5457	0.417132	0.55338
29	% of sodium	14.5088	11.9999	16.67499
30	Faecal Strepto Coccus,CFU/100 ml	Nil	Nil	Nil

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER MANIMALA, ALAPPUZHA

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation	31.03.2021	NIL
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	31.03.2020	Since Large Land holding by local residents on the bank, No
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	22.01.2020	Such issues arises, no need of steps since
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose	22.01.2020	No industry/commercial activity
	<ul style="list-style-type: none">• Monitoring at State level must take place	22.01.2020	NIL
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB	22.01.2020 Fortnightly commencing	NIL

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic</p>	<p>21.12.2019</p> <p>2020-2021</p> <p>2019-2020</p> <p>2020-2021</p> <p>2020-2021</p>	<p>Drains contributing to river pollution were identified. The drains are seasonal and water quality is above the require limit, no in situ.</p> <p>Proposal for setting up an FSTP by Chengannur municipality is initiated.</p> <p>Since the area does not contain any industry no requirement of any CETP, this action. Plan revised.</p> <p>The adjoining local bodies are in the stage of developing and establishing adequate solid waste management facilities also the solid waste during issues were not identified in the stretch during field visit held during past 1 year.</p> <p>Water quality analysis result of the stretch up to October 2022 is enclosed.</p> <p>Awareness campaigns initiated.</p> <p>No groundwater pollution is noted in the area action yet to be initiated.</p>
-----	--	---	---

ACTION PLAN FOR RIVER PAMBA, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
A(a)	Monitoring of river water quality	Kerala State Pollution Control Board	Continuing project	Result attached	Result attached	Result attached	100%	NIL
A(b)	Rendering Plant at Eraviperoor or Thiruvalla	Eraviperoor/ Thiruvalla local body	31.03.2021				0%	Work to be initiated
C(ii)	Fencing of bridges, desilting, dredging and protection works, surveillance cameras at vantage points	Irrigation department	31.03.2021				0%	Work to be initiated
C	Preventing illegal discharge of septage and other waste water into the river. Formation of River Protection Group	Panchayath, Police , KSPCB	31.05.2020.	NIL	NIL	NIL	0%	Work pending due to COVID pandemic
C	Greenery development Plantation on both sides of the river, setting up biodiversity parks in flood plains and removing encroachment	Irrigation department in association with panchayath	31.03.2021				0%	Yet to be initiated
C(b)(ii)	Green Protocol implementation in all offices, institution & public functions	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.03.2020	100%	100%	100%	100%	0

D(a)	Issues relating to E-flow, maintaining minimum environmental flow of river (by having watershed management provisions)	Irrigation department, Hydrographic survey department	31.03.2021					Work to be initiated
C(ii)	Establishment of decentralized solid waste treatment facilities	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.12.2020	100%	100%	100%	100%	0
C	Installing household & community level solid and domestic sewage waste management	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.12.2020	NA	NA	NA	NA	NA
C	Door to door collection of solid waste & Material Collection Facilities (MCF) & Resource Recovery Facilities (RRF)	Kalloopara, Eraviperoor, Puramattom, Kaviyoor, Peringara, Kuttoorpanchayaths	31.12.2020	NA	NA	NA	NA	NA

ACTION BY GROUND WATER DEPARTMENT

Sl. No	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Timeline	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	31.03.2021					
2	B(ii)	Ground water recharging / rain water harvesting in Govt offices	31.03.2021					

3	NGT order in O.A no.496/2016 Identification of illegal bore wells in the catchment area.	NGT order in O.A no.496/2016 Identification of illegal bore wells in the catchment area.	31.03.2021					
---	---	--	------------	--	--	--	--	--

**ANALYSIS REPORT OF DRAINS OF MANIMALA BETWEEN KALLOOPARA AND THONDRA
OCTOBER-22**

<i>SI NO</i>	<i>BOTTLE NO.</i>	<i>Name of Drains</i>	<i>PH</i>	<i>BOD</i>	<i>COD</i>	<i>TC</i>	<i>FC</i>
1	TK1	Panayampalathodu	6.9	1.4	-	2000	1100
2	TK2	PadathupalamThodu	7.2	1	-	1600	700
3	TK3	Thottappuzha	6.9	.2	-	300	100
4	TK4	Kuttapuzha under Kattodubridge	6.9	1.6	-	1500	700
5	TK5	Kadavumbara	6.8	.5	-	1200	800
6	TK6	Drain under Varappalam Bridge	7.4	4.3	-	2500	600
7	TK7	Drain under kallupalam Bridge	7.1	1.3	-	2100	1000
8	TK8	Komalamthodu	7.1	0.6	-	2800	1200
9	TK9	Vennikulam Valiyathodu	6.9	0.6	-	1500	600
10	TK10	Paduthodu	6.8	0.6	-	400	500
11	TK11	Mallappally Valiyathodu	6.9	0.8	-	2300	1200

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER PAMBA, PATHANAMTHITTA

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		NA
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		NA
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		NA
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level		NA

	<ul style="list-style-type: none"> Chief Secretaries may have an accountable person attached in their office for this purpose 		
	<ul style="list-style-type: none"> Monitoring at State level must take place 		
6	<p>Progress report may be furnished by the State/UTs to</p> <ul style="list-style-type: none"> Secretary, Ministry of Jal Shakti Member Secretary, CPCB 	<p>Monthly (preferably before 20th of every month)</p>	NA

<p>6.1</p>	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p>	<p>2019-2020</p>	<p>Drains contributing to river pollution were Identified-The drains are seasonal and water quality is above the required limit, no in-situ Treatment is required</p> <p>Since the area does not contain any industry and so do not require any CETP, this action point is revised</p> <p>The adjoining local bodies are in the stage of developing and establishing adequate solid waste management facilities. Also, the solid waste dumping issues were not identified in the stretch during the field visit held during past one year.</p> <p>Water quality analysis results of October 2022 is enclosed.</p> <p>Awareness campaign to be initiated</p>
------------	---	------------------	---

	<p>(iv)<u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure,Gap Analysis, Proposed along with completion timeline</p> <p>(v)Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi)Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>		<p>No ground water pollution is noted in the area so action yet to be initiated.</p> <p>Adopted.</p> <p>Action will be initiated.</p> <p>Action will be initiated.</p> <p>Action will be initiated.</p> <p>Action will be initiated.</p> <p>Action will be initiated.</p>
--	--	--	---

	<p>(vii)Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi)Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii)Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	---	--	--

ACTION PLAN FOR RIVER PAMBA, KERALA

No. (as per	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works complet	Details of works
----------------	----------	---------------------	-----------	--------------------------------------	---	---------------------------------------	-----------------	------------------

Action Plan)							ed	remaining
A(a)	No industries	-	-				-	-
A(a)	Monitoring of river water quality	Kerala State Pollution Control Board	Continuing project	Result attached	Result attached	Result attached	100%	Nil
C(ii)	Establishment of decentralized solid waste treatment facility	Mannar Panchayat, Kadappala/Nirana Panchayath	30.08.2022	Construction of 2 aerobic compost units completed (One each in Grama Panchayat Office compound and near Mannar Private Bus Stand. The work was executed by M/s Floret Technologies, Thiruvananthapuram. An amount of Rs. 13,60,000/- was allocated in the annual plan of Mannar GP for this project. Action Plan on solid waste Management is	Construction of 2 aerobic compost units completed (One each in Grama Panchayat Office compound and near Mannar Private Bus Stand. The work was executed by M/s Floret Technologies, Thiruvananthapuram. An amount of Rs. 13,60,000/- was allocated in the annual plan of Mannar GP for this project. Action Plan on solid waste Management is approved by Grama Panchayat Committee on	NA	100%	Inauguration of functioning.

				approved by Grama Panchayat Committee on 27/08/2021	27/08/2021			
C	Establishment of Material Collection Facility	Mannar Panchayat,	30.08.2022	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Non-biodegradable plastic materials has bCollection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for trasportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw (Final)	Collection of Non- biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Non-biodegradable plastic materials has bCollection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for trasportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021.	NA	100%	Construction of permanent MCF building.

				has been passed by Mannar GP on 19/06/2021.				
C	Resource Recovery Facility	Mannar Panchayat, Kadapra/Nirana mPanchayath	30.08.2021	As there is no RRF in Mavelikkara Block Panchayat in which Mannar GP belongs, nearby Chengannur Block Panchayat has agreed to receive the plastic materials collected and transported by Mannar GP. Mannar GP has started stockpiling of plastic waste materials collected through HKS in a hall above the Vridhdhasadanam owned by GP and segregated and transported to Clen Kerala company. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021.	As there is no RRF in Mavelikkara Block Panchayat in which Mannar GP belongs, nearby Chengannur Block Panchayat has agreed to receive the plastic materials collected and transported by Mannar GP. Mannar GP has started stockpiling of plastic waste materials collected through HKS in a hall above the Vridhdhasadanam owned by GP and segregated and transported to Clen Kerala company. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021.	NA	100%	

C	Installing household and community level solid waste management units	Mannar Panchayat	30.08.2022	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021.	Collection of Non- biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw (Final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat Committee on 27/08/2021.	NA	100%	Operation of Aerobic compost unit.
---	---	------------------	------------	---	--	----	------	------------------------------------

C	Door to door collection and transportation of municipal solid waste	Mannar Panchayat	30.08.2022	Collection of Non-biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw(final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management	Collection of Non- biodegradable plastic materials from houses and institutions is conducted by Haritha Karma Sena(HKS). Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation. Construction of Two mini MCFs in each ward in all the 18 wards of Mannar GP is completed. Plastic Waste management Bylaw(final) has been passed by Mannar GP on 19/06/2021. Action Plan on solid waste Management is approved by Grama Panchayat	NA	100%	The process has to be repeated through the year.

				is approved by Grama Panchayat Committee on 27/08/2021.	Committee on 27/08/2021.			
C	Construction of small sewage treatment plant with screening , septic tank and disinfection to the storm water drain of Parumala Town	Kadapa Panchayat	31.12.2020					

C	Construction of small sewage treatment plant with screening , septic tank and disinfection to the storm water drain of Mannar Town	Mannar Panchayat	30.08.2020	Due to the lack of space and fund, construction of small STP is not included in the annual plan of Mannar Grama Panchayat. It will be suitable if the Govt . takes necessary steps in this matter.	Due to the lack of space and fund, construction of small STP is not included in the annual plan of Mannar Grama Panchayat. It will be suitable if the Govt . takes necessary steps in this matter.	NA	0%	Not applicable
C	Construction of compound wall with fencing	Irrigation department	31.03.2021					

C	Removing light jungle and muddies from river courses	Irrigation department	31.03.2021					
C	Electrical-Light arrangements and Surveillance cameras	Irrigation department	31.03.2021					
C	Regulating activities in flood plain zone, protection and management of flood plain zone	Irrigation department	31.03.2021					

	Greenery development Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment	Irrigation department	31.03.2021					
C (b) (ii)	Green Protocol implementation in all Offices institution & Public function	Mannar , Kadapra/ Nirana mPanchayat	30.06.2020	Green Protocol is strictly observed in Mannar GP and other offices as well as public functions . Strict instruction in writing is given to owners of auditoriums , assembly halls, etc to comply with Green protocol while conducting ceremonies. Rs. 1,50,000/- has been allocated for a project for the setting up of cloth bag/paper bag unit so that use of plastic carry bags can be	Green Protocol is strictly observed in Mannar GP and other offices as well as public functions . Strict instruction in writing is given to owners of auditoriums , assembly halls, etc to comply with Green protocol while conducting ceremonies. Rs. 1,50,000/- has been allocated for a project for the setting up of cloth bag/paper bag unit so that use of plastic carry bags can be	NA	100%	Continuation of Green Protocol .

				discouraged . Green Audit was conducted in Mannar GP Office and other 13 Government Offices within the Panchayat Area. 11 offices were certified to have fulfilled Green Audit parameters. Certificates were awarded to the successful offices and Suchitwa Padavi Declaration in Mannar GP was conducted 26/01/2021.	discouraged .			
D(a)	Issues relating to E-flow, maintaining minimum environmental flow of river (by having watershed managem	Irrigation department	30.11.2020					

	ent provisions)							
D (b)	Irrigation practices	Irrigation department	30.04.2020					
E	Awareness programmes for sections of public	Kerala State Pollution Control Board	31.05.2020	Awareness classes were conducting	Awareness classes were conducting	Awareness classes were conducting	100%	
C	Management of municipal, plastic, hazardous, biomedical and electrical	LSGD	31.03.2021	Draft by-law of Plastic Waste Handling has been passed by the Grama panchayat Committee on 05/02/2021. Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials	Draft by-law of Plastic Waste Handling has been passed by the Grama panchayat Committee on 05/02/2021. Collection, segregation and transportation of non-biodegradable plastic materials is continuing. About 12 tonnes of plastic materials handed over to Clean Kerala	NA	100%	The process is to be repeated periodically.

	waste			<p>handed over to Clean Kerala Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation.Socio-Economic Unit (SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the 18 wards of Mannar GP.For the management of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical, electronic and hazardous waste will start. Biomedical waste is being collected from source and transported for processing by IMAGE (IMA Goes + Eco-friendly), an initiative run by IMA (Indian Medical Association).</p>	<p>Company(CKC) so far. About 500 kg of plastic materials is kept ready for transportation.Socio-Economic Unit (SEU) has been selected as implementing agency for the construction Two mini MCFs in each ward in all the 18 wards of Mannar GP.For the management of electrical, electronic and hazardous waste, the Grama Panchayat has reached in an agreement with Clean Kerala Company. Collection and handing over of electrical, electronic and hazardous waste will start. Biomedical waste is being collected from source and transported for processing by IMAGE (IMA Goes + Eco-friendly), an initiative run by IMA (Indian Medical Association).</p>			
--	-------	--	--	---	---	--	--	--

--	--	--	--	--	--	--	--	--

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks					
2	B(ii)	Ground water recharging / rain water harvesting					
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps					
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices					

Analysis Result of Drains Joining to Mannar-Thakazhi Stretch of Pamba River (2022-2023)

Sl. No	Name of Drain	Parameters																
		pH			Electrical Conductivity (µS/cm)			BOD(mg/l)			COD(mg/l)			TC(Nos/100ml)			FC	
	Months	AUG	SEP	OCT	AUG	SEP	OCT	AUG	SEP	OCT	AUG	SEP	OCT	AUG	SEP	OCT	SEP	OCT
1	Parumala Drain	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
2	MannarTown Drain	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
3	Kuriyathkadavu Thodu	7.3	NA	6.33	59.2	NA	49.03	0.2	NA	0.3	4	NA	-	1700	NA	2500	NA	1000
4	Karuvetil Thodu	7.4	6.5	6.73	35.18	61.7	43.39	0.3	0.8	0.7	4	4	-	500	400	800	100	400
5	Nochithodu	7.4	6.4	6.52	56.53	71.16	85.13	0.3	2.2	1.1	8	8	-	2000	800	1900	300	800
6	Pattaparambil Thodu	7.3	6.5	6.52	41.53	51.77	64.8	0.1	0.7	4.9	8	4	-	600	100	2400	0	1200
7	Kappiyarissery Thodu	7.2	6	6.66	45.18	46.12	65.73	0.2	2.5	2.4	4	16	-	200	1000	2000	700	800
8	Kombankery Thodu	7.4	6.7	6.9	53.24	70.75	31.41	0.7	0.6	0.2	4	4	-	400	300	1200	100	700
9	Perackalthodu	7.5	6.8	6.8	40.3	47.95	39.32	0.1	0.8	0.2	8	4	-	700	600	2200	300	1000
10	Erathodu	7.5	6.7	6.86	62.5	49.27	29.49	0.3	1.2	0.6	12	4	-	2200	2800	1800	1400	1000
11	Kolarayaru	7.5	6.7	6.84	40.78	90.9	28.65	0.2	0.3	0.9	8	4	-	100	300	1200	100	900

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER CHITHRAPUZHA. ERNAKULAM

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		Major units have own treatment facility
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		Proposed to construct Combined STP with the Thrikkakara Municipality in Brahmapuram Plant(for both Municipalities)
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the Secretary level • Chief Secretaries may have an accountable person attached in their office for this purpose 		
	<ul style="list-style-type: none"> • Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none"> • Secretary,Ministry of Jal Shakti • Member Secretary,CPCB 		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>	Thrippunithura Municipality	<p>2 persons identified and Fine Imposed Amount - 30,000</p> <p>Plastic Waste given to a Government Approved agency for recycling processing and Bio waste processed in Brahmapuram Plant.</p> <p>Bio Medical waste collect to IMAGE and plastic waste given to government approved agencies, bio waste processing to Brahmapuram Plant.</p>
-----	--	-----------------------------	--

	<p>(vii)Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi)Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii)Setting up biodiversity parks on flood plains by removing encroachment</p>	<p>Thrippunithura Municipality</p>	<p>Done.</p> <p>Completed.</p>
--	---	------------------------------------	--------------------------------

**ACTION PLAN FOR RIVER CHITHRAPUZHA, KERALA
SHORT TERM MEASURES**

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
(1) Drain joining Chithrapuzha (near Brahmapuram dumping yard) (Near FACT CD)							
C (ii)	Restricting seepage of leachate of plastic dumped in the dumping yard (Biomining of legacy waste is to be carried out)	Kochi Corporation	3 years	Bio mining started and progressing	progressing	NA	
Aa (iv)	Effluent monitoring from FACT	KSPCB	Periodical	ongoing	ongoing		
Aa (iv)	Periodical Monitoring	KSPCB	Periodical	ongoing	ongoing		
(2) Drain from Cochin Refinery area							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
Aa (iv)	Surveillance to restrict the dumping of wastes into the river and its branches	Vadavucode – Puthencruz Panchayat with the help of Police	Periodical	ongoing	ongoing		
A(b)	Sanitation Survey	Vadavucode – Puthencruz Panchayat	3 months	Completed 1700 houses. Progressing. Covered 5000	progressing		

				houses. DLTC directed to submit the detailed report on sanitation survey			
E	Periodical Cleaning of Chithrapuzha	Irrigation Department	Twice in 3 years	Reach I – Third term cleaning started Reach II, Second term cleaning Reach I-66% Reach II -65% For Reach III, Estimate submitted to CE Reach III will be implemented through Operation Vahini.	Work Completed.	100%	
	Already implemented Effluent Treatment facility in Kochi Refinery and periodical monitoring are ongoing	KSPCB		ongoing	ongoing		
(3)Athikkayi branch (Provided temporary bund in joining section to check salinity intrusion)							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
A(b)	Identification of major pollution causing units(Apartments,	Thrikkakkara Municipality	3 months	Progressing	Progressing		

	hospitals, service stations, markets and industries) in upstream	KSPCB		Progressing	Progressing		
Aa(iv)	Surveillance to restrict the dumping of wastes into the river and its branches	Thrikkakkara Municipality with the help of Police	Periodical Monitoring	Camera installed.40 violations identified and action initiated	Identified 52 violations. 3 persons fined. Details of vehicles collected from RTO Office to identify the vehicle that littering wastes.Further actions will be initiated against the violators. progressing		
Aa(iv)	Periodical Monitoring	KSPCB	Periodical	Monthly monitoring progressing.	Monthly monitoring progressing.		
A(b)	Sanitation Survey	Thrikkakara Municipality	6 months	Sanitation survey progressing. Environmental Engineer ,KSPCB informed the municipality to submit the report.	Sanitation survey progressing.		
E	Periodical Cleaning.	Irrigation Department	Once in a year	Reach I-Third term cleaning started.Reach II-Second term cleaning. Reach I-66% ,Reach II-65% For Reach III,Estimate	Work completed.	100%	

				submitted to CE.Reach I and Reach II completed.Reach III will be implemented through Operation Vahini.			
(4) Drain joining Chithrappuzha from CSEZ(Chittethukara)							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% Works completed	Details of works remaining
A(b)	Ensure proper functioning of ETP in CSEZ	KSPCB	Periodical	The CETP is functional. But, discharge standards not fully complied. Violation noted, action being initiated.	Monitoring progressing		
A(b)	Sanitation Survey and periodical cleaning	Thrikkakara Municipality	6 months	Sanitation survey progressing. Environmental Engineer ,KSPCB informed the municipality to submit the report.	Sanitation survey progressing.		
Aa(iv)	Periodical Monitoring	KSPCB	Periodical	Ongoing	Ongoing		
(5) Vettuvelikkadavu (Konothupuzha joining Chithrappuzha)							
No. (as per Action	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October	% Works completed	Details of works remaining

Plan)					2022		
A(b)	Identifying and closing of all unauthorized outlets into the stream joining the river	Thripunithura Municipality	6 months	The secretary reported the action is progressing. 15 notices issued	Action progressing		
A(b)	Sanitation Survey	Thripunithura Municipality	3 months	Completed, Environmental Engineer, KSPCB informed the municipality to submit the sanitation survey report. Sanitation survey report not submitted to DLTC	Reported to be completed.		
Aa(iv)	Periodical Monitoring	KSPCB	Periodical	ongoing	Ongoing		
C(ii)	Surveillance to restrict the dumping of wastes into the river and its branches	Thripunithura Municipality with the help of Police	6 months	Secretary informed that surveillance squad is already formed and action will be initiated for the inspections and night surveillance of squad. Squad inspection progressing. Environmental Engineer, KSPCB informed the municipality to submit the details of inspections. Night Squad inspection progressing. 18 cases identified. Collected Rs 88,750 as fine.	Inspection progressing		

E	Cleaning of Konothupuzha (work Proposal already submitted by Minor Irrigation)	Irrigation Department (Minor Irrigation)	Twice in a year	Action initiated as per the directions of Hon'ble NGT OA 237/2017			
Main Stretch (Kadambrayar-Chithrappuzha Confluence point to Irumpanam)							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
E	Periodic Cleaning	Irrigation Department	Once in a year	Reach II(second time cleaning)will start on January	Reach II completed, Reach III 70% completed	completed	
C(ii)	Surveillance to restrict the dumping of wastes into the river	Vadavucode - Puthercruz with the help of Police	Periodical Monitoring	Ongoing.	Ongoing.		
		Thripunithura Municipality with the help of Police	6 months	Surveillance squad is already formed and action being taken for the night surveillance	Squad inspection progressing.		
Aa(iv)	River water quality monitoring	KSPCB	Ongoing	Conducting monthly monitoring	Conducting monthly monitoring		
A(b)	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals,	KSPCB	Ongoing	Ongoing	Ongoing		

	hotels etc						
C(ii)	Surveillance of restrict dumping of waste to the river, Sanitation survey (with the help of Police)	Vadavukode Puthenkruze Panchayath	6 months	Ongoing	Ongoing		

LONG TERM MEASURES

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	% works completed	Details of works remaining
E	Provide inspection bund for Chithrapuzha	Irrigation Department	3 years	Remind letter submitted to Thahasidar Kanayannur Thaluk regarding the survey	Remind letter submitted to Thahasidar Kanayannur Thaluk regarding the survey	45%	Remaining work is Land survey.
A(b)	Additional STP requirement (if needed)	Thrikkakkara Municipality, Thripunithura Municipality	3 years	No progress	No progress due to adequate land .Secretary informed that special council meeting convened and sub committee constituted for identifying land for the STP		

	Restriction of illegal dumping of Septage in to the river	Police					
	Flood Plain Zone(Management and Protection) Preparation of Inundation maps	Irrigation Department	3 years	Detailed study and investigations has to be done with the consultation of Hydrology Wing.	Detailed study and investigations has to be done with the consultation of Hydrology Wing.		

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of September 2022	Progress in the month of October2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	NA			
2	B(ii)	Ground water recharging / rain water harvesting	Ongoing			
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Cleaning of wells are ongoing			
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	NA			

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER KADAMBRAYAR, ERNAKULAM

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		District level committee monitoring regularly.
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>		<p>Ongoing by KSPCB and Thrikkakkara Municipality</p> <p>Submitted earlier.</p> <p>Submitted earlier.</p> <p>The Kadambrayar river shares the western boundary of Kunnathunadu Grama Panchayat for a stretch of approximately 6Kms. And 90% of this stretch consists of swamps, hence direct access to the river via land is ruled out. And in the remaining stretch, i.e., in and around Manakkakadvu bridge the DTPC operates a boat club with a riverside walkway and park. Any kind of possible river polluting activities by the general public in this area is monitored by the erection of CCTV camera's provided with the CSR aid of Wonderla Amusements Park. Also the police authorities are conducting routine surveillance operation so as to</p>
-----	--	--	---

	<p>(vii)Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi)Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii)Setting up biodiversity parks on flood plains by removing encroachment</p>	<p>prevent any possible illegal activities which pollutes the river. In addition to these preventive measures, there operates a Ward Monitoring Committee under the supervision of Kunnathunadu Grama Panchayat Committee which ensures the prevention of polluting activities by the local people.</p> <p>Ground Water Department:As per Groundwater resources of Kerala, 2017 estimate a total number of 2 blocks (Mulanthuruthiand Vadavakkodu) comes under the Kadambrayarriver basin. All the blocks in the river stretch are safe with stage of groundwater extraction ranges from25.38% to 68.01%</p> <p>Ground Water Department and Irrigation Department : : Not submitted</p>
--	---	---

ACTION PLAN FOR RIVER KADAMBRAYAR, KERALA
SHORT TERM MEASURES

Short term plan

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
	(2) Manakkakkadavu						
2.1.2 C(ii)	Surveillance to restrict the dumping of wastes into river and its branches	KunnathunaduPanchayat and with the help of Police		Action completed. Informed that the PWD work progressing and hence the power is temporarily disconnected will reinstate immediately after the road work.	Camera operational	100%	
	(4) Canal joining Kadambrayar near Infopark Phasell						
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
2. 2. 1E	Cleaning of thodu	Kerala Irrigation Department &	6 months	EE, Irrigation informed that the project will be implemented through Operation Vahini.Work started.	Work completed.	Manual cleaning for the year 2021-2022 started. 95%	

		Vadavucode – Puthencruz Panchayat		Manual cleaning for the year 2021-22 started. 95% completed	Completed.	completed	
2.2.3 C(ii)	Surveillance to restrict the dumping of wastes into river and its branches	Vadavucode – Puthencruz Panchayat with the help of Police	2 months	Action completed. Installed cameras.	Camera operational		Work completed
<u>Main Stream (Manakkadavu to Kadambayar-Chithrappuzha Confluence point) (Provided temporary bund (Kozhichira Bund) in Kadambayar-Chithrappuzha joining section to check salinity intrusion)</u>							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
A(a)	Restricting seepage of leachate of plastic dumped in the dumping yard (Bio-mining of legacy waste going on)	Kochi Corporation	January 2024	Work is ongoing. Legacy waste spread in sector 4,5,6 and 7 is now cleared and area recovered is about 10 acres that is 28% work is completed. 30% work completed. RDF 30 tonnes waste disposed to Dalmia Cements. The work presently stopped due to rain. No progress. Bio-mining work Stopped. Notice issued for breach of agreement. The company informed that they will resume the bio mining. The bailing machine will be installed by Aug 27. The company submitted revised action plan requesting 18 months extension approved by technical committee.	The bio mining not resumed till date. Company informed the bio mining can be completed only in June. No major progress.		Completion of the work of bio mining by January 2024

				Bailing machine is reached in the site. Bio mining will start in November and will complete in next June .But Corporation had informed the company to complete the Bio mining before the March			
--	--	--	--	--	--	--	--

A(b)	Provide proper facilities for restricting the seepage of leachate (Construction of Leachate treatment Plant: Collection tank)	Kochi Corporation	April 2022	<p>Leachate treatment plant is proposing to construct after reconstruction of the composting plant. Project completion April 2023. Selection notice was sent. Agreement signed on 14/03/2022. Estimate 39Cr for the composting plant. Submitted for council approval. Presently the leachate treating in the septage treatment plant.</p> <p>Inception report of new leachate treatment Plant submitted to Suchitwa mission for vetting. Suchitwa Mission verified the report and informed that Buoyent filter and Bio reactor is not feasible. Instead of High rate renewable Bio reactor shall be used. The report has been given to the Kochi Corporation.</p>	The Kochi Corporation modified the DPR after incorporating the changes suggested by Suchitwa Mission and resubmitted to Suchitwa Mission for approval.		
------	---	-------------------	------------	---	--	--	--

A(c)	Provide proper facilities for collecting and treating leachate (Construction of leachate treatment plant)	Kochi Corporation	April 2023	Leachate started treating from 23.02.2022 at Brahmapuram Septage Treatment plant after its preliminary treatment in the ratio 4:1 (Septage:Leachate)Daily 20KL of leachate is treated at septage treatment plant.DPR prepared for the leachate treatment project	The Kochi Corporation modified the DPR after incorporating the changes suggested by Suchitwa Mission and resubmitted to Suchitwa Mission for approval.	No progress	
------	---	-------------------	------------	--	--	-------------	--

Action plan by Gramapanchayath

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
E	Installation of CCTV camera at Manakkakadavu	Kunnathunadu	30.09.2019	Completed	Action Completed	100%	
C(ii)	Cleaning of Thodu	Vadavukad-puthenkruze	6 months	-	Manual cleaning for the year 2021-2022 started.	95%	
C(ii)	Surveillance to restrict dumping of waste to the river and branches (with the help of Police)	Vadavukad-puthenkruze	2 months	Installed cameras. Action completed.	Camera operational.	100%	

2. Long term Plan

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
--------------------------	----------	---------------------	-----------	---	---------------------------------------	-------------------	----------------------------

4.5 C(ii)	Solid waste treatment facility at Brahmapuram (Construction of waste to energy plant)	Kochi Corporation	December 2023	<p>About 500 TPD WtE Plant is proposed by KSIDC in this land. M/s. Zonta Infratech Pvt Ltd informed that following procedures should be done before execution. Characterisation report not submitted till date. Construction agreement given for vetting.</p> <p>Matter regarding signing of Concessionaire agreement was discussed in the council held on 30-06-2022 and it was decided to request to the government to check the legal validity of signing the agreement by the secretary as the tender process was done by KSIDC and to act accordingly to the direction of the government.</p> <p>Accordingly a letter has been sent to Government on 5/07/2022 for orders</p>	<p>Agreement has been placed before the council for the signature.</p> <p>No progress</p>	Not started	
--------------	---	-------------------	---------------	--	---	-------------	--

4.6 A(b)	Restriction of illegal dumping of septage in to the river	Police	As soon as possible				
-------------	---	--------	---------------------	--	--	--	--

4. REVISED ACTIONPLAN

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
3.1	Slaughter house and poultry waste Rendering plant	Thrikkakkara Municipality		The land identified and the land inspected by the sub-committee. The proposal submitted for council approval. Council not approved the proposal since land value is found higher than the market value. The proposal cancelled and municipality decided to give advertisement again.	No progress		Action pending
3.2	Sanitation facility and treatment of waste water inthe markets	Thrikkakkara Municipality	2020-21	The Secretary informed that they have no adequate land for construction of waste	No progress.		Action pending

	Treatment plant, Portable aerobic bins		2021-22	management facility in market.			
3.3	<p>Provide facility for the treatment of sewage, sullage and garbage generated</p> <p>Proposed places for the installation of Aerobins</p> <p>(1) Municipal office compound</p> <p>(2) NGOquarters</p> <p>(3) Kakkanad Market</p> <p>Near Eechamukku TV-Centre Anganavadi</p>	Thrikkakkara Municipality		<p>No progress. Land has been identified near to NGO quarters for setting up aero bins and the proposal submitted for council approval.</p> <p>Market construction completed. The land identified near NGO quarters found inadequate. Requested Suchitwa Mission to prepare DPR for the waste management in market.</p>	No progress.		
3.4	Providing facility for restricting discharge of waste water from the surrounding houses to the river	Thrikkakkara Municipality		Survey continuing. DLTC Convener informed the municipality to submit the sanitation survey report.	Progressing Municipality not submitted report.		

				Survey reported to be Progressing. 1200 completed. Report of survey not submitted to DLTC.			
3.5	Providing effluent treatment plant for industries No.of industries :75 no.s	Thrikkakkara Municipality		Survey reported to be Progressing. 1200 completed. Report of survey not submitted to DLTC.	KSPCB is ensuring that the industries are operating with proper treatment systems.		
3.6	Identification of illegal outlets into storm water drains and fine shall be imposed on such units – 30 units	Thrikkakkara Municipality		Action initiated	The Municipality informed that their	Action initiated	Action pending
3.7	Biodegradable waste management Bio-Composter – 2000 No.s Thumboormuzhi aerobins - 4 No.s Portable biogas – 1500 No.s Ring compost – 500 No.s Napkin destroyer – 6 No.s Viability gap Fund	Thrikkakkara Municipality		Actions initiated to issue notice to close the outlet.	No progress		
5. MONITORING							

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
4.1	River water quality monitoring – Monitoring of water quality	Kerala State Pollution Control Board	Ongoing; Monthly frequency	On going	monitoring progressing		
4.2	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, hotels etc Monitoring of establishments, service stations, flats, industrial units	Kerala State Pollution Control Board		On going	progressing		

7. LONG TERM PLAN

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
5.1	Additional STP requirement DPR Preparation in 6 months (through consultants) To allot land, Government Procedure are ongoing	Thrikkakkara Municipality	3 years	The Secretary informed action not being taken due to land constraints.	No adequate land. No progress.		Action to be initiated.

5.2	Acquiring of land and rehabilitate families from the banks of River To allot land, Government Procedure are ongoing	District Collector, Thrikkakkara Municipality, Revenue Dept	5 years	-	-		Action to be initiated.
<u>DESILTING AND DEVELOPEMENT</u>							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
5.3	Development package Inspection bund for Chithrapuzhaand Kadambayar is included in this package. For this project, preliminary investigation of site which includes survey of land to know its availability for formation of side bund which is to be provided with tiles. The project also includes side protection	Irrigation department	3 years	No sanction obtained. No progress.	FS not obtained.		

	<p>work of Chitrapuzha and Kadambayar.</p> <p>Provision for handrail sat the edge of the bund is given. Overall cost comes to 25 Crore. The work is being proposed urgently and will be submitted to higher authorities for financial sanction.</p>						
5.4	<p>Desilting and development It includes clearing and removing water hyacinth of Kadambayar ,Chitrapuzha and Edachirathodu near Infopark phase II. This is to be done periodically (every four months), depending on availability of fund.</p>	Irrigation Department	1 year (periodical cleaning -4 months x3)	<p>Financial sanction not obtained.</p> <p>The EE, Irrigation informed that minor works will be implemented through Operation Vahini Project.</p> <p>De silting and water Hayacinth work started.</p>	Completed.		
5.5	<p>sheet piling and providing fencing Fencing is provided in Sl.no 5.3</p>	Irrigation Department	1.5years	Financial sanction not obtained.	Financial sanction not obtained.		
5.6	<p>Development of river basin It includes cleaning and</p>	Irrigation Department	1.5years	Financial sanction not obtained.	Financial sanction not obtained.		

	removal of water hyacinth from rivers and maintainits natural flow, depending on availability of fund.						
<u>9. RECOMMENDATIONS BY KERALA STATE POLLUTION CONTROL BOARD</u>							
Activities for compliance with Solid Waste Management Rules, 2016; Bio-medical Waste Management Rules, 2016							
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% Works completed	Details of works remaining
6.1	Door-to-door collection and transportation of MSW 100% door to door collection Proposed Kerala Solid Waste Management Authority	Thrikkakkara Municipality Local bodies of Census Town		100% by 2023			
6.2	Modern Solid Waste Treatment Plant Proposed Kerala Solid Waste Management Authority	Thrikkakkara Municipality (To allot land, Government procedure are ongoing) Local bodies of Census Town		Actions initiated to procure land.	No progress	Actions initiated to procure land.	

6.3	Rendering plant for slaughter house/poultry wastes Proposed Kerala Solid Waste Management Authority	Thrikkakkara Municipality (To allot land, Government procedure are ongoing)		The land identified and the land inspected by the sub committee. Final decision will be taken by June after the model code of conduct.	The proposal submitted for council approval.	Actions initiated to procure land.	
6.4	Common bio-medical waste treatment facility Proposed Kerala Solid Waste Management Authority	Health Department		CBWTF started at Ambalamughal, operated by KEIL	Completed	Completed	
6.5	Regional sanitary landfill site identification and land acquisition Establishment and operation of Regional Sanitary Landfills Proposed Kerala State Waste Management Authority.	District Collector Local bodies					
7.OTHERASPECTS							

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
7.1	Flood plain zone management and E-flow maintaining Flood plain zone management & E-flow maintaining cleaning & desilting, depending on availability of fund. During summer season Irrigation Department Provides temporary bund to prevent the salt water intrusion due to tidal effects. To maintain natural flow, sluice gate is provided. During the low tide, the shutter of the sluice gate is kept open to maintain minimum flow	Irrigation Dept		It is included in the estimate of Removal of water hyacinth from Kadambayar and Removal of water hyacinth from Edachira Thodu	FS not obtained		
7.2	Development of bio diversity parks in banks	Thrikkakkara Municipality	1 st Phase 2020-21 2 nd Phase 2021-22				

Analysis report of polluted river stretches-R Periyar, R- Chithrapuzha, R-Kadambrayar For the month of OCTOBER 2022

STNCode	Sampling Date	Sampling Time	StnName	TypeWaterBody	NameOf WaterBody
17	31.10.2022	10:50	Periyar at Eloor	River	Periyar River
1338	11.10.2022	10:50	Periyar at SDP Aluva	River	Periyar River
2334	13.10.2022	12:45	Periyar at Pathalam	River	Periyar River
2335	13.10.2022	10:45	Periyar at Kalamassery	River	Periyar River
3468	11.10.2022	11:10	Periyar at KWA Aluva	River	Periyar River
2337	01.10.2022	11:20	Kadambrayar At Brahmappu	River	Kadambrayar River
2338	01.10.2022	10:50	Kadambrayar At Manackak	River	Kadambrayar River
1573	01.10.2022	11:50	Chithrapuzha At Irumpanan	River	Chithrapuzha River

Sl. No.	Parameters	Values							
		Station Code							
		17	1338	2334	2335	3468	2337	2338	1573
1	Temperature, °C	29	27	29	28	27	28	28	28
2	Dissolved Oxygen, mg/l	6.4	8.5	7.5	6.8	7.8	4.4	4.5	3.7
3	pH	6.5	6.3	7.7	6.8	6.6	6.6	6.9	6.2
4	Conductivity, µmhos/cm	85	48	667	51	47	159	136	412
5	BOD, mg/l	1.6	2.8	1.2	1.4	0.4	2.9	2.5	2.8
6	Nitrate-N, mg/l	0.63	0.16	0.07	0	0.01	0.2	0.12	2.48
7	Turbidity, NTU	1.1	0.6	2.1	1.2	0.7	0.6	1.3	1.8
8	Total Alkalinity, as CaCO ₃	13	18	20	12	14	30	30	44
9	Chloride, mg/l	15	6	215	8	6	29	24.55	92
10	COD, mg/l	8.8	4.8	12	4.8	2.4	10.4	8	13.6
11	TKN, mg/l	0.85	0.25	0.2	0.02	0.05	0.35	0.5	3.2
12	Ammoniacal-N, mg/l	0.09	0.01	0.03	0.01	0.01	0.01	0.32	1.47
13	Total Hardness, as CaCO ₃ mg/l	19	20	80	11	16	35	32	92

14	Calcium, as CaCO ₃ mg/l	14	18	50	7	12	18	15	50
15	Magnesium as CaCO ₃ , mg/l	5	2	30	4	4	17	17	42
16	Sulphate, mg/l	3.63	0	4.98	1.66	0.1	6.43	1.56	27.49
17	Sodium, mg/l	7.8	3.1	112	4.2	3.16	15.23	12.76	48.5
18	Total Dissolved Solids, mg/l	47	31	410	30	28	95	78	252
19	Total Fixed Solids, mg/l	36	24	320	24	22	75	60	200
20	Total Suspended Solids, mg/l	16	14	30	16	12	25	22	28
21	Phosphate, mg/l	0.05	0.25	0.04	0.07	0.07	0.06	0.08	1.37
22	Boron, mg/l	0.04	0.05	0.24	0.03	0	0.1	0.05	0.21
23	Potassium, mg/l	0.96	1.19	4.98	1.08	1.03	2.76	2.99	3.06
24	Fluoride, mg/l	0.12	0.06	0.06	0.07	0.06	0.11	0.1	4.46
25	Total Coliform, MPN/100 ml	7000	2700	4100	2600	310	1300	4000	3300
26	Feecal Coliform, MPN/100 ml	3400	1500	2300	1400	200	920	2700	2100
27	Feecal Streptococci, MPN/100ml	220	79	210	120	24	94	170	120

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER KARUVANNUR, THRISSUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic</p>		
-----	--	--	--

	<p>waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	--	--	--

**ACTION PLAN FOR RIVER KARUVANNUR, KERALA
SHORT TERM MEASURES**

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month Of October 2022	Progress in the month of November 2022	% works complete	Details of works remaining
Thirukuzhy thodu								
A(a)(iv)	Surveillance to restrict dumping of wastes into river and its branches	Vallachira Panchayat with the help of Police		-	-	-		
E	Cleaning and desilting of canal	Irrigation Department and Vallachira Panchayat	4months	ടി തോടിന്റെ ഭൂരിഭാഗം നീളവും നിലവിലില്ല എന്നും ശേഷിക്കുന്ന ഏകദേശം 15 മീറ്ററോളം വരുന്ന	ടി തോടിന്റെ ഭൂരിഭാഗം നീളവും നിലവിലില്ല എന്നും ശേഷിക്കുന്ന ഏകദേശം 15 മീറ്ററോളം വരുന്ന	ടി തോടിന്റെ ഭൂരിഭാഗം നീളവും നിലവിലില്ല എന്നും ശേഷിക്കുന്ന ഏകദേശം 15 മീറ്ററോളം വരുന്ന	100	nil

				<p>ഭാഗം തൊഴി ലുറപ്പ് പദ്ധതി കൾ ഉൾപ്പെ ടുത്തി എല്ലാ വർഷ വും വൃത്തി യാക്കു ന്നു് എന്നു പഞ്ചാ യത്ത് അധി കൃതർ അറിയ ിച്ചിട്ടു .</p> <p>ആയത റിനാൽ ടി പ്രവൃ ത്തി ആവ ശ്യമില്ല എന്ന ജനപ്ര തിനിധ ികളും, കർഷ</p>	<p>ദേശ ം 15 മീറ്റേ റാളം വരു ന്ന ഭാഗം തൊ ഴിലു റപ്പ് പദ്ധ തിക ൾ ഉൾ പ്പെ ത്തി എല്ലാ വർ ഷവും വൃ ത്തി യാ ക്കു ന്നു ് എന്ന ും പഞ്ച ായ ത്ത് അധി കൃത ർ അറി</p>	<p>ാളം വരു ന്ന ഭാഗം തൊഴി ലുറപ്പ് പദ്ധതി കൾ ഉൾ പ്പെ ത്തി എല്ലാ വർഷ വും വൃത്ത ിയാക്ക ുന്നു ് എന്നു പഞ്ചാ യത്ത് അധി കൃതർ അറിയ ിച്ചിട്ടു .</p> <p>ആയ തിനാ ൽ ടി പ്രവൃ ത്തി ആവ ശ്യമി</p>		
--	--	--	--	---	--	--	--	--

				<p>കരും അഭിപ്രായപ്പെട്ടു എന്ന വിവരം അസിസ്റ്റന്റ് എഞ്ചിനീയർ, മൈനർ ഇറിഗേഷൻ സെക്ഷൻ, ചേർപ്പ് സ്ഥല പരിഷ്കാര ശാധനയ്ക്കു ശേഷം റിപ്പോർട്ട് ചെയ്തിട്ടുള്ളതായി എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, മൈനർ</p>	<p>യിച്ചിട്ടുണ്ട്. ആയതിനാൽ ടിപ്രവൃത്തി ആവശ്യമില്ല എന്ന ജനപതിനിധികളും, കർഷകരുടെ അഭിപ്രായപ്പെട്ടു എന്ന വിവരം അസിസ്റ്റന്റ് എഞ്ചിനീയർ, മൈനർ ഇറിഗേഷൻ സെക്ഷൻ, ചേർപ്പ് സ്ഥല പരിഷ്കാര ശാധനയ്ക്കു ശേഷം റിപ്പോർട്ട് ചെയ്തിട്ടുള്ളതായി എ</p>	<p>ല്ല എന്ന ജനപതിനിധികളും, കർഷകരുടെ അഭിപ്രായപ്പെട്ടു എന്ന വിവരം അസിസ്റ്റന്റ് എഞ്ചിനീയർ, മൈനർ ഇറിഗേഷൻ സെക്ഷൻ, ചേർപ്പ് സ്ഥല പരിഷ്കാര ശാധനയ്ക്കു ശേഷം റിപ്പോർട്ട് ചെയ്തിട്ടുള്ള</p>		
--	--	--	--	--	---	--	--	--

				<p>ഇറിഗേഷൻ ഡിവിഷൻ, തൃശ്ശൂർ അറിയപ്പെട്ടിട്ടുണ്ട്.</p>	<p>സെക്ഷൻ ചേർപ്പ് സ്ഥല പരിശോധനയ്ക്കുശേഷം റിപ്പോർട്ട് ചെയ്തിട്ടുള്ളതായി എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, മൈനർ ഇറിഗേഷൻ ഡിവിഷൻ, തൃശ്ശൂർ</p>	<p>ഉതായം എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, മൈനർ ഇറിഗേഷൻ ഡിവിഷൻ, തൃശ്ശൂർ അറിയപ്പെട്ടിട്ടുണ്ട്.</p>		
--	--	--	--	--	--	--	--	--

					ൂർ അറിയിച്ചിട്ടുണ്ട്.			
Thodu near Kadalassery bridge								
A(b)	Identification of pollution sources and surveillance to restrict dumping of wastes	Vallachira, Pudukad & Nenmanikkara Panchayats	1 month	Ongoing	Ongoing	Ongoing	100	0
E	Cleaning and desilting	Irrigation Department and Vallachira Panchayat	4months	ടി പ്രവൃത്തിയ്ക്കായി 2.7 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് ജൂലൈ 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപുരത്തിന് സാമ്പത്തികാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട് .				
Neerolithodu								
E	Cleaning and desilting	Irrigation Department	4months	ടി പ്രവൃത്തിയ്ക്കായി 10.00 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് ജൂലൈ 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപുരത്തിന് സാമ്പത്തികാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട് .				
Painkilikayal thodu								
E	Cleaning and desilting	Irrigation Department and Vallachira Panchayat	4months	ടി പ്രവൃത്തിയ്ക്കായി 15.00 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് ജൂലൈ 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപുരത്തിന് സാമ്പത്തികാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട് . നടപ്പിലാക്കുന്നതിന് ഫണ്ട് ലഭ്യമായിട്ടില്ല.				

		Kadathodu						
A(b)	Identification of pollution sources and surveillance to restrict the dumping of wastes	Vallachira & Nenmanikkara Panchayats	1 month	Ongoing	Ongoing	Ongoing	100	0
E	Cleaning and desilting	Irrigation Department	4months	ടി പ്രവൃത്തിയ്ക്കായി 9.5 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് ജൂൺ 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപുരത്തിന് സാമ്പത്തികാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട്.				
		Main Stream –along Karuvannur						
A(a)(iv)	Periodic Surveillance to restrict the dumping of waste into river and imposing Fine	Irinjalakkuda Municipality, Police Dept.		Presently no such dumping of waste. Square inspection ongoing well including night squad	Presently no such dumping of waste. Squad inspection ongoing well including night squad.	Presently no such dumping of waste. Squad inspection ongoing well including night squad.		
A(b)	Sanitation Survey	Irinjalakkuda Municipality	3 Months	100% Completed	100% Completed	100% Completed		
A(b)	Closing of all un authorized outlets leading to the river	Irinjalakkuda Municipality		Inspection is going on. There is no un authorized outlets	Inspection is going on. There is no un authorized outlets	Inspection is going on. There is no un authorized outlets		

				leading to the river.	leading to the river.	leading to the river.		
A(b)	Closing of all un authorized outlets in the drain leading to the river	Irinjalakkuda Municipality		There is no unauthoriz ed outlets in the drain leading to the river.	There is no unauthoriz ed outlets in the drain leading to the river	There is no unauthoriz ed outlets in the drain leading to the river. -		
E	Boards to display slogans against littering waste in various Places other IEC Activities Like posters, notices and classes	Irinjalakkuda Municipality	6 months	Installed boards along Karuvannur river side against littering waste and animal bath. Board installation process is going on in various places of municipal area. We used tp conduct	Installed boards along Karuvannur river side against littering waste and animal bath. Board installation process is going on in various places of municipal area. We	Installed boards along Karuvannur river side against littering waste and animal bath. Board installation process is going on in various places of municipal area. We used tp conduct		

				surveys, distributed notices to all the houses near to the riverside.	used to conduct surveys, distributed notices to all the houses near to the riverside.	surveys, distributed notices to all the houses near to the riverside.		
Monitoring								
A(a)(iv)	River water quality monitoring	KSPCB	Ongoing; monthly frequency	Monitoring is going on September monthly basis	Monitoring is going on October monthly basis	Monitoring is going on November monthly basis		
A(b)	Inspection & effluent quality monitoring of the Flats, industrial units, service stations, hospitals, hotels etc	KSPCB	Ongoing	Going on September monthly basis.	Going on October monthly basis.	Going on November monthly basis.		
Long Term Plan								
A(b)	Sewage treatment facilities to all house holds	Vallachira Grama Panachayat	1 yr	0	Nil	Nil	100	0
A(b)	Construction of FSTP and STP	Irinjalakkuda Municipality	2 years	Construction of STP plant at General	Construction of STP plant at General	Construction of STP plant at General		

				Hospital, Irinjalakuda – DPR approved by Suchitwa Mission	Hospital, Irinjalakuda – DPR approved by Suchitwa Mission	Hospital, Irinjalakuda – DPR approved by Suchitwa Mission		
C(ii)	Setting up of a modern crematorium at Mandarakkadavu, Arattupuzha	Vallachira Grama Panachayat	2 years		No fund	No Fund		100
C(ii)	Solid waste treatment facility	Vallachira Grama Panachayat	2 years			100 %	Mini MCF	
C(ii)	Construction of Windrow composting plant	Irinjalakkuda Municipality	2 years	Windrow Compost plant having 4 ton capacity. Construction has been already completed. Presently it is functioning well and producing Bio manure for sale.	Windrow Compost plant having 4 ton capacity. Construction has been already completed. Presently it is functioning well and producing Bio manure for sale.	Windrow Compost plant having 4 ton capacity. Construction has been already completed. Presently it is functioning well and producing Bio manure for sale.		

E	Rejuvenation of Kanathodu	Irrigation Department	1 year	ടി പ്രവൃത്തിയ്ക്കായി 10.00 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് ജൂലൈ 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപുരത്തിന് സാമ്പത്തികാനുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട് .				
E	Installation of CCTV for Surveillance to prevent the dumping of waste in to the river	Irinjalakkuda Municipality	2 years	Police Department installed CCTV and currently functioning Near Karuvannur Bridge	Police Department installed CCTV and currently functioning Near Karuvannur Bridge	Police Department installed CCTV and currently functioning Near Karuvannur Bridge		

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.		
2	B(ii)	Ground water recharging / rain water harvesting					

3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Water level data collected from GWD observation wells.	Water level data collected from GWD observation wells.	Water level data collected from GWD observation wells.		
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	-	-	-	-	-

ACTION PLAN BY GRAMAPANCHAYATH

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
C	MANALIPUZHA RIVER PROTECTION -Jalaraksha Jeevaraksha - Manalipuzha conservation	Vallachira Grama Panchayath	1 year	Nil	Nil	Nil	1000m	500m
C	Setting up of Nursery for Bamboo seedlings in Kadalassery	MGNREGS	31.03.2020	TS SAN CTIO NED, BUT NOT PUBL IC PLAC	TS SANCTI ONED, BUT NOT PUBLIC PLACE	TS SANC TIONE D, BUT NOT PUBLI C PLACE	25	75

				E				
C	Side protection of Manalippuzha with organic materials available locally	MGNREGS	31.03.2020	Nil	Nil	Nil	25	75
C	Side Protection of Manalippuzha with Bamboo plants	MGNREGS	31.03.2020	Nil	Nil	Nil	100	0
C	Deepening & Protecting Muttikkal Thodu by Spreading Geo Textiles	MGNREGS	31.03.2020	600 m	600 m	600 m	100	0
C	Cluster 2-Kurumaly puzha sub river bed -Project document preparation	Puthukkad Panchayath	1 year	Documentation completed	Documentation completed	Documentation completed	100	Documentation completed
C	Manalippuzha River Protection-Jala Raksha, Jeeva Raksha , Survey and Tree Plantation	Nenmenikkara Grama Panchayat	31.03.2020	3.5 km survey out of 7 k.m have been completed	3.5 survey out of 7 k.m.have been completed	3.5 km survey out of 7 k.m. have been completed and	50 %	3.5 k.m. survey yet to be completed

				d and surv ey posts have been fixed		surve y posts have been fixed.		
C	Manalipuzha River protection	MGNREGS	31.03.2020	3.5 km surv ey out of 7 k.m have been com plete d and surv ey posts have been fixed	3.5 km survey out of 7 k.m have been complet ed and survey posts have been fixed.	3.5 km surv ey out of 7 k.m. have been com plete d and surv ey posts have been fixed		As surve y did not compl ete

A(b)	Protection and reconstruction and protection of Paliyekkara Kayalathod	MGNREGS	31.03.2020	COMPLETED	COMPLETED	COMPLETED	100 %	COMPLETED
A(b)	Reconstruction and protection of Paliyekkara Karama Thodu	MGNREGS	31.03.2020	COMPLETED	COMPLETED	COMPLETED	100 %	COMPLETED

KARUVANUR

Date of sampling

03.11.2022

SL. NO	PARAMETER	UNIT	KT	MRK	KND	MDK	THR	KRV
1	PH		7.7	7.2	7	7.6	6.79	7.8
2	EC	μ/cm	67.23	66.08	107.5	127.1	72.17	66.13
3	BOD	mg/L	2.1	2.46	2.77	1.6	1.01	1.8
4	DO	mg/L	6.25	6.23	6.13	7.23	6.03	6.89
5	COD	mg/L	4	4	4	8	4	4
6	TC	CFU/100 ml	500	600	500	600	500	400
7	FC	CFU/100 ml	150	150	250	250	350	250
8	FSC	CFU/100 ml	NIL	NIL	10	10	NIL	10

KT - KANAKKAN KADAVU, KARUVANNUR

MRK - NEEROLI THODU

KND - KANATHODU, KARUVANNUR

MDK - MUTTIKKAL DAM, KARUVANNUR

THR- THIRUKUZHI, KARUVANNUR

KRV - PAINKILIKAYAL THODU, KARUVANNUR

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER KECHERY, THRISSUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic</p>		
-----	--	--	--

	<p>waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	--	--	--

ACTION PLAN FOR RIVER KECHERY, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works complete d	Details of works remaining
WADAKKENCHERY RIVER -SHORT TERM MEASURES								
A(b)	Identification of illegal outlets from houses and shops/other establishments in town and imposing fine	Wadakkanchery Municipality, Ayyakali Urban Employment Guarantee Scheme & health squad	Completed		Polluting Sources & Illegal outlets were identified, notice issued as per Kerala Municipal Act and removed.	Polluting Sources & Illegal outlets were identified, notice issued as per Kerala Municipal Act and		

					Doing regular inspection.	removed. Doing regular inspection.		
E	Installation of CCTV s on the bank of river in town	Wadakkanchery Municipality	31.03.2022			It has been informed that steps have been taken to obtain approval from the council to get	0%	Work not started due to scarcity of Municipal fund

							fund s for setti ng up CCTV .		
C(ii)	Material recovery facility	Wadakkanchery Municipality	Completed						
C(ii)	Resource recovery facility	Wadakkanchery Municipality	Completed						
C(ii)	Renovation of existing biogas plant	Wadakkanchery Municipality	Completed						Presently functionin g well
Monitoring									
A(a)(iv)	River water quality monitoring	KSPCB	Monthly Monitori ng in progress	Analysis report for the month of September submitted	Analysis report for the month of October enclosed herewith	Analysis report for the month of November enclosed herewith			Continuing
A(b)	Inspection & effluent quality monitoring of the Flats, industrial units, service stations, hospitals,hotels etc	KSPCB	Ongoing	Ongoing	Ongoing	Ongoing			Continuing

Long Term Plan								
E	Identification and cleaning of polluted drains reaching wadakkancheri river	Irrigation Dept	30-03-2022	Estimate submitted for fund	Estimate submitted for FS.			Estimate submitted for FS.
A (b)	Common STP	Wadakkanchery Municipality, Kerala Infrastructure Investment Fund Board	March 2022		Topographical survey completed . Site identified and report submitted before Hon. District Collector for getting land.	Topographical survey completed . Site identified and report submitted before Hon. District Collector for getting land.		Site for one STP identified. Applied for NOC from District Collector (Land is Puzha Puramboke and Irrigation Department Canal Puramboke)
C(iii)	Windrow composting at Kumbalangaad yard	Wadakkanchery Municipality	March 2022		Construction of windrow compost plant work completed	Construction of windrow compost plant work	90% work completed	Construction of windrow compost plant work completed

					and trial run started	completed and it will be done efficiently within two weeks.	ted	and trial run started
C(ii)	Modern slaughter House	Wadakkanchery Municipality, Kerala Infrastructure Investment Fund Board	March 2022		Lack of suitable site for the project	Lack of suitable site for the project		Lack of suitable site for the project
E	Forestation, desilting & deepening of Wadakkanchery river and fitting river side with coir geo net	Wadakkanchery Municipality	desilting deepening of Wadkanchery River 3 km in Municipal area completed 7655m ³ desilt removed		Fitting river side with Coir Geo Net. Awaiting Municipal Council Decision	Fitting river side with Coir Geo Net. Awaiting Municipal Council Decision for fund allocation		Fitting river side with Coir Geo Net. Awaiting Municipal Council Decision for fund allocation

					n for fund allocation			
	Rain water harvesting	Wadakkanchery Municipality	Ongoing work					
	Ground water recharge	Wadakkanchery Municipality	Ongoing work					
	River survey	Wadakkanchery Municipality	Ongoing work					
	Regulating activities in flood plain zone, protection and management of flood plain zone	Wadakkanchery Municipality	30-03-2022	As part of the action plan prepared in relation to the revival of Kecheri River, the plastic wastes				

				<p>that have fallen into the river have been included in the Job Guarantee Project and removed. 91374 1 rupees were spent in this work. Garbage that fell</p>				
--	--	--	--	---	--	--	--	--

				due to rain was removed in many places.				
	Greenery development Plantation plan. Plantation on both sides of the river, settling up biodiversity parks on flood plains by removing encroachment	Wadakkanchery Municipality	30-03-2022	Bambo o saplings were planted on both sides of the river through "Wadakkancherry riverside afforestation"				
				15597				

				6 rupees were spent for this work. The garbage in the flood-prone areas has been removed and the flow has been facilitated.				
Short term plan (Kecheri river)								
E	Installation of CCTV in different locations along river side	PWD Electronic division		Progress has not been	Progress has not been reported			Including

				reported					20 22- 23 pr oje ct
E	Fixing Boards	Choondal Grama Panchayat	Completed						Board fixed (including 2021-22 project)
A(a)(iv)	Surveillance to prevent flow of sewage /effluent to river	Choondal Grama Panchayat	Ongoing						Action taken
A(b)	Stoppage of effluent from residential apartment (Shajan's flat) and pig farm into the river	Choondal Grama Panchayat	Action taken						Stop Memo Had been Given to Concerned persons
Long Term Plan (Kecheri river)									
E	Side protection by fixing coir geo nets	Choondal Grama Panchayat	Not started	Not started					Prim ary actio n start

						ed		
E	Survey process of Kechery river portion belong to Choondal Grama Panchayat to mark the boundary and encroachment	Revenue Department	completed	completed		complete d		
E	Laying of survey station	Choondal Grama Panchayat	completed	comple ted		Completed		
E	Digital maping and seminar on pollution control	Forestry College, Vellanikkara	31/05/2020	Not starte d		completed		

IRRIGATION DEPARTMENT

No.	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
1	Issues relating to E-flow, maintaining minimum environmental flow of river(by having watershed management provisions)	Irrigation Department	30-03-2022	കേച്ചേരി പുഴയുടെ പാരിസ്ഥിതിക നീരൊഴുക്ക് പഠനം (E-flow) പൂർത്തിയാക്കി റിപ്പോർട്ട് 18/05/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും	കേച്ചേരി പുഴയുടെ പാരിസ്ഥിതിക നീരൊഴുക്ക് പഠനം (E-flow) പൂർത്തിയാക്കി റിപ്പോർട്ട് 18/05/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും, ഭരണവും, തിരുവനന്തപുരത്തിന്	കേച്ചേരി പുഴയുടെ പാരിസ്ഥിതിക നീരൊഴുക്ക് പഠനം (E-flow) പൂർത്തിയാക്കി റിപ്പോർട്ട് 18/05/2022 ന് ചീഫ്		

				ഭരണവും, തിരുവനന്തപുരത്തിന് സമർപ്പിച്ചിട്ടുണ്ട്.	സമർപ്പിച്ചിട്ടുണ്ട്.	എത്തിനീയർ, ജലസേചനവും ഭരണവും, തിരുവനന്തപുരത്തിന് സമർപ്പിച്ചിട്ടുണ്ട്.		
--	--	--	--	---	----------------------	--	--	--

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.		
2	B(ii)	Ground water recharging / rain water harvesting					

3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Water level data collected from GWD observation wells	Water level data collected from GWD observation wells	Water level data collected from GWD observation wells		
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices					

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
C	Punarjani Kecherri river	Choondal Grama Panchayat	Completed					Flood Wastes from the river has been removed and made water flow easily which reduced chances

								of flood .
C(ii)	Surveying of river side, eviction and planting trees	Choondal Grama Panchayat						Survey completed
C	Side Protection	Choondal Grama Panchayat	Completed					
C	Bio fencing related to river bank protection – water and soil Conservation project ward 3,4,7	MGNRES	Not started					

KECHERI RIVER				
Date of sampling -11.11.2022				
SL. NO	PARAMETER	UNIT	VAD1	VAD2
1	pH	-	7.88	7.53
2	Electrical Conductivity	µs/cm	123.2	110.7
3	BOD	mg/L	2.4	0.78
4	DO	mg/L	6.98	7.02
5	COD	mg/L	4	12
6	TC	CFU/100ml	200	400
7	F C	CFU/100ml	50	150
8	FSC	CFU/100ml	NIL	10
VAD1 - WADAKKANCHERY PUZHA (WADAKKANCHERY BRIDGE), KECHERY				
VAD2 - WADAKKANCHERY PUZHA(CHALIPPADAM ROAD), KECHERY				

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER PUZHAKKAL, THRISSUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic</p>		
-----	--	--	--

	<p>waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	--	--	--

**ACTION PLAN FOR RIVER PUZHAKKAL, KERALA
SHORT TERM MEASURES**

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	Progress in the month of November 2022	% works completed	Details of works remaining
A(b)	Identification of illegal outlets into the Panchikkal thodu and subsidiary drains	Thrissur Corporation	3 months		0	0	87%	
A(b)	Stoppage of discharge of waste water from the surrounding houses and institutions to the drains which leads to Panchikkal thodu	Thrissur Corporation	6 months	3	5	6	100%	0
A(b)	Ensure adequate treatment facility is provided for waste water and solid waste generated from Sri Dharma Sastha temple situated on the banks of the river	Adat Grama Panchayat						Instruction has been provided to temple authorities for construction of waste disposal

								facilities accordanc e with swm2016
E	Desilting of Karakattuchal	Irrigation Department	4 month s	ടി പ്രവൃത്തി ക്കായി 10 ലക്ഷം രൂപയു ടെ എസ്റ്റിമേ റ്റ് പ്രൈസ് 3 യിൽ തയ്യാറാ ക്കി പ്രേഷാസ ൽ സാമ്പത്ത കാനുമ തി ലഭിക്കു ന്നതിനാ യി സുപ്രി ണ്ട് എഞ്ചിനി യർ, മൈനർ ഇറിഗേഷ ൻ	ടി പ്രവൃ ത്തിയ് ക്കായി 10.00 ലക്ഷം രൂപയ ുടെ എസ്റ്റി മേറ്റ് ജുശര ല 3.0 ൽ തയ്യാറ ാക്കി 15/09/ 2022 ന് ചീഫ് എഞ്ചി നീയർ, ജലഭ സചന വും ഭരണ വും തിരുവ നന്തപ	ടി പ്രവൃത്തിയ്ക്കാ യി 10.00 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് Price 3.0 ൽ തയ്യാറാക്കി 15/09/2022 ന് ചീഫ് എഞ്ചിനീയർ, ജലസേചനവും ഭരണവും തിരുവനന്തപു രത്തിന് സാമ്പത്തികാന ുമതിയ്ക്കായി സമർപ്പിച്ചിട്ടു .		

				സെൻട്രൽ സർക്കിൾ ഏറണാകുളത്തി നഗരം, സുപ്രെൻഡ് എഞ്ചിനീയർ, ഇറിഗേഷൻ സെൻട്രൽ സർക്കിൾ, തൃശ്ശൂരിനഗരം സമർപ്പിച്ചിട്ടുണ്ട്. പ്രവൃത്തി നടപ്പിലാക്കുന്നതിന് ഫണ്ട് ലഭ്യമായിട്ടില്ല.	ദുരത്തിന് സാമ്പത്തിക നുമാരിയ്ക്കായി സമർപ്പിച്ചിട്ടുണ്ട്.			
E	Desilting of Panchikkal thodu	Irrigation Department	4 months	Work completed	Work completed	Work completed	100	
E	Desilting of Kurinjikkal thuruth	Irrigation Department	4 month		Estimate submitted			

			s		for fund			
E	Desilting of Muppuzha(Cleaning and deepening of feeder canal from railway bridge near Vanchikulam to diversion of Karanchira and Enamakkal feeder canal near Nedupuzhakadavu)	Irrigation Department	4 months	Work completed	100% work completed	100% work completed	10	0
E	Side protection, desilting and deepening work of vanchikulam thodu at Poothole of length about 40 km (work in progress).	Thrissur Corporation	3 months	500 meter side protection wall completed. 642 meter protection wall proposed and work in progress	550 meter side protection wall completed. 642 meter protection wall proposed and work in progress	660 meter side protection wall completed. 460 meter protection wall proposed and work in progress.		

				ss.	ess.			
E	Annual desilting, cleaning of main drains and canals within the corporation area (work in progress).	Thrissur Corporation	3 months	195 Nos. Works are proposed for thodu cleaning works are completed	195 Nos. Works are proposed for thodu cleaning works are completed	195 Nos. Works are proposed for thodu cleaning works are completed		
Monitoring								

A(a)(iv)	River water quality monitoring	KSPCB	Ongoing; monthly frequency	Analysis report for the month of September submitted	Analysis report for the month of October submitted	Analysis report for the month of November enclosed herewith		Continuing
A(b)	Inspection & effluent quality monitoring of the Flats, industrial units, service stations, hospitals,hotels etc	KSPCB	Ongoing	Ongoing	Ongoing	Ongoing		Continuing
Long Term Plan								
A(b)	Ensuring installation of treatment facilities for at least 50% of the identified establishments	Thrissur Corporation	18 months					
A(b)	100% completion of treatment facilities for targeted institutions/ buildings	Thrissur Corporation	24 months					
A(b)	Construction of a drain 40 km with covering slabs to avoid the direct disposal of waste in to the open drain	Thrissur Corporation	24 months	34.65 KM of drain work and 5.705 KM of coveri ng slabs compl eted and 50 More work propo	35.05 KM of drain work and 5.80 KM of coveri ng slabs compl eted and More works propos ed	35.30 KM of drain work and 5.85 KM of covering slabs completed and More works proposed under annual plan 2022- 23 and 46 numbers		

				sed 48 numb ers of work comp leted.	under annual plan and 48 numbe rs of work compl eted.	of work completed		
A(b)	Construction of a drain 9000 m with covering slabs to avoid the direct disposal of waste in to the open drain	Thrissur Corporation	24 months	34.6 5 KM of drain work and 5.70 5 KM of cover ing slabs com plete d and 50	35.05 KM of drain work and 5.80 KM of coveri ng slabs compl eted and More works propo sed under	35.30 KM of drain work and 5.85 KM of covering slabs complete d and More works proposed under annual plan 2022-23 and 46 numbers		

				More work proposed 48 numbers of work completed	annual plan and 48 numbers of work completed.	of work completed		
A(b)	Construction of sewage treatment plant of 100 KLD and 360 KLD at Ramavarmapuram and District Hospital, Thrissur in Amrut Project	Thrissur Corporation	24 months			<p>1) 100KLD Septage Treatment Plant at Ramavarmapuram, Thrissur</p> <p>Administrative Sanction has been accorded for this project vide GO (Rt) No. 5/2018/LSGD dated 01/01/2018 for Rs. 3.50Cr.TS accorded for Rs. 3.10 Cr from the technical committee constituted for AMRUT sewerage projects. Selection memo has been issued to M/s Green Eco Water</p>		

						<p>Systems, Hyderabad. Hon. Council has decided to get the consent to establish from PCB first and then to proceed for further steps of executing agreement. Consent to establish obtained from PCB on 28/05/2021. Contractor has not executed the agreement even after issuing several notices in this regard. Hon. Council dated 29.01.2022 decided to terminate the contract under risk and cost of the contractor and also to black list the contractor. It has been also decided by the council to invite limited tender from accredited agencies as per rules. Now the schedule of rate changed from approved estimate. Recasted estimate amounting to Rs. 3.50 cr submitted to CE,</p>
--	--	--	--	--	--	---

						<p>LSGD for revised Technical sanction.</p> <p>2. 360 KLD Sewage Treatment Plant for General Hospital, Thrissur</p> <p>Administrative Sanction has been accorded for this project vide GO (Rt) No. 5/2018/LSGD dated 01/01/2018 for Rs. 3.52Cr.TS accorded for Rs. 3.52Cr from the technical committee constituted for AMRUT sewerage projects.</p>
--	--	--	--	--	--	--

					<p>Work has been awarded to M/s Green Eco Water Systems, Hyderabad. Agreement executed on 14/10/2020. Consent to establish obtained from PCB on 17/12/2020. Even after conducting several meetings with the contractor, contractor has not started the work. Hon.Council dated 29.01.2022 decided to terminate the contract under risk and cost of the contractor and also to black list the contractor. It has been also decided by the council to invite limited tender from accredited</p>
--	--	--	--	--	---

						<p>agencies as per rules. Now the schedule of rate changed from approved estimate. Corporation Council dtd. 31.08.2022 approved the recasted estimate amounting to Rs. 4.50 cr and the same has been submitted to CE, LSGD for revised technical sanction. SLTC dtd. 22.09.2022 recommended the revision of AS from 3.52 cr. to 4.50 cr. and SHPSC dtd. 27.10.2022 recommended for revised admistrative sanction.</p>		
A(b)	Constructing decentralised sewerage scheme at Vachikulam covering most populated 7 divisions of Thrissur Corporation and more than 10000 houses &	Thrissur Corporation	24 months	Revision esti	Revision estim			2.50 MLD : Vide GO(Rt) No.

	institutions			mate as per struc tural vetin g subm itted for revis ed TS at Chief Engin eers Offic e TVM.	ate as per struct ural veting submi tted for revis ed TS at Chief Engin eers Office TVM			1926/2022/L SGD dtd. 08.08.2022, the Government constituted a committee consisting of Principal Director, LSGD, District Collector, Thrissur and mission director, AMRUT to reassess the nature of the proposed land for the 2.50 MLD STP site inspection and meeting of the committee was held on
--	--------------	--	--	---	--	--	--	--

								<p>20.08.2022. The details along with the Principal Director, LSGD's note on the matter were submitted to the Hon'ble Chief Secretary's office on 13.09.2022. Agriculture department GO(Rt) No. 855/2022/A GR/dtd.27.09.2022 rejected the application dtd: 25.09.2022 of Secretary, Thrissur Corporation for conversion</p>
--	--	--	--	--	--	--	--	---

								<p>of land. Revenue Department Letter no. REV- P1/132/202 2-REV dtd. 27.09.2022 rejected the application of Hon. Mayor for conversion of land. But as per the letter no. 115/NCA2/2 021/AGRI dtd. 18.10.2022 the Secretary, Agriculture Department proposed to submit the land conversion</p>
--	--	--	--	--	--	--	--	---

1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.	According to the latest GEC report there is no critical / over exploited blocks in Thrissur Dt.		
2	B(ii)	Ground water recharging / rain water harvesting	Proposal for one artificial recharge scheme(dug well recharge) submitted for technical sanction.	Proposal for two artificial recharge schemes(dug well recharge) submitted for technical sanction. Two artificial recharge schemes tendered.	Technical sanction accorded for two artificial recharge schemes and work order issued.		
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps	Water level data collected from GWD observation wells.	Water level data collected from GWD observation wells.	Water level data collected from GWD observation wells.		
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	al-shakthi- Abhiyan central team visited dug well recharge scheme @ Poomala				

			PHC & coir geo textile work at Kundanthode ,Avanur GP.				
--	--	--	--	--	--	--	--

ACTION PLAN BY GRAMAPANCHAYATH

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of	Progress in the month of October 2022	Progress in the month of	% works completed	Details of works remaining
--------------------------	----------	---------------------	-----------	--------------------------	---------------------------------------	--------------------------	-------------------	----------------------------

				September 2022		November 2022		
C	Removing weeds in Puzhakkal River	Adat Gramapanchayath	31.03.2020				100 %	com plet ed
C(ii)	Removing waste from all wards through kudumbasree	KUDUMBASREE	31.03.2020				100 %	com plet ed
C	water conservation projects-- tree plantation under GA in 18 wards 100000/ each	MGNREGS	31.03.2020				82%	18
C	ward 14 pachthurthu construction	Haritha Keralam Mission	31.03.2020				100 %	com plet ed
C	side protection to water bodies coir geo textile	MGNREGS	31.03.2020				92%	8

PUZHAKKAL						
Date of sampling - 11.11.2022						
SL. NO	PARAMETER	UNIT	SBA	KTH	PTU	MP
1	PH		7.7	7.4	8.3	7.9
2	EC	µs/cm	185.2	383.3	118.6	127

3	BOD	mg/L	1.22	2.14	1.12	2.12
4	DO	mg/L	7.25	6.25	6.32	6.04
5	COD	mg/L	8	8	4	4
6	TC	CFU/100ml	100	100	400	300
7	F C	CFU/100ml	50	50	100	200
8	FSC	CFU/100ml	NIL	NIL	10	10

SBA - NEAR SOBHA CITY, KIZHAKKUMMURI ROAD , PUZHAKKAL
KTH - KURINJAKKAL THODU, PUZHAKKAL
PTU - PANCHIKKAL THODU, PUZHAKKAL
MP - MUPPUZHA, PUZHAKAL

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER BHARATHAPUZHA, PALAKKAD – OCTOBER2022

S. No	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation	March 2021	Kerala Water Authority prepared a DPR for STP and submitted to the Government. The STP is proposed to be installed at Nambram in Pattambi municipality in about 50 cent of land.. The survey for the sewerage pipeline was also completed and it was also included in the DPR.
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	Not proposed	
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	March 2021 (Primary STP and Septage Treatment Plant proposed, not STP)	Kerala Water Authority was prepared a DPR for sewerage network and STP and submitted for approval.
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the Secretary level • Chief Secretaries may have an accountable person attached in their office for this purpose 	Applicable at State level	Not Applicable
	<ul style="list-style-type: none"> • Monitoring at State level must take place 	Applicable at State level	Not Applicable
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none"> • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB 	Applicable at State level	Not Applicable

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv)<u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>	<p>Primary STP (oil and grease trap with grit chamber)- March 2021</p> <p>Not Proposed</p> <p>Not proposed</p> <p>MSW treatment Plant – March 2021</p> <p>March 2021</p> <p>Implemented by January 2020</p>	<p>Kerala Water Authority is preparing a DPR for sewerage network and STP and submitted for approval.</p> <p>Not Applicable</p> <p>Not Applicable</p> <p>Implemented</p> <p>Water quality monitoring of polluted river stretch and two additional points were completed until July 2022. Results are complying with outdoor bathing standards.</p> <p>Management of dry wastes were achieved through the MCF and RCF facilities, BMW by CBWTF, E-Waste by authorised collection agencies.</p>
-----	---	---	---

(vii)Ground water regulation	No specific proposal	Not Applicable
(viii) Adopting good irrigation practices	No specific proposal	Not Applicable
(ix) Protection and management of food plain Zones (FPZ)	March 2021	DPR for regulating flood plain zone protection and management, and E-flow maintenance in the Bharathapuzha at Pattambi were prepared by Irrigation Department and submitted to the government several months ago. But funding did not get sanctioned.
(x) Rain water harvesting	No specific proposal	Not Applicable
(xi)Maintaining minimum Environmental flow of river	March 2021	A more comprehensive DPR by Irrigation Department and submitted for approval of State Government
(xii) Plantation on both sides of the river	No specific proposal	Not applicable
(xiii)Setting up biodiversity parks on flood plains by removing encroachment	No specific proposal	Not applicable

ACTION PLAN FOR RIVER BHARATHAPUZHA, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
1	Establishment and Modernisation of MSW treatment Plant (Solid Waste Management)	Pattambi Municipality	March 2021	Implemented	Implemented	100% work completed	Nil
2	Material collection Facility (Solid Waste Management)	Pattambi Municipality	Implemented by January 2020	Implemented	Implemented	100% implemented	Nil
3	Resource recovery facility (Solid Waste Management)	Pattambi Municipality	Implemented by January 2020	Implemented	Implemented	100% implemented	Nil
4	Installing house hold and community level solid waste management units	Pattambi Municipality	March 2021	Unit supplied to house holds in 2021-2022. Tendering of 2022-23 in progress.	Tendered	Nil	100%
5	Door to Door Collection and Transportation of MSW	Pattambi Municipality	December 2020	Implemented	Implemented	Implemented	Nil
6	Regulating activities in flood plain zone protection and management of flood plain zone including side bank protection and greenery development	Irrigation department	March 2021	A more comprehensive DPR by Irrigation Department and submitted for approval of State Government. Planning Board approved budget of 500 Crore for NGT related projects.	DPR for regulating flood plain zone protection and management, and E-flow maintenance in the Bharathapuzha at Pattambi were prepared and submitted to the	Implementation not started	Full implementation remaining

				That fund may be utilised for the implementation of DPR.	government several months ago. But funding did not get sanctioned.		
7	Issues relating to E-flow, maintaining minimum environmental flow of river (by having watershed management provisions) including removal of light jungles and muddies from river courses	Irrigation department	March 2021	A more comprehensive DPR by Irrigation Department and submitted for approval of State Government	A more comprehensive DPR by Irrigation Department and submitted for approval of State Government	Implementation not started	Full implementation remaining
8	Management of Municipal plastics, hazardous, biomedical and electrical and electronic wastes	Panchayath Municipality	Implemented by January 2020	Implemented	Implemented	100% Implemented	Nil
9	Awareness programmes for sections of public	KSPCB	March 2021	Implemented	Implemented	100% Implemented	Nil
10	Monitoring of river water quality by sampling	KSPCB	2020-2021	Water quality monitoring in Bharathapuzha at Pattambi and two additional points were completed until September 2022	Water quality monitoring in Bharathapuzha at Pattambi and two additional points were completed until October 2022	Implemented.	Implemented. Will continue up to the full implementation of the action plan. Consistently achieving bathing standards

11	Primary Sewage Treatment Plant and Septage Treatment plant	Pattambi Municipality	March 2021	Kerala Water Authority prepared a DPR for STP and submitted it to the Government. The STP is proposed to be installed at Nambram in Pattambi municipality in about 50 cent of land. The survey for the sewerage pipeline was also completed and it is also included in the DPR.		Nil	100%
12	Installation of Modern Slaughter House and Rendering Plant	Pattambi Municipality	March 2021	Pattambi Municipality allocated funds for the installation of a modern slaughterhouse and assorted rendering plant but land could not be identified for the same.		Nil	100%
13	Construction of Sanitary Complex in Public Place	Pattambi Municipality	March 2021	DPR preparation on the renovation of two sanitary complexes and four new sanitary complexes at Pattambi Municipality is in progress.	Sanitary complex in taluk hospital under contribution.	20%	80%

14	Green Protocol implementation in all offices institution & public function	Pattambi Municipality	March 2021	Implemented	Implemented	100% Implemented	Nil
----	--	-----------------------	------------	-------------	-------------	------------------	-----

POLLUTED RIVER STRETCH MONITORING PROGRAMME

DATA SHEET OCTOBER 2022

Nhangatiri Temple (U/S of NWMP-2)

Station Name		RIVER BHARATHAPUZHA AT PATTAMBI (NWMP-2)					
Type of Water body		RIVER					
Completed by		DO, PALAKKAD					
Agency		Kerala State Pollution Control Board					
1	Station Code	2	3	3	2		
2	Date and time of sample taken (DD/MM/YY, HH/MM)	0-10-2022					
		1	0	:	5	0	
3	Weather	Cloudy		Clear ✓		Windy	Raining
4	Approximate depth of main stream	< 50 cm		50 – 100 cm ✓		>100 cm	Flood
5	Color & Intensity	Clear ✓		Turbid		Green	Brown
		1 = Light		2 = Moderate ✓		3 = High	
6	Odour	None ✓		Fishy		H ₂ S	Other
7	Floating Matter	Floating Algae		Floating sludge		Oil & Grease	Water Hyacinth
8	Visible effluent discharges in proximity	Industrial		Municipal sewage		None ✓	
9	Human activities around the station	Cattle wading		Tourism spot		Fishing	Bathing ✓
							Other
10	Location details	U/s of town or industrial area ✓		D/s of town or industrial area		Pilgrim center/Bathing Ghat/Water intake	
						None	
11	Flow rate	27.84 m ³ /s					
12	Major polluting source	Industrial effluent		MSW	PW	None ✓	Other
13	Uses of water in downstream	Irrigation		Drinking water source ✓		Fishing	Domestic
		Organized water source		Cultivation		Bathing Ghat	Others

Sl.No	Determinants	Values
1	Temperature, 0C	26
2	Dissolved Oxygen, mg/l	7.13
3	pH	7.88
4	Conductivity, μmhos/cm	178
5	BOD, mg/l	1.66
6	Nitrate-N, mg/l	0.295
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, mg/l	BDL
9	Total Alkalinity, mg/l	54
10	Chloride, mg/l	21
11	COD, mg/l	6
12	TKN, mg/l	0.011
13	Ammoniacal-N, mg/l	BDL
14	Hardness as CaCO ₃ , mg/l	56
15	Calcium as CaCO ₃ , mg/l	30
16	Magnesium as CaCO ₃ , mg/l	26
17	Sulphate, mg/l	7.94
18	Calcium (Ca ²⁺), mg/l	12
19	Magnesium (Mg ²⁺), mg/l	6.318
20	Sodium, mg/l	14
21	Total Dissolved Solids, mg/l	115
22	Total Fixed Solids, mg/l	71
23	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.083
25	Boron, mg/l	BDL
26	Potassium, mg/l	2.8
27	Fluoride, mg/l	0.208
28	Total Coliform, MPN/100 ml	100
29	Fecal Coliform, MPN/100 ml	Absent
30	Fecal Streptococcus, MPN/100 ml	Absent
31	% SODIUM	33.81
32	SAR	0.81

**POLLUTED RIVER STRETCH MONITORING PROGRAMME
DATA SHEET OCTOBER 2022**

Veliampkallu regulator (D/S of NWMP-2)

Station Name		BHARATHAPUZHA AT PATTAMBI									
Type of Water body		RIVER									
Completed by		DO, PALAKKAD									
Agency		Kerala State Pollution Control Board									
1	Station Code	2	3	3	2						
2	Date and time of sample taken (DD/MM/YY, HH/MM)	10/7/2022									
3	Weather	Cloudy			Clear ✓			Windy		Raining	
4	Approximate depth of main stream	< 50 cm			50 – 100 cm			>100 cm ✓		Flood	
5	Color & Intensity	Clear ✓			Turbid			Green		Brown	
		1 = Light			2 = Moderate ✓			3 = High			
6	Odour	None ✓			Fishy			H ₂ S		Other	
7	Floating Matter	Floating Algae			Floating sludge			Oil & Grease		Water Hyacinth	
8	Visible effluent discharges in proximity	Industrial			Municipal sewage			None ✓			
9	Human activities around the station	Cattle wading			Tourism spot			Fishing	Bathing ✓		Other
10	Location details	U/s of town or industrial area			D/s of town or industrial area ✓			Pilgrim center/Bathing Ghat/Water intake		None	
11	Flow rate	223.2 m ³ /s									
12	Major polluting source	Industrial effluent			MSW	PW	None ✓		Other		
13	Uses of water in downstream	Irrigation			Drinking water source ✓			Fishing	Domestic		
		Organized water source			Cultivation		Bathing Ghat		Others		

Sl.No	Determinants	Values
1	Temperature, 0C	28
2	Dissolved Oxygen, mg/l	7.4
3	pH	7.9
4	Conductivity, μmhos/cm	212
5	BOD, mg/l	0.33
6	Nitrate-N, mg/l	0.605
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, mg/l	BDL
9	Total Alkalinity, mg/l	63
10	Chloride, mg/l	26
11	COD, mg/l	3
12	TKN, mg/l	0.009
13	Ammoniacal-N, mg/l	BDL
14	Hardness as CaCO ₃ , mg/l	70
15	Calcium as CaCO ₃ , mg/l	30
16	Magnesium as CaCO ₃ , mg/l	40
17	Sulphate, mg/l	7.4
18	Calcium (Ca ²⁺), mg/l	12
19	Magnesium (Mg ²⁺), mg/l	9.72
20	Sodium, mg/l	17
21	Total Dissolved Solids, mg/l	128
22	Total Fixed Solids, mg/l	79
23	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.109
25	Boron, mg/l	BDL
26	Potassium, mg/l	3.5
27	Fluoride, mg/l	0.231
28	Total Coliform, MPN/100 ml	400

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER BHAVANI, PALAKKAD- OCTOBER2022

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation	March 2020. Target achieved	Action plan completed. Septic tank systems are adopted for entire sewage treatment
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	Not proposed	Not Applicable
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	STP not Proposed	Septic tank systems are adopted for entire sewage treatment
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the Secretary level • Chief Secretaries may have an accountable person attached in their office for this purpose 	Applicable at State level	Not Applicable
	<ul style="list-style-type: none"> • Monitoring at State level must take place 	Applicable at State level	Not Applicable
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none"> • Secretary,Ministry of Jal Shakti • Member Secretary,CPCB 	Applicable at State level	Not Applicable

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p>	<p>Drains contributing pollution to the River were not identified</p> <p>Not Proposed</p> <p>Not proposed</p> <p>Dec 2020</p>	<p>Not Applicable</p> <p>Not Applicable</p> <p>Not Applicable</p> <p>Dry waste- Implemented. Material Collection Facility and 80% of work completed for MSW treatment plant. Wet waste- 100% Managed at source level</p>
-----	---	---	--

<p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p>	<p>March 2021</p>	<p>Water quality monitoring of polluted river stretch and three additional points were completed until July 2022</p>
<p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>	<p>Implemented by January 2020</p>	<p>Not applicable</p>
<p>(vii) Ground water regulation</p>	<p>No specific proposal</p>	<p>Not applicable</p>
<p>(viii) Adopting good irrigation practices</p>	<p>No specific proposal</p>	<p>Not applicable</p>
<p>(ix) Protection and management of food plain Zones (FPZ)</p>	<p>March 2021</p>	<p>A more comprehensive DPR prepared and submitted for approval by Irrigation Department - Check dams at Bhoothivazhi, Anakkal and Chemmanur are proposed in the DPR.</p>
<p>(x) Rain water harvesting</p>	<p>No specific proposal</p>	<p>Not applicable</p>

	<p>(xi) Maintaining minimum Environmental flow of river</p>	<p>March 2021</p>	<p>A more comprehensive DPR prepared and submitted to the Government for approval by Irrigation Department</p>
	<p>(xii) Plantation on both sides of the river</p>	<p>No specific proposal</p>	<p>Not applicable</p>
	<p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>	<p>No specific proposal</p>	<p>Not applicable</p>

ACTION PLAN FOR RIVER BHAVANI, KERALA

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
C(ii)	Establishment of MSW treatment Plant (Solid Waste Management)	Pudur Grama Panchayath	2019-2020	MSW treatment plant(MCF and RRF) was completed, machineries for RRF were purchased and waiting for KSEB connection for its installation.	MSW treatment plant(MCF and RRF) was completed, machineries for RRF were purchased and waiting for KSEB connection for its installation.	80% implemented	20% - installation of treatment equipment/ facilities are remaining
C(ii)	Material collection Facility (Solid Waste Management)	Pudur Grama Panchayath	2019-2020	Implemented	Implemented	100% Implemented	Nil
C(ii)	Construction of Compound wall Material collection Facility Plant	Pudur Grama Panchayath	2019-2020	Implemented	Implemented	Implemented	Nil
C(ii)	Installing of waste Bin in Colonies	Pudur Grama Panchayath	2019-2020	Minis MCF in the colonies of Pudur Panchayath were started as an alternative of installation of waste	Minis MCF in the colonies of Pudur Panchayath were started as an alternative of installation of	62% implemented	38 % implementation remaining

				bin in the colonies. Mini MCF facility were installed in the four wards and its coverage will be extend over all the 13 wards	waste bin in the colonies. Mini MCF facility were installed in the 8 wards and its coverage will be extend over all the 13 wards		
C(ii)	Preliminary expenses met for "harithakarmasena"	Pudur Grama Panchayath	2019-2020	Implemented	Implemented	100% implemented	Nil
A(b)	Construction of Community Toilets	Pudur Grama Panchayath	2019-2020	Construction of sanitary complex at Chavadiyururu under the "Take a Break Project" was completed	Construction of sanitary complex at Chavadiyururu under the "Take a Break Project" was completed	100 %	Nil
A(b)	Repair of Community toilets	Pudur Grama Panchayath	2019-2020	Not Applicable	Not Applicable	Nil	Nil
C(i)	Construction of Protection wall with fencing	Irrigation department	2020-21	River side protection of Thekkuvattathode(stream) was completed. Agreement executed for a new work on River Bhavani at Thekkuvatta LIS.	Side protection work near to Thekkuvatta LIS to be started	85%	15 %
C(i)	Seasonal clearance of jungle and muddies from river courses	Irrigation department	2020 - 21	Work in this season at two locations at Pampanthode&Rangan	Implemented	100	NIL

				athapuram were completed			
D	Construction of Check dams at the identified locations	Irrigation department	2020 - 21	Checkdam at Boothivazhy, Anakkal&Chemmannura re proposed in the DPR	Administrative sanction obtained for Bhoothivazhi and Aralikonam Check Dams & looking forward for TS. DPR for the check dams of Anakkal and Chemmannur were suggested to be revised by government. The revised DPR will be submitted on May 2022.	75%	25 %
D	Issues relating to Eflow, maintaining minimum environmental flow of river(by having watershed management provisions)	Irrigation department	2020 - 21	DPR prepared for comprehensive solution	DPR prepared for comprehensive solution	Implementati on not started	Full implementati on remaining
E	Information Education and Communication (IEC)	Pudur Grama Panchayath	2019 -20	Awareness programs conducted	Implemented	Implemented	Implemented
A(a)	Monitoring of river water quality by sampling	KSPCB	2019 -20	Water quality monitoring in Bhavani at Elachivazhi and three additional points	Water quality monitoring in Bhavani at Elachivazhi and	Implemented. Will continue up to the full implementati	Implemented.

				were completed until September 2022	three additional points were completed until October 2022	on of the action plan.	
--	--	--	--	--	---	---------------------------	--

POLLUTED RIVER STRETCH MONITORING PROGRAMME

DATA SHEET OCTOBER 2022

Cheerakuzhi (U/S of NWMP-6)

Station Name		RIVER BHAVANI AT ELACHIVAZHI											
Type of Water body		RIVER											
Completed by		DO, PALAKKAD											
Agency		Kerala State Pollution Control Board											
1	Station Code	1	2	0	8								
2	Date and time of sample taken (DD/MM/YY, HH/MM)	10/12/2022											
		1	2	:	1	5							
3	Weather	Cloudy			Clear ✓			Windy			Raining		
4	Approximate depth of main stream	< 50 cm			50 – 100 cm ✓			>100 cm			Flood		
5	Color & Intensity	Clear ✓			Turbid			Green			Brown		
		1 = Light ✓			2 = Moderate			3 = High					
6	Odour	None ✓			Fishy			H ₂ S			Other		
7	Floating Matter	Floating Algae			Floating sludge			Oil & Grease			Water Hyacinth		
8	Visible effluent discharges in proximity	Industrial			Municipal sewage			None ✓					
9	Human activities around the station	Cattle wading ✓			Tourism spot			Fishing		Bathing ✓		Other	
10	Location details	U/s of town or industrial area			D/s of town or industrial area			Pilgrim center/Bathing Ghat/Water intake			None ✓		
11	Flow rate	19.2 m ³ /s											
12	Major polluting source	Industrial effluent			MSW		PW		None ✓		Other		
13	Uses of water in downstream	Irrigation ✓			Drinking water source ✓				Fishing		Domestic ✓		
		Organized water source			Cultivation		Bathing Ghat			Others			

Sl.No	Determinants	Values
1	Temperature, 0C	27.5
2	Dissolved Oxygen, mg/l	6.86
3	pH	7.71
4	Conductivity, μmhos/cm	103
5	BOD, mg/l	1.2
6	Nitrate-N, mg/l	0.067
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, mg/l	BDL
9	Total Alkalinity, mg/l	38
10	Chloride, mg/l	12
11	COD, mg/l	5
12	TKN, mg/l	0.021
13	Ammoniacal-N, mg/l	BDL
14	Hardness as CaCO ₃ , mg/l	38
15	Calcium as CaCO ₃ , mg/l	22
16	Magnesium as CaCO ₃ , mg/l	16
17	Sulphate, mg/l	BDL
18	Calcium (Ca ²⁺), mg/l	8.8
19	Magnesium (Mg ²⁺), mg/l	3.888
20	Sodium, mg/l	7
21	Total Dissolved Solids, mg/l	65
22	Total Fixed Solids, mg/l	44
23	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.147
25	Boron, mg/l	BDL
26	Potassium, mg/l	1.4
27	Fluoride, mg/l	0.205
28	Total Coliform, MPN/100 ml	200
29	Fecal Coliform, MPN/100 ml	100
30	Fecal Streptococcus, MPN/100 ml	Absent
31	% SODIUM	27.66
32	SAR	0.49

**POLLUTED RIVER STRETCH MONITORING PROGRAMME
DATA SHEET OCTOBER 2022**

		Chalayur Uru (U/S of NWMP-6)												
Station Name		RIVER BHAVANI AT ELACHIVAZHI												
Type of Water body		RIVER												
Completed by		DO, PALAKKAD												
Agency		Kerala State Pollution Control Board												
1	Station Code	1	2	0	8									
2	Date and time of sample taken (DD/MM/YY, HH/MM)	10/12/2022												
3	Weather	Cloudy			Clear <input checked="" type="checkbox"/>			Windy			Raining			
4	Approximate depth of main stream	< 50 cm			50 – 100 cm <input checked="" type="checkbox"/>			>100 cm			Flood			
5	Color & Intensity	Clear <input checked="" type="checkbox"/>			Turbid			Green			Brown			
		1 = Light <input checked="" type="checkbox"/>			2 = Moderate			3 = High						
6	Odour	None <input checked="" type="checkbox"/>			Fishy			H ₂ S			Other			
7	Floating Matter	Floating Algae			Floating sludge			Oil & Grease			Water Hyacinth			
8	Visible effluent discharges in proximity	Industrial			Municipal sewage			None <input checked="" type="checkbox"/>						
9	Human activities around the station	Cattle wading <input checked="" type="checkbox"/>			Tourism spot			Fishing		Bathing <input checked="" type="checkbox"/>		Other		
10	Location details	U/s of town or industrial area			D/s of town or industrial area			Pilgrim center/Bathing Ghat/Water intake			None <input checked="" type="checkbox"/>			
11	Flow rate	19 m ³ /s												
12	Major polluting source	Industrial effluent			MSW		PW		None <input checked="" type="checkbox"/>			Other		
13	Uses of water in downstream	Irrigation <input checked="" type="checkbox"/>			Drinking water source <input checked="" type="checkbox"/>			Fishing			Domestic <input checked="" type="checkbox"/>			
		Organized water source			Cultivation		Bathing Ghat			Others				

Sl.No	Determinants	Values
1	Temperature, 0C	27
2	Dissolved Oxygen, mg/l	6.53
3	pH	7.85
4	Conductivity, μmhos/cm	115
5	BOD, mg/l	1.86
6	Nitrate-N, mg/l	0.032
7	Turbidity, NTU	BDL
8	Phenolphthalein Alkalinity, mg/l	BDL
9	Total Alkalinity, mg/l	48
10	Chloride, mg/l	10
11	COD, mg/l	10
12	TKN, mg/l	0.0229
13	Ammoniacal-N, mg/l	BDL
14	Hardness as CaCO ₃ , mg/l	48
15	Calcium as CaCO ₃ , mg/l	32
16	Magnesium as CaCO ₃ , mg/l	16
17	Sulphate, mg/l	BDL
18	Calcium (Ca ²⁺), mg/l	12.8
19	Magnesium (Mg ²⁺), mg/l	3.888
20	Sodium, mg/l	6
21	Total Dissolved Solids, mg/l	74
22	Total Fixed Solids, mg/l	46
23	Total Suspended Solids, mg/l	BDL
24	Phosphate, mg/l	0.16
25	Boron, mg/l	BDL
26	Potassium, mg/l	1.1
27	Fluoride, mg/l	0.102
28	Total Coliform, MPN/100 ml	500

National Mission for Clean Ganga
Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)
RIVER KADALUNDI, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		STP Repairing project DPC approved. Technical wing and Hotel & Restaurant Association meeting conducted for further action.
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		Action plan prepared
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the Secretary level • Chief Secretaries may have an accountable person attached in their office for this purpose. 		
	<ul style="list-style-type: none"> • Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none"> • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB 		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p>		<p>Last updated report submitted was on October 20 ,2022</p> <p>(I) Identified 3 drains on 10/12/2018 at the hajiya pally stretch.</p> <p>(ii) Malappuram municipality – 30 KLD. Not completed revamping & not submitted application for consent as well till date. Given direction several times during DLTC meetings to submit the proposal for revamping and get it approved from Board .</p> <p>Action plan prepared through KWA</p> <p>(iii) NIL</p> <p>(iv) Activities progressing with decentralised source level treatment method and 2506 devices are distributed. New Project approved for 6000 Ring compost unit. Further steps doing for TS&E-Tender</p> <p>(v) Attached Analysis Report for the month of October 2022. More activities are progressing under the “ Thelineer Ozhukum Navakeralam “scheme</p>
-----	---	--	---

<p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices,</p> <p>(ix) Protection and management of food plain Zones (FPZ),</p> <p>(x) Rain water harvesting,</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		<p>(vi) Actions being initiated to prevent illegal waste dumping. Bio-Medical Waste collecting through IMAGE .Municipality has one MRF and 3 MCF's. Dry Waste Collecting through HKS and stored in these facilities from where recyclable materials are handed over to authorised recyclers and rejects, to KEIL through Clean Kerala Company.</p> <p>(vii) NA</p> <p>(viii) Complying</p> <p>(ix) NA</p> <p>(x) Complying</p> <p>(xi) Complying</p> <p>(xii) NA</p> <p>(xiii) NA</p>
--	--	---

--	--	--	--

1.6	The discharge of waste water from the surrounding houses to the Valiyathodu - Blocking of discharge of liquid waste	Malappuram Municipality	completed	completed	completed	completed	completed	completed
1.7	Identification of illegal outlets into storm water drains and fine imposed on such units.	Malappuram Municipality	ongoing	completed	completed	completed	completed	completed
1.8	Biodegradable waste Bio gas plants- 186 Bio bins – 908 Bucket compost – 1445 Tumburmuzhi Aerobic bins - 4 Submitted proposal for 8000 ring compost systems	Malappuram Municipality	In progress	In progress	In progress	In progress	completed	Completed
1.9	Non biodegradable waste MCF & Plastic shredding and Bailing Echo Kiosk	Malappuram Municipality	Completed March 2020	Completed In progress	Completed In progress	Completed 40 mini MCF project submitted to DPC	Completed In progress	Completed Waiting for approval

1.10	Identification and monitoring of illegal activities/ CC TV Network installation	Malappuram Municipality	Ongoing	In progress	In progress	In progress	In progress	In progress
------	--	-------------------------	---------	-------------	-------------	-------------	-------------	-------------

2.KERALA STATE POLLUTION CONTROL BOARD

No.	Activity	Implementing agency	Time line	Progress in the month of August2022	Progress in the month of September 2022	Progress in the month of October2022	% works Completed	Details of works remaining
2.1	River water quality Monitoring- Thirurangadi, Hajiyarpally National Water Quality Programme(NWMP)	KSPCB	Ongoing; Monthly frequency	100%				
2.2	River water quality Monitoring -	KSPCB	Ongoing; Seasonal - Pre -	100%				

	Thirurangadi, Kooriyad, Manikut, Hajiyarpally, Anakkayam, Oravambrum - State Water monitoring programme (SWMP)		monsoon, monsoon, post - monsoon					
2.3	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, hotels etc. in Malappuram Municipalarea	KSPCB	Ongoing; Interval; Red – 1 month, Orange- 3 months, Green- 6 months	100%				
3.GROUND WATER DEPARTMENT								
No.	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September2 022	Progress in the month of October2 022	% works compl eted	Details of works remaining
3.1.	Ground Water resources and regulation of ground water extraction by	Ground water Department		<i>No action included in the approved action plan to be performed by Ground</i>	<i>no action included in the approved action plan to be performed by Ground</i>	<i>No action included in the approved action plan to be</i>		

	<p>industries particularly in over exploited as critical zones/blocks (Earlier status : As per Groundwater resources of Kerala, 2017 estimate a total number of 3 blocks (Mankada, Vengara and Malappuram) comes under the Kadalundi river basin. Out of three blocks Malappuram and Vengara are semi-critical blocks and the rest is a safe one, stage of groundwater extraction ranges from 69.43 % to 79.84%)</p>			<i>Water Department</i>	<i>Water Department</i>	<i>performed by Ground Water Department</i>		
3.2	<p>Ground water recharging / rain water harvesting (Earlier status : The average pre - monsoon</p>	Ground water Department		<i>No action included in the approved action plan to be performed by Ground Water Department</i>				

	groundwater level ranges from 7.59mbgl - 13.57 mbgl. Groundwater Department has implemented 3 no of roof top rain water recharging through recharge pit schemes in Vengarablock.)							
3.3	<p>Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or handpumps</p> <p>(Earlier status : Groundwater Department has 6 observation dug wells and 14 bore wells in the river stretch. (report attached) (Map No: 7 attached))</p>	Ground water Department		<i>No action included in the approved action plan to be performed by Ground Water Department</i>				
3.4	For regulating use of ground water for irrigation purpose, adopting good irrigation practices	Ground water Department		<i>No action included in the approved action plan to be performed by Ground Water Department</i>				

<p>(Earlier status : The total irrigation draft in the area ranges from 979.683 - 1857.49 ha.m.)</p>							
--	--	--	--	--	--	--	--

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER TIRUR, MALAPPURAM

S. No.	Activity to be monitored	Timeline	Submission of progress by state/UT-Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the Secretary level • Chief Secretaries may have an accountable person attached in their office for this purpose. 		
	<ul style="list-style-type: none"> • Monitoring at State level must take place 		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none"> • Secretary, Ministry of Jal Shakti • Member Secretary,CPCB 		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(i) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(ii) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infra structure, Gap Analysis, Proposed along with completion timeline</p>		<p>Last updated report submitted was on October 20, 2022</p> <p>(i) Identified 17 drains out of which 9 were additionally identified on 11.07.2019</p> <p>(ii) <u>Tirur Fish Market STP</u>– 45 KLD- Not working condition. As per Board directions to replace blower and renovate aeration tank, and to construct RVH for fish market, estimate of Rs.1, 88000/- prepared to place before the council. During DLTC meeting they have reported that the renovation work is over. Accordingly conducted site inspection by Board on 30.03.2022 to evaluate progress, No progress found. Informed that they have no proper technical personnel to give a technical sanction of the renovation work. Since about 3 years repeated directions are being issued for time bound renovation of fish market STP. The matter was discussed in the DLMC meeting conducted on 16/6/22. It was suggested by EE to give work order to a single contractor on DBOT basis as per latest govt. order dated 28/4/22 which gave permission to LSGD s for the same.</p> <p>(ii) <u>Tirur municipal Bus Stand STP</u>-50 KLD –Present status – Truss work of shelter completed and electrical installation works going on.95% of total work completed. Expected to be completed shortly.</p>
-----	--	--	---

<p>(iii) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices,</p> <p>(ix) Protection and management of food plain Zones (FPZ),</p>	<p>iii)NIL</p> <p>(iv)De centralised treatment facilities, Disposal using sanitary landfills, composting operations, MRF, MCF etc. Slaughter house- completed civil work. Electrical installation works started.</p> <p>(v)Attached as Annexure II-Analysis report during the month of October 2022)</p> <p>(vi)Actions are being initiated to prevent illegal waste dumping. BMW are being disposed scientifically through IMAGE. Municipality have MRF, MCF facilities</p> <p>(vii)NA</p> <p>(viii) Complying</p> <p>(ix) NA</p>
--	--

	<p>(x) Rain water harvesting,</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		<p>(x) Complying</p> <p>(xi) Complying</p> <p>(xii) NA</p> <p>(xiii) Reported that encroachment survey is completed and now the process of laying survey stones is in progress.</p>
--	---	--	---

ACTION PLAN FOR RIVER TIRUR, KERALA

1. IRRIGATION DEPARTMENT								
1.								
No.	Activity	Implementing agency	Time line	Progress during month of August 2021	Progress during month of September 2022	Progress during month of October 2022	% works completed	Details of works remaining
1.1.1	Strengthening the right side bund of Tirur- Ponnani Puzha at Porur, ward no. I Tirur Municipality	Irrigation Department	6 Months		No progress	Nil		
1.1.2	Cleaning and development of old Ponnani Thodu at Thazhepalam	Irrigation Department	6 Months			Nil		These two works are combined and estimate submitted for an amount of Rs 28.6Lakhs. No sanctions are approved till date..(price id-2021/4249/IA). Presently the estimate prepared in Price new Version and the estimate amounts to Rs 30.10 Lakhs (Price Id:IRR/IA/EST/4907/2022)

1.1.3	Repair and Rehabilitation of Koottayi Regulator cum Bridge across Tirur Ponnani Puzha in Mangalam Grama Panchayath in Malappuram Dist	Irrigation Department	18 Months	Civil work 0% and mechanical works 10%	Due to rain, the work can start in September.	No progress.	Civil work 0% Mechanical works 90%	
-------	---	-----------------------	-----------	--	---	--------------	---------------------------------------	--

2.TIRUR MUNICIPALITY

No.	Activity	Implementing agency	Time line	Progress during month of August 2021	Progress during month of September 2022	Progress during month of October 2022	% works completed	Details of works remaining
2.1	Provide septic tank for nearest houses	Tirur Municipality	Dec 2019	completed	completed	completed	100	NIL
2.2	Establishment of Solid waste Treatment Plant Thumboor Muzhi Model Aerobic Bin	Tirur Municipality	March 2020	completed	completed	completed	100	NIL
2.3	Establishment of Non Degradable waste treatment Plant, Resource Recovery facility, Plastic Shredding Unit Segregation shed	Tirur Municipality	March 2020	completed	completed	Completed	100	NIL
2.4	Slaughter House	Tirur Municipality	December	Machineries	Revised estimate of	Civil work and		

			2020	installation going on	biogasplant and ETP submitted for the approval	mechanical work on going	90%	In progress
2.5	Fencing on Bridgeside ThalakkadathurBridge	Tirur Municipality	December 2020	completed	completed	completed	100	NIL
2.6	Installation of CCTV Camera near the river Bank Thalakadathur Bridge	Tirur Municipality	May 2020	Completed	completed	completed	100	NIL
2.7	Planting of Bamboo seedlings on the river bank (Thazhepalam)	Tirur Municipality	June 2020	Completed	completed	completed	100	NIL
2.8	Renovation of Effluent treatment plant at fish Market. AMC Granted ETP with Aerobic System	Tirur Municipality	June 2019	DPC approved The project amount of 20lakhs. No progress	Tender process started to prepare an estimate for the repair work of existing ETP at fish market. We have only civil engineers. So that trying to get an estimate for the electrical and mechanical equipments to be replaced from the approved agency of Suchitwa mission. Then as soon as obtain the TS ,the works can be tendered,it is expecting to	Letter have been given to IRTC to hand over the work directly and submitted estimation	In progress	(See minutes)

					complete by the November of this year			
2.9	Setting up of STP at Private Bus stand	Tirur Municipality	June 2020	Mechanical work is going on.	Three phase connection to be obtained from KSEB .All the internal electrical works are completed,except the earth line works,which is being late because of the marshy land at the area.Sewerage line has to connect with STP.	Civil work completed. Application has been submitted to KSEB for three phase connection .	progressing	In progress
2.10	Setting up of a new drain after demolishing the old one. The old one was the hub of the waste water outlet of the shops and other establishments. The proposed drain is constructing in the middle of the road so as to avoid intrusion of pipes from outside	Tirur Municipality	June 2020	Completed	Completed	Completed	100	Completed

				of August 2022				
4.1	Protection of Tirur Ponnani River	Thalakkad Grama Panchayath handover fund to District Panchayath	31.03.2020	Completed	Completed	Completed	100	NIL
4.2	Installation of CC TV camera on YetterikadavuKunjulikkadavuMangattiri Bridge, Aikkanchiri Bridge, Paravanna Bridge	Vettom - KS SECURITY SYSTEM	Spill over due to lack of fund	completed	completed	completed	100	NIL
4.3	Installation of CC TV camera	Mangalam Grama Panchayath Win Plus Agency, Kondotty	Completed	completed	completed	completed	100	NIL
4.4	Haritha KeralamThirur-Ponnanipuzha protection	Mangalam Grama Panchayath Nirmithi Kendra, Kozhikode	31.03.2020	- Dispute on making road in private property..Discussions going on to solve the issue.	Inprogress	No progress	70% protection of wall completed	Nearing completion Landscaping work remainig as per estimate
4.5	Fencing on bridge side Thalakkadathur	Cheriyamundam Grama Panchayath	March 2020	completed	completed	completed	100	NIL
5.GROUND WATER DEPARTMENT								

No.	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
5.1.	<p>Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks</p> <p>(Earlier status: As per Groundwater resources of Kerala, 2017 estimate a total number of 2 blocks (Tirur and Kuttippuram) comes under the Tirur river basin. These two blocks are semi-critical blocks and the stage of groundwater extraction ranges from 77.75 % to 77.92%)</p>	<p>Ground water Department</p> <p>Therefore, to regulate ground water resources in this area, no permission is granted for packaged drinking water industries or any other water induced industries</p>	NA	No permits issued	No permits issued	No permits issued	NA	NA
5.2	<p>Ground water recharging / rain water harvesting</p> <p>(Earlier status: The average pre -monsoon groundwater level ranges from 6.14mbgl - 8.49 mbgl.)</p>	NA	NA		NO ACTION INCLUDED UNDER THIS PLAN BY GROUND WATER DEPARTMENT	NO ACTION INCLUDED UNDER THIS PLAN BY GROUND WATER DEPARTMENT	NA	NA
5.3	<p>Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps</p>	<p>Ground water Department</p> <p>No observation well along the river stretches)</p>			NA		NA	NA

5.4	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status: The total irrigation draft in the area ranges from 49.14 - 870.97 ha.m.)	Ground water Department No Data Available. No Updation after GEC 2017. (Report not published)			NO ACTION INCLUDED UNDER THIS PLAN BY GROUND WATER DEPARTMENT	NO ACTION INCLUDED UNDER THIS PLAN BY GROUND WATER DEPARTMENT	NA	NA
-----	--	--	--	--	---	---	----	----

6.REVENUE DEPARTMENT

No	Activity	Implementing agency	Timeline	Progress August2022	Progress September 2022	Progress October 2022	% works completed	Details of works remaining
6.1	Survey of boundaries of river side	Revenue department		In progress	Completed	Completed	100%	Encroachment survey completed.

Kerala State Pollution Control Board, District Office, Kozhikode

NATIONAL MISSION FOR CLEAN GANGA

Format for submission of monthly progress report by state/UTs

(Hon'ble NGT in the matter of OA.No. 673/2018 dated 6/12/2018)

For the month of OCTOBER 2022 – Kallai polluted river stretch

Sl No	Activity to be monitored	Timeline	Submission of progress by state/UT- compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
2	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STP must be ensured.	30.09.2022	Construction of 2 MLD and 1 MLD STP plant of Calicut medical college started
3	Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning	Work under progress	Proposal for 13 MLD STP (6 MLD STP plant proposed at Kothi, 7 MLD STP plant proposed at Avikkal) – Tendering in progress
4	Chief secretaries may set up appropriate monitoring mechanisms at the state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the secretary level• Chief secretaries may have an accountable person attached in their office for this purpose		NIL
	<ul style="list-style-type: none">• Monitoring at the state level must take place	Fortnightly commencing 21.12.2019	NIL

5	<p>Progress report may be furnished by the state/UTs to</p> <ul style="list-style-type: none"> • Secretary,ministryofjal shakti • Membersecretary,CPCB 	<p>Monthly (preferably before 20th Ofevery month)</p>	<p>NIL</p>
5.1	<p>Progress report may be comprised of details alongwith completion timelineon:</p> <p>(i) Identification of polluting source including drains contributing to river pollution and action asper NGT order on insitutreatment.</p> <p>(ii) <u>status of STPs, I&D and sewage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p>	<p>Action continuing</p> <p>31.03.2021</p> <p>31.07.2019</p> <p>work in progress</p>	<p>Drains identified. Pollution load calculated. Action plan prepared. Joint squad of PCB and Corporation inspection in action. Issued notice to 92 units .</p> <p>30 units installed treatment facilities. During Jan-Mar 2020 joint squad of PCB and corporation inspected 82 units. Issued notice to 56 units. In 16 units installation of treatment units Effluent treatment facilities are under progress.Issued notice to 36 units and a fine of Rs.18500/- was imposed for the month of September 2020..Monthly progress report submitted by Kozhikode corporation attached as Annexure I</p> <p>Dredging of Kallayi river from Kaduppini to Kothi -DPR submitted to SE,INC,KKD on 16.10.2019for Rs 773.05 lakhs(7.30 crores for desilting of river and 43.05 lakhs for fencing of 5 bridges) under action plan of Kallayi river and fencing of sides of the river. Work entrusted to KWIL –Dredging ,Desilting and removal of weedsfro EK canal -11.2Km Submitted by Irrigation department</p> <p>(i)Construction of 2 MLD, 1 MLD STP plant of Calicut medical college started.-10% work completed</p>

	<p>(iii) <u>status of CETPs</u> Details of existing CETP and ETP infrastructure, Gap analysis, proposed along with completion timeline, No. of industries and complying status.</p> <p>(iv) <u>status of solid waste management & details of processing facilities</u> Details of existing infrastructure, Gap analysis, proposed along with completion timeline</p>	<p>work in progress</p> <p>No specific proposal</p> <p>Functioning</p> <p>Work in progress</p> <p>Functioning</p> <p>Work in progress</p>	<p>(ii) Proposal for 13 MLD STP (6 MLD STP plant proposed at Kothi, 7 MLD STP plant proposed at Avikkal) – Tendering in progress.</p> <p>(iii) STP of 13 MLD proposed at Kotooli. About 12% of sewer lines were laid by KWA – Honble NGT stayed the project (OA no. 215/2016).</p> <p>(iv) Individual septic tank and soak pit system provided for house hold, units like bakery, cool bars small restaurants with less seating capacity. Individual STPs for high rise building, hotels, Restaurants, Commercial buildings.</p> <p>No CETP proposed</p> <p><u>Kozhikode corporation</u></p> <p>(i) Existing centralized waste disposal facility of 100 MT/DAY at Njeliyanparamba (windrow composting)</p> <p>(ii) Proposal of 450 TPD waste to energy plant at Njeliyanparamba implementation in progress. Capping work started.</p> <p>(iii) Chicken waste rendering plant of 40 TPD functioning in Thamarassery – 170 chicken stalls of Kozhikode corporation are disposing off the waste through this rendering plant. Rendering plant construction for chicken stall waste – Perumanna .Peruvayal</p>
--	--	---	---

		Functioning. Andwork progressing	(iv) 3 MRF facilities existing (AtNjeliyamparamba(Super MRF) 3TPD- with plastic shredding unit, west hill industrial estate -2TPD -- with plastic shredding unit,NearJayanthinagar colony) - 70%completed
		Functioning	(v) 24 units of aerobic compost facilities existing (Tagore hall, S K Pottakkad hall, Jubilee hall,Mofusil bus stand,T.B. Clinic,Circleoffice).
		Functioning	(vi) 350 ring compost and 150Biogas plants installed in households -kkd Corporation 26 biogas plant complete –peruvayal 190 ring compost complete –mavoor
		Functioning	(vii) Community level biogas plant- 3nos(Mental Hospital 1TPD, ITI Malikadav -1TPD, Juvine home-1TPD)
		Functioning	(viii) 3 Biogas plants in market (Central market 2TPD, Vegetable market 2TPD, New busstand,2TPD)
		Functioning	(ix)Treatment facility for waste in Central Market – Tendering in Progress
		30/03/2021	(x) Establishment of slaughter house-
		31/12/2022	<u>MavoorPanchayath</u> MCF 1 nos,ringcompost,compost pit- Completed and functioning
	31.03.2021		<u>Perumanna Panchayat</u> Compost pit and MCF with baling machine (1 nos) -Work in progress completed within two months.
		31.03.2021	<u>Peruvayal Panchayat</u> Compost pit,mini MCF 2 nos,bio gas plant- Work in progress MCF-1 nostemporarly functioning
			<u>Olavanna Panchayat</u> MCF-1 completed Mini MCF -3 Work in progress MRF -1 In block

<p>(v) latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p>		<p>Analysis report of Kallayi river stretch for the month of AUGUST 2022 Attached as <i>Annexure 2</i></p>
<p>(vi) preventing dumping of waste and scientific waste management including bio-medical waste plastic waste and decentralizing waste processing, including waste generated from hotels, ashrams, etc.</p>		<p>Same as Item no. 5.1(v) Fine of 32 Lakhs imposed for illegal dumping of solid wastes into rivers and public places. Installation of CCTV. Biomedical waste from Hospital, labs, clinics collected through image, plastic waste disposal through recyclers. Individual solid waste processing facilities like bio gas plant, bio bins in high rise building, hotels, restaurant etc. Fencing proposed by irrigation department.</p>
<p>(vii) ground water regulation</p>		<p>NIL</p>
<p>(viii) adopting good irrigation practices</p>		<p>NIL</p>
<p>(ix) protection and management of flood plain zones (FPZ),</p>		<p>Flood prone mapping- Proposed by irrigation department</p>
<p>(x) Rain water harvesting</p>	<p>31/03/2021</p>	<p><u>Mavoora Panchayat</u> Well recharging- Estimate under preparation</p>

		31/03/2021	<u>Peruvayal Panchayat</u> Well recharging-Work in progress
		31/03/2021	<u>Olavanna Panchayat</u> Well recharging-Work in progress and completed by the end of march 2023
	(xi) Maintaining minimum environmental flow of river	31/03/2021	<u>Perumanna Panchayat</u> Cleaning of Mampuzhariver-Work in Progress
		31/03/2021	<u>Perumanna Panchayat</u> Cleaning of Mampuzhariver-Ongoing
		Completed	<u>Olavanna Panchayat</u> Cleaning of Mampuzha river-Completed
	(xii) Plantation on both sides of the river	Completed	<u>Mavoor Panchayat</u> 3500units completed
	(xiii) Setting up biodiversity parks on flood plains by removing encroachment		Bio park in Kozhikode district- Proposed by irrigation department

(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

ACTION PLAN FOR RIVER KALLAYI, KERALA

Kozhikode Corporation									
N o.	Activity	Implementing agency	Time line	Progress in the month of July 2022	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
1	Identification of illegal outlets into storm water drain and issue Notice to such units	Kozhikode Corporation	30.12.2020	4 Notices	42 notices issued	2 notices issued	2 notices issued	Ongoing work	ongoing
2	Waste to energy project proposed at Njeliyamparamba	KSIDC	30.06.2021	On going	On going	On going	On going	60%	40%
3	Establishment of Aerobic compost units 24 units established in 6 sites	Kozhikode Corporation	Completed and functioning	Work Completed	Work Completed & Functioning	Completed and functioning	Completed and functioning	completed 100%	

4	Segregation of solid waste at source level and treatment of house hold wastes 300 ring compost and 150 biogas plant installed	Kozhikode Corporation	30.06.2019	Work Completed	Work Completed	Work Completed	Work Completed	Work completed	
5	Setting up of rendering treatment plant for chicken stall wastes Installed in Thamarasserypanchayath. Now waste is collected from 170 units	Fresh cut agency	on trial run	100% chicken waste collected and treated	Completed	Ongoing	Ongoing	100% Coverage	
6	Implementation of Green protocol unit	Kozhikode Corporation	30.06.19	Completed	Completed	Completed	Completed	100%	
7	Setting up of common STP of (13 MLD) 7.1 At Kothi bridge- 6 MLD plant proposed 7.2 At Avikkal -7 MLD plant proposed	Kozhikode Corporation	31.03.2020	Due to Public protest, Both works has been stopped	Due to public protest 7 MLD STP work has been stopped. A writ was filed in the Hon: high	Due to public protest , the work has been temporarily stopped on 28.04.2022	Due to public protest , the work has been temporarily stopped on 28.04.2022	Total station survey completed, construction of Fencing is complete	Construction of 6 & 7 MLT STPs and 98 KMS sewer line.

					court of Kerala by the protesters. An interim order was release in favour of Kozhikode corporation dated 08.04.2022, Base on this 6 MLD STP work was restarted on 27.04.2022. Again due to public protest , the work has been temporarily stopped on 28.04.2022			d..	
8	Cleaning of Canoli canal	Kozhikode Corporation	20.07.2019	completed	completed	completed	completed	10 0%	Completed

9	Purchasing of Solar Boat for Canoli canal cleaning	Kozhikode Corporation	31.03.2020	Project dropped	Project dropped	Project dropped	Project dropped		
10	Installation of CCTV Camera for the Identification and monitoring of illegal activities	Kozhikode Corporation	31.03.2020	Project dropped	Project dropped	Project dropped	Project dropped	Project Dropped	
11	Establishment of Mobile Septage Units	Kozhikode Corporation	31.03.2020	Project Dropped	Project Dropped	Project dropped	Project dropped		
12	Action taken against dumping of wastes into river and public places	Kozhikode Corporation	Continuing	10 Issue notices	14 Issue notices	7 notices issued	7 notices issued	Ongoing work	
13	Cleaning of B.K canal	Kozhikode Corporation	31.03.2020	completed	completed	completed	completed	100%	N.A
14	Establishment of treatment plant at Medical college (3 MLD plant) Tender over 14.1 -2 MLD plant proposed	Kozhikode Corporation	31.03.2020	600m pipe laying completed and construction of the collection	1070 m pipe laying completed and construction of the collection	1200 m pipe laying completed and construction of the collection	1200 m pipe laying completed and construction of the collection	28%	2100 ms pipe laying and Constructi o

	14.2- 1 MLD plant proposed			tank at 2 MLD site has been completed.	tank at 2 MLD site has been completed	tank at 2 MLD site has been completed	tank at 2 MLD site has been completed		n of 1 MLD STP is pending
15	Construction of drains at Y.M.RC Ayyankar colony	Kozhikode Corporation	31.03.2020	Work has been stopped. Contractor asked higher rate for the items which exceeds more than 25% than the tendered quantity. Details have been submitted to Kozhikode Council for approval.	Work has been stopped. Contractor asked higher rate for the items which exceeds more than 25% than the tendered quantity. Details have been submitted to Kozhikode Council for approval.	Work has been stopped. Contractor asked higher rate for the items which exceeds more than 25% than the tendered quantity. Details have been submitted to	Work has been stopped. Contractor asked higher rate for the items which exceeds more than 25% than the tendered quantity. Details have been submitted to	60 %	1000m canal side wall construction on are pending

					Same has been approved and forwarded to AMRUT SLTC for final approval.	Kozhikode Council for approval. Same has been approved and forwarded to AMRUT SLTC for final approval. Next SLTC meeting is scheduled on 20/06/2022	Kozhikode Council for approval. Same has been approved and forwarded to AMRUT SLTC for final approval. Next SLTC meeting is scheduled on 20/06/2022		
16	Implementation of STP at Kottooli (13.5 MLD)	Kozhikode Corporation		Now stay order has been lifted. Additional fund is required					
17	Treatment facility for waste water in Central market	Kozhikode Corporation	EOI Process Ongoing	EOI Process Ongoing					

18	Establishment of comfort stations	Kozhikode Corporation		5 comfort station work completed			50%	50%	COMPLETED ON MARCH 2023
19	Provide facility for MRF,RRF, Super MRF 3 units existing 19.1 Njeliyanparamb 19.2 Industrial estate 19.3 Mayor bhavanjayanthinagar colony	Suchitwa Mission	Project in progress	Project in progress	Project in progress		30%	30%	70%
20	Identification of illegal outlets from house to storm water drain and issue Notice to such Houses	Kozhikode Corporation	On going process	On going process	12notices	4 notices	4 notices		
21	Establishment of Plastic shredding unit	Kozhikode Corporation	On going process	Project started				100%	
22	Establishment of slaughtering unit	Kozhikode Corporation	Submitted to Impact Kerala for KIFB Aid –Got Initial Approval. Final Document Preparation going on						
23	Cleaning of drains in Kozhikode Town	Kozhikode Corporation	On going process	On going process	On going process	Complete process	Completed		

Perumanna Grama Panchayath

No	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
1	Outlets into storm water drain and issue notice	Perumanna G P, kozhikode	Continues process	7 notice issued	7 notice issued	7 notice issued	7 notice issued	Inspection conducted regularly	
2	Establishment of six aerobic compost units in panchayat	Perumanna G P Kozhikode through MGNREGS	Dec-21	Completed	Completed		100%	100% work completed	5 units will be started if public place is available
3	Collection and segregation of solid waste in the river	Perumanna G P	Continues process in every year				74%	74 % work completed	
4	Setting up of residential treatment plant for chicken stall waste	Perumanna G P	Continues process	Resolution passed by Panchayat board to execute an agreement with Fresh cut, thamarassery, kkd	Resolution passed by Panchayat board to execute an agreement with Fresh cut, thamarassery, kkd	Resolution passed by Panchayat board to execute an agreement with Fresh cut, thamarassery, kkd	Resolution passed by Panchayat board to execute an agreement with Fresh cut, thamarassery, kkd	91%	

5	Setting up of 360 soak pit plant in all houses near the river area and panchayat	Perumanna G P MGNREGS	Dec-21	119 nos completed	119 nos completed	119 nos completed	119 nos completed	Remaining work has been suspended as lack of personal days for current year	
6	implimentation of 360 compost unit near river side and panchayat	Perumanna G P MGNREGS	Dec-21	126 nos completed	126 nos completed	126 nos completed	126 nos completed	Remaining work has been suspended as lack of personal days for current year	
7	Implementation of water flow project (aluvangalthazhamper umbattaelamanapadam, valiyapadam. mampuzhthodenaveekarana project no 260/2021 project cost 16.67 lakhs) . it is a joint venture project by grama, block and jilla panchayat	Perumanna G P, Kozhikode block panchayat, Kozhikode jilla panchayat	Dec-21			Completed	Completed	Technical sanction obtained .tender procedure completed .including in 2021-22 plan as spillover project.	Tender has been done

8	Cleaning of mampuzha river (project name :mampuzha water flow restoration,project no 01/2018-19	Distric panchayat Kozhikode	2018-19	Completed by panchayat	Completed by panchayat	Completed by panchayat	Completed by panchayat	25 lakhs transferred to district panchayat	Work is ongoing by district panchayat ,kozhikode
9	Establishment of 18 nos of mini MCF in different wards including payyadimetal where the river is flowing	Perumanna G P MGNREGS	Dec-21	11 Nos completed	11 Nos completed	11 Nos completed	11 Nos completed	11 Nos 100%	7 units not started
10	Collection of plastic waste from the river	Perumanna G P	Continuous process	Three times completed	Three times completed	Three times completed	Three times completed	N A	Process will be done every year

PeruvayalGramapanchayath

No .	Activity	Implementing agency	Time line	Progress in the month of JULY2022	Progress in the month of AUGUST 2022	Progress in the month of September 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
1	Outlet in storm water drain and issued notice	Peruvayal G P	Continuous process	5 notice issued	5 notice issued	5 notice issued	5 notice issued	On going	

2	Establishment of 5b units anaerobic composed unit in panchayat.	Peruvayal G P through MGNREGS	4/2021 TO 03/2021	work will commence on third week of march 2021	work will commence on third week of march 2021	work will commence on third week of november 2022	work will commence on third week of november 2022	NA	
3	Setting up of reentering plant for chicken solid waste	Peruvayal G P	Continuous process	Commence on 18/09/2020	Commence on 18/09/2020	Started soon	Started soon	100%	
4	Setting up of 379 soak pit plant in all houses	Peruvayal G P	04/2020 to 03/2021	On going	On going	on going	on going	Nil	170 will be finished within march 2021
5	Cleaning of mambuzha river (project name mambuzha renovation) project no : 190/2017-18	District panchayat Kozhikode	2017-18	Completed by Panchayat	Completed by Panchayat	completed by panchayath	completed by panchayath	25 lakhs transferred to district panchayat	Ongoing
6	Establishment of 8 numbers of mini9 MCF	Peruvayal G P through MGNREGS	4/2020 TO 2021	4 mini MCF completed	6 mini MCF Completed	6 mini MCF Completed	6 mini MCF Completed	80%	4 will started immediately
7	Collection of plastic waste from the river	Peruvayal G P	Continuous process	3 times collected	3 times collected	3 times collected	3 times collected	100%	Continuous process

8	Collection and segregation of solid waste in the river	Peruvayal G P	Continuous process	3 times collected	3 times collected	3times collected	3times collected		Continuous process
9	Establishment of Bio gas plant	Peruvayal G P	2020-21	26 numbers completed	26 numbers completed	26 number completed	26 number completed	70%	Work will be completed by the end of february 2023
10	Well recharge	Peruvayal G P through MGNREGS	2020-21	63 numbers completed	78 number completed	78 number completed	78 number completed	82%	Work will be completed by the end of february 2023

MavoorGp

No	Activity	Implementing agency	Time line	Progress in the month Of JULY 2022	Progress in the month of AUGUST2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER2022	% Work completed	Details of work remaining
1	MCF	MavoorGp	31.03.2019	Completed and functioning	Completed and functioning	Completed and functioning	Completed and functioning	100%	Nil
2	Fish market construction	MavoorGp	31.03.2019	Completed and functioning	Completed and functioning	Completed and functioning	Completed and functioning	100%	Nil
3	Ring compost	MavoorGp	31.03.2019	Completed and functioning	Completed and functioning	Completed and functioning	Completed and functioning	100%	NIL(190 units)

4	Tree plantation in river side	MGNREGS	Completed	Completed	Completed	Completed	Completed	100%	NIL(3500 units)
5	Compost pit	MGNREGS	Completed	Completed	Completed	completed	completed	100%	NIL(1000 units)
6	Well recharge	MGNREGS	31.03.21	Estimate under preparation	Estimate under preparation	Estimate prepared	Estimate prepared		2 units (Buds school, Ayurveda dispensary)
7	Bucket compost	MavoorGp	31.03.21	Ongoing	Ongoing	completed	completed	100%	502 units
8	Collection of non biodegradable waste	MavoorGp	Througho ut the year	Ongoing	Ongoing	Ongoing	Ongoing		
9	Transportation of waste material to refinement unit	Clean kerala company	2022-23	Ongoing	Ongoing	Ongoing	Ongoing		
10	Cleaning ofCherupuzha (Kuniyakadav to Thenghilakadav)	Mavoor G P	2022-23	Completed	Completed	Completed	Completed	100%	1500 Meter
11	ValayannorThodu Cleaning	MGNREGS	2022-23	Estimate under preparation	Estimate under preparation	Estimate under preparation	Estimate under preparation		115 meter
12	AryankodeKalchiraThodu Cleaning	MGNREGS	2022-23	Estimate under preparation	Estimate under preparation	Estimate under preparation	Estimate under preparation		115 meter
13	Drainage cleaning in Mavoor Town	Mavoor GP	2022-23		Estimate under preparation	Estimate under preparation	Estimate under preparation		

14	Ring compost	Mavoor GP	2022-23			Project approved	Project approved		
----	--------------	-----------	---------	--	--	------------------	------------------	--	--

OLAVANNA GRAMAPANCHAYAT

<i>No</i>	<i>ACTIVITY</i>	<i>IMPLIMENTING AGENCY</i>	<i>TIMELINE</i>	<i>PROGRESS IN THE MONTH OF JULY 2022</i>	<i>PROGRESS IN THE MONTH OF AUGUST 2022</i>	<i>PROGRESS IN THE MONTH OF SEPTEMBER 2022</i>	<i>PROGRESS IN THE MONTH OF OCTOBER 2022</i>	<i>% WORKS COMPLETED</i>	<i>DETAILS OF REMAINING WORK</i>
1	Collection of plastic waste from the river	Olavannagrama panchayat	Continuous process	2 times collected	2 times collected	4 times collected	4 times collected	85%	Process continuing
2	Collection of segregation of solid waste in the river	Olavannagrama panchayat	Continuous process	2 times collected	2 times collected	5 times collected	5 times collected	100%	Process continuing
3	Establishment of Mini MCF in all wards	Olavannagrama panchayat through MGNREGS	4/2020 To 3/2021	2 Mini MCF Completed	2 Mini MCF Completed	2 Mini MCF Completed	2 Mini MCF Completed		Remaining will started immediately
4	Cleaning of Mambuzha river	Olavannagrama panchayat	Continuous process					77%	Process continuing

1	Desilting of Kallayi river from Kaduppini to Kothiin Kozhikode Corporation	Irrigation department	31.03.21	Tender for approval at chief engineer		
2	Provide fencing on the sides of the Bridge	Irrigation department	31.03.21			
3	Dredging, Desilting & removal of weeds from E K Canal (11.2 km)	Irrigation department	31.07.19	7.7 km completed		Remaining not done as there is no side protection
4	Bio Park in Kozhikode District	Irrigation department		NA		
5	Flood Prone Mapping in Kozhikode District	Irrigation department		Action to be taken by the hydrology wing of irrigation department as this needs data collection, scientific analysis and modeling		

Kerala State Pollution Control Board

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	% works completed	Details of works remaining
1	River water quality monitoring- KallayiriverNational Water Quality Monitoring Programme(NWMP)	KSPCB	Ongoing; monthly frequency					
2	River water quality monitoring– Kallayi rivers State Water Monitoring Programme, KSPCB fund (SWMP)	KSPCB	Ongoing. Seasonal monitoring– pre- monsoon, monsoon, post- monsoon					
3	Inspection and effluent quality monitoring of the flats, industrial units, service stations, hospitals, hotels etc . in Malappuram Municipal area	KSPCB	Ongoing Interval: Red– 1month. Orange – 3 months. Green – 6					

			months.					
--	--	--	---------	--	--	--	--	--

<i>SuchitwaMission</i>								
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBE R 2022	% works completed	Details of works remaining
1	Board displaying messages against dumping to be placed in river banks	Suchitwa Mission	15.07.19					

Action Plan by Ground Water Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMB ER 2022	% works completed	Details of works remaining
B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks (Earlier status: As per Groundwater resources of Kerala, 2017 estimate ,Kozhikkode Block comes under the Kallai river basin and the block is safe with stage of groundwater extraction 68.49%)	Ground Water Department		Nil 1	Nil	Nil		
B(ii)	Ground water recharging / rain water harvesting (Earlier status : The average pre-monsoon groundwater level is 7.23mbgl. Groundwater Department has implemented 3 no of dug well recharge schemes at Kozhikkode block)	Ground Water Department		Nil 1	Nil	Nil		
B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand	Ground Water Department		Nil 1	Nil	Nil		

	pumps (Earlier status - Groundwater Department has 1 observation piezometer (BW)in the river stretch.)							
B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status - The total irrigation draft in the block area is 488.76 ha.m.)	Ground Water Department		Ni 1	Nil	Nil		

Action plan by irrigation Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of July2022	Progress in the month of August 2022	Progress in the month of September 2022	% works completed	Details of works remaining
E	Dredging and desilting	Irrigation Dept	3 years					
E	E-flow (by micro water shed management)	Irrigation Dept	3 years			Sub mitt ed for appr oval of Chie f Engi neer		
E	Flood plain zone (protection and management)	Irrigation Dept	3 years					
E	Greenery development (plant in trees on thebanks)	Irrigation Dept	3 years					

Kerala State Pollution Control Board, District Office, Kozhikode

NATIONAL MISSION FOR CLEAN GANGA

Format for submission of monthly progress report by state/UTs

(Hon'ble NGT in the matter of OA.No. 673/2018 dated 6/12/2018)

For the month of OCTOBER2022–Kuttiady polluted river stretch

Sl No	Activity to be monitored	Timeline	Submission of progress by state/UT-compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation	12/2022 03/21 31.05.2024 03/2022	<u>KuttyadiGramapanchayath</u> Massive awareness program and survey conducted. Community toilet and household latrine schemes implements MRF and MCF. Work in good condition. Project for household compost bin in is completed and carried out drainage work. <u>ChakkittaparaPanchayath</u> Massive awareness program conducted. Community toilet and household latrine schemes implements MRF and MCF. Work in good condition. Project for household compost bin in progress and carried out drainage reparse work <u>Payyoli municipality</u> 1. Action plan prepared under SBM 2.0 2. Action plan prepared under Amrut Scheme <u>ThurayurGramapanchayath</u> Ward wise awareness programme conducted. community toilet 'Take a Break' started and house hold latrine schemes implemented.MCF started.

			Project for house hold bucket compost completed.
2	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	12/2022 03/21 31.05.2024	<u>KuttyadiGramapanchayath</u> Committed to implement major scheme next year <u>ChakkittaparaPanchayath</u> Committed to implement major scheme next year <u>Payyoli municipality</u> 1. Action plan prepared under SBM 2.0 2. Action plan prepared under Amrut Scheme <u>ThurayrGramapanchayath</u> Major scheme will be implemented only by the availability of funds
3	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	01/2023 03/21 31.12.2024	<u>KuttyadiGramapanchayath</u> Attached separate report <u>ChakkittaparaPanchayath</u> River origin areas are in Chakkittapara, No industrial unites, ODF Project implemented <u>Payyoli municipality</u> 1. Action plan prepared under SBM 2.0 2. Action plan prepared under Amrut Scheme <u>ThurayurGramapanchayath</u> No industrial unit in thurayurgramapanjayath ODF project implemented
4	Chief secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none"> • Specifying accountability of nodal authorities not below the secretarylevel 		Not applicable

	<ul style="list-style-type: none"> • Chief secretaries may have an accountable person attached in their office for this purpose • Monitoring at state level must take place 		
5	<p>Progress report may be furnished by the state/UTs to</p> <ul style="list-style-type: none"> • Secretary, ministry of Jalshakti • Member Secretary, CPC B 	<p>Monthly (preferably before 20th of every month)</p>	<p>Nil</p>
5.1	<p>Progress report may be comprised of details along with completion timeline on:</p> <p>(i) identification of polluting source including drains contributing to river pollution and action as per NGT order on in situ treatment</p>	<p>Primary STP (Oil and Grease trap with grit chamber) Will be implemented by 31/3/2021</p> <p>12/2022</p>	<p>Drains identified. Pollution load calculated. Action plan prepared. Notices issued by concerned Panchayath Secretaries to individual units. Action under progress by individual units.</p> <p>Monthly progress report of Kuttiady, Maruthomkara, Cheruvannur, Changaroth, Perambra, Kavilumpara, Velom Panchayaths, Chakittapara, Payyoli, Thurayoor, Irrigation department, Water Authority, Shuchitwa mission for the month of August 2022 is attached as <i>Annexure 3. Kuttyadi Grama Panchayath</i> Survey will be conducted</p>

<p>(ii) <u>status of STPs, I&D and sewage networks</u></p> <p>Details of existing infrastructure, proposed along with completion timeline</p>	<p>3/2021</p> <p>03/2022</p> <p>3/21</p> <p>31.05.2024</p> <p>3/21</p>	<p><u>ChakkittaparaPanchayath</u> River originate from ChakkittaparaGrama Panchayat .</p> <p>Polluting sources are not identified.</p> <p><u>ThurayurGramaPanchayath</u> Polluted area in river are not identified.</p> <p>Mostly rural area. No common STP proposed. Individual septic tank and soak pit system provided for house hold, units like bakery, cool bars small restaurants with less seating capacity. Individual STPs for high rise building, hotels, Restaurants, Commercial buildings.</p> <p><u>ChakkittaparaPanchayath</u> : Nil</p> <p><u>Payyoli municipality</u> Action plan prepared underSBM 2.0</p> <p><u>ThurayurGramaPanchayath</u> Nil</p>
<p>(iii) <u>status of CETPs</u></p> <p>Details of existing CETP and ETP infrastructure ,Gap analysis, proposed along with complying status</p>	<p>31.12.2024</p> <p>03/2022</p>	<p><u>Payyoli municipality</u> ✓ No CETPs proposed ✓ Action plan prepared under SBM 2.0</p> <p><u>ThurayurGramaPanchayath</u> No industry in the locality</p> <p><u>KuttyadiGramaPanchayath</u> No industry in the locality</p> <p><u>ChakkittaparaPanchayath</u> No industry in the locality</p>

<p>(iv) <u>status of solid waste management& details of processing facilities</u> Details of existing infrastructure, Gap analysis, proposed along with completion timeline</p>	31/03/2021	<p>Construction started for block level MRF for 7 panchayath in the Kuttiyady block.</p> <p>MCF of Kuttiyadi Panchayath set up with shredding unit-work completed and functioning.</p> <p>Mini MCF set up in all wards of Kuttiyadi panchayath.</p> <p><u>Kavilumparapanchayath</u> 3 MCFs are functioning.</p> <p><u>Maruthomkara Panchayath</u> MRF completed and functioning. Biogas plant work completed.</p> <p><u>Velom Panchayath</u> Community level – Biogas plant. Work under construction (80% work completed). 50 nos of Biogas plant for household- Completed and functioning 50 nos of Biogas plant for household- Completed and functioning</p>
	Completed and functioning	
	Completed and functioning	
	Completed and functioning	
	Completed and functioning	
	Completed and functioning	
	31/10/2021	<p><u>Perambra Panchayath</u> MCF- Tendering in progress Mini MCF – work completed.</p> <p><u>Changaroth Panchayath</u> Project for setting up MCF approved. Site to be identified soon. Biogas plant and Ring compost for household proposed. Plastic shredding unit proposed.</p> <p><u>Chakkittapara Panchayat</u></p>

	03/2021	<p style="text-align: center;"><u>h</u> House Hold plastic waste collected as per the guidelines of SuchithwaMission . <u>Payyoli Municipality</u> One temporary MCF exist & 18 mini MCF under construction.Construction of permanent MCF going on. To be complete by September 2022 <u>ThurayurGramapanchayath</u> House hold plastic waste collected as the guideline of Suchitwa mission <u>KuttyadiGramapanchayath</u> Report attached</p>
(v) latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river	31/10/2024	<p>Water quality monitoring result for the month of August 2022 is attached as Annexure-4 <u>ChakkittaparaPanchayat</u> <u>h</u> No details available</p>
(vi) preventing dumping of waste and scientific waste management including bio-medical waste plastic waste and decentralizing waste processing, including waste generated from hotels, ashrams,etc.		<p>Same as Item no. 5.1(v) Biomedical waste from Hospital,labs ,clinics collected through image, plastic waste disposal through recyclers.Individual solid waste processing facilities like bio gas plant, bio bins in high rise building, hotels</p>

		etc.Fencing proposed by irrigation department. <u>ChakkittaparaPanchayat</u> <u>h</u> No waste dumping <u>ThurayurGramaPanc</u> <u>hayath</u> No waste dumping <u>KuttyadiGramaPanchaya</u> <u>th</u> No waste dumping
(vii) ground water regulation	03/2021	
		<u>ChakkittaparaPanchayat</u> <u>h</u> Ground water regulation and action taken <u>ThurayurGramaPanc</u> <u>hayath</u> Ground water regulation 0and action taken <u>KuttyadiGramaPanchaya</u> <u>th</u> Action taken
(viii)adopting good irrigationpractices	31/10/2023	<u>ThurayurGramaPanc</u> <u>hayath</u> As per the direction of Government, action will be taken <u>ChakkittaparaPanchayat</u> <u>h</u> As per the direction of Government, action will be taken <u>KuttyadiGramaPanchaya</u> <u>th</u> As per the direction of Government, action will be taken
	31/10/2024	

<p>(ix) protection and management of flood plain zones(FPZ),</p>	<p>31/10/2024</p>	<p>NIL</p>
<p>(x) Rain waterharvesting</p>	<p>Work in progress</p>	<p><u>Velompanchayath</u> 22527 rain water pit , well recharge – 1500 houses</p>
	<p>31/10/2024</p>	<p><u>Kavilumparapanchayat</u> <u>h</u>well recharge – 160 houses</p>
		<p><u>Maruhtonkarapanchayath</u>Well recharge- work completed</p>
		<p><u>Cheruvanoorpanchayat</u> <u>h</u>Well Recharge – Project in progress</p>
	<p>03/2021</p>	<p><u>ThurayurGramaPanchayath</u> Project for well water and well recharge is in progress as per the action plan of MGNREGS</p>
		<p><u>ChakkittaparaPanchayath</u> Project for well water pit and well recharge adopted</p>
		<p><u>KuttyadiGramaPanchayath</u> Project for rain water pit and well recharge adopted</p>
<p>(xi) Maintaining minimum environmental flowof river</p>	<p>31/10/2024</p>	<p><u>Kavilumparapanchayat</u> <u>h</u> Adopted steps to remove sands and rock dumped durig rain flood <u>Maruhtonkarapanchayath</u> <u>ah</u> 74 works ongoing</p>

	03/2021	<p>under MGNREGS(RWH, soil Conservation). <u>Kavilumparapanchayath</u> 5 works ongoing under MGNREGS for protection of river sides <u>ChakkittaparaPanchayath</u> River Originating area, Noticed environment flow <u>PayyoliMunicipality</u>Rejuvenation/cleaning of Naivaranithodu by removing slit and other solid wastes-Work in Progress <u>ThurayurGramapanchayath</u> River originating area , Noticed environmental <u>KuttyadiGramapanchayath</u> Rain water storage pits provided to house.</p>
(xii) Plantation on bothsides of theriver	03/2021	<p><u>ChakkittaparaPanchayath</u> Bamboo planting will be done in MGNREGS <u>ThurayurGramapanchayath</u> Bamboo planting will be done only by the direction of governing council <u>KuttyadiGramapanchayath</u> Bamboo and Ramacham planted on the banks of kuttiadi river</p>

	<p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>	<p>31.05.2024</p>	<p><u>ChakkittaparaPanchayath</u> Action will be taken depending upon availability of fund <u>ThurayurGramapanchayath</u> Action will be taken depending upon availability of fund <u>KuttyadiGramapanchayath</u> Action will be taken depending upon availability of fund. Projects for Bamboo park and social forestry works adopted.</p>
--	--	-------------------	---

(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

ACTION PLAN FOR RIVER KUTTIYADI, KERALA

KuttyadiGramaPanchayath

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
D	Geo textiles at river bed	MGNREGS	31.03.2018	100%	100%	100%	100%	100%	Completed
E	Harithasahayastapan a agreement	KuttyadiGramaPanchayath	31.03.2020	Completed	Completed	Completed	Completed	100%	Agreement signed with south side Resource Management
C(ii)	Removal of Non bio degradable waste	KuttyadiGramaPanchayath	31.03.2020	Completed	Completed	100%	100%	100%	Completed
C(ii)	Clean green kuttyadi	KuttyadiGramaPanchayath	31.03.2020	100%	100%	100%	100%	100%	Plastic collection from home Completed
A(b)	Community toilet	Suchitwa mission	31.03.2020					100%	Completed

C(ii)	MRF	Block panchayath	31.03.2020	Nil	Nil	Nil	Nil	Nil	Completed
C(ii)	MCF	KuttyadiGramapanchayath	31.03.2019					100%	Completed
A(b)	Sanitary latrine	KuttyadiGramapanchayath	31.03.2019	50%	50%	50%	50%	95%	5%
B(ii)	Well recharging	MGNREG	31.03.2019	Nil	Nil	Nil	Nil	Nil	Nil
E	Camera surveillance	KuttyadiGramapanchayath	completed					100%	completed
E	Rejuvenation of Kuttyadi river	MGNREGS	31.03.2020	50%	50%	50%	100%	100%	completed
C(ii)	Disposal of non degradable bio waste	KuttyadiGramapanchayath	31.03.2020	99%	99%	99%	100%	100%	completed
E	Clean Village	KuttyadiGramapanchayath	31.03.2020	99%	99%	99%	100%	100%	completed
C(ii)	MRF	Block Panchayat	31.03.2020	Na	Na	Na	Na	100%	completed
C(ii)	MCF	KuttyadiGramapanchayath	31.03.2020	100%	100%	100%	100%	100%	completed
C(ii)	Retrofitting	KuttyadiGramapanchayath	31.03.2020	100%	100%	100%	100%	100%	Nil

VelamGramaPanchayath

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
C(ii)	Govardhian Biogas plant	Velam GP	31.03.2020				100	100	completed
C(ii)	MCF	Suchitwa mission	31.03.2020				100	100	completed
C(ii)	Biogas plant 50 No.s	Suchitwa mission	31.03.2020						
B(ii)	Well recharge 1500 houses	MGNREGS	31.03.2020				50	50	Nil
	Installation of Biogas plant for individual beneficiaries	Socio Economic unit Foundation	31.12.2019				5nos		0
C(ii)	Installation of Ring compost	Socio Economic unit Foundation	31.12.2019					11	0
C(ii)	Making compostpit	MGNREGS	31.0.2020	5					20

Maruthomkara Grama Panchayath

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY2022	Progress in the month of AUGUST 2022	Progress in the month of SETEEMBER2022	Progress in the month of OCTOBER2022	% works completed	Details of works remaining
C(ii)	MRF	Block panchayath	2019-2020	Completed	Completed	Completed	Completed	100%	Completed
C(ii)	Biogas plant	Maruthomkara GP	2019-2020	completed	Completed	Completed	Completed	100%	Completed
B(ii)	Well recharge	Maruthomkara GP	2019-2020	completed	Completed	Completed	Completed	100%	Completed
A(b)	Sanitary complex	Maruthomkara GP	2019-2020	completed	Completed	Completed	Completed	100%	Concrete Completed
E	Harithasahayath apana agreement	Maruthomkara GP	2019-2020	completed	Completed	Completed	Completed	100%	Completed
	Biobin for home	Maruthomkara GP	2021-2022	Completed	Completed	Completed	Completed	100%	
	Nidival River Cleaning	Maruthomkara GP	2021-2022	Completed	Completed	Completed	Completed	100%	
C(ii)	Biogas plant	Maruthomkara GP	31.03.2020						
A(b)	Sanitary Complex	Maruthomkara GP	31.03.2020						

PerambraGrama Panchayat

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
E	Harithasahaya sthapana agreement	Perambra gramapanchayat	31.03.2020	HSS identified	HSS identified	HSS identified	HSS identified		
C(ii)	Solid waste removal	Perambra gramapanchayat	31.03.2020	completed	completed	completed	completed	completed	Fortnight collection of non biodegradable waste from houses is being continued
C(ii)	Zero waste Perambra	Perambra gramapanchayat	31.03.2020	Completed	Completed	Completed	Completed	100%	
A(b)	Publictoilet	Perambra gramapanchayat	31.07.2019	Commissioned	Commissioned	Commissioned	Commissioned	100%	
C(ii)	MCF	Perambra gramapanchayat	31.10.2019	Commissioned	Commissioned	Commissioned	Commissioned	95%	Electrification tender

Kavilumpara Grama Panchayath

No. (as per Action Plan).	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
E	Harithasahayasthapan a agreement	Kavilumpara GP	30.03.2023	Completed	NA			100% Completed	NA
C(ii)	Collection of non-biodegradable waste	Kavilumpara GP	30.03.2023	Collected	Collected	Collected	Collected	100 % Completed	
C(ii)	MCF	Kavilumpara GP	30.03.2023	Completed	Completed	Completed	Completed	100% Completed	NA
B(ii)	Well recharge	MGNREGS	30.03.2023	Application Nil	Application Nil	Application Nil	Application Nil	NIL	Work Started
D	River cleaning	Kavilumpara GP	30.03.2023	NA	NA	NA	NA	100%	

ChakkittaparaGramaPanchayath

No.(as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month Of SEPTEMBER2022	Progress in the month Of OCTOBER2022	% works completed	Details of works remaining
D	Removal of pebbles dumped if any	MGNREGS	31.03.2020	Nil	Nil	Nil	Nil		Nil
E	Harithasahayastapana agreement	ChakkittaparaGramaPanchayath	31.03.2020	Completed	Completed	Completed	Completed	100%	Nil
C(ii)	Removal of Non bio degradable waste	ChakkittaparaGramaPanchayath	31.03.2020	Completed	Completed	Completed	Completed	100%	Nil
A(b)	Community toilet	Suchitwa mission	31.03.2020					100%	Nil
C(ii)	MCF	ChakkittaparaGramaPanchayath	31.03.2020					100%	Nil
A(b)	Sanitary latrine	ChakkittaparaGramaPanchayath	31.03.2020	86.6%	86.6%	86.6%	86.6%	86.6%	
B(ii)	Well recharging	MGNREG	31.03.2020	38.4%	38.4%	38.4%	38.6%	38.6%	

E	Rejuvenation of KuttiyadiPuzha	MGNREGS	31.03.2020	Nil	Nil	Nil	Nil	Nil	Nil
C(ii)	Disposal of non degradable bio waste	ChakkittaparaGramapanchayath	31.03.2020	82.4%	82.4%	82.4%	82.4%	82.4%	Collection from MCF
E	Clean Village	ChakkittaparaGramapanchayath	31.03.2020	35%	35%	35%	35%	35%	
C(ii)	MCF	ChakkittaparaGramapanchayath	31.03.2020					100%	Nil

<i>CheruvannurGramapanchayath</i>								
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
E	HarithaSahayaSthapana agreement	Cheruvannur GP	31.03.2020	Completed	Completed	Completed	100%	Nil
C(ii)	Collection of plastic waste	Cheruvannur GP	31.03.2019	Completed	Completed	Completed	100 %	Nil
A(b)	Repairing of households toilets	Cheruvannur GP	31.03.2020	Completed	Completed	Completed	100%	Nil

A(b)	Construction of Community toilet at Nirappam Stadium	Cheruvannur GP	31.03.2020	Completed	Completed	Completed	100%	Nil
B(ii)	Well recharging	Gramapanchayath & MGNREGS	31.03.2019	Completed	Completed	Completed	100%	Nil
A(b)	Latrine Construction	Gramapanchayath & MGNREGS	31.03.2019	Completed	Completed	Completed	100%	Nil
new	Take a break toilet cum relaxation centre	Cheruvannur GP	31.03.2022	Work Completed	Work Completed	Finishing work ongoing	95%	Nil
new	Thumburmoozhi Aerobic bin compost	Cheruvannur GP	31.03.2021				0	Construction on work

Koorachund Grama Panchayat

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
	Setting up of MCF	Koorachund GP	31/06/2022	completed	Ongoing	Ongoing	Ongoing	95%	Ongoing
	Collection of non degradable waste	Koorachund GP harithakarmasena	Throughout the year	collected	collected	collected	collected	100%	Ongoing
	Transportation of waste material	Green worms	Throughout the year	ongoing	ongoing	ongoing	ongoing	90%	Ongoing
896	Renewal/construction of public toilet Take a Break	Koorachund GP MGNREGS	31/09/2022	ongoing	ongoing	ongoing	ongoing	90%	Ongoing
859	Brook cleaning	Koorachund GP MGNREGS	31/05/2022	ongoing	ongoing	ongoing	ongoing	80%	Ongoing
1211	Setting up of mini MCF	Koorachund GP MGNREGS	31/09/2022	ongoing	ongoing	ongoing	ongoing	65%	Ongoing
199	Well recharge	Koorachund GP MGNREGS	Throughout the year					65%	Ongoing
	Cleaning of AthiyodithoduTheleineerozhukumNava keralam	Koorachund GP MGNREGS	31/05/2022		Ongoing	Ongoing	Ongoing	100%	completed

Thiruvallur Grama Panchayat

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JUNE 2022	Progress in the month of AUGUST 2022	Progress in the month Of SEPTEMBER 2022	Progress in the month Of OCTOBER 2022	% works completed	Details of works remaining
1	drainage cleaning	Thiruvallur GP	2020-21	Completed	Completed	Completed	Completed	100%	Nil
2	harithasahayasthabana agreement	Thiruvallur GP	2020-21	Completed	Completed	Completed	Completed	100%	Nil
3	Removal of non bio degradable waste	Thiruvallur GP	2020-21	Completed	Completed	Completed	Completed	100%	Nil
4	Community toilet	suchitwa mission	2020-21	nil	Nil	Nil	Nil		
5	MCF	Thiruvallur GP	2020-21	Not started	Started	Started	Started		Due to social assault work temporarily stopped.MCF functioning in a rental building

6	non recyclable inorganic waste hand over to clean kerala company	Thiruvallur GP	2020-21	Negotiation completed agreement to be executed with clean kerala company.	Nil	Nil	Nil		Negotiation on progress
7	Waste management project to veterinary hospital	Thiruvallur GP	2020-21	Annual plan for waste management exists.	Nil	Nil	Nil		Letter send to AE ,LSGD for preparing deep burial pit
8	Renovation of various canals	Thiruvallur GP	2020-21	completed	Work progressing	Completed	Completed	100%	Nil
9	Toilet to schools, anganvadies and bus stand	Thiruvallur GP	2020-21	Started	Toilet to schools completed toilet at bus stand to be started.	Started	Started		Work completed up to lintel level bus stand building construction project started

Thurayur Grama Panchayat

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
	Removal of pebbles dumped if any	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
	Harithasahayasthabana agreement	Thurayur GP	31.03.2020	Completed	Completed	Completed	Completed	100%	Nil
	Removal of non bio degradable waste	Thurayur GP	31.03.2020	Completed	Completed	Completed	Completed	100%	Nil
	Community toilet	SUCHITWA MISSION	31.03.2020	Nil	Completed	Completed	Completed	100%	Nil
	MCF	Thurayur GP	31.03.2020		Completed	Completed	Completed	100%	Nil
(b)	Sanitary latrine	Thurayur GP	31.03.2020	Nil	Nil	Nil	Nil	Nil	
ii)	Well recharge	MGNREGS	31.03.2020	Nil	Nil	Nil	Nil	Nil	
	Rejuvenation of kuttiadi river	MGNREGS	31.03.2020	Nil	Nil	Nil	Nil	Nil	
	Disposal of non degradable bio waste	Thurayur GP	31.03.2020	70%	70%	80%	90%	90%	Collection directly from houses
	Clean village	Thurayur GP	31.03.2020	Nil	Nil	Nil	Nil		
ii)	MCF	Thurayur GP	31.03.2020					partial	Basement

			1						completed
--	--	--	---	--	--	--	--	--	-----------

ManiyurGrama Panchayat									
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
15	innovation of canals	MGNREGS	2020-21	15 canals innovation completed	15 canals innovation completed	15 canals innovation completed	15 canals innovation completed	100%	Nil
68	innovation of streams	MGNREGS	2020-21	17 streams innovation completed	17 streams innovation completed	17 streams innovation completed	17 streams innovation completed	100%	51
2	innovation of streams	Maniyur GP	2020-21	2 streams innovation completed	2 streams innovation completed	2 streams innovation completed	2 streams innovation completed	100%	Nil
21	building up of mini MCF	MGNREGS	2020-21	Work of 7 mini MCF completed	Work of 9 mini MCF completed	Work of 9 mini MCF completed	Work of 9 mini MCF completed	43%	12
21 wards	collection of non-bio degradable waste	HarithakarmasenaManiyur GP	2022-23	waste in five wards was removed in December month 2020	waste in 19 th wards was removed in February month 2020	Plastic waste in five wards was removed in April month 2022	Plastic waste in five wards was removed in April month 2022	38%	Plastic waste in 16 wards

	Well recharge	MGNREGS	2020-21					86%	24%
220	Construction of soak pit	MGNREGS	2021-2022				10 Soakpits construction completed	2%	NIL
36	Innovation of Streams	MGNREGS	2021-2022				36 Streams Innovation completed	100%	NIL
22	Construction of Mini MCF	MGNREGS	2020-21 2021-22				Works of 22 mini MCF completed	96%	NIL

CHANGAROTH GRAMAPANCHAYATH


No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	Progress in the month of SEPTEMBER 2022	Progress in the month of OCTOBER 2022	% works completed	Details of works remaining
C(ii)	Setting up of MCF	Changaroth GP	Sep-19	Completed	Completed	Started procedure acquire land from irrigation department	Started procedure acquire land from irrigation department	Completed	Completed

	Included in the watershed area based development master plan.A municipal level committee formed for monitoring	Payyolimunicipality,Irrigation department	31.12.2021	Preparing the estimate	Preparing the estimate	Preparing the estimate	Preparing the estimate	NA	Work in progress
	Establishment of 2000units of ring compost	Payyoli municipality	31.03.2021	NA	NA	NA	NA	NA	Work in progress
	Establishment of 500 units of bio gas plant	31.03.2021	NA	NA	NA	NA	NA	NA	Work in progress
	Establishment of 5000units of bio bin	Payyoli municipality	31.03.2021	NA	NA	NA	NA	NA	Work in progress
	A contract agreement has been signed between municipality and fresh cut organic pvtltd,arentering plant functioning at Ambayathode,Thamarassery for the scientific treatment of chicken stall waste generated	Fresh cut organic pvt ltd	04.09.2020	100% chicken waste collected	100% chicken waste collected	100% chicken waste collected	100% chicken waste collected	100%	Completed
	Implementation of green protocol	Payyoli municipality	30.06.2020	Completed	Completed	Completed	Completed	100%	Completed
	Rejuvation/cleaning of Naivaranithodu by removing slit and other solid wastes	Payyoli municipality	31.3.2021						Work in progress

	Collection of plastic/non bio degradable household waste	Harithakarmasena	Ongoing	Collection started in 13wards	Collection started in 13wards	Collection started in 13wards	Collection started in 13wards	25%	NA
	Action taken against littering in public places	Payyoli municipality	Continuing	20notice issued.Fined -Rs.30190/-	20notice issued.Fined - Rs.30190/-	20notice issued.Fined - Rs.30190/-			NA

Irrigation Department

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of JUNE 2022	Progress in the month of JULY 2022	Progress in the month of AUGUST 2022	% works complete d	Details of works remaining
E	Salt water Extrusion - Construction of RCB upstream of Perincherikadavu across Kuttiady river (Gulikapuzha) in Kozhikode District	Irrigation Dept	July 31 2022					
C(ii)	Fencing the sides of Bridges to prevent dumping of wastes - 5 no's	Irrigation Dept	July 31 2022					



ANALYSIS REPORT OF RIVER WATER

Report No.	K R O S 4 4 7 2 / 1 to 8	Date:	2 5 1 0 2 0 2 2
Date of Sample Collection	0 1 1 0 2 0 2 2	Date of receipt of the sample	0 1 1 0 2 0 2 2
Sampled by:	RL_KKD	Time	Hours: 1 7 : 0 0
Sampling Method	APHA1060B,a	Sample ID	DS1,DS2,DS3,DS4,DS5,DS6,DS7 & DS8
Sample container	PC 2.5 L	Sample Lab Code	KROS 4472/1-8
Source:	KUTTYADI RIVER WATER	Ref.letter No.	PCB/KKD/DO-Polluted River water/2018 VM IV, Serial No. 14,2022
Specific sampling location:	GIVEN BELOW	Received from:	EE,DO,KKD
Sample preservation:	Ice box	Period of analysis:	01.10.2022-12.10.2022
		No. of samples	8
		Analysed by:	BRS/CVR/CNR
		Method: Standard Methods for the examination of Water and Wastewater, APHA AWWA WEF (22 nd Ed.)	

Sl no	Parameters	unit	Method No.	SAMPLE ID							
				DS1	DS2	DS3	DS4	DS5	DS6	DS7	DS8
1	pH	-	APHA 4500-H+ B	6.9	6.95	6.79	6.57	6.57	6.54	6.5	6.81
2	CONDUCTIVITY	µmhos/cm	APHA 2510B	28.9	24.8	38	23.85	22.27	29.86	42.39	34.8
3	BOD	mg/L	53025 (Part 44)	0.2	0.53	1.13	1.06	0.266	0.73	1.06	0.066
4	DISSOLVED OXYGEN	mg/L	APHA 4500-O.C	8	8.2	8.2	7.8	8	8.2	7.33	7.8
5	TOTAL COLIFORM,	CFU/100ml	APHA 9222B	520	610	400	900	260	520	8200	7800
6	FECAL COLIFORM	CFU/100ml	APHA 9222D	190	240	210	380	60	400	5100	6000
7	FECAL STREPTOCOCCUS	CFU/100ml	APHA 9330 C	30	50	100	60	NIL	20	180	50
8	TEMPERATURE	°C	APHA 2550B	29	30	29	27	26	27	28	27

Test method variation: None

Remarks: LOD-Lower Detection Limit BDL-Below Detection Limit
 DS1-KUTTYADI RIVER NEAR MARUTHOMKARA-DRAINAGE MOUTH, DS2-KUTTYADI RIVER AT PUZHAYORAM HOTEL, DS3-KUTTYADI RIVER NEAR PARK RESIDENCY HOTEL, DS4-KUTTYADI RIVER AT JANAKI FOREST, DS5-KUTTYADI RIVER NEAR PERUVANNAMUZHI DAM, DS6-KUTTYADI RIVER AT GULIKAPUZHA DRAIN MOUTH, DS7-KUTTYADI RIVER AT KADIYANGAD RIVER & DS8-KUTTYADI RIVER BEHIND KSRTCDEPOT, THOTTILPALAM

DA 032
 MEI
 20/10/22

[Signature]
 25-10-2022
 Scientist in charge



Office of the Environmental Engineer
 CALICUT
 Date: 25/10/22
 Kerala State Pollution Control Board

ANALYSIS REPORT OF RIVER WATER

Report No.	K R O R 4 4 7 8 / 1 to 5										Date:	2	5	1	0	2	0	2	2
Date of Sample Collection	0	5	1	0	2	0	2	2	Date of receipt of the sample										
									Time										
Sampled by:	RL, KKD										Sample ID								
Sampling Method	APHA1060B,a										Sample Lab Code								
Sample container	PC 2.5 L										Ref.letter No.								
Source:	KALLAI RIVER WATER										Received from:								
Specific sampling location:	GIVEN BELOW										Period of analysis:								
Sample preservation:	Ice box										No. of samples								
											Analysed by:								
											Method: Standard Methods for the examination of Water and Wastewater, APHA AWWA WEF (22 nd Ed.)								

Sl. no	Parameters	Unit	Method No.	SAMPLE ID				
				KL 1	KL 2	KL 3	KL 5	KL 6
1	pH	-	APHA 4500-H+ B	6.8	6.92	7.1	7.24	7.44
2	CONDUCTIVITY	µmhos/cm	APHA 2510B	2311	6726	5795	28180	39080
3	BOD	mg/L	IS3025 (Part 44)	2.856	2.1	4.468	2.068	1.868
4	DISSOLVED OXYGEN	mg/L	APHA 4500-O.C	7.6	5.3	5.53	5.33	6.26
5	TOTAL COLIFORM,	CFU/100ml	APHA 9222B	28000	22000	38000	95000	9200
6	FECAL COLIFORM	CFU/100ml	APHA 9222D	20000	17000	22000	82000	8000
7	FECAL STREPTOCOCCUS	CFU/100ml	APHA 9230 C	200	400	800	1400	160
8	TEMPERATURE	°C	APHA 2550B	27	27	27	26	27

Test method variation: None

Remarks: LDL-Lower Detection Limit, BDL-Below Detection Limit

KL1-KALLAI RIVER AT PALATHUMKANDI BRIDGE, POKKUNNU, KL2-KALLAI RIVER AT KADUPPINI BRIDGE, K.L3- KALLAI RIVER AT MANKAVU BRIDGE, KL5- KALLAI RIVER AT KALLAI BRIDGE & KL6- KALLAI RIVER AT KOTHI BRIDGE, THEKKEPURAM.

DA-623

ME1

25/10/22

Scientist in charge

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER KUPPAM, KANNUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		Almost all residence and commercial establishments have their own insitu sewage remediation
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		A common STP is at Taliparamba
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	31.03.20 21	
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary,Ministry of Jal Shakti• Member Secretary,CPCB	Monthly before 20 th of every month	

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure,Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure,Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv)<u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure,Gap Analysis, Proposed along with completion timeline</p>	<p><u>MADAYI</u> 16 soak pit completed</p> <p><u>UDAYAGIRI</u> Identified drains already cleaned before commencement of monsoon by harithakarmasena in local bodies</p> <p><u>MADAYI</u> 100 ring compost Unit supplied, placed order for 96 units of Ring Compost (for bio degradable waste disposal) Non bio degradable waste is collecting through Haritha Karma sena and handed over to RRF</p> <p><u>Udayagiri</u> Compost pit -105 completed Biogas -39 completed Soak pit -18 completed</p> <p><u>PATTUVAM</u> Ring compost -150</p>
-----	---	--

<p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by</p>	<p>Pipe compost-600 Biogas plant-25 Compost pit -100 Thumboor muzhi-1</p> <p>Lab report is attached</p> <p><u>MADAYI</u> ONGOING <u>Udayagiri</u> Door to door collection of biodegradable waste is collected by local body and measures for disposing biodegradable waste is practising. All existing HCF are disposing their bmw through CBMWTF</p> <p><u>Pattuvam</u> Door to door collection of biodegradable waste is collected by local body and measures for disposing biodegradable waste is practising. All existing HCF are disposing their bmw through CBMWTF</p>
--	--

	removing encroachment		
--	-----------------------	--	--

ACTION PLAN FOR RIVER KUPPAM, KERALA

Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Implementing Agency	Time of Completion	Progress in the month of December 2020	Progress in the month of August 2021	Progress in the month of October 2022	% works completed	Details of works remaining
Udayagiri GP								
A (b)	Sanitation Facility	Udaya giri GP	03/2020			Completed		
C (ii)	Biodegradable waste disposal	Udaya giri GP	Ongoing project					
C (ii)	Non bio degradable Waste Disposal	Clean kerala Company	Ongoing project					
E	Awareness	Youth, Asha workers and other stake holders	Ongoing project					
Chapparappadavu GP								
A (b)	Sanitation Facility	Chapparappadavu GP	06/2019		Not reported	Not reported		
C (ii)	Biodegradable waste disposal	Ward Sanitation Committee of Local Body	12/2019					
C (ii)	Non bio degradable Waste Disposal	Local body (Haritha Karma Sena)	03/2020					

E	Awareness	Youth, Asha workers and other stakeholders	03/2020 (Will extend if necessary)					
		Pariyaram Panchayat						
A (b)	Sanitation Facility	Pariyaram Panchayat	03/2020	298 ring compost installation going to start	Not reported	Not reported		
C (ii)	Biodegradable waste disposal		03/2022	ongoing				
C (ii)	Non bio degradable Waste Disposal	Pariyaram Panchayat	On going project					
E	Awareness	Youth, Asha workers and other stakeholders	Whenever necessary					
A (b)	Identification of illegal outlets in drains and stoppage of the same	Pariyaram Panchayat	09/2019					
		Madayi GP						
A (b)	Sanitation Facility	Local Body	2022					
		Ward Sanitation	Bio bins, pit compost -2022		100 Ring compost	Order placed		

C (ii)	Biodegradable waste disposal	Committee of Local body			unit supplied	for another 96 units		
			Thumpoormuzhi = 2020			Tender approved and gave supply order		
C (ii)	Non bio degradable Waste Disposal	Haritha Karma sena	Ongoing project			ONGOI NG		
E	Awareness	Youth, Asha workers and other stakeholders	Ongoing project			ONGOI NG		
A (b)	Identification of illegal outlets in drains and stoppage of the same	Local Body	2022					
Thalipparamba Municipality								
A (b)	Sanitation Facility	Municipality				Not reported		
C (ii)	Biodegradable waste disposal							
C (ii)	Non bio degradable Waste Disposal	Haritha Karma sena						
E	Awareness	Youth, Asha workers and other stakeholders	Once in a month					

		holders						
Pattuvam GP								
E	Awareness	Youth, Asha workers and other stake holders	Whenever necessary					
C (ii)	Removal of plastic wastes from the river bank							

Action Plan by Irrigation Department

Sl no	Activity	Implementing Agency	Time for completion	Progress in the month of May 2022	Progress in the month of June 2022	Progress in the month of July 2022	% works completed	Details of works remaining
1	Providing fencing on Kuppam bridge (NH) across Kuppam river at Thalipparamba in Thalipparamba Municipality	Irrigation department	2021					
2	Rejuvenation of Kuppam River - Flood plain Zone management : Construction of Marginal Earthen Bund at peringeel In Ezhome Grama Panchayath (PRICE ID : 2019/10484/IA)	Irrigation Department	2021					

3	Greenery development- Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment	Irrigation Department	3 years	In order to identify the land for plantation on both sides of the river, the boundary of government land should be fixed by the Revenue Department. Eviction of encroachment should be done. For the same, District collector Kannur has already been addressed from this office and subsequent bio cover works and planting trees have to be done by social forestry department	
4	Rejuvenation of Kuppam River - Maintaining E-Flow : Desilting of Kuppam river in Various Stretches in Chapparapadavu Grama Panchayath (PRICE ID : 2019/10517/IA)	Irrigation Department	3 years	<p>Initially the DPR was submitted for 30 lakhs. But as per the letter No.752755/C1/16/WRD Thiruvananthapuram dtd 30/09/2020 of the Additional Chief Secretary to Government, the estimate was recasted for an amount of 10.40 lakhs as per DSR 2016 by assessing the quantity of silt by scientific method. Since DSR 2018 was introduced, DPR was resubmitted for an amount of Rs. 12.80 lakhs for FS . The work includes desilting from Kooverikkadavu and Kattamballikkadavu.</p> <p>The “Room for River” campaign was launched to remove silt from all 44 rivers in Kerala in 2022. The work, Rejuvenation of Kuppam River - Maintaining E-Flow is coming under Rejuvenation of Kuppam river under Room for River programme. The Executive Engineer , Inland Navigation Division, Kannur was in charge of the Kuppam River.</p> <p>The work of silt removal from Kooverikkadavu is completed and was executed by the Assistant Engineer, Inland Navigation Section, Kannur. Since sand deposit was identified at Kattampallikkadavu, it was not removed under “Room for River” campaign . It should be done after sand audit and the procedure should be followed and it cannot be executed as a work by tender method. So this work may be treated as completed.</p>	

--	--	--	--	--	--	--	--	--

Combined ActionPlan

	Proposed action	Agency	Timeline	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	Providetoilets to residences with treatment and disposal system for sewage and sullage	Local Body						
2	Construction of new community toilets with treatment system	All local bodies SuchitwaMission, Revenue department	Proposed Construction Of new community Toilet at satellite points on the bank ofriver					
3	Entry of rain water and rain water recharging to all channels and drain	All local bodies , Kerala Water Authority	Drains are inspected before rain and all channels and stream are cleaned once in a year					
4	Sanitary facility in hotels (around 7) one hospital,Establishments situated in the ward for the segregation, treatment and disposal of solid wastes as per SolidWastesManagementRules,2016	Pollution Control Board ,Health department	Check they have board consent and sanitation facility is provided					
5	Adequate number of kitchen bins shall beprovided	Municipalities and local bodies	One project year					
6	Providing proper waste handling facility. For wastewater and solid wastes	Local body	One project year					

7	Rendering plant for poultry wastes	Local body	As per their project and fund availability					
8	Slaughter house waste disposal facility	Local body	One common slaughter house for 3 to 4 local body					
9	Strict monitoring of disposal of waste(sewage, sullage, degradable waste, non-biodegradable waste) surveyed area and also in the catchment of theriveri)Verify Whether consent to operate of the Board exists	Pollution Control Board	Six months					
10	Sanitation survey is to be conducted for 100m on either sides of the other parts of polluted stretch if any located nearby	Pollution Control Board	Six months					
11	Awareness for residence association:	Suchitwamission/L SGD/Corporation	Once in a month					

Action Plan by Ground Water Department

Sl.No	Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks					

2	B(ii)	Ground water recharging / rain water harvesting					
3	B(iii)	Periodic ground water quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps					
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices					

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER KUPPAM, KANNUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		Almost all residence and commercial establishments have their own insitu sewage remediation
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		A common STP is at Taliparamba
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	31.03.2021	
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary,Ministry of Jal Shakti• Member Secretary,CPCB	Monthly before 20 th of every month	

<p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by</p>	<p>Pipe compost-600 Biogas plant-25 Compost pit -100 Thumboor muzhi-1</p> <p>Lab report is attached</p> <p><u>MADAYI</u> ONGOING <u>Udayagiri</u> Door to door collection of biodegradable waste is collected by local body and measures for disposing biodegradable waste is practising. All existing HCF are disposing their bmw through CBMWTF</p> <p><u>Pattuvam</u> Door to door collection of biodegradable waste is collected by local body and measures for disposing biodegradable waste is practising. All existing HCF are disposing their bmw through CBMWTF</p>
--	--

	removing encroachment		
--	-----------------------	--	--

ACTION PLAN FOR RIVER KUPPAM, KERALA

Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Implementing Agency	Time of Completion	Progress in the month of December 2020	Progress in the month of August 2021	Progress in the month of October 2022	% works completed	Details of works remaining
Udayagiri GP								
A (b)	Sanitation Facility	Udaya giri GP	03/2020			Completed		
C (ii)	Biodegradable waste disposal	Udaya giri GP	Ongoing project					
C (ii)	Non bio degradable Waste Disposal	Clean kerala Company	Ongoing project					
E	Awareness	Youth, Asha workers and other stake holders	Ongoing project					
Chapparappadavu GP								
A (b)	Sanitation Facility	Chapparappadavu GP	06/2019		Not reported	Not reported		
C (ii)	Biodegradable waste disposal	Ward Sanitation Committee of Local Body	12/2019					
C (ii)	Non bio degradable Waste Disposal	Local body (Haritha Karma Sena)	03/2020					

E	Awareness	Youth, Asha workers and other stake holders	03/2020 (Will extend if necessary)					
		Pariyaram Panchayat						
A (b)	Sanitation Facility	Pariyaram Panchayat	03/2020	298 ring compost installation going to start	Not reported	Not reported		
C (ii)	Biodegradable waste disposal		03/2022	ongoing				
C (ii)	Non bio degradable Waste Disposal	Pariyaram Panchayat	On going project					
E	Awareness	Youth, Asha workers and other stake holders	Whenever necessary					
A (b)	Identification of illegal outlets in to drains and stoppage of the same	Pariyaram Panchayat	09/2019					
		Madayi GP						
A (b)	Sanitation Facility	Local Body	2022					
		Ward Sanitation	Bio bins, pit compost -2022		100 Ring compost	Order placed		

C (ii)	Biodegradable waste disposal	Committee of Local body			unit supplied	for another 96 units		
			Thumpoormuzhi = 2020			Tender approved and gave supply order		
C (ii)	Non bio degradable Waste Disposal	Haritha Karma sena	Ongoing project			ONGOI NG		
E	Awareness	Youth, Asha workers and other stakeholders	Ongoing project			ONGOI NG		
A (b)	Identification of illegal outlets in drains and stoppage of the same	Local Body	2022					
Thalipparamba Municipality								
A (b)	Sanitation Facility	Municipality				Not reported		
C (ii)	Biodegradable waste disposal							
C (ii)	Non bio degradable Waste Disposal	Haritha Karma sena						
E	Awareness	Youth, Asha workers and other stakeholders	Once in a month					

		holders						
Pattuvam GP								
E	Awareness	Youth, Asha workers and other stake holders	Whenever necessary					
C (ii)	Removal of plastic wastes from the river bank							

Action Plan by Irrigation Department

Sl no	Activity	Implementing Agency	Time for completion	Progress in the month of May 2022	Progress in the month of June 2022	Progress in the month of July 2022	% works completed	Details of works remaining
1	Providing fencing on Kuppam bridge (NH) across Kuppam river at Thalipparamba in Thalipparamba Municipality	Irrigation department	2021					
2	Rejuvenation of Kuppam River - Flood plain Zone management : Construction of Marginal Earthen Bund at peringeel In Ezhome Grama Panchayath (PRICE ID : 2019/10484/IA)	Irrigation Department	2021					

3	Greenery development- Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment	Irrigation Department	3 years	In order to identify the land for plantation on both sides of the river, the boundary of government land should be fixed by the Revenue Department. Eviction of encroachment should be done. For the same, District collector Kannur has already been addressed from this office and subsequent bio cover works and planting trees have to be done by social forestry department	
4	Rejuvenation of Kuppam River - Maintaining E-Flow : Desilting of Kuppam river in Various Stretches in Chapparapadavu Grama Panchayath (PRICE ID : 2019/10517/IA)	Irrigation Department	3 years	<p>Initially the DPR was submitted for 30 lakhs. But as per the letter No.752755/C1/16/WRD Thiruvananthapuram dtd 30/09/2020 of the Additional Chief Secretary to Government, the estimate was recasted for an amount of 10.40 lakhs as per DSR 2016 by assessing the quantity of silt by scientific method. Since DSR 2018 was introduced, DPR was resubmitted for an amount of Rs. 12.80 lakhs for FS . The work includes desilting from Kooverikkadavu and Kattamballikkadavu.</p> <p>The “Room for River” campaign was launched to remove silt from all 44 rivers in Kerala in 2022. The work, Rejuvenation of Kuppam River - Maintaining E-Flow is coming under Rejuvenation of Kuppam river under Room for River programme. The Executive Engineer , Inland Navigation Division, Kannur was in charge of the Kuppam River.</p> <p>The work of silt removal from Kooverikkadavu is completed and was executed by the Assistant Engineer, Inland Navigation Section, Kannur. Since sand deposit was identified at Kattampallikkadavu, it was not removed under “Room for River” campaign . It should be done after sand audit and the procedure should be followed and it cannot be executed as a work by tender method. So this work may be treated as completed.</p>	

--	--	--	--	--	--	--	--	--

Combined ActionPlan

	Proposed action	Agency	Timeline	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	Providetoilets to residences with treatment and disposal system for sewage and sullage	Local Body						
2	Construction of new community toilets with treatment system	All local bodies SuchitwaMission, Revenue department	Proposed Construction Of new community Toilet at satellite points on the bank ofriver					
3	Entry of rain water and rain water recharging to all channels and drain	All local bodies , Kerala Water Authority	Drains are inspected before rain and all channels and stream are cleaned once in a year					
4	Sanitary facility in hotels (around 7) one hospital,Establishments situated in the ward for the segregation, treatment and disposal of solid wastes as per SolidWastesManagementRules,2016	Pollution Control Board ,Health department	Check they have board consent and sanitation facility is provided					
5	Adequate number of kitchen bins shall beprovided	Municipalities and local bodies	One project year					
6	Providing proper waste handling facility. For wastewater and solid wastes	Local body	One project year					

7	Rendering plant for poultry wastes	Local body	As per their project and fund availability					
8	Slaughter house waste disposal facility	Local body	One common slaughter house for 3 to 4 local body					
9	Strict monitoring of disposal of waste(sewage, sullage, degradable waste, non-biodegradable waste) surveyed area and also in the catchment of theriveri)Verify Whether consent to operate of the Board exists	Pollution Control Board	Six months					
10	Sanitation survey is to be conducted for 100m on either sides of the other parts of polluted stretch if any located nearby	Pollution Control Board	Six months					
11	Awareness for residence association:	Suchitwamission/L SGD/Corporation	Once in a month					

Action Plan by Ground Water Department

Sl.No	Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks					

2	B(ii)	Ground water recharging / rain water harvesting					
3	B(iii)	Periodic ground water quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps					
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices					

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER PERUVAMBA, KANNUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		All houses and establishments have their own disposal facility
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		No STP Proposal
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	31.03.2022	Some of the works in action plan is completed already and some are ongoing as informed by local bodies.
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti		

	<ul style="list-style-type: none">• Member Secretary,CPCB		
--	---	--	--

<p>6.1 Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in</p>	<p><u>RAMANTHALLI</u></p> <p>There are 5 natural drains meeting the river, of which 3 drains cleaned.</p> <ol style="list-style-type: none"> 1. Parappa Thodu (Ward 6)- 1 Km. 2. Chennakki Thodu (Ward 8) – 1.3 Km. 3. Kallayi Thodu (Ward 3&4) – 1 Km. <p>Two are partly cleaned and the cleaning work is in progress.</p> <ol style="list-style-type: none"> 1. Manthan Thodu (Ward 6) -1 Km 2. Ambachikundu Thodu (Ward 15) – 500 M (The work is slowly ongoing due to the higher level of water in stream, 40% Completed)
--	---

	<p>the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	---	--	--

ACTION PLAN FOR RIVER PERUVAMBA, KERALA

Action Plan of LocalBody								
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of December 2020	Progress in the month of August 2021	Progress in the month of JULY2022	% works completed	Details of works remaining
A(b)	Sanitation Facility STP proposed at market place	PayyannurMunicipality	2021	nil	nil	nil	nil	Sewage Treatment Plant –DPR Prepared. Waiting for the approval of Suchitwa mission
C(ii)	Biodegradable waste disposal Bio bins (2061) Pit Compost (10992) Bio gas Plant (687)	PayyannurMunicipality	2020	0	0	0	80%	Project implementat ion in progress
C(ii)	Non biodegradable Waste Disposal MCF and RRF	PayyannurMunicipality	Ongoing				1	MCF & RRF in function
E	Awareness Youth, Asha workers	PayyannurMunicipality	Ongoingproject	90%	100%	100%	ongoing	Completed

	and other stake holders and HarithasahayaSamithi							
A(b)	Sanitation Facility Scientific Septic Tank and Soak pit	Kunhimangalam Panchayath	2019		Not reported	-		
C(ii)	Biodegradable waste disposal Bio bins, Pit Compost, Bio gas Plant	Kunhimangalam Panchayath	Every year project					
C(ii)	Non biodegradable Waste Disposal MCF	Kunhimangalam Panchayath	Ongoing project					
E	Awareness Youth, Asha workers and other stake holders	Kunhimangalam Panchayath	Once in a month					
E	Side wall protection of drains	Kunhimangalam Panchayath	12/2019					
E	Installation of CCTV cameras at major points	Kankol Alappadamba GP	2019					
C(ii)	Biodegradable waste disposal Bio bins, Pit Compost, Bio gas	Kankol Alappadamba GP	Ongoing					

	Plant (2460 Nos)							
C(ii)	Non Biodegradable waste disposal MCF	Kankol Alappadamba GP	Ongoing					
E	Awareness Youth, Asha workers and other stake holders	Kankol Alappadamba GP	Once in a month					
A(b)	Sanitation Facility No markets and houses on the bank	Ramanthali GP		Available	Available	Available	80%	
C(ii)	Non Biodegradable waste disposal MCF and sending to RRF	Ramanthali GP	2020	no	Yes	yes	100%	
E	Drain Cleaning and Side protection	Ramanthali GP	2022	Done	Done	Done	100%	
E	Awareness Youth, Asha workers and other stake holders	Ramanthali GP	2022	Done	Done	Done	100%	
C(ii)	Bio degradable waste disposal Ring Compost – 1000 Nos Compost Pit – 2000 Nos Biogas Plant – 100	Ramanthali GP	2022	Ring Compost-100 Compost Pit –	Ring Compost-100 Compost Pit –	Ring Compost-290 Compost Pit –	100%	

	Nos			15 Biogas Plant- 10	0 Biogas Plant – 0	0 Biogas Plant – 0		
Action Plan by Irrigation Department								
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of May 2022	Progress in the month of June2022	Progress in the month of July 2022	% works completed	Details of works remaining
E	Providing fencing on Perumbabridge (NH) across Perumbariver at Payyannur in Payyannur Municipality	Irrigation department	2021	Initially the DPR submitted for 22lakhs. But as per the letter No.752755/C1/16/WRD Thiruvananthapuram dtd 30/09/2020 of the Additional Chief Secretary to Government, the estimate was recasted with items in DSR instead of observed data items. So the estimate prepared as per DSR 2016 and DPR submitted for FS for an amount of 20.5 Lakhs. Now the new estimate prepared as per DSR 2018 and DPR submitted for FS Rs.26.20 lakh				
E	Desilting and reconstruction of salt water exclusion cross bar across perumbathodu in Payyannur Municipality MI Class II Plan fund	Irrigation Department	2021	The flow in the perumbathodu is contaminated with the waste from payyanur market and its surroundings .If the existing SWECB was reconstructed and its shutters were closed , the polluted water will stagnated at the upstream side and serious environmental problems will be created. Hence at present reconstruction of SWECB is not environmentally feasible. If treatment facility is provided by local government and only fresh water releases to thodu the SWECB can be reconstructed. Hence now only desilting the thodu is included in this estimate and submitted for FS. Hence DPR submitted for FS Rs.4.10 lakh only				

E	Desilting and repair of salt water exclusion cross bar across Koykottuvayal thodu inKunhimangalam Panchayath State Disaster Response Fund	Irrigation Department	2020	Work completed under SDRF scheme by MI Division Kannur.
E	Regulating activities in flood plain zone, protection and management of flood plain zone Protection and management of flood plain zone for a period of 3 years with a fund of 0.50 crores	Irrigation Department		As per the observation forwarded from the government on submitted DPR vide No.757555/C1/16/WRD, dated 30.09.2020, This work shall not be considered until adequate study is conducted.
E	Greenery development- Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment Planting trees on the	Irrigation Department	3 years	To ascertain the encroachment if any and Purambokk along the polluted river stretch for the proposed work, land to be demarcated by the Revenue authorities after necessary boundary survey. For the same, District collector Kannur has already been addressed from this office and subsequent bio cover works and planting trees have to be done by social forestry department.

	bank of the river will be completed within 3 years from the commencement of works with a fund of 0.40 crores							
E	Issues relating to E-flow, maintaining minimum environmental flow of river (by having watershed management provisions) By Micro watershed management for a period of 2 years with a fund of 0.25 Crore from the available fund	Irrigation Department	2 years	Initially the DPR submitted for 25 lakhs. But as per the letter No.752755/C1/16/WRD Thiruvananthapuram dtd 30/09/2020 of the Additional Chief Secretary to Government and as per the present site condition of the proposed stretch, the estimate was recasted and renamed accordingly. The quantity of silt is assessed by scientific method. So the estimate prepared as per DSR 16 DPR submitted for FS for an amount of 10.70 lakhs. Now the new estimate prepared as per DSR 18 and DPR submitted for FS for 13.60 lakhs.				
Combined Action by KSPCB								
No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	Sanitation Providing of toilets to residences With treatment and	Local body						

	disposal system for sewage and sullage							
2	Community Toilet Proposed construction of new community Toilet at satellite points on the bank of river	All local bodies, Suchitwa Mission, Revenue department						
3	Rain water recharge Entry of rain water and rain water recharging to all thodu and drain	All local bodies, Kerala Water Authority,						
4	Solid waste management Check they have Board's consent and sanitation facility is provided.	Pollution Control Board, Health authority						
5	Household waste Adequate number of Kitchen bins shall be provided	Municipalities and local bodies						
6	Market Providing proper							

	waste handling facility for wastewater And solid wastes		Six months					
			30					
7	Rendering plant Rendering plant forpoultry wastes	Local body	Six months					
8	Slaughter house Slaughter house waste disposal facility	Local body						
9	Establishment like service station and workshops Strict monitoringof disposal of waste(sewage, sullage,degradabl e waste, non-biodegradablewa ste) surveyed area and alsoin the catchment of theriver i)VerifyWhether consent tooperate of the Board exists	PollutionControlBoa rd	Six months					
10	Sanitation survey should be done	PollutionControlBoa rd	Six months					

	Sanitation survey is to be conducted for 100m on either sides of the other parts of polluted stretch if any located nearby							
11	Awareness Awareness for residence association	Suchitwa Mission/ LSGD/Corporation	Once in a month					

ACTION BY GROUND WATER DEPARTMENT

Sl. No.	Ref para item nos as per NGT Order no.673/2018 dated 20.09.2018	Activity	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of February 2021	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks (Earlier Status : As per Groundwater resources of Kerala, 2017 estimate a total number of 2 blocks (Neeleswaram and Payyannur) comes under the Peruvamba river basin. All the blocks in the river stretch are safe with stage of					

		groundwater extraction ranges from 34.85% to 69.52%)					
2	B(ii)	Ground water recharging / rain water harvesting (Earlier Status :The average pre -monsoon groundwater level ranges from 7.97mbgl - 8.81 mbgl. Department has implemented 5 no of bore well recharge structures and 3 dug well recharge at Cheemeni open prison in Neeleswaram block)					
3	B(iii)	Periodic ground water quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps (Earlier Status :Groundwater Department has 1 observation dug well and 1 piezometer for routine studies in the river stretch.)					
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices (Earlier status :The total irrigation draft in the area ranges from 695.64 - 1326.85 ha.m.)					

Other than these following are some more suggestions from the part of pollution control Board.

1. Proper awareness among the inhabitants in the area is to be given for protecting the water bodies. Basic training for the people at the grass root level is to be provided for river management. All efforts for maintaining the quality of water bodies may be done by the Panchayat/Municipal authorities only with people's participation.
2. The nearby gramapanchayath and municipalities are mainly responsible for not providing municipal waste collection and treatment facilities in the locality. So they must be instructed to provide the required facility for scientific disposal of municipal solid waste as per the MSW rules 2016. The citizens as well as the municipal/gramapanchayath authorities need to be aware of the importance of scientific

disposal of waste generated. Their attitude towards handling waste has to be changed. Reducing waste, recovering recyclable materials, return of nutrients to the eco system as well as generation of energy from waste are to be practised. There has to be a valid scheme for collection, segregation, transportation, processing and safe disposal of waste by the authorities. For this affordable and viable waste to energy conversion technologies apart from conventional composting is to be implemented by the municipalities seeking technical expertise.

3. Propagation of vegetative cover in water shed will reduce soil erosion and enhance percolation of rain water into the sub surface. In downstream stretches where the river is saline, propagation of mangroves are essential.
4. Strict monitoring from the part of implementing as well as monitoring agencies is required for effective functioning of waste treatment facilities in waste generating units.
5. The practice of waste dumping into the river is to be prevented legally and strict action against this practice is to be adopted at panchayath and municipality level.
6. Re-survey of the river boundaries throughout the entire stretch is to be done urgently so as to prevent encroachment of the river.
7. The municipalities as well as the panchayaths are to be directed to provide proper waste management facilities of their own. All towns and cities must have Sewage Treatment Plants (STPs) that clean up the sewage. Facility for collection, segregation, transport, processing and scientific disposal of waste generated are to be provided by the local authorities in strict adherence to the Municipal Solid Waste Management Rules, 2016. For this, affordable and viable waste to energy conservation technologies apart from conventional composting is to be implemented seeking technical expertise.
8. Strict monitoring from the part of implementing as well as monitoring agencies is required for effective functioning of waste treatment facilities in waste generating units. The riverine stretches are to be monitored periodically at identified locations for water quality assessment.
9. Modern agricultural practices and technologies introduce the use of inorganic fertilizers with Nitrogen, Phosphorous, Potash and inorganic pesticides in farm lands and play important role in the river pollution. These may concentrate into the water body through runoff causing algal blooms by which whole stretch of water become choked. Fertilizers and chemicals application in agricultural lands are to be strictly under technical expertise.
10. Rain water recharging measures must be adopted.
11. Eco tourism and water tourism projects are to be designed giving due importance for protecting the environment. The activities are to

be organized in such ways which do not induce any types of pollution to the water body. Strict monitoring from the concerned authorities are recommended in functioning of the tourism projects.

12. Implement Green Protocol effectively in local self governments. Prohibit littering of plastics in the area. Plastic wastes shall be handled as per the provisions of Plastic Waste (Management and Handling) Rules, 2018.
13. The existing waste water treatment facilities of Taliparamba Municipality shall be augmented in such a way so as to operate round the year.
14. Actions shall be taken by the local bodies to clean the storm water drains. Rejuvenation of small streams, creeks leading into the river is to be done.
15. Round the clock patrolling shall be provided so as to prevent waste dumping on public places.
16. CCTV can be installed at suitable points in order to identify the persons/ establishments dumping waste in to river. All the local bodies must establish slaughter houses with modern facilities and unauthorized slaughter houses shall be strictly enforced.
17. Strict action shall be taken against non-violating person/ agency by the authorities when noticed. Plantation of trees and plants on the bank will be highly effective in controlling the waste disposal.

National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER RAMAPURAM, KANNUR

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		<u>MADAYI</u> 16 soak pit,6 numbers of compost pits were completed.Supply order given for 10 MCF, out of this 5 numbers were supplied
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	31.03.20 22	NIL
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning	31.03.20 22	NIL
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary,Ministry of Jal Shakti• Member Secretary,CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including</p>	<p>Before June Every Year</p> <p>Every month</p> <p>Montly</p>	<p>16 soak pit completed</p> <p><u>MADAYI</u> 100 ring compost Unit supplied, placed order for 96 units of Ring Compost (for bio degradable waste disposal) Non bio degradable waste is collecting through Haritha Karma sena and handed over to RRF</p> <p>ongoing</p>
-----	---	--	---

waste generated from hotels, Ashrams, etc.

(vii) Ground water regulation

(viii) Adopting good irrigation practices

(ix) Protection and management of flood plain Zones (FPZ)

(x) Rain water harvesting

(xi) Maintaining minimum Environmental flow of river

(xii) Plantation on both sides of the river

(xiii) Setting up biodiversity parks on flood plains by removing encroachment

ACTION PLAN FOR RIVER RAMAPURAM, KERALA

Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Implementing Agency	Time of Completion	Progress in the month of December 2020	Progress in the month of August 2021	Progress in the month of october 2022	% works completed	Details of works remaining
A (b)	Sanitation Facility	Pariyaram GP	03/2020	100%	Not reported	Not reported		
C (ii)	Biodegradable waste disposal	Pariyaram GP	03/2022					
C (ii)	Non bio degradable Waste Disposal	Pariyaram GP	Ongoing project			Waste disposed through clean Kerala Company		
E	Awareness	Youth, Asha workers and other stakeholders	Whenever necessary		ongoing	Ongoing		
A (b)	Identification of illegal outlets in to drains and stoppage of the same	Madayi GP	09/2019	completed	completed	completed		
A (b)	Sanitation Facility	Madayi GP	2022		100 Ring compost unit supplied	Order placed for		

						another 96 units		
C (ii)	Biodegradable waste disposal	Ward Sanitation Committee of Local Body	2022		100 Ring compost unit supplied	Order placed for another 96 units		
E	Awareness	Youth, Asha workers and other stake holders	On going		Completed			

Action plan of Local body

1. **Public Toilet:** Construct public toilets using available funds on the bank of river near Tourist places, Fishing spots etc.
2. **Mini MCF:** Construct material collection facility in miniature form at suitable intervals on the bank of the river in order to prevent dumping of wastes in to water.
3. **Toilet at houses:** Construct toilets with scientific septic tank and Soak pit
4. **Retro Fitting:** Maintenance work of existing toilets of residences near the bank of river using performance incentive grant.
5. **Bio degradable waste Disposal:** Distribution of Bio gas Plant, Composting facility to residences near river for bio degradable waste disposal.
6. **Common Waste disposal facility:** For the disposal of bio degradable waste disposal at market places, provide community level bio gas plants, Thumboormozhi etc. Using suitable funds
7. **Common Sewage treatment facility:** Provide common sewage treatment facility for waste water generating from market places and disposing in to public drains.
8. **Septage treatment facility :** Construct septage treatment facility

In addition to above, CCTV can be installed at suitable points in order to identify the persons/ establishments dumping waste in

to river. All the local bodies must establish slaughter houses with modern facilities and unauthorized slaughter houses shall be strictly enforced.

Strict action shall be taken against non-violating person/ agency by the authorities when noticed. Plantation of trees and plants on the bank will be highly effective in controlling the wastedisposal.

Action Plan by Irrigation Department

Ref para no:48 as per NGT order 673/18 dated: 20. 9.18	Activity	Implementing Agency	Time for completion	Progress in the month of May 2022	Progress in the month June 2022	Progress in the month october 2022	% works completed	Details of works remaining
C (ii)	Providing fencing on Ramapurambridge across Ramapuramriver at Madayi GP	Irrigation department	2021	Initially the DPR submitted for 12 lakhs. But as per the letter No.752755/C1/16/WRD Thiruvanamthapuramdtd 30/09/2020 of the Additional Chief Secretary to Government and the present site condition, the estimate was recasted with items in DSR instead of observed data items. So the estimate prepared and DPR submitted for an amount of 14.5lakhs as per DSR 2016.Now the new estimate prepared as per DSR 2018 and DPR submitted for FS for an amount of Rs.18.60 lakh.				
E	Desilting and repair of salt water exclusion cross bar at Ramapuram in cheruthazham GP	Irrigation Department	2020	An estimate for desiltation work on the u/s of Vayalpra SWECB has already been submitted. Now the desiltation work has been completed including the work under the scheme removal of excess sedimentation due to flood (Room for river). It was observed recently, while taking the bed levels of Ramapuram river for desilting work, that the bed levels of Ramapuram SWECB and Vayalpra RCB that is 1.65 km d/s are exactly same. Hence there will be overlapping of storage area if Ramapuram SWECB is restored. Hence the work is not technically feasible and has to be dropped.				
E	Rejuvenation of Ramapuram River - Flood plain zone management: Protection of flood plain zone near Ramapuram bridge in Cheruthazham Panchayath. (PRICE ID : 2019/10481/IA)	Irrigation Department		As per the observation forwarded from the government on submitted DPR vide No.757555/C1/16/WRD Dated 30.09.2020,This work shall not be considered until adequate study is conducted. To envisage the same purpose, LSGD has constructed a bund road with side protection in the same reach where irrigation department proposed a flood bank in Ramapuram action plan. Hence this may be removed from the action plan.				

E	Greenery development- Plantation plan. Plantation on both sides of the river, setting up biodiversity parks on flood plains by removing encroachment	Irrigation Department	2 years	To ascertain the encroachment if any and Purambokk along the polluted river stretch for the proposed work, land to be demarcated by the Revenue authorities after necessary boundary survey. For the same, District collector Kannur has already been addressed from this office and subsequent bio cover works and planting trees have to be done by social forestry department.
E	Issues relating to E-flow, maintaining minimum environmental flow of river(by having watershed management provisions)	Irrigation Department	2 years	DPR was submitted for the work previously and it was directed to find the desilting quantity based on level calculations. Hence the estimate have been submitted for FS after incorporating required corrections. DPR submitted for F.S (Rs.45.50 lakh)

Combined ActionPlan

	Proposed action	Agency	Timeline	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of October 2022	% works completed	Details of works remainin g
A (b)	Providetoilets to residences with treatment and disposal system for sewage and sullage	Local Body	As there are residences with single pit toilet					
A (b)	Construction of new community toilets with treatment system	All local bodies SuchitwaMission, Revenue department	Proposed Construction Of new community Toilet at satellite points on the bank ofriver					
B (ii)	Entry of rain water and rain water recharging to all channels and drain	All local bodies , Kerala Water Authority,	Drains are inspected before rain and all channels and stream are cleaned once in a year					
C (ii)	Sanitary waste in hostels, establishments should be segregated, treated and disposed as per Solid Wastes Management Rules,2016 intheir respective wards.Aerocomposting and Material Collection Facility should be given in all wards near the river bank.	Pollution Control Board ,Health departmen t	Check they have board consent and sanitation facility is provided					
C (ii)	Adequate number of kitchen bins shall beprovided	Municipalities and local bodies	Six months					

C (ii)	Providing proper waste handling facility. For wastewater and solid wastes		Six months				
C (ii)	Rendering plant for poultry wastes	Local body	Six months				
C (ii)	Slaughter house waste disposal facility	Local body					
A (iv)	Strict monitoring of disposal of waste(sewage, sullage, degradable waste, non-biodegradable waste) surveyed area and also in the catchment of theriveri)Verify Whether consent to operate of the Board exists	Pollution Control Board	Six months				
A (b)	Sanitation survey is to be conducted for 100m on either sides of the other parts of polluted stretch if any located nearby	Pollution Control Board	Six months				
E	Awareness for residence association:	Suchitwamission/L SGD/Corporation	Once in a month				

Action Plan by Ground Water Department

Sl.No	Ref para no:48 as per NGT order 673/2018 dated:20.09.2018	Activity	Progress in the month of December 2020	Progress in the month of January 2021	Progress in the month of October 2022	% works completed	Details of works remaining
1	B(i)	Ground Water resources and regulation of ground water extraction by industries particularly in over exploited as critical zones/blocks					
2	B(ii)	Ground water recharging / rain water harvesting					
3	B(iii)	Periodic ground waste quality assessment and remedial actions in case of contaminated ground water tube wells/bore wells or hand pumps					
4	B(iv)	For regulating use of ground water for irrigation purpose, adopting good irrigation practices					

POLLUTED RIVER STRETCH WATER QUALITY MONITORING PROGRAMME October 2022

Station Name		KAVVAYI RIVER				
Type of Water body		RIVER				
Completed by		JSA2				
Agency		KERALA STATE POLLUTION CONTROL BOARD				
Date and time of sample taken		07-10-2022	07-10-2022	07-10-2022	07-10-2022	12-10-2022
Sl.No	Determinants	Kankol	Kurikuzhithodu	Thatturkadavu Bridge	Jeeriyal Junction	
1	Temperature, °C	30	30	31	28	
2	Dissolved Oxygen, mg/l	6.2	6.4	5.8	5.3	
3	pH	5.71	6.19	6.2	5.76	
4	Conductivity, µmhos/cm	63.3	61.4	758	76.2	
5	BOD, mg/l	2	1.8	2.5	1	
6	Turbidity, NTU	0.8	0.9	1.2	0.5	
7	Total Alkalinity, mg/l	12	11	18	11	
8	Chloride, mg/l	18	10	20	13	
9	Ammoniacal-N, mg/l	0.03	BDL	0.06	0.07	
10	Hardness as CaCO ₃ , mg/l	10	8	19	15	
11	Calcium as CaCO ₃ , mg/l	8	7	11	15	
12	Magnesium as CaCO ₃ , mg/l	2	1	8	2	
13	Sulphate, mg/l	0.082	BDL	BDL	2.325	
14	Phosphate, mg/l	BDL	BDL	BDL	0.051	
15	Fluoride, mg/l	BDL	BDL	BDL	BDL	
16	Total Coliform, MPN/100 ml	120	120	180	100	
17	Fecal Coliform, MPN/100 ml	80	80	80	50	

Aneesh K.K.
Aneesh k.k.

Assistant Scientist
Kerala State Pollution Control Board
District Office, Kannur-670002

07/10/22

POLLUTED RIVER STRETCH WATER QUALITY MONITORING PROGRAMME October 2022

Station Name	PERUMBA RIVER			
Type of Water body	RIVER			
Completed by	JSA2			
Agency	KERALA STATE POLLUTION CONTROL BOARD KANNUR			
Date of sample taken	07-10-2022	07-10-2022	12-10-2022	11-10-2022
Determinants	KACHERIKADVU	MATAHAMAGAL AM	CHANDAPURA	KANDANALI
1 Temperature, 0C	30	30	28	31
2 Dissolved Oxygen, mg/l	6	6.1	7.47	5.4
3 pH	5.7	5.66	5.58	6.81
4 Conductivity, μ mhos/cm	56.2	53.7	64.8	100.40
5 BOD, mg/l	1	0.68	1.58	2.2
6 Turbidity, NTU	0.6	0.8	0.4	0.8
7 Total Alkalinity, mg/l	8	2	10	46
8 Chloride, mg/l	12	8	10	180
9 Ammoniacal-N, mg/l	0.92	0.005	0.0357	0.1841
10 Hardness as CaCO ₃ , mg/l	10	13	6	97
11 Calcium as CaCO ₃ , mg/l	2	3	4	60
12 Magnesium as CaCO ₃ , mg/l	8	10	2	37
13 Sulphate, mg/l	0.6321	BDL	BDL	30.26
14 Phosphate, mg/l	BDL	BDL	0.0013	201.5
15 Fluoride, mg/l	BDL	BDL	0.3	BDL
16 Total Coliform, MPN/100 ml	400	600	40	800
17 Fecal Coliform, MPN/100 ml	210	320	10	500

Amresha.k.k

POLLUTED RIVER STRETCH WATER QUALITY MONITORING PROGRAMME October 2022

Station Name		KERALA STATE POLLUTION CONTROL BOARD KANNUR			
Type of Water body		RIVER			
Completed by		ISAE			
Agency		KERALA STATE POLLUTION CONTROL BOARD KANNUR			
Date of sample	Determinants	07-10-2022	16-10-2022	12-10-2022	17-10-2022
1	Temperature, 0C	29	30	28	30
2	Dissolved Oxygen, mg/l	5.8	5.2	7.47	6
3	pH	5.45	5.38	5.88	7.48
4	Conductivity, μ mhos/cm	63.4	142.2	779	26700
5	BOD, mg/l	1.1	1.1	1.54	3
6	Turbidity, NTU	0.8	1	0.1	1.2
7	Total Alkalinity, mg/l	7	12	11	51
8	Chloride, mg/l	14	17	155	720
9	Ammoniacal-N, mg/l	BDL	BDL	0.0011	0.1721
10	Hardness as CaCO ₃ , mg/l	12	18	80	200
11	Calcium as CaCO ₃ , mg/l	6	12	29	128
12	Magnesium as CaCO ₃ , mg/l	6	8	51	72
13	Sulphate, mg/l	BDL	BDL	27.78	383.9
14	Phosphate, mg/l	BDL	BDL	BDL	BDL
15	Fluoride, mg/l	BDL	BDL	BDL	BDL
16	Total Coliform, MPN/100 ml	180	120	900	800
17	Fecal Coliform, MPN/100 ml	100	80	600	520

Arvesha KK

Assistant Scientist,
Kerala State Pollution Control Board
District Office, Kannur-570002

POLLUTED RIVER STRETCH WATER QUALITY MONITORING PROGRAMME October 2022

Station Name		KUPPAM RIVER						
Type of Water body		RIVER						
Completed by		JSA2						
Agency		KERALA STATE POLLUTION CONTROL BOARD KANNUR						
Date of sample taken		16-10-2022	16-10-2022	12-10-2022	16-10-2022	16-10-2022	16-10-2022	16-10-2022
Sl.No	Determinants	VELLICHAN KEEL	MANGALAS SERRY	KUPPAM BRIDGE	VARIANKOT TAM	VELLAVU	KUTTIYERIKADAVU	
1	Temperature, 0C	29	30	28	30	30	29	
2	Dissolved Oxygen, mg/l	6.82	6.6	7.8	6.4	5.2	6.64	
3	pH	6.56	6.49	5.71	6.6	6.8	6.54	
4	Conductivity, μ hos/cm	1148	145.5	288	156.2	140	140	
5	BOD, mg/l	1.9	1	1.13	1.8	1.62	1	
6	Turbidity, NTU	1	1.1	0.6	0.8	0.8	0.3	
7	Total Alkalinity, mg/l	30	20	15	15	12	13	
8	Chloride, mg/l	56	42	25	36	34	21	
9	Ammoniacal-N, mg/l	0.66	0.93	0	BDL	BDL	BDL	
10	Hardness as CaCO ₃ , mg/l	60	14	24	15	15	13	
11	Calcium as CaCO ₃ , mg/l	19	3	14	2	6	4	
12	Magnesium as CaCO ₃ , mg/l	41	11	10	13	9	9	
13	Sulphate, mg/l	BDL	BDL	1.13	BDL	BDL	BDL	
14	Phosphate, mg/l	BDL	BDL	0.0126	BDL	BDL	BDL	
15	Fluoride, mg/l	BDL	BDL	BDL	BDL	BDL	BDL	
16	Total Coliform, MPN/100 ml	400	100	300	200	200	800	
17	Fecal Coliform, MPN/100 ml	280	80	150	120	120	600	

Shyudha
Aneesha.k.k

1.Kavvayi

Sl.no	Drain	BOD on October 2022	Remarks
1	Kotti thodu	3.26	Waste disposal from side by shops
2	School ground thodu	No water	
3	Kalikadapuram thodu	No water	
4	Koorikadavu	No water	Drain covered with mud ,plastic wastes
5	Ulliyathu kadavu	3.47	Plastic waste seen ,black colour water with li2s smell.
6	Kallatu kadavu	Small amount of water which cannot be fetched	
7	Muttathu kadavu	3	Plastic waste seen.
8	Vadipram thodu	Small amount of water which cannot be fetched	Construction work going on

2.Peruvamba

	Drain	BOD on October 2022	Remarks
1	Naranga thodu	3	Plastic waste was noticed ,water with smell
2	Perumba thodu	2.6	Plastic waste was noticed ,water with smell, near by shopping complex shops are dumping waste.
3	Valliothodu	3.4	Water with Plastic waste.
4	Panapuzha thodu	0.68	
5	Poomkottu Chal	0.32	Plastic waste seen side wise road.

6	Marjangottu thodu	0.72	
7	Kannelumthodu	1.1	
8	Appithodu	1.1	
9	Mavullapoyil thodu	1.61	Plastic waste.
10	Kollali thodu	0.62	Small amount of water
11	Kannada thodu	1.8	
12	Koyakkou thodu Thokadu		
13	Cherotruvayal thodu	No water	
14	Kayyil arakufam thodu Kunjimagalam puzha	2.8	
15	Tattanvayal thodu	0.68	

3. Ramapuram thodu

Sl.no	Drain	BOD on October 2022	Remark
1	Kapugal thodu	1.1	
2	Chembail kundu	2.9	Plastic waste and floating bottles are noticed.
3	Kulapram kundan thodu Kavilavalapu thodu	3.6	
4	Aduthila thodu	No water	
5	Ottayi thodu	3	
6	Moolakadavu	3.2	

4.Kuppam

Sl.no	Drain	BOD on October 2022	Remarks
1	Karuvanchal	1.1	
2	Karthikapuram	0.98	Plastic waste was noticed
3	Near Udayagiri Bridge	0.92	
4	Mukkada Thodu	0.62	
5	Moonankunnu Thodu	0.72	
6	Kuttaparamba- Neduvodu Thodu	1.02	
7	D/S of Alakode Hospital	No water	
8	Pathayachira	3	Turbid water present with high Plastic waste.
9	Near the houses on bank of main River (@ Pariyaram GP)	2.8	
10	Near House Boat @ Pariyaram GP	2.2	
11	Kavimunabu	2	
12	Manja Thodu	3.2	
13	Sulthan Thodu	4	
14	Cheru thodu	3.8	

National Mission for Clean Ganga

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)**

RIVER MOGRAL, KASARGOD

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1 Progress Report may be comprised of details along with completion timelines on:

- (I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.
- (II) Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline
- (III) Status of CETPs
Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status
- (iv) Status of Solid Waste Management & Details of Processing Facilities
Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline
- (v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- (vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic

	<p>waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p> <p>(vii) Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of flood plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi) Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii) Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	--	--	--

ACTION PLAN FOR RIVER MOGRAL, KASARAGOD DISTRICT, KERALA
MONTHLY PROGRESS REPORT FOR THE MONTH OF OCTOBER 2022

RIVER MOGRAL, KASARGOD

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October 2022	% works completed	Details of works remaining
C	Material collection facility	Mogral Puthur Grama Panchayath	March 2020	Completed	Completed	Completed	100 %	NA
C	Waste collection including vehicle hire charge to collect waste.	Mogral Puthur Grama Panchayath	March 2020	NIL	NIL	NIL	0 %	
E	Installation of camera	Mogral Puthur Grama Panchayath	June 2020	NA	NA	NA	0%	
A (b)	Drainage Cleaning at Ballor, Kottakkunnu, Majal, Neerchal, Blarkode, Goovathadka, Pernadka, Shankra, Eriyal, KK Puram Arjal Vishnu Temple	Mogral Puthur Grama Panchayath	2019	Completed	Completed	Completed	100 %	NA

C(ii)	Haritha Karmasena Activity/ Collecting Non Bio degradable materials including Plastics from households	Mogral Puthur Grama Panchayath	On-going	Started	Started	Started	75%	
C(iii)	Bamboo Capital Bamboo Planting- aiming water conservation and raising water levels thus preventing solid erosion, waste dumping in public places	Mogral Puthur Grama Panchayath	On-going	Completed	Completed	Completed	100 %	NA
E	River cleaning	Mogral Puthur Grama Panchayath	2019	Completed	Completed	Completed	100 %	NA
C(iii)	Bamboo Plantation of Madhur	Madhur grama Panchayath	2019	18500 being maintained by NREGA	18500 being maintained by NREGA	18500 being maintained by NREGA	100 %	NIL
C(ii)	Viability Gap Funding for Haritha Karmasena	Madhur grama Panchayath	2019	Total Amount Rs 250000/- Expenditure RS 75000/-	Total Amount Rs 250000/- Expenditure RS 75000/-	Total Amount Rs 250000/- Expenditure RS 249965/-	72.9%	NIL
C(ii)	Material recovery facility centre	Madhur grama Panchayath	2019	Completed	Completed	Completed	100%	Completed

C(ii)	Construction of Plastic Shredding Machine building	Madhur grama Panchayath	2019	Completed	Completed	Completed	100 %	Completed
C(ii)	Purchase of Plastic shredding machine	Madhur grama Panchayath	2019	-----	-----	-----	-	Yet to float tender
C	Tying of net on both sides of the bridge	Irrigation Department	2019-2020	DPR submitted to Chief Engineer (Price ID: 2019/10715/IA) for approval. Present status reported to Superintending Engineer, Minor Irrigation Circle, Kozhikode on 20.07.2021	DPR submitted to Chief Engineer (Price ID: 2019/10715/IA) for approval. Present status reported to Superintending Engineer, Minor Irrigation Circle, Kozhikode on 20.07.2021	DPR submitted to Chief Engineer (Price ID: 2019/10715/IA) for approval. Present status reported to Superintending Engineer, Minor Irrigation Circle, Kozhikode on 20.07.2021	DPR submitted to Chief Engineer (Price ID:2019/10715/IA) for approval.	Work still under process.
A(a)	Water quality monitoring	KSPCB	Being done regularly					

Sd/-

Environmental Engineer

National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs (Hon'ble NGT in the matter of OA No.673/2018 dated 06.12.2019)

RIVER UPPALA, KASARGOD

S. No.	Activity to be monitored	Timeline	Submission of progress by State/UT- Compliance status
1	Ensure 100% treatment of sewage at least in-situ remediation		
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured		
2	Timeline for completing all steps of action plans including completion of setting up STPs and their Commissioning		
5	Chief Secretaries may set up appropriate monitoring mechanism at state level <ul style="list-style-type: none">• Specifying accountability of nodal authorities not below the Secretary level• Chief Secretaries may have an accountable person attached in their office for this purpose		
	<ul style="list-style-type: none">• Monitoring at State level must take place		
6	Progress report may be furnished by the State/UTs to <ul style="list-style-type: none">• Secretary, Ministry of Jal Shakti• Member Secretary, CPCB		

6.1	<p>Progress Report may be comprised of details along with completion timelines on:</p> <p>(I) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment.</p> <p>(II) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(III) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status</p> <p>(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline</p> <p>(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;</p> <p>(vi) Preventing dumping of waste and scientific waste management including bio-medical waste, plastic waste and decentralizing waste processing, including waste generated from hotels, Ashrams, etc.</p>		
-----	--	--	--

	<p>(vii)Ground water regulation</p> <p>(viii) Adopting good irrigation practices</p> <p>(ix) Protection and management of food plain Zones (FPZ)</p> <p>(x) Rain water harvesting</p> <p>(xi)Maintaining minimum Environmental flow of river</p> <p>(xii) Plantation on both sides of the river</p> <p>(xiii)Setting up biodiversity parks on flood plains by removing encroachment</p>		
--	---	--	--

ACTION PLAN FOR RIVER UPPALA, KASARAGOD DISTRICT, KERALA
MONTHLY PROGRESS REPORT FOR THE MONTH OF OCTOBER 2022
RIVER UPPALA, KASARGOD

No. (as per Action Plan)	Activity	Implementing agency	Time line	Progress in the month of August 2022	Progress in the month of September 2022	Progress in the month of October2022	% works completed	Details of works remaining
C(ii)	Material collection facility. Operation	Mangalpady Grama Panchayath	2019	Not submitted the report	NIL	Not submitted the report	50%	After monsoon work will complete
C	Waste management including purchase of vehicle to collect waste.	Mangalpady Grama Panchayath/ Green Space Private company	2019- 2020	Not submitted the report	Proposed a project to buy a hydraulic facility vehicle	Not submitted the report	-	New projects will plan for the protection of river Uppala.
E	Installation of camera	Mangalpady Grama Panchayath	March 2020	Not submitted the report	Project got approval	Not submitted the report		Project will implement within 3 months
C	Electrification of material collection facility	Manjeshwaram Grama Panchayat	2019-2020	Electrified	Electrified	Electrified	100%	Completed
C	Transportation of collected waste	Manjeshwaram Grama Panchayat	March 2020	650 kg Plastic waste transported	2250kg plastic waste transported	3590 kg plastic waste transported		Work yet to be completed.

E	Installation of camera	Manjeshwaram Grama Panchayat	March 2020	New Project formulated to Install 25 CC Cameras	New Project formulated to Install 25 CC Cameras	New Project formulated to Install 25 CC Cameras, project forwarded to PWD Electrical Wing, permission not yet received		Tendered
C	Tying of net on both sides of the bridge	Irrigation Department	2019-2020	DPR submitted to Chief Engineer (Price ID: 2019/10825/IA) for approval. Present status reported to Superintending Engineer, Minor Irrigation Circle, Kozhikode on 20.07.2021	DPR submitted to Chief Engineer (Price ID: 2019/10825/IA) for approval. Present status reported to Superintending Engineer, Minor Irrigation Circle, Kozhikode on 20.07.2021	DPR submitted to Chief Engineer (Price ID: 2019/10825/IA) for approval.		Work still under process.
E	Continuous vigil on waste dumping on roads	Police Department	100% Completed					
A(a)	Water quality monitoring	KSPCB	Being done regularly					

Sd/-

Environmental Engineer

MOGRAL RIVER - MOGRAL BRIDGE (Existing NWMP Station)			
Sampling Point		Mogral Bridge	
NWMP Station Code		2304	
Latitude		12°33'36.5"N	
Longitude		74°57'21.0"E	
Date of Sampling		17.10.2022	
Nature and flow of the river		Medium flow, water level increased	
Sl.No	Parameters	Unit	Mogral Bridge
1	Temperature	°C	27
2	pH	-	7.28
3	Conductivity	µmhos/cm	459.7
4	Turbidity	NTU	0.2
5	BOD	mg/l	1.5
6	Dissolved Oxygen	mg/l	7.9
7	Total Coliforms	cfu/100ml	390
8	Feacal Coliforms	cfu/100ml	128
9	Feacal Streptococcus	cfu/100ml	30
10	Chlorides	mg/l	150
11	Total Alkalinity	mg/l	28
12	Total Hardness	mg/l	38
13	Calcium Hardness	mg/l	24
14	Magnesium Hardness	mg/l	14
15	Calcium	mg/l	9.6
16	Magnesium	mg/l	3.4
17	Total Dissolved Solids	mg/l	308
18	Sodium	mg/l	88
19	Potassium	mg/l	17.2

MOGRAL RIVER - PUZHAKKARA (Proposed NWMP Station)			
Sampling Point		Puzhakkara	
Distance from existing NWMP Station		3.25 km	
Latitude		12°33'58.1"N	
Longitude		74°58'43.7"E	
Date of Sampling		17.10.2022	
Nature and flow of the river		Water level increased, Medium flow	
Sl.No	Parameters	Unit	Puzhakkara
1	Temperature	°C	28
2	pH	-	7.45
3	Conductivity	µmhos/cm	53.74
4	Turbidity	NTU	1.2
5	BOD	mg/l	1.1
6	Dissolved Oxygen	mg/l	7.4
7	Total Coliforms	cfu/100ml	290
8	Feacal Coliforms	cfu/100ml	48
9	Feacal Streptococcus	cfu/100ml	ND
10	Chlorides	mg/l	12
11	Total Alkalinity	mg/l	12
12	Total Hardness	mg/l	13
13	Calcium Hardness	mg/l	11
14	Magnesium Hardness	mg/l	2
15	Calcium	mg/l	4.4
16	Magnesium	mg/l	0.486
17	Total Dissolved Solids	mg/l	33
18	Sodium	mg/l	6.58
19	Potassium	mg/l	0.57

Sd/-
Assistant Scientist

UPPALA RIVER - UPPALA BRIDGE (Existing NWMP Station)			
Sampling Point		Uppala Bridge	
NWMP Station Code		2306	
Latitude		12°41'41.7"N	
Longitude		74°54'16.9"E	
Date of Sampling		17.10.2022	
Nature and flow of the river		Moderate flow, water level increased	
Sl.No	Parameters	Unit	Uppala Bridge
1	Temperature	° C	28
2	pH	-	7.5
3	Conductivity	µmhos/cm	151.3
4	Turbidity	NTU	0.4
5	BOD	mg/l	1.0
6	Dissolved Oxygen	mg/l	7.5
7	Total Coliforms	cfu/100ml	560
8	Feacal Coliforms	cfu/100ml	148
9	Feacal Streptococcus	cfu/100ml	40
10	Chlorides	mg/l	36
11	Total Alkalinity	mg/l	30
12	Total Hardness	mg/l	32
13	Calcium Hardness	mg/l	20
14	Magnesium Hardness	mg/l	12
15	Calcium	mg/l	8
16	Magnesium	mg/l	2.916
17	Total Dissolved Solids	mg/l	92
18	Sodium	mg/l	21
19	Potassium	mg/l	4.125

UPPALA RIVER - UPPALA RIVER NEAR BHAGAVATHI TEMPLE (Bhagavathi Gate) - (Proposed NWMP Station)			
Sampling Point		Uppala River Near Bhagavathi Temple (Bhagavathi Gate)	
Distance from existing NWMP Station		878.66 m	
Latitude		12°41'20.1"N	
Longitude		74°54'34.0"E	
Date of Sampling		17.10.2022	
Nature and flow of the river		Water level increased, moderate flow	
Sl.No	Parameters	Unit	Uppala River Near Bhagavathi Temple
1	Temperature	° C	28
2	pH	-	6.78
3	Conductivity	µmhos/cm	79.13
4	Turbidity	NTU	1.6
5	BOD	mg/l	1.4
6	Dissolved Oxygen	mg/l	7.5
7	Total Coliforms	cfu/100ml	260
8	Feacal Coliforms	cfu/100ml	76
9	Feacal Streptococcus	cfu/100ml	14
10	Chlorides	mg/l	14
11	Total Alkalinity	mg/l	23
12	Total Hardness	mg/l	25
13	Calcium Hardness	mg/l	20
14	Magnesium Hardness	mg/l	5
15	Calcium	mg/l	8
16	Magnesium	mg/l	1.215
17	Total Dissolved Solids	mg/l	48
18	Sodium	mg/l	8.05
19	Potassium	mg/l	0.63

Sd/-
Assistant Scientist