National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

Status of Wastewater Treatment Plants Under AMRUT in Kerala (as on 31.12.2025)

Details of Completed ETPs / STP in the State

No.	City / Town	STP Location	Status	Installed Capacity	Utilization Capacity	Process
1	Thiruvanathapuram	Medical College (AMRUT-1.0)	Completed & operational	5 MLD	3 MLD	MBBR
2	Kochi	Elamkulam (AMRUT-1.0)	Completed & operational	5 MLD	4 MLD	MBBR
3	Kannur	Padannapalam (AMRUT-1.0)	Completed & operational	1 MLD	0.8 MLD	RMBR
4	Alappuzha	General Hospital (AMRUT-1.0)	Completed & operational	0.24 MLD	0.16 MLD	Electro-coagulation
5	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	2 MLD	1.3 MLD	Electro-coagulation
6	Kozhikode	Medical College (AMRUT-1.0)	Completed & operational	1 MLD	0.5 MLD	Electro-coagulation
7	Thrissur	General Hospital (AMRUT-1.0)	Completed & operational	0.36 MLD	0.2 MLD	MBBR

Details of Under Construction ETPs / STPs / FSTPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 30.11.2025)	Incremental Progress (Up to 31.12.2025)	Timeline
1	STP at Kureepuzha, Kollam Corporation (AMRUT-1.0)	12	94%	**STP (AMRUT-1.0)**: Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works and the modifications in O&M. In this regard, the Govt. Order dated 10/11/25 has been issued. **Sewer Network & Connections (AMRUT-2.0)**: In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallithottam-Thamarakkulam	**STP (AMRUT-1.0)**: Physical progress - 94%. Finishing work of the admin building finishing in progress. **Sewer Network & Connections (AMRUT-2.0):** *Vacuum Sewer Network*: The DPR agency engaged by the ULB is preparing the DPR. *Iron Bridge Sewer Network*: TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	**STP:** Expected to be completed by 31.01.2026. **Sewer Network:** *Vacuum* Sewer *Network* - DPR is expected to be submitted by 31.01.2026. *Iron Bridge Sewer Network* - expected to be tendered by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 30.11.2025)	Incremental Progress (Up to 31.12.2025)	Timeline
				(conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.		
2 & 3	Mobile Septage Treatment Units – 2 nos., Alappuzha Municipality (AMRUT-1.0)	0.02 (0.01x2 nos.)	Physically completed	Both units delivered. The trial run was done by Bhouma on 05.07.2025. As per the test results (dated 28.07.2025) given by the KSPCB it was observed that the faecal coliform content in the effluent taken from both units and the oil & grease content in the effluent of one unit were above the allowable limits. Hence the ULB asked Bhouma to conduct the trial run & testing again. The trial run was done again by Bhouma on 15/11/25. As per the test results received, all parameters were found to be within the allowable limits prescribed by the KSPCB.	The MTUs are to be made operational by the ULB.	MTUs are expected to be made operational by 31.01.2026.
4	Decentralized Sewerage System (STP at Ambedkar Colony), Div-16, Edakochi South, Kochi Corporation (AMRUT-1.0)	1.1	75%	Physical progress-72%. Work is hindered due to rain.	Physical progress-75%. Work in progress.	Expected to be completed by 31.03.2026.
5	STP for RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	0.105	60%	Physical progress-58%. Work in progress.	Physical progress-60%. Work in progress.	Expected to be completed by 31.03.2026.
6	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	0.1	Physically completed	FSTP has been physically completed and the inauguration was held on 27/10/25. The electrical connection work is to be completed. Additional works like approach road, installation	Electrical connection work is to be completed. Additional works like approach road, installation of solar panels etc. are in progress. The bylaw	Expected to be made operational by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House Sewer Connections / Previous Status (Up to 30.11.2025)	Incremental Progress (Up to 31.12.2025)	Timeline
				of OCEMS and installation of solar panels approved by the SHPSC held on 27/10/25 are to be completed.	regarding septage collection is to be placed in the new Council for approval.	
7	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	0.1	99%	Physical progress-97%. Work in progress.	Physical progress-99%. Electrical connection work to be completed and trial run to be done.	Expected to be completed by 31.01.2026.
8 & 9	Mobile Septage Treatment Units – 2 nos., Kollam Corporation (AMRUT-1.0)	0.02 (0.01x2 nos.)	45%	Approval for procurement was issued via Govt. Order dated 10/11/25 as per the decision taken by the SHPSC held on 27/10/25. One unit delivered. Tender to be floated by the ULB in the GeM portal for the 2nd unit.	Tender to be floated by the ULB in the GeM portal for the 2nd unit.	Tender is expected to be floated for the 2nd unit by 15.01.2026.

Details of Proposed ETPs/ STPs/ FSTPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
1	STP at Rajaji Nagar, Thiruvananthapuram Corporation (AMRUT-1.0)	0.5	**To be Started:** ***STP*:** Eco Paradigm executed the agreement on 27/05/25. They informed that they can reduce the BoD to < 20mg/L only whereas as per the KSPCB standards BoD of < 10mg/L has to be achieved. The TS Committee held on 07/08/25 decided to submit a request to the KSPCB for consent regarding the effluent quality proposed by the STP contractor along with test result of water samples from the Amayizhanjanthodu in which the effluent from the STP is proposed to be disposed. The ULB gave the request for consent to the KSPCB on 17/09/25 and the KSPCB informed that the effluent standards as per the prevailing KSPCB orders will have to be followed. Due to this the contractor is reluctant to start the STP works. The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction. The contractor has requested for price escalation (29%). The ULB is likely to reject the same and retender the work. Way forward is to be decided by the ULB. ***Temporary Shed*:** Eight families to be shifted from one of the proposed STP locations for starting the works. Quotations were called for (last date – 25/06/25) by the ULB for construction of temporary sheds, but no offers	**To be Started:** ***STP*:** The contractor's request for price escalation (29%) is likely to be rejected by the ULB and the work is likely to be retendered. The way forward is to be decided by the new Council. ***Temporary Shed*:** The work has not been started since the STP construction has not been confirmed. ***Sewer Network*:** TS issuance is delayed as the STP construction has not been confirmed.	***STP*:** Expected to be tendered again by 31.01.2026. ***Sewer Network*:** Expected to be tendered by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			were received. Hence, the estimate was revised and tenders were floated by the ULB, but only 1 bid was received in the 1st tender (opening date – 23/07/25) and no bids were received in the 2nd (opening date – 26/08/25) and the 3rd (opening date – 09/09/25) tenders. In the 4th tender floated by the ULB with 23/09/25 as the opening date, 2 offers were received. The agreement was executed on 09/10/25. Work has not been started since the STP construction has not been confirmed. ***Sewer Network*:** The preliminary report was submitted on 23/04/25 by the DPR agency (Urban Grey Water Solutions) and the draft report was submitted on 05/05/25. A joint site inspection was conducted on 17/05/25 by the officials of the ULB, Eco Paradigm & Urban Grey Water Solutions for finalizing the STP locations and 2 locations were finalized. The Urban Grey Water Solutions submitted the modified report based on the finalized locations on 13/06/25 and the estimate on 20/06/25. The ULB submitted the details to the CE, LSGD on 25/07/25 for placing in the TS Committee. The TS committee held on 07/08/25 decided to take a decision on issuance of TS after the confirmation regarding STP construction is obtained. TS issuance is delayed as the STP construction has not been confirmed.		
2	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	0.02	**TS to be issued:** The SHPSC held on 07 & 20/02/25 approved the issuance of AS and the G.O dated 22/03/25 was issued. TS to be issued. The KSRTC requested (letter dated 21/04/25) Sucitwa Mission to issue TS. The Suchitwa Mission requested (letter dated 27/05/25) KSRTC to provide the DPR to them for issuing TS. The KSRTC submitted the DPR to Suchitwa Mission on 21/06/25. In the meeting held by the Suchitwa Mission on 31/07/25 the DPR & estimate submitted by the KSRTC was scrutinized and the KSRTC was directed to modify the DPR if required after checking the characteristics of the wastewater. As per the wastewater test results obtained, the KSRTC decided that no change is necessary in the DPR and forwarded the DPR to Suchitwa Mission on 12/09/25. The Suchitwa Mission's TS Committee held on 07/10/25 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. The KSRTC got the wastewater generated from their Thampanoor Depot tested, and has requested the KSPCB (letter dated 20/11/25) to confirm the necessity of constructing the	**TS to be issued:** The KSPCB informed the KSRTC that ETP is necessary as the Bus Depot is an orange category industry. An external agency to be engaged by the KSRTC for the preparation of the DPR.	DPR preparation is expected to be completed by 31.03.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			ETP as the parameters are within the KSPCB limits as per the test report.		
3	FSTP at Kureepuzha, Kollam Corporation (AMRUT-2.0)	0.05	**To be retendered:** The bid received for the FSTP work has a tender excess of 48%. Hence, KWA submitted a request (dated 06/01/25) to the Govt. for approval of tender excess (48%) and the decision is awaited. The bid was withdrawn by the bidder as the bid validity expired on 28/05/25. The proposal submitted by the ULB to transfer the work to AMRUT-2.0 was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	**To be retendered:** FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	Expected to be retendered by 31.01.2026.
4	STP with septage co-treatment at Alissery, Alappuzha Municipality (AMRUT-2.0)	5	**TS to be issued:** The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The TS was issued on 04/11/25, and the tender was floated by KWA on 05/11/25 with the opening on 10/12/25.	**Tendered:** The tender opening date was extended till 19/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 3 bids were received.	Expected to be awarded by 28.02.2026.
5	Decentralized Wastewater Treatment for Bhajanamadom settlement in Kidangamparambu Ward, Alappuzha Municipality (AMRUT-2.0)	0.012	**AS to be issued:** The MoHUA's approval was received on 01/10/24. The DPR to be submitted by the ULB for placing in the SLTC/ SHPSC for approval of AS. The ULB will engage a DPR preparation agency only after the proposed land for the STP is relinquished by the Bhajanamadom Church. The church authorities are not willing to relinquish the land but they are willing to give NoC to the ULB for implementing the project. The matter is to be resolved. The ULB has informed the Bhajanamadom Church authorities that the project will have to be cancelled if the land for the STP is not relinquished to the ULB. In the meeting held on 16/10/25, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB. The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	**AS to be issued:** The decision on cancellation of the work is to be taken by the new Council.	Expected to be cancelled by 31.01.2026.
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	1	**To be Started:** The ULB engaged the IRTC to execute the work in the DBOT mode. The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The vetted design was obtained from CUSAT. The details were forwarded to the CE, LSGD on 27/07/25 for placing in the Technical	**To be Started:** The biomining rejection waste to be removed from the site for completing the survey for the site hand over.	Expected to be started by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			Committee for approval of TS. The TS Committee held on 18/08/25 scrutinized the project and later issued the TS. The agreement was executed on 29/10/25 and the site is to be handed over to the contractor.		
7	STP with septage co-treatment at Elamkulam, Kochi Corporation (AMRUT-2.0)	5	**Tendered:** The 5th SHPSC held on 02/03/23 approved the issuance of AS and G.O dated 25/03/23 was issued. KWA split the work into 5 sub works and issued TS. Later the KWA decided to combine the proposals under AMRUT-2.0 & KMRL. In the meeting held by the Hon'ble Minister of LSGs on 24/07/24 the KWA was directed to go ahead with the proposal under AMRUT-2.0 instead of the combined proposal involving KMRL. ***STP*:** TS was issued by KWA for the STP package and tender was floated by KWA for the STP package on 02/12/24 with 01/01/25 as the due date. Three bids received. L1 is 9.26% above. LoA was issued to L1 bidder but they have given a case against the additional performance guarantee demanded by the KWA. As per the interim Court order dated 01/07/25, the agreement is to be executed without the additional performance guarantee. The contractor is waiting for the final decision of the Court and the agreement execution is delayed due to this. As per the final order received from the Court on 23/09/25, the order dated 01/07/25 has to be complied. KWA asked the L1 bidder to execute the agreement by 01/11/25 but so far there is no response from the bidder. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021. ***Sewer Network*:** The TS was issued by KWA on 29/09/25 for the 27.74 km package and TS is to be issued by KWA for the 12.5 km package. The tender was floated by KWA for the 27.74 km package with 25/11/25 as the opening date but it was extended till 18/12/25 for increasing the participation in the tender.	**Tendered:** ***STP*:** There is no response from the bidder regarding agreement execution. Hence, the work is to be tendered again by KWA after revising the TS as per DSR-2021. ***Sewer Network*:** The tender opening date of the 27.74 km package was extended till 18/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 4 bids were received. TS is to be issued by KWA for the 12.5 km package.	***STP*:** Expected to be tendered again by 31.01.2026. ***Sewer Network*:** The 27.74 km package is expected to be awarded by 28.02.2026 and the 12.5 km package is expected to be tendered by 31.01.2026.
8	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-2.0)	0.1	**To be retendered:** Agreement dated 04/01/24 was executed. The bridge work (for access to the site) was started on 18/06/24. The bridge work was stopped on 04/07/24 due to public protest. FSTP works could not be started due to public protest. The Joint Director, Thrissur, held a meeting with the public at the site on 28/10/24 but the issue could not be solved. In the meeting held by the District Collector on 30/01/25 involving the representatives of all political parties it was decided to shift the project to the land given to IMA in Ramavarmapuram. A meeting	**To be retendered:** The land for the FSTP is to be confirmed by the ULB. The decision in this regard is to be taken by the new Council.	Expected to be tendered by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			involving ministers in the Thrissur District is to be convened to finalize the land. The request given by the ULB (dated 12/09/25) to transfer the project to AMRUT-2.0 was placed in the SLTC/ SHPSC for approval. The SHPSC held on 27/10/25 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). Land for the FSTP is to be confirmed by the ULB.		
9	Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	5	**TS to be issued:** ***Kokkala 2.5 MLD Project*:** As per the Govt. Order (No. 78/ 2025/ AGRI) dated 08/07/25 the Agriculture Dept. issued clearance for the construction of the STP proposed at Kokkala. ***Kottappuram 5 MLD Project*:** Due to public protest, the ULB decided to combine the Kottappuram and Kokkala sewerage projects by constructing a common STP at Kokkala. ***Combined Project*:** The request of the ULB to issue AS for the combined Kokkala and Kottappuram sewerage project namely. '5 MLD Decentralized Sewerage Scheme', is to was placed in the SLTC/SHPSC for approval. As directed by the SLTC held on 08/10/25, a basic report on the combined project, '5 MLD Decentralized Sewerage Scheme', was submitted by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee approved the issuance of AS for the combined project. AS was issued via Govt. Order dated 10/11/25 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11th SHPSC.	**To be tendered:** The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting.	Expected to be tendered by 28.02.2026.
10	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD, Guruvayur Municipality (AMRUT-2.0)	2	**AS to be issued:** The MoHUA's approval was received on 01/10/24. The DPR is to be submitted by KWA for placing in the SLTC/ SHPSC for approval of AS. There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD, on 09/10/25, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted (includes sewer network and cotreatment components) by the KWA. The approval of the Council is to be obtained for the DPR.	**AS to be issued:** The KWA is revising the DPR by including sewer laying using vacuum technology as per the discussion held with the ULB officials and the same will be placed in the Council for approval.	DPR is expected to be finalized by 31.01.2026.
11	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	0.030	**AS to be issued:** The MoHUA's approval was received on 01/10/24. The Council held on 17/12/24 gave approval to call for Expression of Interests (EoI) for executing the project in the DBOT	**AS to be issued:** The DPR is being prepared by the DBOT contractor.	DPR is expected to be submitted by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			mode. The EoI was called for by the ULB on 01/03/25 and with 12/03/25 as the due date. Three bids received and are under scrutiny. LoA issued to L1 (Auxira, Kozhikode) on 29/04/25. The agreement is to be executed. The DPR is to be submitted by the contractor to the ULB for placing in the SLTC/ SHPSC for approval of AS. Since the L1 bidder has not executed the agreement, the ULB informed them that if the agreement is not executed within the 1st week of Jul-2025, the ULB will issue LoA to the L2. A team comprising of ULB, KSPCB, NSS Engg. College, Suchitwa Mission & AMRUT officials inspected the STP constructed by the L2 bidder (Qubits) at Hayath Hospital & Akshaya Hotel in Thrissur on 14/07/25. The report submitted by the team was placed in the ULB's Core Committee held on 23/07/25 and it was decided to take approval of the Council for issuing LoA to the L2. The Special Council held on 02/08/25 approved the issuance of LoA to L2 and the LoA was issued on 21/08/25. Vetted DPR to be submitted by the contractor within 3 months. The DPR preparation is ongoing.		
12	STP with septage co-treatment at Sarovaram (AMRUT-2.0)	27	**Tendered:** The 7th SHPSC held on 14/12/23 approved the issuance of AS and G.O dated 08/01/24 was issued. KWA issued combined TS for the STP and the sewer network packages. Tendering was kept on hold by the KWA as it was found in the CRZ mapping done by IRS, Chennai, that a portion of the proposed site for the STP (nearly 20 cents out of 2.6 Acres) falls under the CRZ-1 category. KWA sought clarity from ULB regarding the possibility of getting CRZ clearance as the reduction in the area available will lead to reduction in the STP capacity and reworking of the estimate. In the meeting held by the Hon'ble Mayor on 06/01/25, the KWA was directed to go ahead with the project without reducing the STP capacity under the assumption that the permission will be obtained from the KCZMA as per the prevailing CRZ rules (as per the latest rules, public utilities are allowed in CRZ-1). KWA tendered the work with 14/02/25 as the opening date. The due date was extended up to 25/02/25 and again up to 06/03/25 as per the request of the prospective bidders. Two bids received but both did not qualify. KWA retendered the work on 03/04/25 with 02/05/25 as the tender opening date. Six bids received and the prequalification process is in progress in	**Tendered:** A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	Expected to be awarded by 31.01.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			KWA. Tender scrutiny has been completed by KWA and 5 bid were disqualified. The financial bid that was opened is 19.4% above and was negotiated to 11.8% above (less than 10% as per the DSR-2021). Work can be awarded only as per the final judgement of the Hon. High Court in the case (WPC No. 30042/2025) filed by one of the disqualified bidders. Since funds are not available with the ULB or under AMRUT-2.0 to meet the tender excess amount, the ULB's Council held on 16/09/25 decided to execute the project in the DBOT mode. The ULB's proposal to execute the project in DBOT mode on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess. The matter is to be placed in the new Council.		
13	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	15	**To be started:** Due to public protest and the ongoing court cases (there is a stay by the Munsiff Court regarding the Avikkalthodu STP work) the ULB decided to combine the Kothi & Avikkalthodu sewerage projects with a common STP at the West Hill Industrial Estate. The MoHUA's approval was received on 01/10/24. An EoI for executing the work in DBOT mode was floated by the ULB on 30/10/24 with 20/11/24 as the last date of bid submission. The due date of EoI was extended till 10/12/24 as per the request of the prospective bidders. Two offers received. The Council held on 21/12/24 approved the formation of a technical committee for scrutiny of bids. The SIDCO objected the construction of the STP in the West Hill Industrial Estate. In this regard, the ULB submitted a request to the Govt. (letter dated 20/12/24) for permission to construct the STP at the location and the decision is awaited. Although the SIDCO objected the construction of the STP in the West Hill Industrial Estate, the ULB is going ahead with the project and has issued LoA on 18/02/25 to KCCL & AIPPL - JV. The agreement was executed on 21/05/25. The DPR submitted by the contractor was placed in the SLTC/ SHPSC for approval of AS. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25	**To be started:** ***STP*:** ULB has submitted the application to KCZMA on 16/12/25 for the CRZ clearance. The Kerala SIDCO Ltd. has objected the construction of the STP in the West Hill Industrial Estate. The work can be started after obtaining the CRZ clearance and after the resolution of the issue with SIDCO. ***Sewer Network*:** The agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB. The revised design is to be submitted by the contractor.	***STP*:** Expected to be started by 28.02.2026. ***Sewer Network*:** Expected to be started by 28.02.2026.

No.	Location	Capacity of the plant in MLD	Status of Project (up to 30.11.2025)	Incremental Progress (up to 31.12.2025)	Timeline
			accorded sanction for the issuance of AS (STP & Sewer Network). ***STP*:** Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28/11/25 has been issued by the KSPCB and the application for KCZMA's consent is to be submitted by the ULB. ***Sewer Network*:** The agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB. The contractor has completed the survey works and the revised design is to be submitted.		
14	STP with septage co-treatment at Marakkarkandy (Maithanapalli), Kannur Corporation (AMRUT-2.0)	5	**To be retendered:** The SHPSC held on 07 & 20/02/25 approved the issuance of AS and G.O dated 22/03/25 was issued. The Council held on 28/04/25 decided that the project will be implemented by the ULB in the DBOT mode instead of KWA. The ULB called for EoI on 31/07/25 for executing the project in DBOT mode with 31/08/25 as the date of opening. Two bids were received and the LoA was issued to KCCL & AIPPL - JV. The request of the ULB to execute the project in the DBOT mode on their own instead of KWA was placed in the SLTC/ SHPSC for approval. As directed by the SLTC held on 08/10/25, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27/10/25 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled. Action in this regard is to be taken by the ULB.	**To be retendered:** The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	Expected to be tendered again by 28.02.2026.

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
	THIRUVANANTHAPURAM DISTRICT								
1	STP at Rajaji Nagar, Thiruvananthapuram (AMRUT-1.0)	Thiruvananthapuram Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.5	Work Awarded	**STP:** The ULB held discussions with the KSPCB and Eco Paradigm, but a consensus has not been arrived at regarding the quality of effluent from the proposed STP. Due to this the contractor is reluctant to start the STP works. Way forward is to be decided by the ULB regarding the STP construction. **Temporary Shed:** Eight families are to be shifted from one of the proposed STP locations for starting the works. In this regard, the agreement was executed on 09.10.2025. Work has not been started since the STP construction has not been confirmed. **Sewer Network:** Agreement executed with the DPR agency (Urban Grey Water Solutions) on 24.03.2025. Urban Grey Water Solutions submitted the report based on the finalized STP locations on 13.06.2025 and the estimate on 20.06.2025. TS issuance is delayed as the STP construction has not been confirmed.	**STP:** The contractor has requested for price escalation (29%). The ULB is likely to reject the same and retender the work. Way forward is to be decided by the ULB. **Temporary Shed:** Work has not been started since the STP construction has not been confirmed. **Sewer Network:** TS issuance is delayed as the STP construction has not been confirmed.	**STP:** The contractor's request for price escalation (29%) is likely to be rejected by the ULB and the work is likely to be retendered. The way forward is to be decided by the new Council. **Temporary Shed:** Work has not been started since the STP construction has not been confirmed. **Sewer Network:** TS issuance is delayed as the STP construction has not been confirmed.	**STP:** Expected to be tendered again by 31.01.2026. **Sewer Network:** Expected to be tendered by 31.01.2026.
	KOLLAM DISTRICT								
2	CHC Sooranadu, Sasthancotta Block Panchayath, Kollam	Suchitwa mission		0.028					
3	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi, mayyanadGrama Panchayath , Kollam			0.09					
	PATHANAMTHITTA DISTRICT								
4	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	Suchitwa mission		0.225					
	ALAPPUZHA DISTRICT								

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
5	STP with Septage Cotreatment Capability at Alissery, Alappuzha Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	TS estimate submitted after correction and is under scrutiny in KWA.	TS was issued on 04.11.2025, and the tender was floated by KWA on 05.11.2025 with the opening on 10.12.2025.	The tender opening date was extended till 19/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 3 bids were received.	Expected to be awarded by 28.02.2026.
6	STP at Bhajanamadom Colony, Alappuzha Municipality (AMRUT-2.0)	Alappuzha Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.012	DPR Stage	In the meeting held on 16.10.2025, the Bhajanamadom Church authorities didn't agree to relinquish the land for the STP. Way forward is to be decided by the ULB.	The Division Councilor has given a letter to the ULB's Chairperson for cancelling the work. The matter is to be placed in the new Council for approval for cancellation.	The decision on cancellation of the work is to be taken by the new Council.	Expected to be cancelled by 31.01.2026.
	KOTTAYAM DISTRICT								
7	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam			0.085					-
	IDUKKI DISTRICT								
8	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	Suchitwa mission		0.205					
9	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	Suchitwa mission		0.03					
	ERNAKULAM DISTRICT								
10	4 STPs are coming up under the KMRL's Integrated Water transport System project at	KWA		55+50MLD	DPR Stage	AS not yet received.			
	Elamkulam(17.5 MLD)revised to 55MLD,								
	Vennala(24MLD) clubbed with Elamkulam								
	Muttar(16.5 MLD) revised to 50MLD								
	Perandur(19 MLD) clubbed with Muttar								

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
11	STP with Septage Cotreatment Capability at Elamkulam, Kochi Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	**STP:** As per the Court order dated 01.07.2025, the agreement is to be executed without the additional performance guarantee. As per the final order received from the Court on 23.09.2025, the order dated 01.07.2025 has to be complied. KWA asked the L1 bidder to execute the agreement by 01.11.2025, but so far no action has been taken by them. **Sewer Network:** The TS was issued by KWA on 29/09/25. The tender was floated by KWA for one sewer network package (27.74 km) with 25/11/25 as the opening date. TS is to be issued by KWA for the other sewer network package (12.5 km).	**STP:** There is no response from the bidder regarding agreement execution. Hence, the work is likely to be tendered again by KWA after revising the TS as per DSR-2021. **Sewer Network:** The tender opening date has been extended till 18.12.2025 for increasing the participation in the tender. TS is to be issued by KWA for the 12.5 km package.	**STP:** There is no response from the bidder regarding agreement execution. Hence, the work is to be tendered again by KWA after revising the TS as per DSR-2021. **Sewer Network:** The tender opening date of the 27.74 km package was extended till 18/12/25 but only 1 bid was received. Hence again extended till 31/12/25, 4 bids were received. TS is to be issued by KWA for the 12.5 km package.	**STP:** Expected to be tendered again by 31.01.2026. **Sewer Network:** The 27.74 km package is expected to be awarded by 28.02.2026 and the 12.5 km package is expected to be tendered by 31.01.2026.
12	Chittur Thathamangalam FSTP	IMPACT Kerala Ltd.							
13	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	Suchitwa mission		0.025					
THRISSUR DISTRICT									
14	5 MLD Decentralized Sewerage Scheme (STP at Kokkala), Thrissur Corporation (AMRUT-2.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	AS Issued	Due to public protest and due to the difficulty in obtaining clearance from KSPCB, the ULB decided to combine the Kottappuram and Kokkala sewerage projects by constructing a common STP at Kokkala. As directed by the SLTC held on 08.10.2025, a basic report on the combined project, **'5 MLD Decentralized Sewerage Scheme'**, was submitted by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee approved the issuance of AS for the combined project.	AS was issued via Govt. Order (No.2787) dated 10.11.2025 for the combined project. The ULB has decided to execute the project in the DBOT mode. The draft DBOT tender/EoI document is to be submitted by the ULB to the CE, LSGD for vetting as per the decision taken by the 11th SHPSC.	The draft DBOT tender/ EoI document is to be submitted by the ULB to the CE, LSGD for vetting.	Expected to be tendered by 28.02.2026.
15	STP at Athani, Wadakkanchery Municipality, Thrissur (PRS)			350 KLD STP					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
16	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	IKL			DPR Stage				-
17	Pazhayanoor STP (Thrissur)	KWA		0.45 KLD	Work Awarded	Work Handover to KWA			
18	General Hospital, Irinjalakuda Municipality, Thrissur (PRS)	Suchitwa mission		0.150					
19	35 KLD STP at Ramavarma District ayurveda hospital, Thrissur	Suchitwa mission		0.035		Return for modification			
20	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	IKL		18 KLD STP	DPR Approved				-
21	STP at Athani market, Wadakkanchery Municipality, Trissur(PRS) (IMPACT KERALA Ltd)	IKL		13.9 KLD STP	DPR Approved				-
22	Waste water treatment plant at K R Narayanan memorial hall, Adat GP			0.0065					
23	Augmentation of existing 3 MLD STP at Chakkamkandam to 5 MLD with Septage Cotreatment Capability, Guruvayur Municipality (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	2	DPR Stage	There is delay in the finalization of the DPR by KWA as the ULB wants to remove the sewer network and cotreatment components from the DPR. In the meeting held by the Principal Secretary, LSGD on 09.10.2025, the ULB's Secretary was directed to take necessary action to take up the works as per the DPR initially submitted by the KWA. Action in this regard is to be taken.	The approval of the new Council is to be taken for the DPR submitted initially by the KWA.	The KWA is revising the DPR by including sewer laying using vacuum technology as per the discussion held with the ULB officials and the same will be placed in the Council for approval.	DPR is expected to be finalized by 31.01.2026.
PALAKKAD DISTRICT									
24	STP for Municipal Buildings, Palakkad Municipality (AMRUT-2.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.030	DPR Stage	The DPR is being prepared by the DBOT contractor.	The DPR is being prepared by the DBOT contractor.	The DPR is being prepared by the DBOT contractor.	DPR is expected to be submitted by 31.01.2026.
25	CHC Alathur, Alathur Block Panchayat , Palakkad	Suchitwa mission		0.090		Instructed LB to call Tender for DPR preparation			
MALAPPURAM DISTRICT									
26	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	KWA		7.12	DPR Approved			Resolution not obtai	

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
27	Sewerage system for Ponnani municipality(Kottat hara Zone) with STP of capacity 4.2 MLD	KWA		4.2	DPR Approved				LGSD has put up proposal for a convention centre at the land earmarked for STP. Hence, resolution not obtained
28	Eco - friendly waste water Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	Suchitwa mission		0.14					Tender publishing next week with due date 10.09.25
KOZHIKODE DISTRICT									
29	STP with Septage Cotreatment Capability at Sarovaram, Kozhikode Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	27	Tendered	The ULB's proposal to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided that the proposal can't be considered as there is a live tender and there is a court case related to the tender. The committee directed KWA to take a decision regarding the tender and the ULB's Secretary to check the possibility of using any other funds available to the ULB for meeting the tender excess.	A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	A confirmation is required from the ULB regarding the management of the additional fund required due to tender excess for execution of the agreement between KWA and the bidder (no stay from the court regarding agreement execution). This matter is to be placed in the new Council for taking a decision.	Expected to be awarded by 31.01.2026.

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
30	Sewerage System for Zone-A (STP at West Hill Industrial Estate), Kozhikode Corporation (AMRUT-2.0)	Kozhikode Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	15	Work Awarded	The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 accorded sanction for the issuance of AS.	**STP:** The AS was issued via Govt. Order (No.2787) dated 10.11.2025. Technical approval and KCZMA's consent are to be obtained for starting the work. The project details are to be submitted by the ULB to the CE, LSGD for placement in the Technical Committee for technical approval. Consent to Establish dated 28.11.2025 has been issued by the KSPCB and the application for KCZMA's consent is to be submitted by the ULB. **Network:** Agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB after the MCC expires. The contractor has completed the survey works and the revised design is expected to be submitted by Dec-2025.	**STP:** ULB has submitted the application to KCZMA on 16/12/25 for the CRZ clearance. The Kerala SIDCO Ltd. has objected the construction of the STP in the West Hill Industrial Estate. The work can be started after obtaining the CRZ clearance and after the resolution of the issue with SIDCO. **Sewer Network:** The agreement with Nasit Infrastructure Pvt. Ltd is to be renewed by the ULB. The revised design is to be submitted by the contractor.	**STP:** Expected to be started by 28.02.2026. **Sewer Network:** Expected to be started by 28.02.2026.
31	Construction of 7ML D capacity Sewage Treatment Plant and Laying Sewerage Network to Vatakara Municipality, Kozhikode	KWA		7 MLD	DPR Approved				
32	Kozhikkode corporation Zone F	KWA		4 MLD	DPR Approved				
33	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	IMPACT Kerala Ltd.		0.5 MLD Sewage TP 20KLD FSTP 20KLD		Under DPR preparation			-
34	30 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	KWA		0.03	Tendering Stage				10.10.2025
KANNUR									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the STP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
35	STP with Septage Cotreatment Capability at Maithanappally, Kannur Corporation (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	5	Tendered	The request submitted by the ULB to execute the project on their own instead of KWA was placed in the SLTC/SHPSC. As directed by the SLTC held on 08.10.2025, the CE, LSGD submitted a report regarding the tender process followed by the ULB. The same was placed in the SHPSC held on 27.10.2025 and the committee decided that the ULB shall execute the project through KWA since the tender process followed by the ULB for executing the project in the DBOT mode is flawed and hence the tender shall be cancelled.	The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	The decision on handing over the work back to KWA and on retendering are to be taken by the new Council.	Expected to be tendered again by 28.02.2026.
36	STP at Palayad, Taliparamba municipality, Kannur	Suchitwa mission		1					
37	STP at hospital, Pazhayangadi, Kannur	KWA		0.120	TS issued				
38	STP at old age home, Kannur			0.010		Work completed			
39	DPR for perumba fish market Payyanur Municipality, Kannur	KWA		0.005	Tendering Stage				
40	Thalassery, Kannur			22					
41	Kannur corporation Zone 1			13					
42	Payyannur, Kannur			13 MLD					
43	150 KLD Sewage Treatment Plant - Mattannur Municipality – Reg			0.2		TS issued 06-11-2025			
WAYANAD DISTRICT									
49	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	Suchitwa mission		0.065		DPR under scrutiny, needs to revised with higher capacity			
KASARGOD DISTRICT									
50	Kasargod Zone 1			4 MLD					
51	Kasargod Zone 2			4 MLD					
52	Taluk Hospital , Neeleswaram Municipality Kasaragod	Suchitwa mission		0.040					
53	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	Suchitwa mission		0.135					
54	CHC, Mangalpady, Manjeshwar Block Panchayath, Kasragod	Suchitwa mission		0.014					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the ETP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
THIRUVANANTHAPURAM									
1	ETP at KSRTC Depot, Thampanoor, Thiruvananthapuram (AMRUT-2.0)	KSRTC	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.02	AS issued	The Suchitwa Mission's TS Committee held on 07.10.2025 scrutinized the project and directed KSRTC to get the DPR prepared through an external agency. Action in this regard to be taken by the KSRTC.	The KSRTC tested the wastewater generated from the Thampanoor Depot and has requested the KSPCB (letter dated 20.11.2025) to confirm the necessity of constructing the ETP as the parameters are within the KSPCB limits as per the test report. The reply of the KSPCB is awaited.	The KSPCB informed the KSRTC that ETP is necessary as the Bus Depot is an orange category industry. An external agency to be engaged by the KSRTC for the preparation of the DPR.	DPR preparation is expected to be completed by 31.03.2026
KOTTAYAM									
2	ETP at Kodimatha, Kottayam Municipality			0.030		slaughter house not operational, ETP construction works resume after the slaughter house starts funtioning			
3	11 KLD effluent treatment plant at Kuravilangad Fish market, Kuravilangad Grama Panchayat, Kottayam			0.011		Project dropped			
THRISSUR									
4	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society			0.002					
MALAPPURAM									
5	ETP at District Hospital Perunthalmanna, District Panchayath, Malappuram	Suchitwa mission		0.200					
6	ETP at Tirur Municipality Slaughter house	Suchitwa mission		0.030			Paused due to public protest, Slaughter house not wroking		

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the ETP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
KOZHIKODE									
7	ETP at GovtAyurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode	Suchitwa mission		0.03					

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
KOLLAM									
1	FSTP at Kureepuzha, Kollam (AMRUT-2.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.05	Tendering Stage	The bidder has withdrawn the bid submitted as the bid validity period has ended. The KWA has revised the estimate as per DSR-2021. The SLTC held on 08.10.2025 and the SHPSC held on 27.10.2025 decided to implement the FSTP under AMRUT-2.0 (transfer from AMRUT-1.0). FSTP to be retendered by KWA.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	FSTP is to be retendered by KWA after revising the TS as per the DSR-2021.	Expected to be tendered by 31.01.2026.
KOTTAYAM									
2	FSTP at Vellor GP				DPR Stage	land alloted from industries department, suitable land identified .procedure for land acquision and lease is being processed			
3	50KLD FSTP at Manganam				DPR Stage	A new land was identified as the earlier land was not available , A govt meeting to be held for the availabilty of land.			
ERNAKULAM									
4	Muvattupuzha Municipality's 50KLD FSTP Project	IMPACT Kerala Ltd.							
5	North Paravur FSTP	IMPACT Kerala Ltd.				Bio mining completed, Soil test conducting by the agency			
6	FSTP at Brahmapuram, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1	Work Awarded	Agreement was executed on 29.10.2025 and the site to be handed over to the contractor.	The work is expected to be started after the election.	The biomining rejection waste to be removed from the site for completing the survey for the site hand over.	Expected to be started by 31.01.2026.
THRISSUR									

TTU	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the FSTP proposed in MLD	Project status Status of Project (at DPR Stage/ DPR Approved/ AS issued/ TS issued/ Tendering Stage/ Tendered/ Work Awarded) (Click on Drop down and Add)	Incremental progress - Oct 2025	Incremental progress - Nov 2025	Incremental progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
7	FSTP at Ramavarmapuram, Thrissur Corporation (AMRUT-1.0)	Thrissur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Tendering Stage	The SHPSC held on 27.10.2025 decided to transfer the project to AMRUT-2.0. Land for the FSTP to be confirmed by the ULB.	The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.	The land for the FSTP is to be confirmed by the ULB. The matter is to be placed in the new Council for taking a decision.	Expected to be tendered by 28.02.2026.
PALAKKAD									
8	Shornur FSTP	IMPACT Kerala Ltd.				Cluster selection ongoing, by considering the nearby local bodies.			
MALAPPURAM									
9	FSTP at Perinthalmanna					Land demarcating is being done by taluk surveyor			
10	FSTP at Valancheri					Site Clearance done. Applied for KSEB Electricity connection.			
KANNUR									
11	FSTP at Valliyayi, Mokeri GP	Suchitwa mission				TS issued on 17-10-2025			
KASARGODE									
12	FSTP at Mangalpady, 50 KLD			0.050		TS issued			
13	FSTP at Manjeswaram, Manjeswaram GP	Suchitwa mission			TS issued	Work to be awarded			

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
	THIRUVANANTHAPURAM								
1	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	Suchitwa mission		0.01					
2	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		50 KLD FSTP	Agreement executed with the contractor M/s Enrec Engineers on 29.02.2024 Contractor submitted vetted process designs Submitted to KWA and got approval	Structural framework and chamber construction are ongoing			Work expected to be complted by October 2025

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
KOLLAM									
3	STP at Kureepuzha, Kollam (AMRUT-1.0)	Kerala Water Authority	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	12		**STP (AMRUT-1.0):** Physical progress - 93%. Admin building works in progress. Due to the delay in completion of the sewer network (nearly 2 more years required) and commissioning of the STP, the contractor requested to descope the balance works (supply and installation of rotary drum drier and MBBR media at the time of commissioning of the STP, and reduction in the size of the admin building) and to modify the O&M arrangement. The SLTC held on 08/10/25 and the SHPSC held on 27/10/25 approved the descoping of works and the modifications in O&M. **Sewer Network (AMRUT-2.0):** In order to speed up the commissioning of the Kureepuzha STP, the SLTC held on 08/10/25 and the SHPSC held on 27/10/25 decided to cancel Pallithottam-Thamarakkulam (conditional assessment work of the existing sewer network was progressing very slowly), Vaddy-Karumalil (AS revision is required for adopting the DSR-2021) and Asramom (AS revision is required for adopting the DSR-2021) sewer network packages, and to implement the sewer network using vacuum sewer technology in Kureepuzha West, Vallikeezhu and adjoining divisions of Kollam Corporation along with the Iron Bridge sewer network package. The DPR of the vacuum sewer network is to be given to KWA by the ULB. The TS of the Iron Bridge sewer network package is to be revised by KWA as per DSR-2021.	**STP (AMRUT-1.0):** Physical progress - 93%. Admin building finishing works in progress. **Sewer Network (AMRUT-2.0):** *Vacuum Sewer Network*: DPR of the vacuum sewer network is to be given to KWA by the ULB. The DPR agency engaged by the ULB is preparing the DPR. *Iron Bridge Sewer Network*: TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	**STP (AMRUT-1.0):** Physical progress - 94%. Finishing work of the admin building finishing in progress. **Sewer Network & Connections (AMRUT-2.0):** *Vacuum Sewer Network*: The DPR agency engaged by the ULB is preparing the DPR. *Iron Bridge Sewer Network*: TS to be revised by KWA as per the DSR-2021 and the work is to be tendered.	**STP:** Expected to be completed by 31.01.2026. **Sewer Network:** Vacuum Sewer Network - DPR is expected to be submitted by 31.01.2026. Iron Bridge Sewer Network - expected to be tendered by 31.01.2026.

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
4	STP at Chitumala Old Age Home. Chitumala BP, Kollam			0.015	Original contractor of the work was terminated in risk and cost, LB entrusted the accredited agency IRTC to do the rest of the work. The agency prepared proposal. SM scrutinized and suggested to submit detailed estimate. It shall contain repairs and maintenance of already installed equipment and proposed new works. Comparison chart is being prepared by the agency.				30.08.2024
5	190 KLD STP at Pathanapuram Market and Shopping Mall			0.190	O&G trap and manhole construction completed. Construction hindered due to funding.	DPR under verification			31.08.2024
6	STP at Mayyand GP, Kollam	IMPACT KERALA Ltd		590KLD Co- treatment	• Agreement executed with the Contractor M/s Enrec Engineers on 29.02.2024. • Contractor submitted vetted process design. Submitted to KWA and got approval.	O&M contract to be signed			Work expected to be completed by August 2025
	ALAPPUZHA								
7	FSTP at Cherthala Municipality , Alappuzha (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		250 KLD Septage TP		Trial run going on. Some pending works to complete			June 2025
	IDUKKI								

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
8	FSTP at Munnar, Idukki			50 KLD	Due to a court case, work stopped temporarily District Collector Idukki has submitted report to Government for re-assigning the land to Munnar GP.	paused due to court case			Under jurisdiction
	KOCHI								
9	STP at Ambedkar Colony, Div-16, Edakochi South (AMRUT-1.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	1.1		Physical progress - 70%. Work in progress.	Physical progress - 72%. Work in progress.	Physical progress - 75%. Work in progress.	Expected to be completed by 31.03.2026.
10	STP at RAY Flats, Fort Kochi, Kochi Corporation (AMRUT-2.0)	Kochi Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.105		Physical progress - 35%. Work in progress.	Physical progress - 58%. Work in progress.	Physical progress - 60%. Work in progress.	Expected to be completed by 31.03.2026.
	THRISSUR								
11	Viyoor central jail STP (Thrissur)			0.05	Work started on 23/04/2023				20.04.2025
12	Kunnumkulam, Thrissur			0.01	Completion stage and ready for commissioning				
13	STP at CHC Cherpu BP, Thrissur			0.01	Plant construction completed. Final bill is to be submitted by LB. Detailed estimate is under preparation.				30.08.2024
14	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thirssur:			0.025	Work awarded and started				30.08.2025
	PALAKKAD								
15	STP at Ottappalam Municipality, Palakkad District (IMPACT KERALA Ltd)	IMPACT Kerala Ltd.		1.50ML D Co- treatment	Beneficiary details to be finalised by Municipality after MCC.	Network design finalised by considering the taluk hospital area instead of the railway land. Around 50% plant work completed.			Work expected to be completed by 15-12-2025

	Location	Implementing Agency	Name, Designation, Phone No., Mail id of Nodal Officer updating the data	Capacity of the plant in MLD	Status of I & D or House sewer connections	Incremental Progress - Oct 2025	Incremental Progress - Nov 2025	Incremental Progress - Dec 2025	Likely Date of Completion of DPR Preparation/ Tendering
16	FSTP at Yakkara, Palakkad Municipality (AMRUT-1.0)	Palakkad Municipality	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	Agreement to be executed.	FSTP has been physically completed and the inauguration was held on 27.10.2025. Additional works like approach road, installation of OCEMS and installation of solar panels approved by the SHPSC held on 27.10.2025 are to be done.	Electrical connection for the FSTP is to be given by the KSEB. Additional works like approach road, installation of solar panels etc. are in progress. Bylaw regarding septage collection is to be placed in the new Council for approval.	Electrical connection work is to be completed. Additional works like approach road, installation of solar panels etc. are in progress. The bylaw regarding septage collection is to be placed in the new Council for approval.	Expected to be made operational by 28.02.2026.
					MALAPPURAM				
17	STP at Pambad Housing Colony Malappuram Municipality, Malappuram			0.11		Mechanical work pending due to electrical connection problem. ULB requested to KSEB.			30.09.2025
18	DPR on STP at District Hospital, Tirur, Malappuram	Suchitwa mission		0.5		Work Ongoing- Structure work completed			30.12.2025
19	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	Suchitwa mission		0.01		Work Ongoing (95 % Completed)			30.12.2025
					KOZHIKODE				
20	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode			0.080	RE has been prepared. Electric works will be started after passing RE.				30.08.2024
					KANNUR				
21	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, IruttiPayam, Grama Panchayath1, Kannur			0.02	Amount transferred to KWA on 26.02.2024. Tendering process will start soon.				31/03/2026
22	STP for Convention Centre, Pinarayi Grama Panchayath, Kannur			0.02					30/12/2024
23	FSTP at Chelora, Kannur Corporation (AMRUT-1.0)	Kannur Corporation	Ramu Vinayak S, UIWE-1, SMMU, AMRUT Kerala 9980010548 smmukerala@gmail.com uie1smmukerala@gmail.com	0.1	NA	Physical progress - 96%. Work in progress.	Physical progress - 97%. Work in progress.	Physical progress-99%. Electrical connection work to be completed and trial run to be done.	Expected to be completed by 31.01.2026.
					WAYANAD				
24	Construction of 45 KLD waste water treatment plant at Kalpetta Government Ayurveda Hospital DP , Wayanad			0.045	District panchayat Wayanad terminated existing agency M/S Ram biological confirmed implementation of projects.				30/02/2025